

ADVANTAGE Well Comments Recap

22/Nov/2005 - 23/Mar/2006



Drilling Fluids

Operator Peak Petroleum Indust. Limited **Field** Bilabri **Block/Co/Parish** OML - 122 / Nigeria **Facility** Bilabri DX 1
Well Bilabri DX 1 **Rig** BULFORD DOLPHIN

Section Details - 36" Section - #1

Mud Type Water Base **Mud System** Seawater **Top MD** 168.00 m **Bot MD** 251.27 m
Start-End Date 22/Nov/2005-27/Nov/2005 **Open Hole Diam** in **Total Days** 5 **Sect Length** 83.27 m
Section Comment Drill 36" hole riserless f/168m t/251.27m Run & cmt 26" csg

Daily Report Comments

Report # 1 **Report End Date** 22/Nov/2005 10:45:00 PM **MD** 168.00 m **TVD** 168.00 m

Fluid Comments Took delivery of some mud chemicals. More expected. Tested status of mud mixing facilities. Circulated pits, flushed lines, closed & sealed dump valves and gates. Received 156 t barite , barite off the MV Maersk Blazer. Today's daily charge is for engineering cost for past 4 days. Ordered for additional shaker screens for the well.

Drilling Comments Continue for general rig up operation.

Report # 2 **Report End Date** 23/Nov/2005 10:45:00 PM **MD** 168.00 m **TVD** 168.00 m

Drilling Comments Waiting of 30" casing pipes from town.

Report # 3 **Report End Date** 24/Nov/2005 11:45:00 PM **MD** 168.00 m **TVD** 168.00 m

Drilling Comments Waiting on 30" casing pipes from town.

Report # 4 **Report End Date** 25/Nov/2005 11:45:00 PM **MD** 243.00 m **TVD** 243.00 m

Fluid Comments Prepared 330bbbls of 12.9 ppg kil mud and sweeps while offloading & preparing csg. 12.9 mud will be cut back w/ sea water to 11.0ppg kill mud during check trip to the mud line. RIH & tag sea bed. Correlate depth. Drill formation w/ sea water . Pump 2x 84 bbls sweep every stand. Spot 100 bbls hi-vis pill on btm b/4 connections . Continously making pills while drilling to optimise space.

Drilling Comments Offload csg fr boat & preprepare same. Commence making spud mud. Wait on license to drill. Help pre -spud safety meeting to discuss shallow gas procedures. With ROV on sea bed , spud well at 17:30 hrs. Bury 26 " bit & 36 " hole opener. Start to rotate slowly 10 / 15 rpm & increse strks at 203 m , pump strks 80/80 . Sweep th hole with 84 bbls per 1/2 stds.

Report # 5 **Report End Date** 26/Nov/2005 11:45:00 PM **MD** 251.27 m **TVD** 251.27 m

Fluid Comments Continue pumping 84 bbls sweep every 1/2 std & spotting 100 bbls hi-vis pill b/4 connections. Sweep hole at section TD 251.27 m, spot 400 hi-vis pill on btm & check trip to mud line. Cut back 12.9 ppg mud to 11.0 ppg kill mud. Spot 400 bbl of same in hole on trip back to btm. POOH to run 30"csg. Clean pits & flushed lines for making cmt mixing water.

Drilling Comments Continue drill 26 " hole to 36 " f/ 243m to 251.27 m . ROV checked and confirm depth while pumping 100 bbls sweep & displacing with 400 bbls hi-vis pill. Drop survey b/4 POOH to 187.6 m . ROV monitoring well. Received survey: 1/4 degree while resting well. RIH to 251.27 m, no fill seen. Displace well to kill mud. POOH to 187 m. ROV set markers at well head. Cont to POOH to surface & rack in derrick. R/U & run 30 " csg. M/U string & well head, latch into guide base. RIH csg on HWDP. M/U TD. Back up tong slipped guide base tangling guide wires. Attempt to untangle. ROV to surface for fault. Continue to attempt to untangle guide base.

Report # 6 **Report End Date** 27/Nov/2005 11:45:00 PM **MD** 251.27 m **TVD** 251.27 m

Fluid Comments Prepared cmt mixing water in mud pits. Land 30" csg & cmt in place as per program. To optmise space prepare 15 ppg heavy mud in pit 2 while WOC. This will be cut back to 700 bbls (pumpable) 11 ppg kill mud to be used to displace hole at 26 " TD b/4 tripping out for 20" csg run. Preparing sweeps in readness for 26" drlg hole as at report time. Will charge off barite & chemicals used in next report for start a new section. Received 120 mt barite fr. Maersk Blazer (Barite stock as at report time = 162 mt)

ADVANTAGE Well Comments Recap

22/Nov/2005 - 23/Mar/2006



Drilling Fluids

Operator Peak Petroleum Indust. Limited **Field** Bilabri **Block/Co/Parish** OML - 122 / Nigeria **Facility** Bilabri DX 1
Well Bilabri DX 1 **Rig** BULFORD DOLPHIN

Daily Report Comments

Report # 6	Report End Date 27/Nov/2005 11:45:00 PM	MD	251.27 m	TVD	251.27 m
Drilling Comments	Continue orientating guide base and guide lines. Land csg, R/U & test lines while preparing cmt water. Cmt 30 " csg as per program, WOC & monitor pipe. B/O csg running tool, POOH 7 wash well head on way out. Calibrate MWD depth counter, rack stinger, P/U 18 3/4 HPWH. install stinger on btm . L/O same. B/O 36 " drlg assbly. Install guide ropes.				

ADVANTAGE Well Comments Recap

22/Nov/2005 - 23/Mar/2006



Drilling Fluids

Operator Peak Petroleum Indust. Limited **Field** Bilabri **Block/Co/Parish** OML - 122 / Nigeria **Facility** Bilabri DX 1
Well Bilabri DX 1 **Rig** BULFORD DOLPHIN

Section Details - 26" Section - #2

Mud Type Water Base **Mud System** Seawater **Top MD** 251.27 m **Bot MD** 459.00 m
Start-End Date 27/Nov/2005-07/Dec/2005 **Open Hole Diam** in **Total Days** 10 **Sect Length** 207.73 m
Section Comment Drill 26 " hole rier less f/ 251.27 to 459 m. Run & cmt 20 " csg

Daily Report Comments

Report #	Report End Date	MD	251.27 m	TVD	251.27 m
Report # 7	28/Nov/2005 11:45:00 PM				
Fluid Comments	While waiting on drilling th 26 " hole, started the 26 " section in report to charge off chemicals used to keep inventory updated. Prepared guar gum sweeps in addition to the high wght that will be cut back to kill mud. Treating sytem w/ biocide while waiting on drilling to resume. Will re-condition guar gum sweeps before commencing drilling.				
Drilling Comments					
Report # 8	29/Nov/2005 11:45:00 PM				
Fluid Comments	Treatin mud with biocide at interval.				
Drilling Comments	Wait on 20" csg from town.				
Report # 9	30/Nov/2005 11:45:00 PM				
Drilling Comments	Continue waiting on 20 " csg from town.				
Report # 10	01/Dec/2005 11:45:00 PM				
Fluid Comments	Reconditioned surface system of guar gum sweeps after staying in pits for a couple of days while waiting on 20 " csg. Builindg additional volume of kill mud in pit 4 to optimise space & buy time when kill mud will be needed for hole displacements before and after check trip to 30" csg shoe.				
Drilling Comments	Wait on instructions related to 20" csg. Offload csg f/boat and check same. Prepare L.S. buttress X/O. Arrange csg into running order. Welder fabricate X/O L>S to buttress thread.				
Report # 11	02/Dec/2005 11:45:00 PM				
Fluid Comments	Continously making sweeps and pumping same while drlg ahead due to space limitations. Cut back previously prepared pits of 13.2 and 14.4 ppg to 11.0 ppg kill mud. Sweep and clean hole as per program. At TD displace and spot first 500 bbls on btm. Pump out of hole with kill mud . Will cut back rest of heavy mud to useable 700 bbls of 11.0 ppg (hi-vis) mud to be spotted on btm after check trip to 30" shoe. Mud check n* 1 is for hi-vis sweeps and check n*2 is for 11.0 ppg kill mud.				
Drilling Comments	RIH, tag cmt at 238 m . Drill out cmt and shoe f/ 238 m to 253 m. Drill new formation t/267 m. Investigate and repair fault on pop off valve on pump n* 2. Drill ahead.Sweep hole w/ hi-vis pill every 1/2 std and spot same on bottom before each connection. Take MWD survey across connections.Drill to section TD: 459 m. Pump 80 bbls sweep followed by 150 bbls seawater and 500 bbls kill mud. Pump out of hole w/ kill mud.				
Report # 12	03/Dec/2005 11:45:00 PM				
Fluid Comments	While check tripping to the 30 " shoue, cut back heavy mud to 11.0 ppg (hi-vis) mud. Back freely to bottom with out fill, spotted 500 bbls kill mud and pump out of hole with kill mud . Washed pits 2 and 3 and flushed surface lines to prepare cmt mixing water.				
Drilling Comments	Continue pump out of hole to 240 m. Rest well and monitor w/ ROV while preparing kill mud. RIH and tag bottom at 459m. (no fill observed). Displace well w/ 500 bbls kill mud. Pump out of hole. R/U and run 20 " casing. Fill every joint. Suspend operation due to security				

ADVANTAGE Well Comments Recap

22/Nov/2005 - 23/Mar/2006



Drilling Fluids

Operator Peak Petroleum Indust. Limited **Field** Bilabri **Block/Co/Parish** OML - 122 / Nigeria **Facility** Bilabri DX 1
Well Bilabri DX 1 **Rig** BULFORD DOLPHIN

Daily Report Comments

Report #	Report End Date	MD	459.00 m	TVD	459.00 m
Report # 12	03/Dec/2005 11:45:00 PM	MD	459.00 m	TVD	459.00 m
Drilling Comments	alert. Hold full muster and impliment strategy. Continue M/U and run 20 " csg. Test weld on X/O. R?D csg running tools. Prepare and run stinger on C. plate.				
Report # 13	04/Dec/2005 11:45:00 PM	MD	459.00 m	TVD	459.00 m
Drilling Comments	Continue M/U and run 20" cwsg. M/U 18 3/4" hanger. R/U csg handling equipment and R/U to run landing string. Continue to run 20" csg on labbing string and break circulation. Land off as per Cameronn instructions. R/U cmt lines,pressure test and cmt as per program.				
Report # 14	05/Dec/2005 11:45:00 PM	MD	459.00 m	TVD	459.00 m
Fluid Comments	Boat Maersk Bazer arrived on location with brine and some chemicals. Yet to off load products from boat.				
Drilling Comments	Continue to Riser				
Report # 15	06/Dec/2005 11:45:00 PM	MD	459.00 m	TVD	459.00 m
Fluid Comments	Received 547 bbls of brine into pits and diluted same w/ sea water 50:50 ratio. Commence mixing of KCL/Polymer glycol mud. Offloading chemicals from the boat at report time. Product received and cost of products used will be reported tomorrow. Dressed primary shakers with 125/110 mesh screens.				
Drilling Comments	Completed runinning riser and latched on BOP on to well. Tested BOP.				
Report # 16	07/Dec/2005 11:45:00 PM	MD	459.00 m	TVD	459.00 m
Fluid Comments	Continued to build up Aquadrill mud to get enough volume to displace hole. Volumes and chemicals used to build mud will be accounted for when hole is displace to mud.				
Drilling Comments	P/U 17 1/2" BHA and RIH.				

ADVANTAGE Well Comments Recap

22/Nov/2005 - 23/Mar/2006



Drilling Fluids

Operator Peak Petroleum Indust. Limited **Field** Bilabri **Block/Co/Parish** OML - 122 / Nigeria **Facility** Bilabri DX 1
Well Bilabri DX 1 **Rig** BULFORD DOLPHIN

Section Details - 17 1/2" Section - #3

Mud Type Water Base **Mud System** AQUA-DRILL **Top MD** 459.00 m **Bot MD** 1550.00 m
Start-End Date 07/Dec/2005-27/Dec/2005 **Open Hole Diam** 17 1/2 in **Total Days** 20 **Sect Length** 1091.00 m
Section Comment Drill 17 1/2" hole f/ 459 m to 1550 m. Run & cmt 13 13/8" csg

Daily Report Comments

Report #	Report End Date	MD	459.00 m	TVD	459.00 m
Report # 17	08/Dec/2005 11:45:00 PM	MD	459.00 m	TVD	459.00 m
Fluid Comments	Completed the preparation of AQUADRILL mud. RIH, drilled cmt w/ sea water to 453 m and displace hole to mud. As mud arrived to surface line up shakers on mud. Had initial shaker over flow w/ mud. Circulate to shear mud. At high flow rate under Brandt shaker box ,observed				
Drilling Comments	RIH w/ 17 1/2" BHA to tag cement at 444m. Drilled out cement with sea water to 453 m and displaced hole to mud. Circulate to condition mud and work on diverter valve.				
Report # 18	09/Dec/2005 11:45:00 PM	MD	508.00 m	TVD	508.00 m
Fluid Comments	Condition mud w/polymers and added sea water for dilution while drilling. Drilled trough sand (coarse to fine) and observed losses to the formation. build hi-vis sweeps w/ 15 to 30 lbs/bbl. adding CaCO3 in the active system to reduce seepage losses. Pumpe hi-vis sweep every stand drilled . Added the cost of 940 bbl of KCL brine to mud cost.				
Drilling Comments	Drilling 17 1/2" hole and hi-vis sweep every stand drilled.				
Report # 19	10/Dec/2005 11:45:00 PM	MD	558.00 m	TVD	558.00 m
Fluid Comments	Continued to condition mud while drilling and dilution w/ seawater. Drilled to 552 m, pumped hi-vis sweep, circulate hole and POOH. While back on bottom started to treat mud w/ kcl brine to increase potassium concentration in the active system.				
Drilling Comments	Drilled fr 516 m to 532 m, pumped sweep and circulate the hole. Continued to drill 17 1/2" hole to 552 m, circulate high vis around, flow check and POOH to 45 m: l/d MWD tool, make up LWD and RIH fr 45 m to bottom at 552 m. No drag no fill, drilling ahead.				
Report # 20	11/Dec/2005 11:45:00 PM	MD	762.00 m	TVD	762.00 m
Fluid Comments	Condition mud with KCL/polymer premix while drilling. Dumped sand traps at intervals. Received 320 bbls brine from Maersk Advancer. Changed out 3 torn shale shaker screen of 150 mesh. Prepared high vis pill in slug pit and pumped the same at intervals to insure good hole cleaning.				
Drilling Comments	Continued to drill ahead to m762m.				
Report # 21	12/Dec/2005 11:45:00 PM	MD	1052.00 m	TVD	1052.00 m
Fluid Comments	Continued to treat active with KCL/polymer premix. Prepared hi-vis sweep and pump the same at intervals to insure hole cleaning. Run centrifuge for 9 hours to reduce LGS and control mud weight. Centrifuge discharged shuttle plugged observe fresh water is used for cleaning shle shakers screens w/ high pressure wash gun: this result in flutuation of the chloride reading.				
Drilling Comments	Drilliing to 785 m. Repaired pump n*3. Drilling to 985 m. Re log hole from 956 m to 985 m. pump 40 bbl hi-vis. Drilling to 1067m.				
Report # 22	13/Dec/2005 11:45:00 PM	MD	1178.00 m	TVD	1178.00 m
Fluid Comments	Continue to add premied kcl/polymer mud to active system as well as hi-vis sweep 35 bbl per std drilled. Run centrifuge to control mud weight and LGS. Second centrifuge on repairing.				

ADVANTAGE Well Comments Recap

22/Nov/2005 - 23/Mar/2006



Drilling Fluids

Operator Peak Petroleum Indust. Limited **Field** Bilabri **Block/Co/Parish** OML - 122 / Nigeria **Facility** Bilabri DX 1
Well Bilabri DX 1 **Rig** BULFORD DOLPHIN

Daily Report Comments

Report # 22	Report End Date 13/Dec/2005 11:45:00 PM	MD	1178.00 m	TVD	1178.00 m
Drilling Comments	Drilled to 1101 m. Circulate hi-vis sweep till shaker screens clean. POOH to 20 " shoe. Pump out maxi o/pull 40 k . Reamed through tight point.RIH to 1090m .reamed to bottom : no drag no fill.Drilling ahead to 1178 m.				
Report # 23	Report End Date 14/Dec/2005 11:45:00 PM	MD	1450.00 m	TVD	1450.00 m
Fluid Comments	Going adding premix mud to the system. Sweep hole at interval with hi-vis pill to insure good cleaning. run both centrifuges to control LGS and mud weght. dump sand trap (30 bbl) every 3 stds drilled. Changed torn screen.				
Drilling Comments	Continued to drill from 1178 m to 13338m. Had 5% gas. flow check (1246 m /1274 m) Drilling ahead to 1450m.				
Report # 24	Report End Date 15/Dec/2005 11:45:00 PM	MD	1550.00 m	TVD	1550.00 m
Fluid Comments	Changed shale shakers screens to 175 mesh. Dump sand trap (60), increased mud dilution w/ premix ,run constinously both centrifuges to decrease LGS and mud weight.Drilling ahead to TD 1550 m.(shale)				
Drilling Comments	Drilled ahead to TD 1550m . Wiper trip to shoe on.				
Report # 25	Report End Date 16/Dec/2005 11:45:00 PM	MD	1550.00 m	TVD	1550.00 m
Fluid Comments	Wiper trip to 20 " casing w/ no major : reamed back tight points. Run to bottom hole free of drag & fill.Circulate hole clean . Spotted 50 bbl hi-vis on bottom . POOH to run 13 3/8 " csg. Cleaning out pit n* 2 & slug pit to prepare cement mixing waters.				
Drilling Comments	RIH/Circulate/ POOH / Retreive wear bushing r/up to run 13 3/8" csg.				
Report # 26	Report End Date 17/Dec/2005 11:45:00 PM	MD	1550.00 m	TVD	1550.00 m
Fluid Comments	Circulate hole with csg 13 3/8" at 968 m. (stucked point) Reduc mud weight fr. 9.7 to 9.5 ppg adding sea water to the system. Prepared 250 bbl 9.5ppg mud w/ 8 lb /bbl Soltex .Pump 205 bbl same and displace same around casing. Transferred 200 bbl brine fr mud pit to brine tank. (debit same on cumulative cost). Took inventory of WBM chemicals to be backloaded to town.				
Drilling Comments	RIH 13 3/8" csg to 968 m. Observed differential sticking. 260 kips O/pull got it free. Circulate and work string, reduced mud weight to 9.5 ppg.Continued to run csg to 1204 m, filling up every 5 joints.				
Report # 27	Report End Date 18/Dec/2005 11:45:00 PM	MD	1550.00 m	TVD	1550.00 m
Fluid Comments	Diluted active mud system with seawater to reduce mud wt from 9.5 to 9.2 ppg and condition mud with polymers and 10 lb/bbl of CaCO3 . Prepared 200 bbls pill with 15 lb/bbl of Soltex and CaCO3 respectively. Spotted in annulus.				
Drilling Comments	Run 13-3/8" csg f/1204 t/1355m filling up every 5 stds. P/U 13-3/8" csg hanger & M/U same on TDS. Encountered tight hole sticking on string, wt 390k. Took 210k overpull no go. Wk pipe, no go. reduced mud wt f/9.5 t/9.2 ppg. Removed hanger/pup jnt & running tool. R/U ball on spider & csg circ tool on top drive. Pulled csg free w/720k o/p & wk pipe. R/U ball on spiders elevator & engage circ tool on top 13-3/8" csg jnt & circ/condition mud with 10 lb/bbl CaCO3. Pumped 150 bblsSoltex/CaCO3 pill & spotted 120 bbls in annulus. Performed dummy connection, no drag. R/D circ tool & spider elevator. R/U 500T manual elevator to bail. P/U hanger, M/U same & run hanger as per cameron instruction.				

ADVANTAGE Well Comments Recap

22/Nov/2005 - 23/Mar/2006



Drilling Fluids

Operator Peak Petroleum Indust. Limited **Field** Bilabri **Block/Co/Parish** OML - 122 / Nigeria **Facility** Bilabri DX 1
Well Bilabri DX 1 **Rig** BULFORD DOLPHIN

Daily Report Comments

Report #	Report End Date	MD	1550.00 m	TVD	1550.00 m
Report # 28	19/Dec/2005 11:45:00 PM				
Fluid Comments	Cut back mud wt f/9.2 t/9.1 ppg on the fly & displace seawater in hole with 9.1 ppg mud. While conditioning mud, dumped seawater. While monitoring & maintaining wt in at 9.1 ppg. Line back returns to active when 9.1 ppg mud came around. Continue conditioning mud & stabilize wt in/out at 9.1 ppg. Took on 134 bbls Parateq Base oil f/Maesrk Advancer into Chemical pit & Slug pit				
Drilling Comments	Continue to service hanger assy. RIH csg on DP. M/U cmt std t/TDS. RIH t/1526m. Attempt to wk pipe free w/varrying pump rates. Mix & displace Soltex. Wk pipe. Pump 300 bbls seawater. F/C w/seawater, ok. Wk pipe, displace seawater to suspected zone. continue to wk pipe while disp SW. Circ well & cont t/wk pipe, no go. Pump 450 bbls seawater, displace same w/216 bbls 9.2 ppg mud. Attempt to free, no go. Displace seawatewr with 9.1 ppg mud. Circ & condition mud.				
Report # 29	20/Dec/2005 11:45:00 PM				
Fluid Comments	Monitor & dumped seawater pumped down hole as it came around via the sand traps. Monitored cmt contamination at the shaker spider box, none.				
Drilling Comments	Pump 75 bbls Base oil. Displace base oil pill outside shoe w/9.1 ppg mud. Wk string while allowing pill to soak. Top annulus as required (23 bbls pumped)Disp hole with 9.1 ppg mud. Circ & attempt to free string. Dump 200 bbls SW & spot same at 968m. Attempt to free, no go. Disp SW t/mud. Circwhile mixing cmt mix water & spacer. Cmt 13-3/8" csg as per program. Disp cmt w/rig pump, plug not bumped. Circ marine riser through lower choke. Check f/cmt contaminated returns - none. R/D cmting gears.				
Report # 30	21/Dec/2005 11:45:00 PM				
Drilling Comments	Slip & cut 110 drill line. Service TDS & travelling blk. Prepare for csg cutting operations. Offload DP from boat, strap same, P/U, drift & rack in derrick.				
Report # 31	22/Dec/2005 11:45:00 PM				
Fluid Comments	Transferred mud from pit 4 to pit 2 & slug pit. Cleaning out pit 4 in readiness for taking on SBM. Inventory correction for Mil-Pac-LV. Credited report for wrongly charged 58 sxs for report #28 of 19/12/2005. Received 200 sxs of Black Maggic SFT from the MV Clara D & Backloaded some Water base chemicals on her.				
Drilling Comments	Strap, P/U & M/U 105 jnts of 5" DP & rack in derrick. M/U marine swivel on 5" DP to 165.85m on DSC. Land out on hanger, close upper Ann. POOH & locate upper Ann. Mark on pipe above marine swivel. Wk out required BHA + DP to obtain correct space out to cut 13-3/8 csg for patch.				
Report # 32	23/Dec/2005 11:45:00 PM				
Fluid Comments	Prepared 50 bbls (pumpable) hi vis pill for sweeping hole during 13-3/8 milling/dressing operation.				
Drilling Comments	M/U csg cutting assy, RIH t/228.16m. M/U TDS, cut 13-3/8 csg at 220.14m (27spm). POOH, L/O cutting assy. RIH w/csg spear, POOH w/fish & unlatch spear. R/U csg handling gear, L/O hanger & 13-3/8 csg (48m). M/U & RIH w/csg mill assy t/220m. Dress top of 13-3/8 csg, sweep hole w/50 bbls hi-vis pill, POOH & L/O mill assy. M/U jet sub, RIH t/173m & jet well head. M/U 13-3/8 csg hanger running tool on std 5" DP & rack back in derrick.				
Report # 33	24/Dec/2005 11:45:00 PM				
Fluid Comments	Dumped water base mud in pit #3 & cleaned same in preparation for SBM take on from boat. Prepared 60 bbls hi-vis pill & pumped same while milling/dresiing cut 13-3/8" csg for patch job. Prepared another 40 bbls for jetting well head.				

ADVANTAGE Well Comments Recap

22/Nov/2005 - 23/Mar/2006



Drilling Fluids

Operator Peak Petroleum Indust. Limited **Field** Bilabri **Block/Co/Parish** OML - 122 / Nigeria **Facility** Bilabri DX 1
Well Bilabri DX 1 **Rig** BULFORD DOLPHIN

Daily Report Comments

Report # 33	Report End Date 24/Dec/2005 11:45:00 PM	MD	1550.00 m	TVD	1550.00 m
Drilling Comments	M/U & threadlock hanger & seal assy to csg pup jnt for csg patch. M/U csg patct & RIH w/3 jnts 13-3/8" csg, pup jnt & hanger. Torque hanger. Engage RT in hanger, test same t/7500 psi - ok. RIH w/DP to top of 13-3/8 csg @ 220m. Make various attempts to wk csg patch guide over stump - no go. POOH. M/U csg mill assy & RIH t/220m. Establish parameters, mill csg stump, pump 30 bbls hi-vis pill & circulate same out. POOH mill assy. M/U & RIH w/jetting sub to hanger setting depth at 173.65m. Pump 25 bbls hi-vis pill, jet hanger setting area, POOH. P/U csg spear, remove grapple & rack in derrick.				
Report # 34	Report End Date 25/Dec/2005 11:45:00 PM	MD	1550.00 m	TVD	1550.00 m
Fluid Comments	Isolated pits 3 & 4 & took on 540 bbls (9.6 ppg) SBM from the MV Nothern Comrade . Also received SBM chemicals from her.				
Drilling Comments	M/U & RIG w/csg hanger. M/U same to R.T. & test t/750 psi. Clean seals on R.T & " Locktite same - no go. Seal diameter expanded. Cut & rejoin seal, rack hanger. P/U csg patch, dress Skirt guide w/grinder. RIH 13-3/8 csg spear minus grapple on stinger. M/U hanger to csg string, RIH, tag fish @ 220.52m. Slide csg patch over csg stump. Take 10k o/p - ok. Set seal assy. Pressure test patch & seal assy - ok. Unlatch csg hanger, POOH w/stinger. M/U spear assy w/grapple. RIH t/227m. Engage grapple onto 13-3/8 csg. Release grapple, POOH, L/O spear assy. M/U & RIH jet sub & BOP test plug. Jet BOP & wheelhead. Land test plug. Commence BOP test.				
Report # 35	Report End Date 26/Dec/2005 11:45:00 PM	MD	1550.00 m	TVD	1550.00 m
Fluid Comments	Transferred mud from pit 2 & topped up pit 1 & the slug pit. Dumped rest of water base mud in pit 2 & commence claeing same for taking SBM. Dump returns of water base mud while running in hole to drill out cmt & 13-3/8" csg shoe track to 1525m. Included 790 bbls of KCl Brine & 860 bbls of Parateq Base Oil on board the rig fluid in inventory.				
Drilling Comments	M/U & RIH w/jet sub & Wear bushing t/173m & jet WB seating area. Cont RIH & land WB. POOH. R/U testing gears & continue test BOP & surface systems. M/U bit & flt sub, RIH t/190m, test diverter system. Cont RIH w/BHA to top of cmt @ 1497m. M/U TDS, drill cmt, plug, float collar t/1525m. Cmt very soft from below flt @ 1504m - WOB - 0-2k. Circulate hole clean @ 140 spm/1400 psi.				
Report # 36	Report End Date 27/Dec/2005 11:45:00 PM	MD	1550.00 m	TVD	1550.00 m
Fluid Comments	Conditioned & waited up previouly received SBM from 9.6 to 10.0 ppg. Will charge chemicals used in next rpt. Prepare pits for SBM take on while wait on supply vessel. Prepare 60 bbls 10.0 ppg hi-vis water based spacer for displacing hole to SBM. Showed all water based mud in rpt as discharged so as to have zero volumes for water base mud in pits & hole in tomorrows report when well would have been be displaced to SBM. This is for SBM volume accounting reasons. (WBM surface volumes: Active pit + Reserve = 305 bbls, Sand traps = 115 bbls)				
Drilling Comments	Check rig & Mud Loggers instrumentation & prepare to hook-up. Wait on arrival of boat MV Connecticut with SBM. Cont service TDS, travelling blks & mud pumps. L/O & specify directional downhole tools for next hole section. Supply vessel MV Connecticut with SBM arrived location @ 22:00 hrs. Wait on discharge of SBM from same.				

ADVANTAGE Well Comments Recap

22/Nov/2005 - 23/Mar/2006



Drilling Fluids

Operator Peak Petroleum Indust. Limited **Field** Bilabri **Block/Co/Parish** OML - 122 / Nigeria **Facility** Bilabri DX 1
Well Bilabri DX 1 **Rig** BULFORD DOLPHIN

Section Details - 12-1/4" Section - #4

Mud Type Invert Emulsion **Mud System** SYN-TEQ (PARA) **Top MD** 1550.00 m **Bot MD** 2779.00 m
Start-End Date 27/Dec/2005-12/Jan/2006 **Open Hole Diam** 17 1/2 in **Total Days** 16 **Sect Length** 1229.00 m
Section Comment Drill 12-1/4" hole w/SBM to section TD. Run & cmt 9-5/8" csg

Daily Report Comments

Report #	Report End Date	MD	1575.00 m	TVD	1575.00 m
Report # 37	28/Dec/2005 11:45:00 PM	MD	1575.00 m	TVD	1575.00 m
Fluid Comments	Dumped water base mud on the fly while displacing. Shot down when base oil spacer came to surface. While POOH, took on rest of SBM from boat. Washing pits, sandtraps & flow lines as at report time. Changing shaker screens to 110. Will change back to required spec when mud is shared & all stabilized. Received total of 1410 bbls 10.0 ppg SBM from the Seabulk Connecticut. 36 bbls assumed dead volume in boat. Today cost shows chemicals used for making 540 bbls SBM received from MV Northern Comrade + 1446 bbls (received + dead vol) from Seabulk Connecticut.				
Drilling Comments	Took on SBM after waiting. Cont to drill out cmt & shoe track f/1525 t/1529m & 3m of new formation. Circ, Pull to shoe, perform LOT w/9.1 ppg. (EMW = 12.65 ppg). Dill 12-1/4" f/1553 t/1575m. Pump hi-vis pill & circ hole clean. Spot 30 bbls hi-vis pill on btm, pull t/csg shoe & perform LOT (9.2ppg) - 840 psi, 5016ft, EMW = 12.45 ppg. Displace hole to 10.0 ppg SBM. POOH with slick BHA.				
Report # 38	29/Dec/2005 11:45:00 PM	MD	1575.00 m	TVD	1575.00 m
Fluid Comments	Continued conditioning mud while circ. Mud gradually getting to spec as it shears through the bit.				
Drilling Comments	Cont POOH. Had problem with B/O of non magnetic 12-1/4" stab. POOH t/surface. P/U & RIH with new 12-1/4" directional assy. Test Auto Track - ok. Cont to RIH t/1500m. Circ & condition mud. Observe 600 psi press loss. Trouble shoot seats on cylinder #2. Tighten ponny rod clamp. Return mud pump #3 on line. Suspect jet nozzle became unplugged.				
Report # 39	30/Dec/2005 11:45:00 PM	MD	1583.00 m	TVD	1583.00 m
Fluid Comments	Continue conditioning mud while circ/drlg. Drilling through predominantly fine sand formation. Changed out shaker screens as mud shears from 110 to 150s while monitoring same to accommodate flow rate. Changed Mud cleaner screens from 175 to 210. Run both Desander & Desilter over mud cleaner. Also run centrifuges on desanding mode. Adjusted Base oil stock. USED 2 NEW 210 SCREENS FOR THE MUD CLEANER.				
Drilling Comments	RIH t/1550 & wash down to btm 1575. Drill t/1583. Couldn't take survey. Problem with downhole tool. F/C, POOH. P/U new Auto-Track				
Report # 40	31/Dec/2005 11:45:00 PM	MD	1600.00 m	TVD	1600.00 m
Fluid Comments	Changed screens from 150s to 200, 2x175 on the three shakers. Very fine sand coming over the shakers. Will change to smaller screen sizes as the GPM permits. Adjust base Oil stock to Control room figures. USED 2 NEW SCREENS OF 175.				
Drilling Comments	Cont drilling f/1586 t/1600m. Problem with downhole tool. F/C & POOH. L/O Auto-track. Auto-track technician troubleshoot problem. Test Auto-track. M/U Auto-track assy, RIH.				
Report # 41	01/Jan/2006 11:45:00 PM	MD	1812.00 m	TVD	1812.20 m
Fluid Comments	Condition active system while drlg & maintain wt at 10.0 ppg. Changed screens on one of the shakers to all 200s. Looked ok. Changed out torn 200 screens. USED 3 NEW 200 SCREENS.				
Drilling Comments	Cont RIH t/1550. Check downhole tools, ok. RIH t/1585m & wash down t/btm, 1600m. Pull back to 1598m, downlink tool & surveyed - ok. Cont drill t/1782m				

ADVANTAGE Well Comments Recap

22/Nov/2005 - 23/Mar/2006



Drilling Fluids

Operator Peak Petroleum Indust. Limited **Field** Bilabri **Block/Co/Parish** OML - 122 / Nigeria **Facility** Bilabri DX 1
Well Bilabri DX 1 **Rig** BULFORD DOLPHIN

Daily Report Comments

Report #	Report End Date	MD	1993.00 m	TVD	1948.14 m
Report # 42	02/Jan/2006 11:45:00 PM	MD	1993.00 m	TVD	1948.14 m
Fluid Comments	Continue running Desander&Desilter. Run centrifuge at intervals to control solids. Bleed in base fluid to active system to enhance properties. In the bid to control solids due to predominantly fine sand being drilled, continue changing to smaller size screens. Best screen combination GPM can handle at the moment on the three shakers is Shaker #1 (3x200), Shaker #2 (2x200, 175) & Shaker #3 (3x175). Received 600 bbls SBM from the MV Northern Comrade & charged off chemicals used for making same in inventory. USED 4 NEW 175 & 5 NEW 200 SCREENS				
Drilling Comments	Continue drill 12-1/4" hole f/1829 t/1900m. Change shaker screens from 200 to 175 in order to handle flow. Drill ahead t/1993m. Auto-track failure. POOH & L/O Auto-track.				
Report # 43	03/Jan/2006 11:55:00 PM	MD	2018.00 m	TVD	1983.99 m
Fluid Comments	Treating system with 2 sxs CaCO3-F every hour while drilling through sand. Bleed in base fluid into active at intervals. Changed				
Drilling Comments	Continue L/O Auto-track. M/U another Auto-track, RIH with same & test @ 133m - ok. Cont RIH t/1527m, Slip & cut drill line & test Auto-track. Cont RIH t/1870, surveyed & log hole f/1870 t/1993m. Drill ahead.				
Report # 44	04/Jan/2006 11:55:00 PM	MD	2316.00 m	TVD	2232.59 m
Fluid Comments	Changed torn shaker screens to same size. Drilling through very fine sand, screens blinding & losing mud. Swept hole, continue drlg while conditioning system. Received SBM products from boat, Clara-D. Charged of rest of chemicals for making 3000 bbls mud. USED 3 NEW SCREENS OF 200 & 2 NEW 175s				
Drilling Comments	Cont drill f/2014 t/2216m. Losing mud at the shakes. Pump 50 bbls sweep, circ. Continue drlg t/2240m. F/F rlg reak at 12242-2250, 2260 - 2270, 2290. All ok				
Report # 45	05/Jan/2006 11:55:00 PM	MD	2630.00 m	TVD	2489.00 m
Fluid Comments	Treated active system with Omniplex in order to increase low end rheology properties plus LIME AND CaCl2 to maintain properties in range, Change torn shakers screens. Mix 93 bbls base oil in active slowly to maintain evaporation rate. Mixed 60 bbls of sweep, stand by.				
Drilling Comments	Continue drilling ahead problem free, observed considerable gas percentage during connection, circ. bottoms up flow check, cont. drilling to 2477m Increase mud weight to 10.2 ppg Continue drilling ahead to 2560m and raise once more mud weight to 10.4 ppg. Continue drilling ahead.				
Report # 46	06/Jan/2006 11:55:00 PM	MD	2779.00 m	TVD	2628.00 m
Fluid Comments	Treated mud system with Omniumul and Base oil to maintain properties in range, Increase mud weight to 10.5 ppg and later to 10.6 ppg due to hi gas level detected after performing wiper trip.				
Drilling Comments	Circulated bottoms up and collect sample, continue to circ. till clean returns. Boost riser through kill line, circ. bottoms up and performed wiper trip from 2779m to 1525m without problems. Return to bottom circ. bottoms up, observe considerable gas. Increase Mud weigh to 10.5 ppg, circ & continue to observe hi level gas (21%) raise mud weight to 10.6 ppg. & continue circulating.				
Report # 47	07/Jan/2006 11:55:00 PM	MD	2779.00 m	TVD	2620.00 m
Fluid Comments	Mixed 50 bbls sweep for spotting in bottom.				

ADVANTAGE Well Comments Recap

22/Nov/2005 - 23/Mar/2006



Drilling Fluids

Operator Peak Petroleum Indust. Limited	Field Bilabri	Block/Co/Parish OML - 122 / Nigeria	Facility Bilabri DX 1
Well Bilabri DX 1	Rig BULFORD DOLPHIN		

Daily Report Comments

Report # 47	Report End Date 07/Jan/2006 11:55:00 PM	MD	2779.00 m	TVD	2620.00 m
Drilling Comments	Stop circ. Pull one stand and return to bottom. And circ. bottoms up once more, check for gas. O.K. Pumped and spot 50 bbls sweep pull out 5 stand wet while mixing slug. Pull out to surface problem free rig up wire log and run in. Current status logging				
Report # 48	Report End Date 08/Jan/2006 11:55:00 PM	MD	2779.00 m	TVD	2620.00 m
Fluid Comments	No treatment was done today to mud system. Transferred 229 bbls of SBM to boat. (Nortnen Comrade)				
Drilling Comments	Make up wire log No 2 and trip in TTRM & DSL				
Report # 49	Report End Date 09/Jan/2006 11:55:00 PM	MD	2779.00 m	TVD	2620.00 m
Fluid Comments	Transferred remaining SBM mud from pit No 3 to pit No 4 Clean out pit 3 for further cement purposes.				
Drilling Comments	Continue to log run No 3 : RCI / ORIT / NIRO / GR / TTRM. Pull out and run log No 4 sample recovery. Current status Logging				
Report # 50	Report End Date 10/Jan/2006 11:55:00 PM	MD	2779.00 m	TVD	2620.00 m
Fluid Comments	Treated mud system with Base oil while circulation at 1500m and 2000m. Mixed 50 bbls sweep to be spot at bottom. Increase mud weight to 10.7ppg.				
Drilling Comments	Finished to pick up samples on log No 4. P.O.O.H the same and recovered samples. Rig down Baker Atlas, Make up slick BHA and trip in hole, @ 1500m Circulated bottoms up while conditioning Mud system. Continue tripping to 2000m. Circ. and condition Mud. Max Gas = 3100 Unit. T.I.H. To TD @ 2779m. Circ. While conditioning Mud, observed Max gas @ 7010 Units. Continue to circulated and raise mud weight to 10.7 ppg. Check for flow. O.K pumped and spotted 50 bbls sweep on bottom. P.O.O.H. To run 9 5/8" casing.				
Report # 51	Report End Date 11/Jan/2006 11:55:00 PM	MD	2779.00 m	TVD	2620.00 m
Fluid Comments	Transferred 150 bbls of SBM to boat in order to minimize weight on board				
Drilling Comments	Finished pulling out of the hole, rig up to run casing. Current status Running 9 5/8" casing				
Report # 52	Report End Date 12/Jan/2006 11:55:00 PM	MD	2779.00 m	TVD	2620.00 m
Fluid Comments	Treated surface mud with Base Oil, in order to reduce viscosity previous to cement job				
Drilling Comments	Continue to run 9 5/8" casing, pick up setting to for casing and TIH. Current status setting casing.				

ADVANTAGE Well Comments Recap

22/Nov/2005 - 23/Mar/2006



Drilling Fluids

Operator Peak Petroleum Indust. Limited **Field** Bilabri **Block/Co/Parish** OML - 122 / Nigeria **Facility** Bilabri DX 1
Well Bilabri DX 1 **Rig** BULFORD DOLPHIN

Section Details - 8 1/2" Section - #5

Mud Type Invert Emulsion **Mud System** SYN-TEQ (PARA) **Top MD** 2770.00 m **Bot MD** 3200.00 m
Start-End Date 12/Jan/2006-26/Jan/2006 **Open Hole Diam** 17 1/2 in **Total Days** 14 **Sect Length** 430.00 m
Section Comment Drill 8 1/2" Hole w/SBM To TD 7" Liner

Daily Report Comments

Report # 53	Report End Date 13/Jan/2006 11:55:00 PM	MD	2770.00 m	TVD	2620.00 m
Fluid Comments	Circulate while mixing base oil and OMNI-COTE In order to reduce Viscosity due to cement Job.				
Drilling Comments	Continue to run casing, make up running tool and set casing at 2970m. Circulated while conditioning SBM. For cement job; Performed cement job Problem free. Pull out setting tool.				
Report # 54	Report End Date 14/Jan/2006 11:55:00 PM	MD	2770.00 m	TVD	2620.00 m
Fluid Comments	No treadment to mud system today.				
Drilling Comments	P.O.O.H seal assembly to surface. Picked up 6 1/2" DCs + 5" DP and RIH Line up to BJs Cement pump & test standpipe, manifold, body plus valves to 5000 psi. P.O.O.H and lay out tools, RIH with 6 1/2" DCs chart. Attempt to set new 9 5/8" casing seal assy.				
Report # 55	Report End Date 15/Jan/2006 11:55:00 PM	MD	2770.00 m	TVD	2620.00 m
Fluid Comments	No treatment in mud system.				
Drilling Comments	Set up new seal. Attempt to back out. No success. Pressure up annulus, in order to, increase friction & pressure on dogs. Attempt to pull and came free. P.O.O.H. with/CHSART. Seal and assy remained in hanger. Break out & lay out Chsart. Make up bowl weevil, test plug & TIH to spot jet sub in well head. Test the same & rig up test lines. Test up to 7500 psi. And also BOP.s to 7500 psi. P.O.O.H. Test plug. Make up wear bushing & running tool, as per Cameron Instruction.				
Report # 56	Report End Date 16/Jan/2006 11:55:00 PM	MD	2771.00 m	TVD	2620.00 m
Fluid Comments	Treated surface mud system with Base Oil. circulate and increase mud weight to 10.9 ppg. Perform F.I.T.				
Drilling Comments	Make up 8 1/2" slick BHA and trip in the hole, circulated to condition mud while increase mud weight to 10.9 ppg. in and out. Perform F.I.T.				
Report # 57	Report End Date 17/Jan/2006 11:55:00 PM	MD	2771.00 m	TVD	2620.00 m
Fluid Comments					
Drilling Comments	Perform L.O.T at 2620 TVD With 10.9 ppg mud. Max Density shown 14.82 ppg. Slug pipe & P.O.O.H to make new 8 1/2" Auto-trak BHA. Return to bottom, cut and slip 110 ft. of drill line and start drilling ahead. From 2782m to 2790m at 00:00 time				
Report # 58	Report End Date 18/Jan/2006 11:55:00 PM	MD	3105.00 m	TVD	2985.00 m
Fluid Comments	Treated mud system with Base Oil plus OMNI-COTE to reduce Rheology properties, continue add LIME for Alkalinity property. Increase mud Weight from 10.9 ppg to 11.9 ppg, fallow by wetting agent OMNI-MUL. Primary emulsifier				
Drilling Comments	Continue to drilling from 2790m to 3000m Problem free. Circulated and condition mud. Raise mud weight to 11.9ppg. Continue to drill ahead to 3123m as per D.D. Instruction.				

ADVANTAGE Well Comments Recap

22/Nov/2005 - 23/Mar/2006



Drilling Fluids

Operator Peak Petroleum Indust. Limited **Field** Bilabri **Block/Co/Parish** OML - 122 / Nigeria **Facility** Bilabri DX 1
Well Bilabri DX 1 **Rig** BULFORD DOLPHIN

Daily Report Comments

Report # 59	Report End Date 19/Jan/2006 11:55:00 PM	MD	3200.00 m	TVD	3100.00 m
Fluid Comments	Continue to treat mud system with Base Oil, and Omni Mul. Raise mud weight to 12.1 ppg and later to 12.5 ppg. Observe hi level of gas, Increase once more the mud weight to 13.5. ppg In duce in losses with out returns, lost down hole 490 bbls +/- Mix LCM pill (38 ppb CaCo3 F/M) Spoted the same on bottom, no success.				
Drilling Comments	Continue to drill from 3123m to 3172m Circulate and increase mud weight to 12.1 ppg. drill to 3200m, continue to observe hi levels gas, Circulate and condition mud. increase mud weight to 12.5 ppg. Experienced electrical power. prepared to p.o.o.h in 9 5/8" shoe. Observed flow into trip tank with pumps off. Shut in Well. Shut down pressure DP. 160 Psi. Annulus 210 psi. Circ 10 bbls through line while holding constant 210 psi on choke. Increase mud system to 13.5 ppg. Commenced to kill the well by weight. (weight method) @ 40 SPM. Circulating pressure 690 psi. pumped 90 bbls into drill pipe then lost ability to maintain DP Pressure (640 psi). Observed losses. Open choke fully and circ. to degasser at 40 spm. No returns. opened BOP. circ conventionally, observing sever losses. Pump 12.8 ppg mud while mixing 60 LCM mud. Total losses close to 450 bbls. Displace LCM pill. No success, Continue to observe losses. Pumped out of the hole to 3111m Circulated. No returns. Continue to pump out of hole to 2884m regained circulation.				
Report # 60	Report End Date 20/Jan/2006 11:55:00 PM	MD	3200.00 m	TVD	2884.00 m
Fluid Comments	Increase mud weight to 12.9 ppg in surface pits. Treated mud system with OMNI MUL & OMNI-COTE. Mix LCM CaCo3 F/M				
Drilling Comments	Continue to circ at 2884m. Circ outgas through choke. Shut in well to mix barite and increase mud weight to 12.9 in surface pits. Shut electrical power, restore the same and pump 40 LCM (0) psi annular press. Open well and commenced circulating well with 12.9 ppg. P.O.O.H to shoe. Monitor well on trip tank, Losses from 5 to 5 bbls/hr.				
Report # 61	Report End Date 21/Jan/2006 11:55:00 PM	MD	3200.00 m	TVD	2974.00 m
Fluid Comments	Wait on Barite and SBM from Boat. Got the same (200 tons of Barite, and 1000 bbls of mud) Plus LCM Pruducts. toke 750 bbls from boat. Increase mud system to 12.9 ppg. Mixed 70 bbls of LCM (Soluflake fine 35 ppb) Loss 75% of Drilling fluid. Call boat and toke 230 bbls extra. Raise mud weight to 12.9 ppg. Continue circulating. Mixed and extra 70 bbls of LCM Soluflake F. And pumped. @ 3004m				
Drilling Comments	Continue to monitor well on trip tank While waiting for Barite and SBM. Received mud and increase all surface mud up to 12.9 ppg. Mix LCM pill. Circulated and condition mud to 12.9 ppg. T.I.H. To 3004m. Pumped LCM pill and displace the same. Attempt to wash down to 3014m without success. Work out pipe and mix LCM Pill. Pumped the same and displace @ 3004m. P.O.O.H. to shoe.				
Report # 62	Report End Date 22/Jan/2006 11:55:00 PM	MD	3200.00 m	TVD	2741.00 m
Fluid Comments	Received and extra 100 bbls of SBM from boat. Mixed Slug and p.o.o.h Hole taking 10 bbls/hr Average. Used 438 bbls of base oil in				
Drilling Comments	Mixed Slug and p.o.o.h. recover Auto-Trak serveice the same and lay out. Make up Slick assy. and ran in the hole to shoe depth. Wait for SBM volume build up mud and boat.				
Report # 63	Report End Date 23/Jan/2006 11:55:00 PM	MD	3200.00 m	TVD	2741.00 m
Fluid Comments	Continue to build up SBM volume. End up with +/-700 bbls. 12.9 ppg. SBM. Mixed 6-7 LCM pill and spot in hole while facing sever losses. Received 1020 bbls of SBM from boat 11.3 ppg. Plus LCM Coarse, lost +1500 bbls of SBM while washing and reaming well. Configuration of LCM pill since to work fine using a mixer of Soluflake M and F. Last two pill ware build with LCM Coarse & Medium due to availability (Boat was not in location)				
Drilling Comments	Continue to build up SBM volume. End up with 700 bbls 12.9 ppg SBM. While monitoring well through trip tank, mixed 60 bbls LCM pill and displace in order to stop static losses. T.I.H from 2705m to 2915m Circulate pill round at 140 gpm. With no losses. Continue to circ. Till establish the same gradually till increase pump rate to 360 gpm. Spot extra 60 bbls of LCM pill in pipe while circ & wash.				

From 2915m to 2945m with full return on shakers. Continue to with light wash and ream, from 2945m to 3057m.
Increase pump rate to 425

ADVANTAGE Well Comments Recap

22/Nov/2005 - 23/Mar/2006



Drilling Fluids

Operator Peak Petroleum Indust. Limited **Field** Bilabri **Block/Co/Parish** OML - 122 / Nigeria **Facility** Bilabri DX 1
Well Bilabri DX 1 **Rig** BULFORD DOLPHIN

Daily Report Comments

Report #	Report End Date	MD	3200.00 m	TVD	2741.00 m
Report # 63	23/Jan/2006 11:55:00 PM				
Drilling Comments	gpm. Circ. bottoms up. Gas level at 25.5 % while circulating at 3057m. Continue to wash & ream hole, observed packed off at 3066m Work on pipe, pull free. Circ. and wash interval. Observed splinters shale caving on shakers. Wiped interval clean. Continue to wash and ream wellbore, hole became progressively more difficult to enter with. Increase volume of caving on shakers. Mix and pumped 60 bbls of LCM & spot on bottom. P.O.O.H from 3105m to 2915m. Became stuck. Jarred free and continue to work on tight spot, 2887m. Face severe losses. Level in raiser drop. Unable to fill hole by simultaneously filling riser & pumping down drill pipe. Mixed and pumped 2 x 60 bbls of LCM. Filled riser with 11.5 ppg mud to surface. P.O.O.H to 2705m inside shoe. Check and monitored well by trip tank. Wellbore, since to be static. 24 hrs losses +1500 bbls.				
Report # 64	24/Jan/2006 11:55:00 PM				
Fluid Comments	Clean out slug pit for mixing 25% CaCl2 Brine. Mixed 65 bbls of LCM in slug pit 40 ppb Coarse + Fine Mixed 270 bbls of SBM while wait for boats. In order to increase Volume in active system and contingency.				
Drilling Comments	Stand by while wait form mud. Mixed 270 bbls of SBM as Contingency.				
Report # 65	25/Jan/2006 11:55:00 PM				
Fluid Comments	Weight up returns from 11.5 ppg to 12.9 ppg while circulating until in/out balanced at 12.9 ppg. Monitor well & conditioning mud while circulating. Mixed & pumped LCM pill at intervals while washing down. Spot LCM pill at 2920m, trip to shoe, circ bottoms up, continue to trip out of hole with wet pipe. Received 350 bbls SBM, 1000 bbls Base Oil & 133 MT of Barite.				
Drilling Comments	Continue to monitor well while waiting for boat and new SBM. Circulate inside casing at 2711m @ 100 spm check for loss, condition mud to 12.9 ppg, Pump 60 bbls LCM into drill pipe, TIH 5 stands to 2850m and circ pill out, increase pump rate. Spot second LCM Into drill pipe, TIH to 2920m. Incurred in losses, pump extra LCM pill and circulated. P.O.O.H to shoe depth. Circ. bottoms up losing 20 bbls/hrs. Flow check, static losses 12 bbls/hr. P.O.O.H wet pipe to 2030m at Rpt time: 00:00				
Report # 66	26/Jan/2006 11:55:00 PM				
Fluid Comments	Increase mud weight in pit No 1 to 12.9 ppg Received 400 bbls 11.3 ppg. Plus another 350 bbls 10.4 of SBM. Mixed 75 bbls of spacer for cement job.				
Drilling Comments	Continue to pull out of hole. Rig up 7" Liner and T.I.H. Average static losses 15 bbls/hr. Current status, displacing liner with running tool @ 2633m				

ADVANTAGE Well Comments Recap

22/Nov/2005 - 23/Mar/2006



Drilling Fluids

Operator Peak Petroleum Indust. Limited **Field** Bilabri **Block/Co/Parish** OML - 122 / Nigeria **Facility** Bilabri DX 1
Well Bilabri DX 1 **Rig** BULFORD DOLPHIN

Section Details - 6" Section - #6

Mud Type Invert Emulsion **Mud System** SYN-TEQ (PARA) **Top MD** 3200.00 m **Bot MD** 2689.00 m
Start-End Date 26/Jan/2006-26/Feb/2006 **Open Hole Diam** 8 1/2 in **Total Days** 31 **Sect Length** 517.00 m
Section Comment Not plan to drill 6" Unconclude 8.5 section due to sever losses.

Daily Report Comments

Report # 67	Report End Date 27/Jan/2006 11:55:00 PM	MD	3200.00 m	TVD	2974.00 m
Fluid Comments	Mixed 65 bbls cement spacer and pumped.				
Drilling Comments	Finished to run 7" liner, displace the same and set it place. Rig up cement line, test the same up to 3000 psi for 5:00 min. Pumped spacer + 35 bbls of cement slurry set shoe at 3061m set packer (top of the liner at 2711m). Slugged pipe and p.o.o.h. Make up 8 1/2" BHA and T.I.H. For casing test. Current status T.I.H.				
Report # 68	Report End Date 28/Jan/2006 11:55:00 PM	MD	3061.00 m	TVD	2974.00 m
Fluid Comments	Circulated and condition mud to 12.9 ppg, treated mud system with Cacl2, Lime and Omni-Mul. In order to maintain properties in range.				
Drilling Comments	Continue to TIH from 1106m to 2219m. While tripping in stand No 72 Air slips set on making Block to bend badly the DP. Lay out bended DP Continue to trip in. Circulate to condition mud weight to 12.9 ppg. Run pressure test to 4500 psi for 5:00 Min with cement pump. Test 7" liner to 4000 psi. Rig down pressure lines and p.o.o.h. Make up 6" slick BHA.				
Report # 69	Report End Date 29/Jan/2006 11:55:00 PM	MD	3061.00 m	TVD	2974.00 m
Fluid Comments	Charged chemicals products for 4075 bbls of OSBM (Mud send from Onne) See inventory Treated mud system with Base Oil while circulating in order to maintain evaporation level, LGS and viscosity in range.				
Drilling Comments	Continue to pull of the hole. Make up new 6" slick BHA. T.I.H. Tag at top of cement 3011m. Drilled out cement to 3059m circulated to condition mud 12.9 ppg, pumped slug and p.o.o.h to run logs.				
Report # 70	Report End Date 30/Jan/2006 11:55:00 PM	MD	3061.00 m	TVD	2974.00 m
Fluid Comments	SOBM will be charge 1000 bbls a day for a total of 4057 bbls on yesterdays report we charged the first 1057bbls. 3000 bbls are remaining. Received 200 Sx LIME, 8 Drs. OMNI-TEC, + 150 Sx CARBOTROL HT				
Drilling Comments	Continue to P.O.O.H slick aasy. Rig up Baker Atlas's wire log CBL tool, run in the hole. Run CBL O.K pull out logging tool and make 6" BHA. T.I.H. Current status tripping in @ 2287m				
Report # 71	Report End Date 31/Jan/2006 11:55:00 PM	MD	3152.00 m	TVD	2974.00 m
Fluid Comments	Charged 1000 OSBM. Total chard till today 3057 bbls. Remaining 1000 bbls to complete 4057 bbls. Treated mud with Onmi-Mul plus Carbotrol. Increase mud weight to 13.5 ppg. Wash & reaming rate hole 8.5" with 6" assy. Had 1810 units of gas at 3087m. Increased mud wt to 13.7 ppg. Mixed 70 bbls sweep and pumped 50% every time it was necessary.				
Drilling Comments	Continue to trip in the hole, tag at 3059m. Circ, and commenced to drill cement and shoe to 30362m Circulated bottom up with 13 ppg mud and perform Shoe Bond test. O.K EMD= 15.5 ppg, Circulate and raise mud weight to 13.5 ppg. Wash and ream rate hole from 3062m to 3110m observed gas raising number to 1810 units, Increase mud weight to 13.7 ppg. Continue to wash and ream from 3110 to 3151m @ 00:00 Hrs.				

ADVANTAGE Well Comments Recap

22/Nov/2005 - 23/Mar/2006



Drilling Fluids

Operator Peak Petroleum Indust. Limited **Field** Bilabri **Block/Co/Parish** OML - 122 / Nigeria **Facility** Bilabri DX 1
Well Bilabri DX 1 **Rig** BULFORD DOLPHIN

Daily Report Comments

Report #	Report End Date	MD	3200.00 m	TVD	2974.00 m
Report # 72	01/Feb/2006 11:55:00 PM	MD	3200.00 m	TVD	2974.00 m
Fluid Comments	Charged for remaining 1000 bbls OSBM. Back load WBM products and received 200 sx of LCM as per contingency on board. Increase mud weight from 13.7ppg - 13.9 ppg - 14.1, and 14.3ppg. Treated mud system with LIME & OMNI MUL				
Drilling Comments	Continue to wash and ream from 3151m to 3200 pumped hi-vis pill as per request while increase mud weight to 13.9 ppg circulated bottoms up, and continue to circulate and raise mud weight to 14.1 ppg, spot 65 bbls of sweep on bottom and perform wiper trip to shoe depth. O.K Return to bottom circulated hi-vis pill out and raise mud weight once more to 14.3 ppg, Pull out 5 stands and slug pipe. P.O.O.H for new BHA.				
Report # 73	02/Feb/2006 11:55:00 PM	MD	3227.00 m	TVD	2974.00 m
Fluid Comments	Treated mud system with OMNI-COTE, LIME & CaCl2 to Maitain properties in range Increased mud wt from 14.3 to 14.5 ppg.				
Drilling Comments	Continue to pull out hole. Make 6" BHA and return to bottom, Ream and wash last stand, and commenced to drill ahead. Drill from 3200m to 3227m, Observed power failure. Pull out to shoe and raise mud weight to 14.5pp.				
Report # 74	03/Feb/2006 11:55:00 PM	MD	3227.00 m	TVD	3061.00 m
Fluid Comments	Back load 660 bbls SOBm to Boat, Clean pit No 4				
Drilling Comments	Continue to investigate on electrical problem				
Report # 75	04/Feb/2006 11:55:00 PM	MD	3227.00 m	TVD	2974.00 m
Fluid Comments	Clean out pit No 3 in order to received CaCl2 Brine				
Drilling Comments	Continue to wait for electrician from Aberdeen				
Report # 76	05/Feb/2006 11:55:00 PM	MD	3227.00 m	TVD	2974.00 m
Fluid Comments	No treatment to mud system.				
Drilling Comments	Continue on power repair				
Report # 77	06/Feb/2006 11:55:00 PM	MD	3227.00 m	TVD	2974.00 m
Fluid Comments	No treatment to Mud System				
Drilling Comments	Continue on power repair				
Report # 78	07/Feb/2006 11:55:00 PM	MD	3227.00 m	TVD	2974.00 m
Fluid Comments	No treatment to mud system				
Drilling Comments	Continue to work on electrical problem.				

ADVANTAGE Well Comments Recap

22/Nov/2005 - 23/Mar/2006



Drilling Fluids

Operator Peak Petroleum Indust. Limited **Field** Bilabri **Block/Co/Parish** OML - 122 / Nigeria **Facility** Bilabri DX 1
Well Bilabri DX 1 **Rig** BULFORD DOLPHIN

Daily Report Comments

Report # 79	Report End Date 08/Feb/2006 11:55:00 PM	MD	3227.00 m	TVD	2974.00 m
Fluid Comments	Circulate and condition mud system with OMNI-PLEX + BARITE				
Drilling Comments	Trip in the hole, no fill or drag was observed while tripping. Ream last stand as precaution. Circulated bottoms up while condition mud.				
Report # 80	Report End Date 09/Feb/2006 11:55:00 PM	MD	3227.00 m	TVD	2974.00 m
Fluid Comments	No tretment to the mud system.				
Drilling Comments	Continued circulation and condition mud to 14.5ppg all around, pump out of hole to 3060m. Continue troubleshoot and carryout rig electrical repairs.				
Report # 81	Report End Date 10/Feb/2006 11:55:00 PM	MD	3234.00 m	TVD	2974.00 m
Fluid Comments	Conditioned & stabilize mud wt in/out at 14.5 ppg while circ at the 8-1/2" hole.				
Drilling Comments	Continue to troubleshoot & investigate electcal problem. RIH from 7" shoe t/3172m.. Wash/ream t/3200 & then to 6" TD of 3227m. Drill 6" hole t/3234m. Pull bk to 8-1/2" hole. Circ & condition mud to 14.5 ppg in/out. RIH t/3230, m/u TDS, wash/ream to 3234m.				
Report # 82	Report End Date 11/Feb/2006 11:55:00 PM	MD	3460.00 m	TVD	3133.00 m
Fluid Comments	Pump sweeps at interval & replenish same while drilling ahead. Slowly bleeding in base fluid into system to maintain rheology within spec due to sweeps & increase OWR as per program. Keeping 75 bbls hi-vis pill ready at every time. USED 2 NEW 200 & 2 NEW 210 MESH SCREENS ON SHAKER #3 & 2.				
Drilling Comments	Continue to wash & ream to btm 3234m. Drill 6" hole f/3234 t/3459. Pump 30 bbls sweep every 30m.				
Report # 83	Report End Date 12/Feb/2006 11:55:00 PM	MD	3545.00 m	TVD	3348.00 m
Fluid Comments	Moniror & maintain wt in/out @ 14.6ppg while circ riser content. Received 196 bbls of SBM from the Crusader. Adjusted Soluflake F/M inventory.				
Drilling Comments	Continue drill 6" hole. Pump hi-vis as required. Monitor gas on connections. Pump LCM pill when required. Drill t/3545m, circ btms up & work pipe. Pump out of hole f/3545 t/3118. Cont POOH t/3033m. F/check 15 mins inside 7" csg, pump 20 bbls slug, Cont POOH f/3033m. At 2947m, pipe pulled wet. No gain in trip tank. POOH t/2890. Observe well flowing. Space out, shut well in. Stabilize press, SIDP - 440 psi, SICP - 400psi. Attempt to circ out influx by "Driller's Method". Observe increase in DP press f/1050 t/1650 psi followed by rapid increade in csg press. T/tank overflowing. Shut in well on choke, SIDP - 740 psi, , circ riser content. Mud wt 14.6 ppg. Observe shut in press decreasing. Commence " Lubricate & Bleed". Csg press decrease t/2780 psi. No further dcreas in csg press. Observe increase in csg press t/2880 psi. Csg press being affected by pumping of 1 bbl vol. Abandon operation. Bring pump on line w/csg press constant. Circ out influx using "Drillers Method" @ 20 SPM/540 psi. Experience frequent periods of no returns. Close choke. SIDP - 210 psi, SICP - 90 psi. I				
Report # 84	Report End Date 13/Feb/2006 11:55:00 PM	MD	3545.00 m	TVD	3348.00 m
Fluid Comments	Had loses while circulating out influx. Wt of retuns ranged from 12.9 to 14.6 ppg. Took same in separate pit, condition & wt up to 14.6ppg & transfer back to active. Increased active system from 14.6 to 15.0 ppg kill mud. Cont taking returns of 14.6 ppg to seperate pit, wt up to 15 ppg & transfer back into active while swapping pits. Took on 484 bbls 11.2 ppg SBM from the Crusader. Conditioned & wted up part to 15 ppg & used in the active for well kill operation.				

ADVANTAGE Well Comments Recap

22/Nov/2005 - 23/Mar/2006



Drilling Fluids

Operator Peak Petroleum Indust. Limited **Field** Bilabri **Block/Co/Parish** OML - 122 / Nigeria **Facility** Bilabri DX 1
Well Bilabri DX 1 **Rig** BULFORD DOLPHIN

Daily Report Comments

Report #	Report End Date	MD	3545.00 m	TVD	3348.00 m
Report # 84	13/Feb/2006 11:55:00 PM				
Drilling Comments	Cont circ out influx @ 20 SPM/540 psi. Experience no returns. Close choke. SIDP - 210, SICP - 90 psi. Increase active to 15.0 ppg kill mud & circ same @ 40 SPM/950 psi. Cont well kill second circ w/Drillers method. Monitor well on choke while wt up mud, SIDPP - 110, SICP - 40. Displace riser t/15.0 ppg mud through chokes. F/C through chokes, F/C through TT, OK. RIH on 5" DP f/2890 t/3175m. No drag. Wash t/3200m. Circ & condition mud @ 65 SPM, 1750 psi. Observe increase in flow. Space out, close upper annula, open upper chokes. SIDPP- 0, SICP - 560 psi. Observe mud loss in riser. Fill same f/TT - 66 bbls. Circ out through chokes w/15 ppg mud @ 20 SPM, 3047 stks. Shut in well on chokes. Observe stabilized SIDPP - 110, SICP - 160 psi. Continue to circ well w/15 ppg mud @ 20 SPM, 3173 stks. Close well in & minitor SIDPP - 150 & SICP - 40 psi.				
Report # 85	14/Feb/2006 11:55:00 PM				
Fluid Comments	Conditioned reserve mud in readiness for wting up while wait on barite. Received 86 ton barite, wted up reserve pits to 15 ppg & moved same to acitive to continue well control operation. Continued monitoring wt in/out & maintaining same at 15 ppg. Utilizing pressurised scale to compare wts when mud coming down the ditch is observed to contain trapped bubbles. Gradually treating system with LCM (Solulflake				
Drilling Comments	Cont to monitor well on choke, SICP - 110, SIDPP - 0 psi. Receive barite, wted up mud to 15 ppg. Circ well on choke. DP readings erratic. Shut in, SIDPP - 150, SICP - 350 psi. Cont circ @ 20 SPM, 580 psi. Left Auto choke plugging. Shut in, SIDPP - 160, SICP - 510 psi. Cont circ with right Auto choke @ 20 SPM. Circ btms up with final 5000 stks pumped on wide open choke with csg press 0 psi. Lose 24 bbls/hr. Shut down pump. F/C through choke into TT. Open well, observe 4.5 loss to hole. Fill up well - static. Circ conventionally @ 30 SPM, 525 psi.				
Report # 86	15/Feb/2006 11:55:00 PM				
Fluid Comments	Continued to gradually add CaCO3 F/M in the active system while circulating in open hole. Continue monitoring mud weight in and out every 15 mins. while circulating and maintaining same at 15.0 ppg. Also treated system with emulsifiers & oil wetting agents. Receiving SBM from MV Northern Crusader as at report time. Also received SBM chemicals form her.				
Drilling Comments	Circulated hole clean @ 40 SPM, attempted to go down but no success. Check ram on BOP OK. Circulated bottoms up, F/C, pump out of hole f/3195 t/2711m, top of 7" liner. F/C, Circulate bottoms up, F/C OK. Continue to POOH, monitoring volumes f/2711 t/2434m (wet tripping)				
Report # 87	16/Feb/2006 11:55:00 PM				
Fluid Comments	Received 520 bbls of average 14.8 ppg SBM, backloaded 241 bbls of SBM weight 11.5 ppg and later received 373 bbls of SBM from MV Northern Crusader. Adjusted rheology with Omniplex and wt up with barite to 15.0 ppg. Received 100MT barite from the N. Crusader.				
Drilling Comments	Cont POOH t/2434, F/C, observe gain. CBU @ 30 SPM. Stop short of 200 stks to btms up due to observed pit gain. Shut in well, SIDPP - 480, SICP - 380 psi. Circ @ 20 SPM. Shut on choke, SIDPP - 1140, SICP - 1830 psi. Close upper pipe rams, space out & commence bulheading. Pump #1 - 11 SPM down string, Pump #3 - 11 SPM down choke. Total strks 7564, 620 bbls. Sut down pumps & monitor press. SIDPP - 600, SICP - 890 psi. Bulhead a further 250 bbls of 15.0 ppg mud. Pump #1 - 12 SPM down string, Pump #3 - 24 SPM down choke. Stop pumps, shut in with SIDPP - 380, SICP - 380 psi. & monitor well.				
Report # 88	17/Feb/2006 11:55:00 PM				
Fluid Comments	Received 100 MT barite & 542 bbls of SBM from the MV Northern Comrade of average wt of 14.0 ppg. Adjusted rheology & weighted up to 15.0 ppg. Cleaned slug pit, prepared cement mix water & line up t/cmt unit f/cmt job. Corrected inventory for calcium chloride.				
Drilling Comments	Cont t/monitor well while wait on barite, SIDP-380, SICP-580 psi. Bullhead 250 bbls 15.0 ppg mud w/mud pump #1 on string - 12SPM				

& M/pump #3 on choke - 24SPM. Close insert PKR. Reduce annula press to 600psi, bleed off trapped gas b/w annular & pumps, none. Open

ADVANTAGE Well Comments Recap

22/Nov/2005 - 23/Mar/2006



Drilling Fluids

Operator Peak Petroleum Indust. Limited **Field** Bilabri **Block/Co/Parish** OML - 122 / Nigeria **Facility** Bilabri DX 1
Well Bilabri DX 1 **Rig** BULFORD DOLPHIN

Daily Report Comments

Report #	Report End Date	MD	3545.00 m	TVD	3348.00 m
Report # 88	17/Feb/2006 11:55:00 PM				
Drilling Comments	insert PKR, install TIW in string. Cont t/monitor well. Bullhead 150 bbls 15 ppg mud into formation. Press f/700 t/580 psi @ 40 SPM. Shut down pumps, open choke, observe well. Press 0. 8 bbls increase in tnk over 15 mins, then OK. RIH f/1559 t/2940, F/C @ 2291m. M/U TDS, insert side entry & safety valve. R/U f/cmt job. Circ t/establish 15 ppg mud all round. Take injection rate & pressures. Line up stand pipe f/cmt job.				
Report # 89	18/Feb/2006 11:55:00 PM				
Fluid Comments	Got all surface volume ready @ 15.0 ppg before circulating. Monitor & maintained mud weight in/out @ 15.0 ppg with barite while circulating. Continuously running degasser.				
Drilling Comments	Line up f/cmt job, test lines t/3500 psi. Shut down prior t/cmt job. Patch hole in mix water transfer line t/cmt unit & change blocked valve. Attempt to mix cmt, no success due to foaming in mix water. Shut down cmt job, dump & clean slug pit for mix water while wait on chem f/town. CBU through choke @ 50 SPM, intial press 1600 psi, reducing t/800 psi. Reduce stk to 40 SPM. Circ riser content - 80SPM. Open well & observe - OK. Close annular & perform injection rate test. Test lines, perform cmt job & displace cmt f/string & t/60m below bit @ 3000m. Bleed off press @ BJ unit & record flow back volume of 3 bbls. POOH f/2940 t/2850m (wet). Circ conventionally drill string volume & 35 SPM. Close upper annular & apply 500 psi on annulus & wait on cmt.				
Report # 90	19/Feb/2006 11:55:00 PM				
Fluid Comments	Water content in mud increased after cmt job & circulation. Maintained wt at 15.0 ppg with barite & base oil & treating mud with base oil, emulsifiers, rheology modifiers etc, while circulating. (Received - 32 cans Caustic Soda, 8 drms Rig wash, 1 drm LD-8 defoamer). CHARGED OFF CHEMICALS USED FOR MAKING 1000 bbls of 15.0 ppg SBM FROM TOWN.				
Drilling Comments	Bleed off annular press. F/C through choke 15 mins - OK. Open upper annulus, F/C 30 mins - OK. Circ string capacity @ 65 SPM. Flush f/cmt unit & press test cmt plug to 1000 psi, 30 mins - OK. Circ btms up @ 62 SPM. RIH to 3100m, no cmt. Circ @ 120 strks. Pull back t/2940m. Circ btms up @ 140 strks. F/C 10 mins - OK. Pump 20 bbls slug, POOH f/2805 t/498m. (498.75m of BHA missing down hole). L/O doube of 3-1/2" DP - 1 damaged pin, threads had pulled through box. Service TDS. Replace valve on draw works highclutch while preparing fishing BHA. L/O & prep 5-1/8" overshot, 4-3/4" B/sub + jar. P/U & 33 jnts 3-1/2" DP t/derrick to 318.22m, POOH, rack in derrick while modifying fish overshot.				
Report # 91	20/Feb/2006 11:55:00 PM				
Fluid Comments	Maintained mud weight at 15.0 ppg. Adjusted base oil inventory from control room figure.				
Drilling Comments	M/U & RIH fishing BHA. Continue t/modify lip guide f/overshot. M/U overshot, RIH t/2666m. Tag fish, set 10K down pick up string. Work string down t/2668. Pick up string 25K wt gain. POOH t/surface. Break out lip guide & overshot & evaluate. Slip & cut drill line. P/U 4-3/4" BHA				
Report # 92	21/Feb/2006 11:55:00 PM				
Fluid Comments	Continued to monitor & maintain mud weight in/out at 15.0 ppg while washing down to top of cmt & while drilling out cement. Treated acive system with emulsifiers and base oil to take care of water from drilling out cement.				
Drilling Comments	Cont RIH t/2500m. Circ btms up @ 100 SPM. At btms up split manifold & boost riser @ 80 SPM & 80 SPM on hole. Wash/ream f/2500 t/2561m. Circ @ 2500 while repair mud pumps. Cont to wash/ream t/2660m. Drill cmt stringers f/2660 t/2662m. Drill cmt f/2662 t/2695m. Circ btms up, F/C, pump slug, POOH.				

ADVANTAGE Well Comments Recap

22/Nov/2005 - 23/Mar/2006



Drilling Fluids

Operator Peak Petroleum Indust. Limited **Field** Bilabri **Block/Co/Parish** OML - 122 / Nigeria **Facility** Bilabri DX 1
Well Bilabri DX 1 **Rig** BULFORD DOLPHIN

Daily Report Comments

Report #	Report End Date	MD	2695.00 m	TVD	2615.00 m
Report # 93	22/Feb/2006 11:55:00 PM	MD	2695.00 m	TVD	2615.00 m
Fluid Comments	Replaced 2 bad shaker screens on shakers 1 and 2 with 2 x 210 new screens and 2 bad screens on shakers 2 and 3 with 2 x 175 used				
Drilling Comments	Continued POOH f/1734m t/surface and rack back 4 3/4" BHA. Tested casing to 1000 psi for 30 mins, M/UP BOP test tool and RIH with 11 stands of 5" DP below tool and tested BOP'S. M/U & RIH with 8-1/2" assy. Wash & ream f/2500 t/2590m.				
Report # 94	23/Feb/2006 11:55:00 PM	MD	2695.00 m	TVD	2615.00 m
Fluid Comments	Backloaded 378 bbls 15.1 ppg SBM to the Northern Comrade & cleaning pits 2, 3 & 4 to take on brine from her. Treated system with emulsifier & rheology modifier. Monitored & maintained wt in/out at 15.0 ppg while reaming & circulating.				
Drilling Comments	Changed shaker screens. Wash/ream f/2590 t/2695m. Attempt t/drill cmt f/2695m, no success. Jet riser, circ hole clean & jet riser. Pump slug, POOH. Jet BOPs f/173 t/163m. M/U 9-5/8" Scraper & bit. RIH w/BHA t/2500m. Shakers down. Circ & work pipe. Wash/ream f/2500 t/2695. Tag cmt. Pump 40 bbls hi-vis, hi-wt pill & circ out of hole. Pump slug, POOH t/2340m.				
Report # 95	24/Feb/2006 11:55:00 PM	MD	2695.00 m	TVD	2615.00 m
Fluid Comments	Cleaning pits 2, 3 and 4 and the mixing lines.				
Drilling Comments	POOH f/2340m to surface. Breakout and layout bit, scraper and bit sub. R/U Baker Atlas Wireline. RIH with Bridge Plug on wireline to 2689m. Set plug at 2689m. POOH with Wireline. M/U CBL tool string and Compensator. RIH with CBL, Perform logging run. POOH to surface. L/D Wireline logging tools. Pressure test Bridge Plug against shear rams at 3000 psi for 30 mins. RIH with 4 3/4" DC and 3 1/2" DP to 864 m. POOH 3 1/2" DP f/ 864m to 680 m, laying out to deck.				
Report # 96	25/Feb/2006 11:55:00 PM	MD	2689.00 m	TVD	2615.00 m
Fluid Comments	Continue cleaning pits. Preparing spacers for displacing SBM to sea water as at report time. Received wellbore cleanout chemicals. Adjusted inventory for Caustic Soda & calcium Carbonate-C				
Drilling Comments	Cont L/O 3-1/2" DP, 4-3/4" DC & 12x5" DP t/deck. R/U Baker Atlas & run VSP on wireline. M/U mule shoe t/5" DP & RIH t/1248m.				
Report # 97	26/Feb/2006 11:55:00 PM	MD	2689.00 m	TVD	2615.00 m
Fluid Comments	Prepare 60 bbls 16.0 ppg water base hi-vis spacer in slug pit. Transfer 40 bbls base oil into chemical tank to be pumped ahead of seawater for SBM displacement f/hole. Backload surface volume in the active pit & sand traps to boat while maintaining suction in pump before displacing hole. Pump 30 bbls base oil, 50 bbls wtd hi-vis spacer & follow with seawater & displace 15.0 ppg SBM in hole to seawater. Backloaded 1000 bbls (15.0 ppg) SBM to Northern crusader with some SBM chemicals. Continue flushing surface/mixing lines & equipment - flowlines/ditches, degasser, desilter, desander, cmt lines, filtration lines & cleaning pits. END OF SBM SECTION. COMPLETION STARTS ON TOMMOROW'S REPORT.				
Drilling Comments	Cont RIH w/cmt stinger f/1025 t/2673m. P/U cmt std, RIH, tag plug @ 2689m. Commence backload of SBM in 100 bbls batches t/boat. Pump 30 bbls Base oil, 50 bbls weighted hi-vis spacer & displace hole t/seawater. Cont backloading mud to boat while displacing, 120 SPM initial, reducing t/100 SPM. Cont to circ hole w/seawater. R/U cmt lines, press test & set cmt plug. Rack back 2 stds & cont to circ seawater, 110 SPM @ 2635m. Stop circ, flush & clean surface equipment in preparation for taking on brine f/supply vessel.				

ADVANTAGE Well Comments Recap

22/Nov/2005 - 23/Mar/2006



Drilling Fluids

Operator Peak Petroleum Indust. Limited **Field** Bilabri **Block/Co/Parish** OML - 122 / Nigeria **Facility** Bilabri DX 1
Well Bilabri DX 1 **Rig** BULFORD DOLPHIN

Section Details - DST Completion - #7

Mud Type Brine **Mud System** Calcium chloride **Top MD** 2689.00 m **Bot MD** 2689.00 m
Start-End Date 26/Feb/2006-23/Mar/2006 **Open Hole Diam** 8 1/2 in **Total Days** 25 **Sect Length** m
Section Comment Do a DST on pay zone & suspend well.

Daily Report Comments

Report #	Report End Date	MD	2689.00 m	TVD	2615.00 m
Report # 98	27/Feb/2006 11:55:00 PM	MD	2689.00 m	TVD	2615.00 m
Fluid Comments	Prepared 270 bbls of Tetra- Clean wash pill in pit 1 for wellbore cleanout & pumped same. Took on 716 bbls 11.4 ppg Calcium Chloride brine from the Northern Crusader & 880 bbls 11.4 from the Northern Comrade. Total of 1,596 bbls brine received. Filtered & displaced hole with same & cutting back hole volume in batches to 10.4 while circ.				
Drilling Comments	Cont t/clean all surface equip, lines & sand traps. Take on 716 bbls 11.4ppg brine f/boat. Cont t/prepare Tetra- Clean wash pill & filter brine. Pump 180 bbls Tetra- Clean wash pill, Circ out of hole & cont t/circ untill clean, taking returns overboard. Pump 50 bbls hi-vis brine pill, followed by 11.4 ppg brine until 11.4 ppg brine on surface.. Continue to filter & dilute 11.4 ppg brine to 10.4. Pump 10.4 ppg brine taking 11.4 ppg in seperate pit 2 & dilute t/10.4 ppg.				
Report # 99	28/Feb/2006 11:55:00 PM	MD	2689.00 m	TVD	2615.00 m
Fluid Comments	Filtering surface volumes of heavy & 10.4 ppg brine. Moved brine previously diverted to the sand traps for space reasons (while cutting back 11.4 in hole to 10.4) back to the pits 1 & filtering same. Intend to have a full pit of 10.4 ppg brine in active pit 2 while pit 1 is lined up for returns from well. CHARGED OFF 1596 BBLS OF CALCIUM CHLORIDE BRINE RECEIVED FROM MV NORTHERN CRUSADER & NORTHERN COMRADE.				
Drilling Comments	Cont t/dilute brine f/11.4 ppg t/10.4 ppg. Displace hole t/same. F/C, POOH. R/U 3-1/2" tbg gear. P/U & M/U tester valve assy t/3.71m. RIH w/3-1/2" PH6 f/3.71m t/16600. Picking up f/deck (rabitted t/2-3/8")				
Report # 100	01/Mar/2006 11:55:00 PM	MD	2689.00 m	TVD	2615.00 m
Fluid Comments	Filtered all surface volumes and maintained active brine weight at 10.4 ppg.				
Drilling Comments	Cont. P/U & RIH 3 1/2" tbg. Press test middle pipe rams and lower & upper annular, OK. POOH w/wet pipe and P/U flow head and install joints of 3 1/2" tbg below and laid out same. R/U to pick perforation guns.				
Report # 101	02/Mar/2006 11:55:00 PM	MD	2689.00 m	TVD	2615.00 m
Fluid Comments	Maintained active brine weight at 10.4 ppg.				
Drilling Comments	P/U perforation guns & DST assy.Cont. RIH w/ 3 1/2" tbg & R/U X-over & cement line flush & fill tubings,pressure test,OK.R/U welltest equipment & P/U single & cont. RIH on 3 1/2" tubing to landing string.				
Report # 102	03/Mar/2006 11:55:00 PM	MD	2689.00 m	TVD	2615.00 m
Fluid Comments	Transferred brine from reserve to active pit and maintained active brine weight at 10.4 ppg.				
Drilling Comments	P/U lubricator valve, cont. RIH w/3 1/2" tbg & land out compensator set.R/U wireline & RIH to perform GR-CCL log.R/D wireline.Pressure test string and set packer APP after several attempts.cycle omni-valve to circulating position APP and displace tubing w/35bbls Diesel & re-cycle omni-valve into closed position.Wait on daylight to perforate.				

ADVANTAGE Well Comments Recap

22/Nov/2005 - 23/Mar/2006



Drilling Fluids

Operator Peak Petroleum Indust. Limited **Field** Bilabri **Block/Co/Parish** OML - 122 / Nigeria **Facility** Bilabri DX 1
Well Bilabri DX 1 **Rig** BULFORD DOLPHIN

Daily Report Comments

Report # 103	Report End Date 04/Mar/2006 11:55:00 PM	MD	2689.00 m	TVD	2615.00 m
Fluid Comments	Transferred from heavy brine pit to active pit and maintained the weight at 10.4 ppg with seawater.				
Drilling Comments	Wait on daylight to perforate well.Press strings to 4500 psi and fire gun,OK. Flow well for clean up period and shut well in.				
Report # 104	Report End Date 05/Mar/2006 11:55:00 PM	MD	2689.00 m	TVD	2615.00 m
Fluid Comments	CaCl2 Brine on board - 420 bbls @ 11.4 ppg				
Drilling Comments	Well shut in and then flow well. Shut in well again.				
Report # 105	Report End Date 06/Mar/2006 11:55:00 PM	MD	2689.00 m	TVD	2615.00 m
Fluid Comments	Prepared LCM pills in slug pit. Cut down all 11.4 ppg brine to 10.4 ppg with seawater.				
Drilling Comments	Well shut in. Flow well and attempt to cycle omni valve into reverse position, no success. Commenced circulation and pumped brine, no returns on surface and no circulation pressure.Closed Halliburton choke and attempt to fill annulus ,pumped brine,had no returns and no circulating pressure or change to tubing pressure.				
Report # 106	Report End Date 07/Mar/2006 11:55:00 PM	MD	2689.00 m	TVD	2615.00 m
Fluid Comments	Prepared and pumped LCM pills.Cut back the brine weight to 9.6 ppg APP and displaced filtered seawater with 9.6 ppg brine.Circulating in and out to balance brine weight to 9.6 ppg.had losses of 55 bbls/hr Prepared and pumped another 20 bbls LCM pills and cure losses.Prepared and pumped slug due to imbalance in tubing.Prepared and pumped 30 bbls of LCM pills.				
Drilling Comments	Pumped LCM pill.Reverse down annulus through RD valve holding 200 psi back pressure.Displaced FSW to 9.6 ppg brine and circulate. Unseat packer, monitor hole and circulate bottoms up through tbgs up riser.Had losses and pumped 20 bbls LCM to cure losses.Pumped slug and L/D surface equipments.L/D lubricator assy.pumped LCM pill above perforations,& POOH 4 stds of tbgs.				
Report # 107	Report End Date 08/Mar/2006 11:55:00 PM	MD	2689.00 m	TVD	2615.00 m
Fluid Comments	Received 4 pallets (208 sxs) of CaCl2, 64 buckets of Tetra-vis and 60 sxs of Caco3-F.Pumped 20 bbls of Slug.				
Drilling Comments	Circulate active system & flow check,pumped slug, POOH and R/U W/ line & corrolate tool and RIH w/bridge plug.				
Report # 108	Report End Date 09/Mar/2006 11:55:00 PM	MD	2689.00 m	TVD	2615.00 m
Fluid Comments	Adjusted inventory for Calcium Chloride.Circulate and filtered hole volume clean with brine weight at 9.6 ppg.				
Drilling Comments	Cont. RIH w/Wireline and set plug at 2534m. R/D wireline at surface.Pressure tested brigde plug against shear ram,pressure test kill line,OK.M/U mule shoe & RIH 5" DP to 2532m, tagged plug,POOH to 2530m, perform cement job @ 2530m APP. circulate and filtered brine at 9.6 ppg.POOH.Had JSA & P/U DST strings APP.				
Report # 109	Report End Date 10/Mar/2006 11:55:00 PM	MD	2689.00 m	TVD	2615.00 m
Drilling Comments	Continued to RIH w/ 2nd DST. R/U cement line and pressure test to 5000 psi.Cont. RIH with 3 1/2" tbgs. R/U wireline and correlate.Pressure test against tubing.space out & set packer, pressure test flowhead,valves, lines to powerwell manifold. Cycle omni-valve APP. Pumped and spot 32 bbls of diesel in tubing and re-cycle omni-valve.				

ADVANTAGE Well Comments Recap

22/Nov/2005 - 23/Mar/2006



Drilling Fluids

Operator Peak Petroleum Indust. Limited **Field** Bilabri **Block/Co/Parish** OML - 122 / Nigeria **Facility** Bilabri DX 1
Well Bilabri DX 1 **Rig** BULFORD DOLPHIN

Daily Report Comments

Report # 110	Report End Date 11/Mar/2006 11:55:00 PM	MD	2689.00 m	TVD	2615.00 m
Fluid Comments	Transferred 9.6 ppg reserve brine to active pit.				
Drilling Comments	Wait on daylight to perforate.perforate and flow well while monitoring annulus pressure.attempt to close well ,no success.Pressure increase from 1000 psi to 2300 psi,bled off and close SSTV valve. well shut in.				
Report # 111	Report End Date 12/Mar/2006 11:55:00 PM	MD	2689.00 m	TVD	2615.00 m
Drilling Comments	Well shut in and then flow well.				
Report # 112	Report End Date 13/Mar/2006 11:55:00 PM	MD	2689.00 m	TVD	2615.00 m
Fluid Comments	Prepared more volume of brine at 9.6 ppg .				
Drilling Comments	Continued flowing well. Well shut in.				
Report # 113	Report End Date 14/Mar/2006 11:55:00 PM	MD	2689.00 m	TVD	2615.00 m
Fluid Comments	Prepared and pumped 50 bbls LCM pills.pumped brine.commences circulation.Prepared another 50 bbls LCM pill.circ.				
Drilling Comments	Well shut in. Applied 2300 psi to TSV and lock open,Pumped 40 bbls LCM pill down tubing and 40 bbls brine,bullheading to formation and spotting LCM at perforation.Line up pump on annulus thru choke, circulate on triptank,break down and lay out surface lines.Cont. R/D & L/O flowhead,surface lines,3 1/2" tubings,commences circulations.				
Report # 114	Report End Date 15/Mar/2006 11:55:00 PM	MD	2689.00 m	TVD	2615.00 m
Fluid Comments	Circulating with seawater while waiting on kill fluid and transferring Kcl brine fom rig tank to reserve pit.				
Drilling Comments	Fill riser w/seawater.circulate down tbg.w/seawater & up annulus removing all gas.Shut in well ,closed iBOP and observed pressures .Pumping through drill string & annulus and monitoring DP pressure and casing pressure.				
Report # 115	Report End Date 16/Mar/2006 11:55:00 PM	MD	2689.00 m	TVD	2615.00 m
Fluid Comments	Received 8 MT Cacl2, 80 sxs(25kgs) Cacl2, 672 sxs(50 lbs) of cacl2..Built more Cacl2 brine at 9.6 ppg.Pumped 9.6 ppg brine and Hi-vis pill APP.Transferring brine from rig leg to reserve pit.				
Drilling Comments					
Report # 116	Report End Date 17/Mar/2006 11:55:00 PM	MD	2689.00 m	TVD	2615.00 m
Fluid Comments	Circulating bottoms up to check hole. Received 6 MT of Cacl2.				
Drilling Comments	Continued to monitor well through open choke,circulate .displaced riser to 9.6 ppg brine,flow check well.,well static.L/out subsea tools & equipments,commenced POOH 3 1/2" tbg.				
Report # 117	Report End Date 18/Mar/2006 11:55:00 PM	MD	2689.00 m	TVD	2615.00 m
Fluid Comments	Received 20 MT of Cacl2. Built 200 bbls of Brine at 9.6 ppg and circulate bottoms up .				
Drilling Comments	Cont. POOH 3 1/2" tubings, circulate through choke up riser.L/out DST tools. RIH on 4 stds 3 1/2" tbg, X-over, 5" DP to 2446'.commenced circulation and observed gain in active, closed ram and circ.thru riser.Pumped cement APP & POOH 9 stds. Circulate well, flow check and POOH to 1282m. L/D DP.				

ADVANTAGE Well Comments Recap

22/Nov/2005 - 23/Mar/2006



Drilling Fluids

Operator Peak Petroleum Indust. Limited **Field** Bilabri **Block/Co/Parish** OML - 122 / Nigeria **Facility** Bilabri DX 1
Well Bilabri DX 1 **Rig** BULFORD DOLPHIN

Daily Report Comments

Report # 118	Report End Date 19/Mar/2006 11:55:00 PM	MD	2689.00 m	TVD	2615.00 m
Fluid Comments	Corrected Kcl brine cost in the inventory.				
Drilling Comments	Cont. POOH & L/D 5" DP and rack back 4 stds of 3 1/2" tbgs.R/U Wireline & RIH and set bridgeplug . POOH & R/D wireline. Tested bridge plug to 3000psi,OK. RIH 3 1/2" tbgs to 2015m & POOH while laying out singles.				
Report # 119	Report End Date 20/Mar/2006 11:55:00 PM	MD	2689.00 m	TVD	2615.00 m
Fluid Comments	Backloaded 20 B/Bag (20 MT) Cacl2.				
Drilling Comments	POOH & L/O 3 1/2" tbgs. RIH w/ 3 1/2" stinger & 5" DP to 400m.Perform cement plug job APP.POOH & rack back 6 stds& circulate B/U twice string and annular at 250m.POOH. RIH w/ 4 stds 6 1/2" Dc,wear bushing retrieving tool, 5 " DP and R/U to pull riser.				
Report # 120	Report End Date 21/Mar/2006 11:55:00 PM	MD	2689.00 m	TVD	2615.00 m
Fluid Comments	Dumped all brine in surface pits.				
Drilling Comments	Cont. to skid rig off location.unlatch & secure tensional ring while laying out landing joint,slip joint.,pup joint and riser joints. Pull BOP & land on skid beams, split BOP & LMRP & lay out DBL of riser.Skid rig back over location and cont. rig down.				