

ADVANTAGE Section Volume Summary

27/Dec/2005 - 12/Jan/2006



Drilling Fluids

Operator Peak Petroleum Indust. Limited **Field** Bilabri **Block/Co/Parish** OML - 122 / Nigeria **Facility** Bilabri DX 1
Well Bilabri DX 1 **Rig** BULFORD DOLPHIN **Job** Bilabri DX 1

Section Details - 12-1/4" Section - #4

Mud Type Invert Emulsion **Mud System** SYN-TEQ (PARA) **Top MD** 1550.00 m **Bot MD** 2779.00 m
Start-End Date 27/Dec/2005-12/Jan/2006 **Open Hole Diam** in **Total Days** 16 **Sect Length** 1229.00 m
Section Comment Drill 12-1/4" hole w/SBM to section TD. Run & cmt 9-5/8" csg

Cumulative Section Additions - bbl

Cumulative Section Losses - bbl

Starting Volume 0.0 bbl

Mud Added	2586.0	Downhole	130.0
Brine		Left Behind Casing	
Base Fluid	501.0	Left In Hole	
Weight Materials	85.5	Discharged	3.0
Water		Solids Removal Equipment	94.0
Additional Products	90.9	Evaporation	15.0
Recycled	40.0	Left In Pit	
Other Additions		Trip Loss	85.0
		Injected	
		Spill To Environment	
		Onshore Disposal	
		Other Losses	570.3
		Mud Returned	379.0
Total Volume Added	3303.5	Total Volume Lost/Returned	1276.3

Ending Volume 2027.2 bbl

Section Information

Total Mud Received	2586.0	bbl
Average Additions per length	7.473	USgal/ft
Average Losses per length	9.347	USgal/ft
Average Additions per day	44.8	bbl
Average Losses per day	56.1	bbl
Average Losses per Volume of Hole Drilled		bbl
Bit Size	12 1/4	in

Fluid Engineer _____ Drilling Supervisor _____