

ADVANTAGE Section Discussion



Drilling Fluids

Operator	Peak Petroleum Indust. Limited	Field	Bilabri	Block/Co/Parish	OML - 122 / Nigeria	Facility	Bilabri DX 1
Well	Bilabri DX 1	Rig	BULFORD DOLPHIN	Job	Bilabri DX 1		

Section Details - 26" Section - #2

Mud Type	Water Base	Mud System	Seawater	Top MD	251.27 m	Bot MD	459.00 m
Start-End Date	27/Nov/2005-07/Dec/2005	Open Hole Diam	in	Total Days	10	Sect Length	207.73 m
Section Comment	Drill 26 " hole rier less f/ 251.27 to 459 m. Run & cmt 20 " csg						

Section Discussion

SECTION SUMMARRY

15 ppg heavy mud and guar gum sweeps were prepared while WOC for the 30"csg job in readiness for drilling the 26".

A 26" BHA with MWD tool was made up, tested & RIH but the operation had to be stopped when it was discovered that the 20" csg had different threads. A decision was made to bring another set of 20" csg pipes from town during which time the sweeps and heavy mud had to be continuously treated with biocide to guide against degradation. Additional volume of heavy mud was prepared to optimise space & buy time when kill mud will be needed for hole displacements before and after check trip to 30" csg shoe.

When the 20" csg arrived, surface system of guar gum sweeps was reconditioned after staying in the pits for a couple of days while waiting on 20 " csg. The 26" assy was RIH & cmt was tagged at 238m. Drill out cmt and shoe from 238m to 253m & continue drilling new formation. Pump 70 bbls sweep every 1/2 std & spot same on btm prior to every connection while continuously making sweep to optimise limited space.

While approaching section TD, cut back first pit of 13.2 ppg heavy mud & condition to 11.0 ppg kill mud. At section TD, 459m, pumped 80 bbls sweep followed by 150 bbls seawater and spotted 500 bbls kill mud on btm. Pump out of hole with approx 200 bbls of 11.0 ppg kill mud to completely displace open hole & 30" csg with kill mud.

Having pumped out to the 30" csg shoe, the hole was rested while monitoring with ROV during which time, the rest of the 14.4 ppg heavy mud was cut back to 700 bbls useable 11.0 ppg (hi-vis) mud.

Back freely to bottom with out fill, spotted 500 bbls kill mud and pump out of hole with kill mud for 20" csg run.

The 20" csg was freely run, landed & cemented in place at 453m.