

ADVANTAGE Section Discussion



Drilling Fluids

Operator Peak Petroleum Indust. Limited	Field Bilabri	Block/Co/Parish OML - 122 / Nigeria	Facility Bilabri DX 1
Well Bilabri DX 1	Rig BULFORD DOLPHIN	Job Bilabri DX 1	

Section Details - 36" Section - #1

Mud Type Water Base	Mud System Seawater	Top MD 168.00 m	Bot MD 251.27 m
Start-End Date 22/Nov/2005-27/Nov/2005	Open Hole Diam in	Total Days 5	Sect Length 83.27 m
Section Comment Drill 36" hole riserless f/168m t/251.27m Run & cmt 26" csg			

Section Discussion

SECTION SUMMARY

While general rig operations & spudding preparations were ongoing, took delivery of some mud chemicals. and tested status of mud mixing facilities. The pits were circulated, lines flushed, gates & dump valves closed & sealed.

An Ultrasonic thickness guage test was performed on the pits. While awaiting approval of drilling licence, arrival of 30" csg pipes from town & UTI test result from town, mud activities like others had to be on hold. On confirmation of the UTI test results, approval of drlg licence & arrival of the 30" csg, 330bbls of 12.9 ppg kill mud and hi-vis pill for spudding well was prepared.

A 26" bit & 36" hole opener assy was run in hole & tagged seabed at 168m RKB. After correlating depth & with ROV on seabed, the well was spudded with slow pump rates 10/15 rpm & gradually increased the strokes 80/80 at 230m. Drilling continued with seawater. 84 bbls sweep was pumped every half stand & 100 bbls hi-vis pill spotted on btm prior to connections. Due to pit space limitations & to optimise same, preparation of sweeps was continous to catch up with the drilling & pumping rates.

The hole was swept with 100 bbls hi-vis pill at section TD of 251.27m & 400 bbls hi-vis pill spotted on btm before making a check trip to mud line. During this time the 12.9 ppg mud was cut back to the required 11.0 ppg kill mud. With ROV monitoring, the trip back to btm was sleek without fill. The hole was then displaced with 400 bbl of 11.0 ppg kill mud before tripping out for 30" csg run.

The 30" csg was freely run, landed & cemented in place as per program.