

ADVANTAGE Section Volume Summary

26/Jan/2006 - 26/Feb/2006



Drilling Fluids

Operator Peak Petroleum Indust. Limited	Field Bilabri	Block/Co/Parish OML - 122 / Nigeria
Well Bilabri DX 1	Rig BULFORD DOLPHIN	Job Bilabri DX 1

Section Details - 6" Section - #6

Mud Type Invert Emulsion	Mud System SYN-TEQ (PARA)	Top MD 3200.00 m Bot MD 2689.00 m Start-End Date 26/Jan/2006-26/Feb/2006 Open Hole Diam 8 1/2 in Total Days 31 Sect Length 517.00 m
Section Comment Not plan to drill 6" Unconclude 8.5 section due to sever losses.		

Cumulative Section Additions - bbl		Cumulative Section Losses - bbl	
Starting Volume 2220.5 bbl			
Mud Added	2315.0	Downhole	2732.0
Brine		Left Behind Casing	40.0
Base Fluid	900.0	Left In Hole	130.0
Weight Materials	732.3	Discharged	
Water		Solids Removal Equipment	298.0
Additional Products	185.0	Evaporation	50.0
Recycled		Left In Pit	100.0
Other Additions	252.0	Trip Loss	50.0
		Injected	
		Spill To Environment	
		Onshore Disposal	
		Other Losses	928.0
		Mud Returned	2279.0
Total Volume Added	4384.2	Total Volume Lost/Returned	6607.0
		Ending Volume -2.2 bbl	

Section Information	
Total Mud Received	2315.0 bbl
Average Additions per length	51.237 USgal/ft
Average Losses per length	107.167 USgal/ft
Average Additions per day	66.7 bbl
Average Losses per day	139.6 bbl
Average Losses per Volume of Hole Drilled	36.4 bbl
Bit Size	6 - 8 1/2 in

Fluid Engineer _____ Drilling Supervisor _____