

ADVANTAGE Well Performance Measures



Drilling Fluids

Operator Peak Petroleum Indust. Limited **Field** Bilabri **Block/Co/Parish** OML - 122 / Nigeria **Facility** Bilabri DX 1
Well Bilabri DX 1 **Rig** BULFORD DOLPHIN

Well Classification And Design

Spud Date	22/Nov/2005	Completion Date	23/Mar/2006	Rig Type	SEMI-SUBMERSIBLE	Well Type	Other
Water Depth	168.25 m	Spud Depth	168.00 m	Final MD	2689.00 m	Final TVD	2615.00 m
Max Deviation	33.68 deg	Horizontal Departure		m Lat		Long	
Dry Hole Well Cost Planned/Actual 2670694.45 / 4938950.35 USD				Mud Well Cost Planned/Actual 1887707.29 / 4973711.85 USD			

HS&E Information

Man days worked	136.0
Number of fluids related LTI's	
Number of fluids related spills	2.00
Total fluids spills volume	40.6 bbl

Well Performance Indicators

Non-Productive Cost / Total Well Cost	%
Mud Cost / Dry-Hole Well Cost	100.7 %
Days / 10,000' drilled	146
Mud Cost variance from AFE	3086004.56 USD
Total Losses / Distance	10.4 bbl/m

Section Details - 36" Section - #1

Mud System	Seawater	Planned Section Cost	65606.78 USD	Top MD	168.00 m	Bottom MD	251.27 m
Start Date	22/Nov/2005	End Date	27/Nov/2005	Total Days	5	Sect Length	83.27 m
Effective Hole Diam	0 in	Csg/Liner Diam	20 in	Hole Volume	0 bbl		
Max Mud Weight	8.5 ppg	Casing Point	453.00 m	Bit Size		36 in	

Fluid Cost - USD

Treating Chemicals	28524.13
Weight Material	23220.00
Base Fluids	
Liquid Mud	
Brine	
Wellbore Cleanup Chemicals	
Other	
Total Mud Cost	51744.13
Wellsite Engineering	12150.00
Total Cost Reported	63894.13

Volumes Summary - bbl

Starting Volume	
Volume Received	
Volume Built	2372.5
Volume Returned	
Ending Volume	383.0
Volume Consumed	1989.5
Volume of Drilling Fluid Recovered	

Volumes Lost - bbl

Total Additional Cost	0.00
Downhole Losses	
Surface Solids Removal Equipment	
Discharged	1990.5
Spill To Environment	
Left in Hole/Behind Casing	
Volume of Fluid Disposed	
Volume of Cuttings Disposed	
Volume of Cuttings Discharged	
Disposal Methods	

Time Allocation - Days

Activity	Days	Productive Time	Non-Productive Time	NPT %
Drilling	8h	8h		0.0
Non-Drilling	5d 16h	5d 16h		0.0
Completions				
Total	6d	6d		0.0

Section Performance Indicators

Downhole Losses/Hole Volume	bbl/bbl	Downhole Losses/Total Distance	0.00 bbl/m
Surface Losses/Hole Volume	bbl/bbl	Mud Cost/Total Distance	621.40 USD/m
Volume Consumed/Hole Volume	bbl/bbl	Mud Cost/Hole Volume	USD/bbl

ADVANTAGE Well Performance Measures



Drilling Fluids

Operator Peak Petroleum Indust. Limited **Field** Bilabri **Block/Co/Parish** OML - 122 / Nigeria **Facility** Bilabri DX 1
Well Bilabri DX 1 **Rig** BULFORD DOLPHIN

Section Details - 26" Section - #2

Mud System	Seawater	Planned Section Cost	77335.56 USD	Top MD	251.27 m	Bottom MD	459.00 m
Start Date	27/Nov/2005	End Date	07/Dec/2005	Total Days	10	Sect Length	207.73 m
Effective Hole Diam	17 1/2 in	Csg/Liner Diam	20 in	Hole Volume	202.8 bbl		
Max Mud Weight	8.6 ppg	Casing Point	453.00 m	Bit Size		26 in	

Fluid Cost - USD

Volumes Summary - bbl

Treating Chemicals	66005.39	Starting Volume	383.0
Weight Material	68040.00	Volume Received	
Base Fluids		Volume Built	3642.8
Liquid Mud		Volume Returned	
Brine		Ending Volume	
Wellbore Cleanup Chemicals		Volume Consumed	4025.8
Other		Volume of Drilling Fluid Recovered	
Total Mud Cost	134045.39		
Wellsite Engineering	13500.00		
Total Cost Reported	147545.39		

Volumes Lost - bbl

Total Additional Cost	0.00	Downhole Losses	
		Surface Solids Removal Equipment	
		Discharged	4025.8
		Spill To Environment	
		Left in Hole/Behind Casing	
		Volume of Fluid Disposed	
		Volume of Cuttings Disposed	
		Volume of Cuttings Discharged	
		Disposal Methods	

Time Allocation - Days

Activity	Days	Productive Time	Non-Productive Time	NPT %
Drilling	15h	15h		0.0
Non-Drilling	9d 9h	9d 9h		0.0
Completions				
Total	10d	10d		0.0

Section Performance Indicators

Downhole Losses/Hole Volume	0.0 bbl/bbl	Downhole Losses/Total Distance	0.00 bbl/m
Surface Losses/Hole Volume	0.0 bbl/bbl	Mud Cost/Total Distance	645.29 USD/m
Volume Consumed/Hole Volume	19.9 bbl/bbl	Mud Cost/Hole Volume	660.97 USD/bbl

ADVANTAGE Well Performance Measures



Drilling Fluids

Operator Peak Petroleum Indust. Limited **Field** Bilabri **Block/Co/Parish** OML - 122 / Nigeria **Facility** Bilabri DX 1
Well Bilabri DX 1 **Rig** BULFORD DOLPHIN

Section Details - 17 1/2" Section - #3

Mud System	AQUA-DRILL	Planned Section Cost	221041.59 USD	Top MD	459.00 m	Bottom MD	1550.00 m
Start Date	07/Dec/2005	End Date	27/Dec/2005	Total Days	20	Sect Length	1091.00 m
Effective Hole Diam	17 1/2 in	Csg/Liner Diam	9 5/8 in	Hole Volume	1064.9 bbl		
Max Mud Weight	9.7 ppg	Casing Point	2770.00 m	Bit Size	12 1/4 - 17 1/2 in		

Fluid Cost - USD

Volumes Summary - bbl

Treating Chemicals	198514.20	Starting Volume	
Weight Material	8640.00	Volume Received	
Base Fluids	37520.00	Volume Built	6142.3
Liquid Mud		Volume Returned	
Brine	76037.55	Ending Volume	
Wellbore Cleanup Chemicals		Volume Consumed	6142.3
Other		Volume of Drilling Fluid Recovered	
Total Mud Cost	320711.75		
Wellsite Engineering	30375.00		
Total Cost Reported	351086.75		

Volumes Lost - bbl

Total Additional Cost	0.00	Downhole Losses	160.0
		Surface Solids Removal Equipment	361.0
		Discharged	5295.3
		Spill To Environment	
		Left in Hole/Behind Casing	90.0
		Volume of Fluid Disposed	
		Volume of Cuttings Disposed	
		Volume of Cuttings Discharged	
		Disposal Methods	

Time Allocation - Days

Activity	Days	Productive Time	Non-Productive Time	NPT %
Drilling	4d 12h	4d 12h		0.0
Non-Drilling	15d 12h	15d 12h		0.0
Completions				
Total	20d	20d		0.0

Section Performance Indicators

Downhole Losses/Hole Volume	0.2 bbl/bbl	Downhole Losses/Total Distance	0.15 bbl/m
Surface Losses/Hole Volume	0.3 bbl/bbl	Mud Cost/Total Distance	293.96 USD/m
Volume Consumed/Hole Volume	5.8 bbl/bbl	Mud Cost/Hole Volume	301.17 USD/bbl

ADVANTAGE Well Performance Measures



Drilling Fluids

Operator Peak Petroleum Indust. Limited **Field** Bilabri **Block/Co/Parish** OML - 122 / Nigeria **Facility** Bilabri DX 1
Well Bilabri DX 1 **Rig** BULFORD DOLPHIN

Section Details - 12-1/4" Section - #4

Mud System SYN-TEQ (PARA) **Planned Section Cost** 1336765.23 USD **Top MD** 1550.00 m **Bottom MD** 2779.00 m
Start Date 27/Dec/2005 **End Date** 12/Jan/2006 **Total Days** 16 **Sect Length** 1229.00 m
Effective Hole Diam 0 in **Csg/Liner Diam** 7 in **Hole Volume** 0 bbl
Max Mud Weight 10.7 ppg **Casing Point** 3061.00 m **Bit Size** 12 1/4 in

Fluid Cost - USD

Treating Chemicals 391752.38
Weight Material 130140.00
Base Fluids 702240.00
Liquid Mud
Brine
Wellbore Cleanup Chemicals
Other
Total Mud Cost 1224132.38
Wellsite Engineering 21600.00
Total Cost Reported 1245732.38

Volumes Summary - bbl

Starting Volume
Volume Received 2586.0
Volume Built 677.5
Volume Returned 379.0
Ending Volume 2026.9
Volume Consumed 857.6
Volume of Drilling Fluid Recovered 40.0

Volumes Lost - bbl

Total Additional Cost 0.00
Downhole Losses 130.0
Surface Solids Removal Equipment 94.0
Discharged 3.0
Spill To Environment
Left in Hole/Behind Casing
Volume of Fluid Disposed
Volume of Cuttings Disposed
Volume of Cuttings Discharged
Disposal Methods

Time Allocation - Days

Activity	Days	Productive Time	Non-Productive Time	NPT %
Drilling	3d 18h	3d 18h		0.0
Non-Drilling	12d 6h	12d 6h		0.0
Completions				
Total	16d	16d		0.0

Section Performance Indicators

Downhole Losses/Hole Volume bbl/bbl **Downhole Losses/Total Distance** 0.11 bbl/m
Surface Losses/Hole Volume bbl/bbl **Mud Cost/Total Distance** 996.04 USD/m
Volume Consumed/Hole Volume bbl/bbl **Mud Cost/Hole Volume** USD/bbl

ADVANTAGE Well Performance Measures



Drilling Fluids

Operator Peak Petroleum Indust. Limited **Field** Bilabri **Block/Co/Parish** OML - 122 / Nigeria **Facility** Bilabri DX 1
Well Bilabri DX 1 **Rig** BULFORD DOLPHIN

Section Details - 8 1/2" Section - #5

Mud System SYN-TEQ (PARA) **Planned Section Cost** 141269.48 USD **Top MD** 2770.00 m **Bottom MD** 3200.00 m
Start Date 12/Jan/2006 **End Date** 26/Jan/2006 **Total Days** 14 **Sect Length** 430.00 m
Effective Hole Diam 0 in **Csg/Liner Diam** 7 in **Hole Volume** 0 bbl
Max Mud Weight 12.9 ppg **Casing Point** 3061.00 m **Bit Size** 8 1/2 in

Fluid Cost - USD

Volumes Summary - bbl

Treating Chemicals	139795.56	Starting Volume	2026.9
Weight Material	266760.00	Volume Received	3587.0
Base Fluids	226520.00	Volume Built	1854.1
Liquid Mud		Volume Returned	
Brine		Ending Volume	2220.5
Wellbore Cleanup Chemicals		Volume Consumed	5247.5
Other		Volume of Drilling Fluid Recovered	
Total Mud Cost	633075.56		
Wellsite Engineering	18900.00		
Total Cost Reported	651975.56		

Volumes Lost - bbl

Total Additional Cost	0.00	Downhole Losses	4661.0
		Surface Solids Removal Equipment	137.0
		Discharged	
		Spill To Environment	
		Left in Hole/Behind Casing	216.0
		Volume of Fluid Disposed	
		Volume of Cuttings Disposed	
		Volume of Cuttings Discharged	
		Disposal Methods	

Time Allocation - Days

Activity	Days	Productive Time	Non-Productive Time	NPT %
Drilling	1d 22h	1d 22h		0.0
Non-Drilling	12d 2h	12d 2h		0.0
Completions				
Total	14d	14d		0.0

Section Performance Indicators

Downhole Losses/Hole Volume	bbl/bbl	Downhole Losses/Total Distance	10.84 bbl/m
Surface Losses/Hole Volume	bbl/bbl	Mud Cost/Total Distance	1472.27 USD/m
Volume Consumed/Hole Volume	bbl/bbl	Mud Cost/Hole Volume	USD/bbl

ADVANTAGE Well Performance Measures



Drilling Fluids

Operator Peak Petroleum Indust. Limited **Field** Bilabri **Block/Co/Parish** OML - 122 / Nigeria **Facility** Bilabri DX 1
Well Bilabri DX 1 **Rig** BULFORD DOLPHIN

Section Details - 6" Section - #6

Mud System SYN-TEQ (PARA) **Planned Section Cost** USD **Top MD** 3200.00 m **Bottom MD** 2689.00 m
Start Date 26/Jan/2006 **End Date** 26/Feb/2006 **Total Days** 31 **Sect Length** 517.00 m
Effective Hole Diam 8 1/2 in **Csg/Liner Diam** 9 5/8 in **Hole Volume** 119.0 bbl
Max Mud Weight 15.0 ppg **Casing Point** 2662.00 m **Bit Size** 6 - 8 1/2 in

Fluid Cost - USD

Treating Chemicals 496512.76
Weight Material 554580.00
Base Fluids 1094800.00
Liquid Mud
Brine
Wellbore Cleanup Chemicals
Other
Total Mud Cost 2145892.76
Wellsite Engineering 33300.00
Total Cost Reported 2179192.76

Volumes Summary - bbl

Starting Volume 2220.5
Volume Received 2315.0
Volume Built 2069.2
Volume Returned 2279.0
Ending Volume
Volume Consumed 4325.8
Volume of Drilling Fluid Recovered

Volumes Lost - bbl

Total Additional Cost 0.00
Downhole Losses 2732.0
Surface Solids Removal Equipment 298.0
Discharged
Spill To Environment
Left in Hole/Behind Casing 170.0
Volume of Fluid Disposed
Volume of Cuttings Disposed
Volume of Cuttings Discharged
Disposal Methods

Time Allocation - Days

Activity	Days	Productive Time	Non-Productive Time	NPT %
Drilling	1d 12h	1d 12h		0.0
Non-Drilling	29d 12h	29d 12h		0.0
Completions				
Total	31d	31d		0.0

Section Performance Indicators

Downhole Losses/Hole Volume 23.0 bbl/bbl **Downhole Losses/Total Distance** 5.28 bbl/m
Surface Losses/Hole Volume 2.5 bbl/bbl **Mud Cost/Total Distance** 4150.66 USD/m
Volume Consumed/Hole Volume 36.4 bbl/bbl **Mud Cost/Hole Volume** 18032.71 USD/bbl

ADVANTAGE Well Performance Measures



Drilling Fluids

Operator Peak Petroleum Indust. Limited **Field** Bilabri **Block/Co/Parish** OML - 122 / Nigeria **Facility** Bilabri DX 1
Well Bilabri DX 1 **Rig** BULFORD DOLPHIN

Section Details - DST Completion - #7

Mud System	Calcium chloride	Planned Section Cost	USD	Top MD	2689.00 m	Bottom MD	2689.00 m
Start Date	26/Feb/2006	End Date	23/Mar/2006	Total Days	25	Sect Length	0 m
Effective Hole Diam	8 1/2 in	Csg/Liner Diam	9 5/8 in	Hole Volume	0.0 bbl		
Max Mud Weight	10.4 ppg	Casing Point	2662.00 m	Bit Size	6 - 8 1/2 in		

Fluid Cost - USD

Volumes Summary - bbl

Treating Chemicals	66705.70	Starting Volume	
Weight Material		Volume Received	1687.0
Base Fluids		Volume Built	2000.3
Liquid Mud		Volume Returned	
Brine		Ending Volume	
Wellbore Cleanup Chemicals	45885.00	Volume Consumed	3687.3
Other	165186.00	Volume of Drilling Fluid Recovered	
Total Mud Cost	277776.70		
Wellsite Engineering	12150.00		
Total Cost Reported	289926.7		

Volumes Lost - bbl

Total Additional Cost	0.00	Downhole Losses	
		Surface Solids Removal Equipment	
		Discharged	1301.0
		Spill To Environment	
		Left in Hole/Behind Casing	
		Volume of Fluid Disposed	
		Volume of Cuttings Disposed	
		Volume of Cuttings Discharged	
		Disposal Methods	

Time Allocation - Days

Activity	Days	Productive Time	Non-Productive Time	NPT %
Drilling				0.0
Non-Drilling	8d 5h	8d 5h		0.0
Completions				
Total	8d 5h	8d 5h		0.0

Section Performance Indicators

Downhole Losses/Hole Volume	bbl/bbl	Downhole Losses/Total Distance	5.28 bbl/m
Surface Losses/Hole Volume	bbl/bbl	Mud Cost/Total Distance	4150.66 USD/m
Volume Consumed/Hole Volume	bbl/bbl	Mud Cost/Hole Volume	USD/bbl