

ADVANTAGE Daily Drilling Fluids Report - 28



INTEQ

Rpt Date 19/Dec/2005		Well Name/No Bilabri DX 1		Section Name/No 17 1/2" Section #3		Mud System AQUA-DRILL			
Job# 1		Spud Date 22/Nov/2005		MD 1550.00 m		Progress 0.00 m		Present Activity Circulate	
Operator Peak Petroleum Indust. Limited		Company Rep Steeve Green / Tex Richards		Contractor Dolphin Drilling Ltd		Contractor Rep Brian Meechan / Blair Don			
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria		Rig BULFORD DOLPHIN	

Drilling Assembly			Casing			Volumes	Pump Information							
Bit Gauge in	Mfr	Bit Model	OD in	ID in	Depth m	bbl	Model	Liner in	Stroke in	Eff %	Vol/Stk bbl	Stk Rate SPM	Circ Rate USgal/min	
0				19	168.00	Total Hole	Continental Ensco FA-1600	6 1/2	12.00	93.00	0.1145	0		
Drill Collars			Drill Pipe			1444.55	Continental Ensco FA-1600	6 1/2	12.00	93.00	0.1145	0		
OD in	ID in	Length m	OD in	ID in	Length m	Active Pits	Continental Ensco FA-1600	6 1/2	12.00	93.00	0.1145	0		
		414.00		17 1/2	1550.00	362								
						Tot Active								
						1806.55								
						In Storage								
						567								
						Circulation Times								
						Surface to Bit				min/stks		Total System		min/stks
						Bottoms Up				min/stks				

Mud Properties				Max Ann Velocity		Hole Information				
Property	Fluid Spec	1	2	3	AV Riser	ft/min	Standpipe Pressure	0 psi	Water Depth	168.25 m
Sample From		Active Pit	Active Pit		AV Casing	ft/min	Hole Flow	USgal/min	Riser Booster Rate	USgal/min
Check Time		17:45	17:45		AV Open Hole	ft/min	Solids Analysis			
MD m		1550.00	1550.00		Vc Open Hole	ft/min	Property	1	2	3
TVD m		1550.00	1550.00		Vc Drill Pipe	ft/min	LGS %	4.26	3.63	
Bit Depth m		1536.00	1536.00		Min Ann Velocity		LGS lb/bbl	38.86	33.07	
Density ppg	0.0	9.2	9.1		AV Riser	ft/min	HGS %	0.00	0.00	
Funnel Visc. sec/quart	0.0	40.0	44.0		AV Casing	ft/min	HGS lb/bbl	0.00	0.00	
Flow Line Temp degF		95.0	95.0		AV Open Hole	ft/min	Bentonite %	0.00	0.00	
Test Temp degF		80.0	80.0		Bit Information		Bentonite lb/bbl	0.00	0.00	
Rheol Temp degF		80.0	800.0		Size		Drill Sol %	4.26	3.63	
PV cP		8	9		Hours On Bit		Drill Sol lb/bbl	38.86	33.07	
YP lbf/100ft^2	0	16	18		Bit Number		Avg Dens Sol sg	2.8737	3.0601	
10sec Gel lbf/100ft^2		3	6		BHA Number		Rheology			
10min Gel lbf/100ft^2		5	9		Depth In		600 RPM	32	36	
API Filtrate cc		5.0	5.4		Bit RPM		300 RPM	24	27	
API Cake in/32		1.0	1.0		WOB		200 RPM	18	21	
pH		8.5	8.5		Nozzles		100 RPM	13	15	
Pm		0.1	0.1		Bit Hydraulics		6 RPM	5	7	
PF			0.1		TFA		3 RPM	3	5	
Excess Lime lb/bbl		0.0	0.0		Nozzle Vel	ft/sec	Hydraulic Analysis			
Hardness mg/l		240.0	220.0		Bit Press Loss	psi	Behavior Index (n)			
Chlorides mg/l		36000.0	34000.0		HHP / Area	HP/in^2	Consistency Index (k)			
K mg/l		23000.0	22000.0		HHP	%	#sec^n/100ft^2			
NaCl mg/l		25106.5	23297.5				ECD @ Bit Depth			
KCl mg/l		43854.1	41947.4				ppg			
MBT lb/bbl		5.0	5.0				ECD @ Casing Shoe			
Retort Water %		94.00	95.00		Fluid Comments/ Recommendations					
Sand %		0.50	0.50		Cut back mud wt f/9.2 t/9.1 ppg on the fly & displace seawater in hole with 9.1 ppg mud. While conditioning mud, dumped seawater. While monitoring & maintaining wt in at 9.1 ppg. Line back returns to active when 9.1 ppg mud came around. Continue conditioning mud & stabilize wt in/out at 9.1 ppg. Took on 134 bbls Parateq Base oil f/Maersk Advancer into Chemical pit & Slug pit					
Glycol %		0.50	0.40							
Retort Solids %		5.50	4.60							
Corrected Solids %		3.43	2.63							
					Drilling Comments					
					Continue to service hanger assy. RIH csg on DP. M/U cmt std t/TDS. RIH t/1526m. Attempt to wk pipe free w/varrying pump rates. Mix & displace Soltex. Wk pipe. Pump 300 bbls seawater. F/C w/seawater, ok. Wk pipe, displace seawater to suspected zone. continue to wk pipe while disp SW. Circ well & cont t/wk pipe, no go. Pump 450 bbls seawater, displace same w/216 bbls 9.2 ppg mud. Attempt to free, no go. Displace seawatewr with 9.1 ppg mud. Circ & condition mud.					

BHDF Fluids Rep	BHDF Rep Phone	Warehouse	Warehouse Phone	Coordinator	Daily Cost	Cumulative Cost	Inventory Value	Page 1
Maisonneeuve J/ Billy Oguguvwe	234-803-4020440	Onne Port Harcourt	234-84-462609	Ogaree Lawson	26197.75 USD	519066.12 USD	205603.76 USD	

Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.

**BAKER
HUGHES**

Rpt Date 19/Dec/2005		Well Name/No Bilabri DX 1		Section Name/No 17 1/2" Section #3			Mud System AQUA-DRILL		
Job# 1	Spud Date 22/Nov/2005		MD 1550.00 m		Progress 0.00 m		Present Activity Circulate		
Operator Peak Petroleum Indust. Limited		Company Rep Steeve Green / Tex Richards		Contractor Dolphin Drilling Ltd			Contractor Rep Brian Meechan / Blair Don		
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria		Rig BULFORD DOLPHIN	
Solids Control Equipment									
Name	#	Mfr	Hours hours	Screen Sizes		Act Volume Lost bbl	Res Volume Lost bbl	Comments	
CENTRIFUGE	1	SWACO	0.0			0.00	0.00		
CENTRIFUGE	2	SWACO	0.0			0.00	0.00		
DESANDER	1	SWACO	0.0			0.00	0.00		
DESILTER	1	SWACO	0.0			0.00	0.00		
MUD CLEANER	1	SWACO	0.0	2x175		0.00	0.00		
SHALE SHAKER	1	Brandt	0.0	20/40		0.00	0.00		
SHALE SHAKER	1	SWACO	0.0			0.00	0.00		
SHALE SHAKER	2	Brandt	0.0	20/40		0.00	0.00		
SHALE SHAKER	3	Brandt	0.0	20/40		0.00	0.00		
SHALE SHAKER	4	Derrick Equipments Co	0.0	3x150		0.00	0.00		
SHALE SHAKER	5	Derrick Equipments Co	0.0	3x150		0.00	0.00		
SHALE SHAKER	6	Derrick Equipments Co	0.0	3x150		0.00	0.00		
				Total Volume Lost		0	0		
Volumes									
Additions bbl			Losses bbl			Total Volumes bbl			
Mud Added	Weight Materials		Downhole		Left In Pit	Starting Volume	2386.47	Riser w/o Pipe	193.29
Brine	Water	750	Cased Off		Trip Losses	Daily Additions	761.09	Casing w/o Pipe	318.65
Base Fluid	Product	11.09	Left In Hole		Injected	Daily Losses	774	Open Hole w/o Pipe	1070.72
Recycled	Other		Discharged	750	Spill To Environment	Ending Volume	2373.56	String Displacement	138.12
			SCE		Onshore Disposal	Net Change	-12.91	String Capacity	737.62
			Evaporation		Returned			Total Hole w/ Pipe	1444.55
			Other Losses	24				Total Active	1806.55
								Total Reserve	567.00
IADC Hours									
Run Casing		6	Work Tubulars			10	Circulate		8
BHDF Fluids Rep		BHDF Rep Phone	Warehouse	Warehouse Phone	Coordinator	Daily Cost	Cumulative Cost	Inventory Value	Page 2
Maisonneeuve J/ Billy Oguguvwe		234-803-4020440	Onne Port Harcourt	234-84-462609	Ogaree Lawson	26197.75 USD	519066.12 USD	205603.76 USD	
Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.									

**BAKER
HUGHES**

Rpt Date 19/Dec/2005		Well Name/No Bilabri DX 1		Section Name/No 17 1/2" Section #3			Mud System AQUA-DRILL			
Job# 1	Spud Date 22/Nov/2005	MD 1550.00 m		Progress 0.00 m			Present Activity Circulate			
Operator Peak Petroleum Indust. Limited		Company Rep Steeve Green / Tex Richards		Contractor Dolphin Drilling Ltd			Contractor Rep Brian Meechan / Blair Don			
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria			Rig BULFORD DOLPHIN	
Primary Currency USD			Secondary Currency			Totals USD				
Daily Product Cost		17139.75		Daily Product Cost		0.00		Primary Product 467632.32		
Daily Tax		0.00		Daily Tax		0.00		Secondary Product 0.00		
Debit/Credit		7708.00		Debit/Credit		0.00		Primary Engineering 45225.00		
Daily Engineering Cost		1350.00		Daily Engineering Cost				Secondary Engineering 0.00		
Total Daily Cost		26197.75		Total Daily Cost		0.00		Primary Total 519066.12		
Total Inventory Value		205603.76		Total Inventory Value		0.00		Secondary Total 0.00		
						Deck Load		507986 lb		
Products and Services										
Product	Units	Start	Transferred In	Received	Returned	Lost	Daily Use	Final	Active Ending Concentrations lb/bbl	Reserve Ending Concentrations lb/bbl
Bulk										
BARITE - Imported	1000 kg	197						197	6.64	1.44
Water Based Product										
AQUA-COL D	1 m^3									
AQUA-COL D	1 m^3								6.41	11.26
BENTONITE	50 kg	5						5		
CALCIUM CARBONATE - FINE	50 kg	20						20	6.22	1.60
CAUSTIC SODA	25 kg	7						7	0.42	0.67
LD-8	55 USgal								0.14	0.03
LIME	25 kg	80						80		
MIL-GUAR	25 kg	76						76	0.03	0.03
MIL-PAC R	25 kg	70					10	60	1.25	1.37
MIL-PAC LV	25 kg	60					59	1	2.27	2.40
ML 1013 (BIOCIDE)	55 USgal	2						2		
NEW-DRILL PLUS	25 kg	148					10	138	0.57	0.54
NUT PLUG F	25 lb	40						40		
POTASSIUM CHLORIDE	1000 kg	16						16		
POTASSIUM CHLORIDE	50 kg	63						63	0.73	0.88
POTASSIUM CHLORIDE BRINE	1 bbl								69.46	190.30
SODA ASH	25 kg	20						20		
SOLTEX	50 lb	15					15		2.43	0.59
XANTHANGUM D	25 kg	80					10	70	1.45	1.29
XCIDE 102	55 USgal	4						4		
Other										
BLACK MAGIC SF T	50 lb									
BHDF Fluids Rep	BHDF Rep Phone	Warehouse	Warehouse Phone	Coordinator	Daily Cost	Cumulative Cost	Inventory Value	Page 3		
Maisonneeuve J/ Billy Oguguvwe	234-803-4020440	Onne Port Harcourt	234-84-462609	Ogaree Lawson	26197.75 USD	519066.12 USD	205603.76 USD			
Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.										