

**BAKER
HUGHES**

Rpt Date 20/Dec/2005			Well Name/No Bilabri DX 1			Section Name/No 17 1/2" Section #3			Mud System AQUA-DRILL						
Job# 1		Spud Date 22/Nov/2005			MD 1550.00 m		Progress 0.00 m		Present Activity Work Tubulars						
Operator Peak Petroleum Indust. Limited			Company Rep Steeve Green / Tex Richards			Contractor Dolphin Drilling Ltd		Contractor Rep Brian Meechan / Blair Don							
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria			Area Offshore		Country/State Nigeria		Rig BULFORD DOLPHIN						
Drilling Assembly			Casing			Volumes	Pump Information								
Bit Gauge in	Mfr	Bit Model	OD in	ID in	Depth m	bbl	Model	Liner in	Stroke in	Eff %	Vol/Stk bbl	Stk Rate SPM	Circ Rate USgal/min		
0				19	168.00	Total Hole	Continental Ensco FA-1600	6 1/2	12.00	93.00	0.1145	0			
Drill Collars		Drill Pipe		20	18.730	453.00	1444.55	Continental Ensco FA-1600	6 1/2	12.00	93.00	0.1145	0		
OD in	ID in	Length m	OD in	ID in	Length m	12 3/8	1536.00	Active Pits	Continental Ensco FA-1600	6 1/2	12.00	93.00	0.1145	0	
					414.00		17 1/2	1550.00							
								Tot Active							
								1692.55	Circulation Times						
								In Storage	Surface to Bit		min/stks		Total System		min/stks
								908	Bottoms Up		min/stks				
Mud Properties					Max Ann Velocity		Hole Information								
Property		Fluid Spec		1	2	3	AV Riser	ft/min	Standpipe Pressure		0 psi	Water Depth		168.25 m	
Sample From				Active Pit			AV Casing	ft/min	Hole Flow		USgal/min		Riser Booster Rate		USgal/min
Check Time				23:45			AV Open Hole	ft/min	Solids Analysis						
MD m				1550.00			Vc Open Hole	ft/min	Property		1	2		3	4
TVD m				1550.00			Vc Drill Pipe	ft/min	LGS %		3.56				
Bit Depth m				1536.00			Min Ann Velocity		LGS lb/bbl		32.46				
Density ppg		0.0		9.1			AV Riser	ft/min	HGS %		0.00				
Funnel Visc. sec/quart		0.0		46.0			AV Casing	ft/min	HGS lb/bbl		0.00				
Test Temp degF				85.0			AV Open Hole	ft/min	Bentonite %		0.00				
Rheol Temp degF				85.0			Bit Information		Bentonite lb/bbl		0.00				
PV cP				11			Size		Drill Sol %		3.56				
YP lbf/100ft^2		0		22			Hours On Bit		Drill Sol lb/bbl		32.46				
10sec Gel lbf/100ft^2				4			Bit Number		Avg Dens Sol sg		3.0658				
10min Gel lbf/100ft^2				7			BHA Number		Rheology						
API Filtrate cc				5.0			Depth In		600 RPM		44				
API Cake in/32				1.0			Bit RPM		300 RPM		33				
pH				8.4			WOB		200 RPM		26				
Pm				0.1			Nozzles		100 RPM		18				
PF				0.1			Bit Hydraulics		6 RPM		6				
Excess Lime lb/bbl				0.0			TFA		3 RPM		4				
Hardness mg/l				220.0			Nozzle Vel		ft/sec						
Chlorides mg/l				35000.0			Bit Press Loss		psi						
K mg/l				20463.0			HHP / Area		HP/in^2		Hydraulic Analysis				
NaCl mg/l				27239.2			HHP		%		Behavior Index (n)				
KCl mg/l				39016.8							Consistency Index (k)				
MBT lb/bbl				4.0							ECD @ Bit Depth				
Retort Water %															

ADVANTAGE Daily Drilling Fluids Report - 29



INTEQ

Rpt Date 20/Dec/2005		Well Name/No Bilabri DX 1		Section Name/No 17 1/2" Section #3		Mud System AQUA-DRILL	
Job# 1	Spud Date 22/Nov/2005		MD 1550.00 m		Progress 0.00 m		Present Activity Work Tubulars
Operator Peak Petroleum Indust. Limited		Company Rep Steeve Green / Tex Richards		Contractor Dolphin Drilling Ltd		Contractor Rep Brian Meechan / Blair Don	
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria	
						Rig BULFORD DOLPHIN	
Solids Control Equipment							
Name	#	Mfr	Hours hours	Screen Sizes	Act Volume Lost bbl	Res Volume Lost bbl	Comments
CENTRIFUGE	1	SWACO	0.0		0.00	0.00	
CENTRIFUGE	2	SWACO	0.0		0.00	0.00	
DESANDER	1	SWACO	0.0		0.00	0.00	
DESILTER	1	SWACO	0.0		0.00	0.00	
MUD CLEANER	1	SWACO	0.0	2x175	0.00	0.00	
SHALE SHAKER	1	Brandt	0.0	20/40	0.00	0.00	
SHALE SHAKER	1	SWACO	0.0		0.00	0.00	
SHALE SHAKER	2	Brandt	0.0	20/40	0.00	0.00	
SHALE SHAKER	3	Brandt	0.0	20/40	0.00	0.00	
SHALE SHAKER	4	Derrick Equipments Co	0.0	3x150	0.00	0.00	
SHALE SHAKER	5	Derrick Equipments Co	0.0	3x150	0.00	0.00	
SHALE SHAKER	6	Derrick Equipments Co	0.0	3x150	0.00	0.00	
				Total Volume Lost	0	0	
Volumes							
Additions bbl		Losses bbl		Total Volumes bbl			
Mud Added	Weight Materials		Downhole	Left In Pit	Starting Volume	2373.55	Riser w/o Pipe 193.29
Brine	Water	255	Cased Off	Trip Losses	Daily Additions	389	Casing w/o Pipe 318.65
Base Fluid	Product		Left In Hole	Injected	Daily Losses	162	Open Hole w/o Pipe 1070.72
Recycled	Other		Discharged	Spill To Environment	Ending Volume	2600.55	String Displacement 138.12
			SCE	Onshore Disposal	Net Change	227.00	String Capacity 737.62
			Evaporation	Returned			Total Hole w/ Pipe 1444.55
			Other Losses				Total Active 1692.55
							Total Reserve 908.00
IADC Hours							
Work Tubulars		12	Work Tubulars		8	Cementing	
BHDF Fluids Rep		BHDF Rep Phone	Warehouse	Warehouse Phone	Coordinator	Daily Cost	Cumulative Cost
Maisonneeuve J/ Billy Oguguvwe		234-803-4020440	Onne Port Harcourt	234-84-462609	Ogaree Lawson	42258.00 USD	561324.12 USD
							Inventory Value 205603.76 USD
Page 2							
Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.							

ADVANTAGE Daily Drilling Fluids Report - 29



INTEQ

Rpt Date 20/Dec/2005		Well Name/No Bilabri DX 1		Section Name/No 17 1/2" Section #3				Mud System AQUA-DRILL			
Job# 1	Spud Date 22/Nov/2005		MD 1550.00 m		Progress 0.00 m		Present Activity Work Tubulars				
Operator Peak Petroleum Indust. Limited		Company Rep Steeve Green / Tex Richards		Contractor Dolphin Drilling Ltd			Contractor Rep Brian Meechan / Blair Don				
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria			Rig BULFORD DOLPHIN		
Primary Currency USD			Secondary Currency				Totals USD				
Daily Product Cost		37520.00		Daily Product Cost		0.00		Primary Product		505152.32	
Daily Tax		0.00		Daily Tax		0.00		Secondary Product		0.00	
Debit/Credit		3388.00		Debit/Credit		0.00		Primary Engineering		46575.00	
Daily Engineering Cost		1350.00		Daily Engineering Cost		0.00		Secondary Engineering		0.00	
Total Daily Cost		42258.00		Total Daily Cost		0.00		Primary Total		561324.12	
Total Inventory Value		205603.76		Total Inventory Value		0.00		Secondary Total		0.00	
								Deck Load		507986 lb	
Products and Services											
Product		Units	Start	Transferred In	Received	Returned	Lost	Daily Use	Final	Active Ending Concentrations lb/bbl	Reserve Ending Concentrations lb/bbl
Bulk											
BARITE - Imported		1000 kg	197						197	5.60	2.99
Oil Based Product											
PARA-TEQ BASE FLUID		1 bbl			134			134		16.64	
Water Based Product											
AQUA-COL D		1 m^3									
AQUA-COL D		1 m^3								5.41	9.05
BENTONITE		50 kg	5						5		
CALCIUM CARBONATE - FINE		50 kg	20						20	5.25	2.96
CAUSTIC SODA		25 kg	7						7	0.36	0.55
LD-8		55 USgal								0.11	0.06
LIME		25 kg	80						80		
MIL-GUAR		25 kg	76						76	0.02	0.03
MIL-PAC R		25 kg	60						60	1.05	1.25
MIL-PAC LV		25 kg	1						1	1.91	2.21
ML 1013 (BIOCIDE)		55 USgal	2						2		
NEW-DRILL PLUS		25 kg	138						138	0.48	0.52
NUT PLUG F		25 lb	40						40		
POTASSIUM CHLORIDE		1000 kg	16						16		
POTASSIUM CHLORIDE		50 kg	63						63	0.62	0.78
POTASSIUM CHLORIDE BRINE		1 bbl								58.62	140.71
SODA ASH		25 kg	20						20		
SOLTEX		50 lb								2.05	1.13
XANTHANGUM D		25 kg	70						70	1.22	1.26
XCIDE 102		55 USgal	4						4		
Other											
BLACK MAGIC SF T		50 lb									
BHDF Fluids Rep		BHDF Rep Phone		Warehouse		Warehouse Phone		Coordinator		Daily Cost	
Maisonneuve J/ Billy Oguguvwe		234-803-4020440		Onne Port Harcourt		234-84-462609		Ogaree Lawson		42258.00 USD	
										Cumulative Cost	
										561324.12 USD	
										Inventory Value	
										205603.76 USD	
Page 3											
Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.											