

ADVANTAGE Daily Drilling Fluids Report - 100



INTEQ

Rpt Date 01/Mar/2006		Well Name/No Bilabri DX 1		Section Name/No DST Completion #7		Mud System Calcium chloride	
Job# 1		Spud Date 22/Nov/2005		MD 2689.00 m		Progress 0.00 m	
Operator Peak Petroleum Indust. Limited		Company Rep Lennin Derden / Jeff Payne		Contractor Dolphin Drilling Ltd		Contractor Rep Troy Nolan / Paul Shepard	
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria	
						Rig BULFORD DOLPHIN	

Drilling Assembly						Casing		Volumes	Pump Information						
Bit Gauge in	Mfr		Bit Model		OD in	ID in	Depth m	bbl	Model	Liner in	Stroke in	Eff %	Vol/Stk bbl	Stk Rate SPM	Circ Rate USgal/min
0					20	18.700	177.62	Total Hole	Continental Ensco FA-1600	5 1/2	12.00	94.0	0.0829	0	
Drill Collars		Drill Pipe		20	18.700	453.00	819.4		Continental Ensco FA-1600	5 1/2	12.00	94.0	0.0829	0	
OD in	ID in	Length m	OD in	ID in	Length m	13 3/8	12 3/8	1536.00	Active Pits	Continental Ensco FA-1600	5 1/2	12.00	94.0	0.0829	0
						9 5/8	8.681	2662.00	235						
						8 1/2		2689.00	Tot Active						
									1054.4	Circulation Times					
									In Storage	Surface to Bit		min/stks		Total System min/stks	
									674	Bottoms Up		min/stks			

Mud Properties				Max Ann Velocity		Hole Information				
Property	Fluid Spec	1	2	3	AV Riser	ft/min	Standpipe Pressure	0 psi	Water Depth	168.25 m
Sample From		Active Pit			AV Casing	ft/min	Hole Flow	USgal/min	Riser Booster Rate	USgal/min
Check Time		21:30			AV Open Hole	ft/min	Solids Analysis			
MD m		2689.00			Vc Open Hole	ft/min	Property	1	2	3
TVD m		2615.00			Vc Drill Pipe	ft/min				4
Bit Depth m		2689.00			Min Ann Velocity					
Inc deg		32.80			AV Riser	ft/min				
Density ppg		10.4			AV Casing	ft/min				
Chlorides mg/l		215000.0			AV Open Hole	ft/min				
Ca mg/l		122487.0			Bit Information					
CaCl2 mg/l		339289.0			Size					
Turbidity ntu		45.0			Hours On Bit					
					Bit Number					
					BHA Number		Rheology			
					Depth In		600 RPM			
					Bit RPM		300 RPM			
					WOB		200 RPM			
					Nozzles		100 RPM			
					Bit Hydraulics		6 RPM			
					TFA		3 RPM			
					Nozzle Vel	ft/sec				
					Bit Press Loss	psi				
					HHP / Area	HP/in^2	Hydraulic Analysis			
					HHP	%	Behavior Index (n)			
							Consistency Index (k) #sec^n/100ft^2			
							ECD @ Bit Depth ppg			
							ECD @ Casing Shoe ppg			
Fluid Comments/ Recommendations										
Filtered all surface volumes and maintained active brine weight at 10.4 ppg.										
Drilling Comments										
Cont. P/U & RIH 3 1/2" tbg. Press test middle pipe rams and lower & upper annular, OK. POOH w/wet pipe and P/U flow head and install joints of 3 1/2" tbg below and laid out same. R/U to pick perforation guns.										

BHDF Fluids Rep	BHDF Rep Phone	Warehouse	Warehouse Phone	Coordinator	Daily Cost	Cumulative Cost	Inventory Value	Page 1
Olayinka Kunle	08034020440	Onne	234-84-462609	Ogaree Lawson/Jim Hosey	450.00 USD	4875102.37 USD	270759.91 USD	

Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.

**BAKER
HUGHES**

Rpt Date 01/Mar/2006		Well Name/No Bilabri DX 1		Section Name/No DST Completion #7		Mud System Calcium chloride	
Job# 1	Spud Date 22/Nov/2005		MD 2689.00 m		Progress 0.00 m		Present Activity Miscellaneous
Operator Peak Petroleum Indust. Limited		Company Rep Lennin Derden / Jeff Payne		Contractor Dolphin Drilling Ltd		Contractor Rep Troy Nolan / Paul Shepard	
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria	
Rig BULFORD DOLPHIN							

Name	#	Mfr	Hours hours	Screen Sizes	Act Volume Lost bbl	Res Volume Lost bbl	Comments
CENTRIFUGE	1	SWACO	0.0		0.00	0.00	
CENTRIFUGE	2	SWACO	0.0		0.00	0.00	
DESANDER	1	SWACO	0.0		0.00	0.00	
DESILTER	1	SWACO	0.0		0.00	0.00	
MUD CLEANER	1	SWACO	0.0	0	0.00	0.00	
SHALE SHAKER	1	SWACO	0.0		0.00	0.00	
SHALE SHAKER	1	Derrick Equipments Co	0.0	0	0.00	0.00	
SHALE SHAKER	2	Derrick Equipments Co	0.0	0	0.00	0.00	
SHALE SHAKER	3	Derrick Equipments Co	0.0	0	0.00	0.00	
SHALE SHAKER	4	Brandt	0.0		0.00	0.00	
SHALE SHAKER	5	Brandt	0.0		0.00	0.00	
SHALE SHAKER	6	Brandt	0.0		0.00	0.00	
				Total Volume Lost	0	0	

Additions bbl		Losses bbl			Total Volumes bbl			
Mud Added	Weight Materials	Downhole		Left In Pit	Starting Volume	1801.65	Riser w/o Pipe	214.17
Brine	Water	Cased Off		Trip Losses	Daily Additions		Casing w/o Pipe	599.01
Base Fluid	Product	Left In Hole		Injected	Daily Losses	73	Open Hole w/o Pipe	6.22
Recycled	Other	Discharged		Spill To Environment	Ending Volume	1728.65	String Displacement	
		SCE		Onshore Disposal	Net Change	-73.00	String Capacity	
		Evaporation		Returned			Total Hole w/ Pipe	819.40
		Other Losses	73				Total Active	1054.40
							Total Reserve	674.00

Run Completion	24						
----------------	----	--	--	--	--	--	--

Primary Currency		Secondary Currency		Total Cost	
Daily Product Cost	0.00	Daily Product Cost	0.00	Primary Product	4733430.69
Daily Tax	0.00	Daily Tax	0.00	Secondary Product	0.00
Debit/Credit	0.00	Debit/Credit	0.00	Primary Engineering	132075.00
Daily Engineering Cost	450.00	Daily Engineering Cost	0.00	Secondary Engineering	0.00
Total Daily Cost	450.00	Total Daily Cost	0.00	Primary Total	4875102.37
Total Inventory Value	270759.91	Total Inventory Value	0.00	Secondary Total	0.00
				Deck Load	296.13 UK ton

[illegible]

Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.