

ADVANTAGE Daily Drilling Fluids Report - 117



INTEQ

Rpt Date 18/Mar/2006		Well Name/No Bilabri DX 1		Section Name/No DST Completion #7		Mud System Calcium chloride	
Job# 1		Spud Date 22/Nov/2005		MD 2689.00 m		Progress 0.00 m	
Operator Peak Petroleum Indust. Limited		Company Rep Texas Richards / Jeff Payne		Contractor Dolphin Drilling Ltd		Contractor Rep Nanidis Terry	
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria	
						Rig BULFORD DOLPHIN	

Drilling Assembly						Casing		Volumes	Pump Information					
Bit Gauge in	Mfr	Bit Model	OD in	ID in	Depth m	bbl	Model	Liner in	Stroke in	Eff %	Vol/Stk bbl	Stk Rate SPM	Circ Rate USgal/min	
0				20	177.62	Total Hole	Continental Ensco FA-1600	5 1/2	12.00	94.0	0.0829	0		
Drill Collars						20	18.700	453.00	Continental Ensco FA-1600	5 1/2	12.00	94.0	0.0829	0
Drill Pipe						13 3/8	12 3/8	1536.00	Continental Ensco FA-1600	5 1/2	12.00	94.0	0.0829	0
OD in	ID in	Length m	OD in	ID in	Length m	Active Pits								
			5	4.200	471.77	223								
						Tot Active								
						1022.38								
						In Storage	Circulation Times							
						454	Surface to Bit	min/stks				Total System	min/stks	
							Bottoms Up	min/stks						

Mud Properties				Max Ann Velocity		Hole Information			
Property	Fluid Spec	1	2	3	AV Riser	ft/min	Standpipe Pressure	psi	Water Depth
Sample From		Active Pit			AV Casing	ft/min	Hole Flow	USgal/min	Riser Booster Rate
Check Time		20:00			AV Open Hole	ft/min	Solids Analysis		
MD m		2689.00			Vc Open Hole	ft/min	Property	1	2
TVD m		2615.00			Vc Drill Pipe	ft/min		3	4
Bit Depth m		1282.00			Min Ann Velocity				
Inc deg		32.80			AV Riser	ft/min			
Density ppg		9.6			AV Casing	ft/min			
Chlorides mg/l		125000			AV Open Hole	ft/min			
Ca mg/l		195234			Bit Information				
CaCl2 mg/l		540798			Size				
Turbidity ntu	10.0-50.0	41.0			Hours On Bit				
					Bit Number				
					BHA Number		Rheology		
					Depth In		600 RPM		
					Bit RPM		300 RPM		
					WOB		200 RPM		
					Nozzles		100 RPM		
					Bit Hydraulics		6 RPM		
					TFA		3 RPM		
					Nozzle Vel	ft/sec			
					Bit Press Loss	psi			
					HHP / Area	HP/in^2	Hydraulic Analysis		
					HHP	%	Behavior Index (n)		
							Consistency Index (k)	#sec^n/100ft^2	
							ECD @ Bit Depth	ppg	
							ECD @ Casing Shoe	ppg	
Fluid Comments/ Recommendations									
Received 20 MT of Cacl2. Built 200 bbls of Brine at 9.6 ppg and circulate bottoms up .									
Drilling Comments									
Cont. POOH 3 1/2" tubings, circulate through choke up riser.L/out DST tools. RIH on 4 stds 3 1/2" tbg, X-over, 5" DP to 2446'.commenced circulation and observed gain in active, closed ram and circ.thru riser.Pumped cement APP & POOH 9 stds. Circulate well, flow check and POOH to 1282m. L/D DP.									

BHDF Fluids Rep	BHDF Rep Phone	Warehouse	Warehouse Phone	Coordinator	Daily Cost	Cumulative Cost	Inventory Value	Page 1
Olayinka Kunle	08034020440	Onne	234-84-462609	Ogaree Lawson/Jim Hosey	8965.15 USD	4973711.85 USD	260178.83 USD	

Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.

