

**BAKER
HUGHES**

Rpt Date 08/Dec/2005			Well Name/No Bilabri DX 1			Section Name/No 17 1/2" Section #3			Mud System AQUA-DRILL									
Job# 1		Spud Date 22/Nov/2005			MD 459.00 m			Progress 0.00 m			Present Activity Drilling Formation							
Operator Peak Petroleum Indust. Limited				Company Rep Steeve Green			Contractor Dolphin Drilling Ltd			Contractor Rep Brian Meechan / Blair Don								
Field/Lease Bilabri			Blk/Co/Parish OML - 122 / Nigeria				Area Offshore		Country/State Nigeria		Rig BULFORD DOLPHIN							
Drilling Assembly						Casing		Volumes	Pump Information									
Bit Gauge in		Mfr		Bit Model		OD in	ID in	Depth m	bbl	Model		Liner in	Stroke in	Eff %	Vol/Stk bbl	Stk Rate SPM	Circ Rate USgal/min	
17 1/2		Smith International		S35P			18 3/4	156.96	Total Hole	Continental Ensco FA-1600		6 1/2	12.00	94.0	0.1157	0		
Drill Collars			Drill Pipe			20	18.542	453.00	457.8	Continental Ensco FA-1600		6 1/2	12.00	94.0	0.1157	0		
OD in	ID in	Length m	OD in	ID in	Length m		17 1/2	459.00	Active Pits	Continental Ensco FA-1600		6 1/2	12.00	94.0	0.1157	0		
9 1/2	3 1/8	32.05	5	4	161.22				418									
8 1/2	2 3/4	36.89	5	3 1/2	166.88				Tot Active									
8	2 13/16	10.79							875.8	Circulation Times								
									In Storage	Surface to Bit		min/stks		Total System		min/stks		
									668	Bottoms Up		min/stks						
Mud Properties						Max Ann Velocity			Hole Information									
Property		Fluid Spec		1	2	3	AV Riser		ft/min		Standpipe Pressure		psi		Water Depth		168.25 m	
Sample From				Active Pit	Active Pit		AV Casing		ft/min		Hole Flow		USgal/min		Riser Booster Rate		USgal/min	
Check Time				05:00	05:00		AV Open Hole		ft/min		Solids Analysis							
MD m				459.00	453.00		Vc Open Hole		ft/min		Property		1	2	3	4		
TVD m				459.00	453.00		Vc Drill Pipe		ft/min		LGS %		1.38	1.38				
Bit Depth m				438.00	436.00		Min Ann Velocity				LGS lb/bbl		12.56	12.56				
Density ppg		0.00		9.10	9.10		AV Riser		ft/min		HGS %		0.00	0.00				
Funnel Visc. sec/quart		0.0			53.0		AV Casing		ft/min		HGS lb/bbl		0.00	0.00				
Test Temp degF				80.0	82.0		AV Open Hole		ft/min		Bentonite %		0.00	0.00				
Rheol Temp degF				80.0	82.0		Bit Information				Bentonite lb/bbl		0.00	0.00				
PV cP				22	18		Size		17 1/2 in		Drill Sol %		1.38	1.38				
YP lbf/100ft^2		0		44	22		Hours On Bit				Drill Sol lb/bbl		12.56	12.56				
10sec Gel lbf/100ft^2				8	6		Bit Number				Avg Dens Sol sg		1.8966	1.8966				
10min Gel lbf/100ft^2				10	9		BHA Number		3		Rheology							
API Filtrate cc				6.0	6.0		Depth In		453.00 m		600 RPM		88	58				
API Cake in/32				1.0	1.0		Bit RPM				300 RPM		66	40				
pH				8.5	10		WOB		klbf		200 RPM		52	32				
Pm				0.1	0.3		Nozzles				100 RPM		36	21				
PF				0.1	0.1		Bit Hydraulics				6 RPM		8	7				
Excess Lime lb/bbl				0.0	0.0		TFA		in^2		3 RPM		6	5				
Hardness mg/l				240.0	280.0		Nozzle Vel		ft/sec									
Chlorides mg/l				67000	67000		Bit Press Loss		psi									
K mg/l				60995	60995		HHP / Area		HP/in^2		Hydraulic Analysis							
NaCl mg/l				19605	19605		HHP		%		Behavior Index (n)							
KCl mg/l				116299	116299						Consistency Index (k)							
MBT lb/bbl				0.2	0.2						ECD @ Bit Depth							
Retort Water %				93.0	93.0						ECD @ Casing Shoe							
Retort Oil/Syn %					0.0		Fluid Comments/ Recommendations											
Sand %																		

**BAKER
HUGHES**

Rpt Date 08/Dec/2005		Well Name/No Bilabri DX 1		Section Name/No 17 1/2" Section #3				Mud System AQUA-DRILL						
Job# 1	Spud Date 22/Nov/2005		MD 459.00 m		Progress 0.00 m		Present Activity Drilling Formation							
Operator Peak Petroleum Indust. Limited			Company Rep Steeve Green		Contractor Dolphin Drilling Ltd		Contractor Rep Brian Meechan / Blair Don							
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria			Area Offshore		Country/State Nigeria		Rig BULFORD DOLPHIN					
Solids Control Equipment														
Name	#	Mfr		Hours hours	Screen Sizes		Act Volume Lost bbl		Res Volume Lost bbl		Comments			
CENTRIFUGE	1	SWACO		0.0			0.0		0.0					
CENTRIFUGE	2	SWACO		0.0			0.0		0.0					
DESANDER	1	SWACO		0.0			0.0		0.0					
DESILTER	1	SWACO		0.0			0.0		0.0					
MUD CLEANER	1	SWACO		0.0	2x175		0.0		0.0					
SHALE SHAKER	1	Derrick Equipments Co		0.0	3x125		0.0		0.0					
SHALE SHAKER	1	Derrick Equipments Co		0.0	3x110		0.0		0.0					
SHALE SHAKER	1	Brandt		0.0			0.0		0.0					
SHALE SHAKER	2	Derrick Equipments Co		0.0	20/40		0.0		0.0					
SHALE SHAKER	2	Brandt		0.0	20/40		0.0		0.0					
SHALE SHAKER	3	Brandt		0.0	20/40		0.0		0.0					
SHALE SHAKER	3	Derrick Equipments Co		0.0	3x110		0.0		0.0					
					Total Volume Lost		0		0					
Volumes														
Additions bbl				Losses bbl				Total Volumes bbl						
Mud Added		Weight Materials			Downhole	Left In Pit		Starting Volume			Riser w/o Pipe	168.8		
Brine	772	Water		880	Cased Off	Trip Losses		Daily Additions		1703.6	Casing w/o Pipe	324.4		
Base Fluid		Product		51.6	Left In Hole	Injected		Daily Losses		160	Open Hole w/o Pipe			
Recycled		Other			Discharged	160	Spill To Environment		Ending Volume		1543.6	String Displacement	35.4	
					SCE		Onshore Disposal		Net Change		1543.6	String Capacity	17.7	
					Evaporation		Returned					Total Hole w/ Pipe	457.8	
					Other Losses							Total Active	875.8	
												Total Reserve	668.0	
IADC Hours														
Miscellaneous							24							
Primary Currency USD				Secondary Currency				Totals USD						
Daily Product Cost		78658.72		Daily Product Cost		0.00		Primary Product		264448.24				
Daily Tax		0.00		Daily Tax		0.00		Secondary Product		0.00				
Debit/Credit		-36168.20		Debit/Credit		0.00		Primary Engineering		27000.00				
Daily Engineering Cost		1350.00		Daily Engineering Cost				Secondary Engineering		0.00				
Total Daily Cost		43840.52		Total Daily Cost		0.00		Primary Total		255280.04				
Total Inventory Value		301472.83		Total Inventory Value		0.00		Secondary Total		0.00				
							Deck Load		302.92		UK ton			
Products and Services														
Product		Units	Start	Transferred In		Received	Returned	Lost	Daily Use	Final	Active Ending Concentrations lb/bbl		Reserve Ending Concentrations lb/bbl	
Bulk														
BARITE - Imported		1000 kg	107			100				207				
Water Based Product														
AQUA-COL D		1 m^3												
AQUA-COL D		1 m^3				17			6	11			15.95	
BENTONITE		50 kg												
CAUSTIC SODA		25 kg	53						12	41			0.80	
LIME		25 kg				80				80				
MIL-GUAR		25 kg	80							80				
MIL-PAC R		25 kg	109						22	87			1.46	
MIL-PAC LV		25 kg				190			72	118			4.79	
ML 1013 (BIOCIDE)</														