

Rpt Date 12/12/2005			Well Name/No Bilabri DX1			Section Name/No 17 1/2" section #3			Mud System AQUA-DRILL										
Job# 1		Spud Date 11/25/2005			MD 1052.00 m		Progress 290.00 m		Present Activity Drilling Formation										
Operator Peak Petroleum Industries Limited			Company Rep Steve Green /Texas Richards			Contractor Dolphin Drilling Ltd		Contractor Rep Troy Nolan/ Blair Don											
Field/Lease Bilabri			Bik/Co/Parish OML -122, /Nigeria			Area OML - 122		Country/State Nigeria		Rig Bulford Dolphin									
Drilling Assembly						Casing		Volumes	Pump Information										
Bit Gauge in		Mfr		Bit Model		OD in	ID in	Depth m	bbl	Model		Liner in	Stroke in	Eff %	Vol/Stk bbl	Stk Rate SPM	Circ Rate USgal/min		
17 1/2							18 3/4	156.96	Total Hole	Continental Ensco FA-1600		6 1/2	12.00	93.00	0.1145	76	366		
Drill Collars			Drill Pipe			20	18.542	453.00	1035.29	Continental Ensco FA-1600		6 1/2	12.00	93.00	0.1145	69	332		
OD in	ID in	Length m	OD in	ID in	Length m		17 1/2	1052.00	Active Pits	Continental Ensco FA-1600		6 1/2	12.00	93.00	0.1145	0			
9 1/2	2 13/16	17.56	5	4	807.43				400										
8 1/2	2 3/4	46.69	5	3 1/2	166.88				Tot Active										
									1435.29	Circulation Times									
									In Storage	Surface to Bit		0.0 min/0stks		Total System		59.4 min/8610stks			
									587	Bottoms Up		59.4 min/8610stks							
Mud Properties						Max Ann Velocity			Hole Information										
Property		Fluid Spec		1	2	3	AV Riser		ft/min	Standpipe Pressure		1700 psi		Water Depth				145.00 m	
Sample From				Active Pit	Flow Line	Active Pit	AV Casing		0.00 ft/min	Hole Flow		697 USgal/min		Riser Booster Rate				USgal/min	
Check Time				05:00	15:30	23:00	AV Open Hole		0.00 ft/min	Solids Analysis									
MD m				814.00	946.00	1052.00	Vc Open Hole		0.00 ft/min	Property		1		2		3		4	
TVD m				814.00	946.00	1052.00	Vc Drill Pipe		0.00 ft/min	LGS %		5.01		6.05		5.13			
Bit Depth m				814.00	946.00	1052.00	Min Ann Velocity			LGS g/cc		0.1		0.2		0.1			
Density ppg				9.40	9.50	9.50	AV Riser		ft/min	HGS %		0.00		0.00		0.00			
Funnel Visc. sec/quart		0.0		40.0	39.0	38.0	AV Casing		0.00 ft/min	HGS g/cc		0.0		0.0		0.0			
Flow Line Temp degF				95.0	98.0	98.0	AV Open Hole		0.00 ft/min	Bentonite %		0.00		0.00		0.00			
Test Temp degF				80.0	80.0	92.0	Bit Information			Bentonite g/cc		0.0		0.0		0.0			
Rheol Temp degF				80.0	80.0	92.0	Size		17 1/2 in	Drill Sol %		5.01		6.05		5.13			
PV cP				5	7	8	Hours On Bit			Drill Sol g/cc		0.1		0.2		0.1			
YP lbf/100ft^2		0		22	20	18	Bit Number			Avg Dens Sol sg		2.7770		2.6742		2.6510			
10sec Gel lbf/100ft^2				4	4	4	BHA Number		2	Rheology									
10min Gel lbf/100ft^2				7	10	8	Depth In		m	600 RPM		32		34		34			
API Filtrate cc				6.0	6.5	7.0	Bit RPM			300 RPM		27		27		26			
API Cake in/32				1.0	1.0	1.0	WOB		k bf	200 RPM		21		22		19			
pH				8.8	8.8	8.8	Nozzles		26 :3x22	100 RPM		15		17		13			
Pm				0.1	0.1	0.1	Bit Hydraulics			6 RPM		5		6		4			
PF				0.1	0.1	0.1	TFA		1.6322 in^2	3 RPM		4		4		3			
Excess Lime lb/bbl				0.0	0.0	0.0	Nozzle Vel		61.5 ft/sec										
Hardness mg/l				220.0	240.0	240.0	Bit Press Loss		0 psi										
Chlorides mg/l				48000.0	44000.0	58000.0	HHP / Area		0.00 HP/in^2	Hydraulic Analysis									
K mg/l				35136.0	31536.0	44340.0	HHP		675.00 %										

					Drilling Comments				
					Continued to drill 17 1/2" hole from 762m to 785m pumping hivis sweep each stand. Had pressure loss on mud pump #3 and worked on same. Drilled 17 1/2" hole to 985m and re-log hole from 956m to 985m pumping 35/40 bbl hivis sweep as required. Drilled from 985m to 1067m.				

ADVANTAGE Daily Drilling Fluids Report - 21



INTEQ

Rpt Date 12/12/2005		Well Name/No Bilabri DX1		Section Name/No 17 1/2" section #3		Mud System AQUA-DRILL	
Job# 1	Spud Date 11/25/2005		MD 1052.00 m		Progress 290.00 m		Present Activity Drilling Formation
Operator Peak Petroleum Industries Limited		Company Rep Steve Green /Texas Richards		Contractor Dolphin Drilling Ltd		Contractor Rep Troy Nolan/ Blair Don	
Field/Lease Bilabri		Blk/Co/Parish OML -122, /Nigeria		Area OML - 122		Country/State Nigeria	
Rig Bulford Dolphin							

Solids Control Equipment							
Name	#	Mfr	Hours hours	Screen Sizes	Act Volume Lost bbl	Res Volume Lost bbl	Comments
CENTRIFUGE	1	SWACO	9.0		32.00	0.00	
CENTRIFUGE	2	SWACO	0.0		0.00	0.00	
DEGASSER	1	Derrick Equipments Co	0.0		0.00	0.00	
DESANDER	1	SWACO	24.0		10.00	0.00	
DESILTER	1	SWACO	24.0		10.00	0.00	
MUD CLEANER	1	SWACO	24.0	2 X 175	5.00	0.00	
SHALE SHAKER	1	Brandt	0.0	20/40	0.00	0.00	
SHALE SHAKER	2	Brandt	0.0	20/40	0.00	0.00	
SHALE SHAKER	3	Brandt	0.0	20/40	0.00	0.00	
SHALE SHAKER	4	Derrick Equipments Co	24.0	3 X 150	5.00	0.00	
SHALE SHAKER	5	Derrick Equipments Co	24.0	3 X 150	5.00	0.00	
SHALE SHAKER	6	Derrick Equipments Co	24.0	3 X 150	5.00	0.00	
Total Volume Lost					72	0	

Volumes							
Additions bbl			Losses bbl		Total Volumes bbl		
Mud Added	Weight Materials		Downhole	Left In Pit	Starting Volume		
Brine	Water	300	Cased Off	Trip Losses	Daily Additions	1902.55	Riser w/o Pipe 175.87
Base Fluid	Product	27.1	Left In Hole	Injected	Daily Additions	327.1	Casing w/o Pipe 324.38
Recycled	Other		Discharged	Spill To Environment	Daily Losses	208	Open Hole w/o Pipe 584.65
			SCE	Onshore Disposal	Ending Volume	2021.65	String Displacement 49.62
			Evaporation	Returned	Net Change	119.10	String Capacity 49.31
			Other Losses				Total Hole w/ Pipe 1035.29
							Total Active 1435.29
							Total Reserve 587.00

IADC Hours							
Miscellaneous		4	Drilling Formation			20	
BHDF Fluids Rep	BHDF Rep Phone	Warehouse	Warehouse Phone	Coordinator	Daily Cost	Cumulative Cost	Inventory Value
Maisonneuve J/Billy O./Wobo C	009-234-803-4020-440	Onne, Port Harcourt	009-234-84-462609	Ogaree Lawson	22558.43 USD	390049.08 USD	316721.85 USD

Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.							
--	--	--	--	--	--	--	--

ADVANTAGE Daily Drilling Fluids Report - 21



INTEQ

Rpt Date 12/12/2005		Well Name/No Bilabri DX1		Section Name/No 17 1/2" section #3		Mud System AQUA-DRILL						
Job# 1	Spud Date 11/25/2005		MD 1052.00 m		Progress 290.00 m		Present Activity Drilling Formation					
Operator Peak Petroleum Industries Limited		Company Rep Steve Green /Texas Richards		Contractor Dolphin Drilling Ltd		Contractor Rep Troy Nolan/ Blair Don						
Field/Lease Bilabri		Blk/Co/Parish OML -122, /Nigeria		Area OML - 122		Country/State Nigeria						
						Rig Bulford Dolphin						
Primary Currency USD			Secondary Currency			Totals USD						
Daily Product Cost 20533.43			Daily Product Cost 0.00			Primary Product 295468.68						
Daily Tax 0.00			Daily Tax 0.00			Secondary Product 0.00						
Debit/Credit 0.00			Debit/Credit 0.00			Primary Engineering 34425.00						
Daily Engineering Cost 2025.00			Daily Engineering Cost			Secondary Engineering 0.00						
Total Daily Cost 22558.43			Total Daily Cost 0.00			Primary Total 390049.08						
Total Inventory Value 316721.85			Total Inventory Value 0.00			Secondary Total 0.00						
						Deck Load 590933 lb						
Products and Services												
Product	Units	Start	Transferred In	Received	Returned	Lost	Daily Use	Final	Unit Price USD	Daily Cost USD	Active Ending Concentrations lb/bbl	Reserve Ending Concentrations lb/bbl
Bulk												
BARITE - Imported	1000 kg	207						207	540.00			
Water Based Product												
AQUA-COL D	1 m^3	10					3	7	3589.90	10769.70	5.85	4.62
AQUA-COL D	55 USgal								746.70			
BENTONITE	50 kg	5						5	35.53			
CaCO3 F	50 kg	200						200	45.36		0.88	
CAUSTIC SODA	25 kg	32					7	25	37.89	265.23	0.56	0.16
LD-8	55 USgal	1						1	1580.41			
LIME	25 kg	80						80	34.25			
MIL-GUAR	25 kg	76						76	135.00		0.09	
MIL-PAC LV	25 kg	99					6	93	155.00	930.00	1.10	0.66
MIL-PAC R	25 kg	129					11	118	155.00	1705.00	1.01	0.67
ML 1013 (BIOCIDE)	55 USgal	2						2	2508.30			
NEW-DRILL PLUS	25 kg	171					3	168	110.66	331.98	0.21	0.09
NUT PLUG F	25 kg	40						40	27.01			
POTASSIUM CHLORIDE	50 kg	84					21	63	48.00	1008.00	2.58	
POTASSIUM CHLORIDE	tonne	16						16	960.00			
POTASSIUM CHLORIDE BRINE	1 bbl								46.85		34.52	73.61
POTASSIUM CHLORIDE BRINE	1 bbl											
SODA ASH	50 kg	20						20	73.40			
SOLTEX	50 lb	160						160	125.73			
X-CIDE 102	55 USgal	4						4	2508.30			
XANTHAN GUM D	25 kg	154					16	138	345.22	5523.52	1.19	0.82
BHDF Fluids Rep	BHDF Rep Phone	Warehouse	Warehouse Phone	Coordinator	Daily Cost	Cumulative Cost	Inventory Value	Page				
Maisonneuve J/Billy O./Wobo C	009-234-803-4020-440	Onne, Port Harcourt	009-234-84-462609	Ogaree Lawson	22558.43 USD	390049.08 USD	316721.85 USD	3				
Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.												