

INT

Rpt Date 12/14/2005				Well Name/No Bilabri DX1				Section Name/No 17 1/2" section #3				Mud System AQUA-D					
Job# 1		Spud Date 11/25/2005				MD 1450.00 m				Progress 272.00 m				Present Activity Drilling Formation			
Operator Peak Petroleum Industries Limited				Company Rep Steve Green /Texas Richards				Contractor Dolphin Drilling Ltd				Contractor Rep Troy Noli					
Field/Lease Bilabri				Blk/Co/Parish OML -122, /Nigeria				Area OML - 122				Country/State Nigeria				Rig Bulford T	
Drilling Assembly						Casing			Volumes	Pump Information							
Bit Gauge in		Mfr		Bit Model		OD in	ID in	Depth m	bbl	Model		Liner in	Stroke in	Eff %	Vol/Stk bbl	Stk Rate SPM	
17 1/2		Reed Tool Company		MS51A			19	168.00	Total Hole 1427.15	Continental Ensco FA-1600		6 1/2	12.00	93.00	0.1145	76	
Drill Collars				Drill Pipe			20	18.730	453.00		Continental Ensco FA-1600		6 1/2	12.00	93.00	0.1145	70
OD in	ID in	Length m		OD in	ID in	Length m		17 1/2	1450.00	Active Pits 360 Tot Active 1787.15 In Storage 574	Continental Ensco FA-1600		6 1/2	12.00	93.00	0.1145	0
9 1/2	2 13/16	17.56		5	4.276	1190.43											
8 1/2	2 3/4	46.69		5	3	166.88											
											Circulation Times						
											Surface to Bit		4.6 min/666stks			Total System 107.	
											Bottoms Up		80.8 min/11797stks				
Mud Properties								Max Ann Velocity			Hole Information						
Property		Fluid Spec		1	2	3	AV Riser		51.22 ft/min	Standpipe Pressure		1770 psi		Water Depth			
Sample From				Flow Line	Active Pit		AV Casing		52.82 ft/min	Hole Flow		702 USgal/min		Riser Booster Rate			
Check Time				05:30	23:45		AV Open Hole		80.57 ft/min	Solids Analysis							
MD m				1263.00	1446.00		Vc Open Hole		217.11 ft/min	Property		1		2		3	
TVD m				1263.00	1446.00		Vc Drill Pipe		188.76 ft/min	LGS %		5.77		5.83			
Bit Depth m				1263.00	1446.00		Min Ann Velocity			LGS g/cc		0.2		0.2			
Density ppg				9.60	9.65		AV Riser		51.22 ft/min	HGS %		0.00		0.00			
Funnel Visc. sec/quart		0.0		42.0	41.0		AV Casing		52.82 ft/min	HGS g/cc		0.0		0.0			
Flow Line Temp degF				98.0	100.0		AV Open Hole		61.19 ft/min	Bentonite %		0.00		0.00			
Test Temp degF				90.0	98.0		Bit Information			Bentonite g/cc		0.0		0.0			
Rheol Temp degF				90.0	98.0		Size		17 1/2 in	Drill Sol %		5.77		5.83			
PV cP				10	7		Hours On Bit			Drill Sol g/cc		0.2		0.2			
YP lbf/100ft^2		0		22	20		Bit Number			Avg Dens Sol sg		2.5686		2.6677			
10sec Gel lbf/ 100ft^2				4	4		BHA Number		2	Rheology							
10min Gel lbf/ 100ft^2				12	7		Depth In		459.00 m	600 RPM		42		34			
API Filtrate cc				6.5	6.0		Bit RPM			300 RPM		32		27			
API Cake in/32				1.0	1.0		WOB		klbf	200 RPM		24		23			
pH				8.5	8.5		Nozzles		26:3x22	100 RPM		16		16			
Pm				0.1	0.1		Bit Hydraulics			6 RPM		6		4			
PF					0.1		TFA		1.6322 in^2	3 RPM		3		3			
Excess Lime lb/bbl				0.0	0.0		Nozzle Vel		138.0 ft/sec								
Hardness mg/l				240.0	220.0		Bit Press Loss		164 psi								
Chlorides mg/l				60000.0	65000.0		HHP / Area		0.28 HP/in^2	Hydraulic Analysis							
K mg/l				49140.0	52061.0		HHP		9.16 %	Behavior Index (n) 0.477							
NaCl mg/l				25731.2	29625.9					Consistency Index (k) 1.470							
KCl mg/l				93695.2	99264.7					ECD @ Bit Depth 9.68							
MBT lb/bbl				7.5	7.5					ECD @ Casing Shoe 9.67							
Retort Water %				90.00	90.00		Fluid Comments/ Recommendations										
Sand %				0.50	0.50		Prepared KCl/polymer premix and condition active mud sysetm with same while drilling. Mixe slug pit and pumped same at intervals to clean the hole. Run centrifuge to control LGS and mud out torn screens on shale shaker. Dumped sand traps at interval to reduce sand content and cont										
Glycol %				1.00	1.00												
Retort Solids %				9.00	9.00												
Corrected Solids %				5.64	5.35												
							Drilling Comments										
							Continued to drill from 1178m to 1338m. Flow check for gas from 1246m to 1274m. Had 5%, Sweep hole at every stand. Drilled 17 1/2" hole from 1338m to 1450m										
BHDF Fluids Rep		BHDF Rep Phone		Warehouse		Warehouse Phone		Coordinator		Daily Cost		Cumulative Cost		Inventor			
Maisonneuve J/Billy O ./Wobo C		009-234-803-4020-440		Onne, Port Harcourt		009-234-84-462609		Ogaree Lawson		23333.88 USD		438584.07 USD		280997.			

Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.

ADVANTAGE Daily Drilling Fluids Report - 23



INTEQ

Rpt Date 12/14/2005	Well Name/No Bilabri DX1	Section Name/No 17 1/2" section #3	Mud System AQUA-DRILL
Job# 1	Spud Date 11/25/2005	MD 1450.00 m	Progress 272.00 m
Present Activity Drilling Formation	Operator Peak Petroleum Industries Limited	Company Rep Steve Green /Texas Richards	Contractor Dolphin Drilling Ltd
Contractor Rep Troy Nolan/ Blair D	Field/Lease Bilabri	Blk/Co/Parish OML -122, /Nigeria	Area OML - 122
Country/State Nigeria	Rig Bulford Dolphin		

Solids Control Equipment

Name	#	Mfr	Hours	Screen Sizes	Act Volume Lost bbl	Res Volume Lost bbl	Comment
CENTRIFUGE	1	SWACO	24.0		40.00	0.00	
CENTRIFUGE	2	SWACO	0.0		0.00	0.00	
DEGASSER	1	Derrick Equipments Co	0.0		0.00	0.00	
DESANDER	1	SWACO	20.0		0.00	0.00	
DESILTER	1	SWACO	20.0		0.00	0.00	
MUD CLEANER	1	SWACO	24.0	2 X 175	0.00	0.00	
SHALE SHAKER	1	Brandt	0.0	20/40	0.00	0.00	
SHALE SHAKER	2	Brandt	0.0	20/40	0.00	0.00	
SHALE SHAKER	3	Brandt	0.0	20/40	0.00	0.00	
SHALE SHAKER	4	Derrick Equipments Co	24.0	2x175 1x150	10.00	0.00	
SHALE SHAKER	5	Derrick Equipments Co	24.0	3 X 150	10.00	0.00	
SHALE SHAKER	6	Derrick Equipments Co	24.0	3 X 150	5.00	0.00	
Total Volume Lost					65	0	

Volumes

Additions bbl			Losses bbl			Total Volumes bbl		
Mud Added	Weight Materials		Downhole	Left In Pit		Starting Volume	2221.34	Riser w/o Pipe
Brine	Water	300	Cased Off	Trip Losses		Daily Additions	325.13	Casing w/o Pipe
Base Fluid	Product	25.13	Left In Hole	Injected		Daily Losses	185	Open Hole w/o Pipe
Recycled	Other		Discharged	Spill To Environment		Ending Volume	2361.47	String Displacement
			SCE	65	Onshore Disposal	Net Change	140.13	String Capacity
			Evaporation	Returned				Total Hole w/ Pipe
			Other Losses					Total Active
								Total Reserve

IADC Hours

Miscellaneous	1	Drilling Formation	23				
---------------	---	--------------------	----	--	--	--	--

Primary Currency USD

Secondary Currency

Totals USD

Daily Product Cost	21308.88	Daily Product Cost	0.00	Primary Product	339953.67
Daily Tax	0.00	Daily Tax	0.00	Secondary Product	0.00
Debit/ Credit	0.00	Debit/ Credit	0.00	Primary Engineering	38475.00
Daily Engineering Cost	2025.00	Daily Engineering Cost		Secondary Engineering	0.00
Total Daily Cost	23333.88	Total Daily Cost	0.00	Primary Total	438584.07
Total Inventory Value	280997.81	Total Inventory Value	0.00	Secondary Total	0.00
				Deck Load	575959

Products and Services

Product	Units	Start	Transferred In	Received	Returned	Lost	Daily Use	Final	Unit Price USD	Daily Cost USD	Active Ending Concentrations lb/bbl	Reserve Ending Concentrations lb/bbl
Bulk												
BARITE - Imported	1000 kg	207						207	540.00			
Water Based Product												
AQUA-COL D	1 m^3	6					3	3	3589.90	10769.70	8.69	3.51
AQUA-COL D	55 USgal								746.70			
BENTONITE	50 kg	5						5	35.53			
CaCO3 F	50 kg	200						200	45.36		0.59	
CAUSTIC SODA	25 kg	19					10	9	37.89	378.90	0.82	0.12
LD-8	55 USgal	1						1	1580.41			
LIME	25 kg	80						80	34.25			
MIL-GUAR	25 kg	76						76	135.00		0.06	
MIL-PAC LV	25 kg	83					11	72	155.00	1705.00	1.36	0.50
MIL-PAC R	25 kg	104					19	85	155.00	2945.00	1.62	0.51
ML 1013 (BIOCIDE)	55 USgal	2						2	2508.30			
NEW-DRILL PLUS	25 kg	162					3	159	110.66	331.98	0.39	0.07
NUT PLUG F	25 kg	40						40	27.01			
POTASSIUM CHLORIDE	50 kg	63						63	48.00		1.73	
POTASSIUM CHLORIDE	tonne	16						16	960.00			
POTASSIUM CHLORIDE BRINE	1 bbl								46.85		36.28	151.33
SODA ASH	50 kg	20						20	73.40			
SOLTEX	50 lb	160						160	125.73			
X-CIDE 102	55 USgal	4						4	2508.30			
XANTHAN GUM D	25 kg	120					15	105	345.22	5178.30	1.75	0.63

BHDF Fluids Rep

BHDF Rep Phone

Warehouse

Warehouse Phone

Coordinator

Daily Cost

Cumulative Cost

Inventory Value

Pa

Maisonneuve J/Billy O./Wobo C	009-234-803-4020- 440	Onne, Port Harcourt	009-234-84- 462609	Ogaree Lawson	23333.88 USD	438584.07 USD	280997.81 USD	2
Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.								