

ADVANTAGE Daily Drilling Fluids Report - 37



INTEQ

Rpt Date 28/Dec/2005		Well Name/No Bilabri DX 1		Section Name/No 12-1/4" Section #4		Mud System SYN-TEQ (PARA)	
Job# 1		Spud Date 22/Nov/2005		MD 1575.00 m		Progress 25.00 m	
Operator Peak Petroleum Indust. Limited		Company Rep Tex Richards		Contractor Dolphin Drilling Ltd		Contractor Rep Troy Nolan / Blair Don	
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria	
						Rig BULFORD DOLPHIN	

Drilling Assembly			Casing			Volumes	Pump Information						
Bit Gauge in	Mfr	Bit Model	OD in	ID in	Depth m	bbl	Model	Liner in	Stroke in	Eff %	Vol/Stk bbl	Stk Rate SPM	Circ Rate USgal/min
12 1/4				19	168.00	Total Hole	Continental Ensco FA-1600	6 1/2	12.00	93.00	0.1145	70	337
Drill Collars			Drill Pipe			840.99	Continental Ensco FA-1600	6 1/2	12.00	93.00	0.1145	60	289
OD in	ID in	Length m	OD in	ID in	Length m	Active Pits	Continental Ensco FA-1600	6 1/2	12.00	93.00	0.1145	0	
8 1/2	2 3/4	9.19	5	4.276	809.44	408							
8 1/2	2 3/4	46.15	5	3	111.27	Tot Active							
8	2 13/16	9.80				1248.99							
						In Storage	Circulation Times						
						732	Surface to Bit	min/stks			Total System	min/stks	
							Bottoms Up	min/stks					

Mud Properties				Max Ann Velocity		Hole Information				
Property	Fluid Spec	1	2	3	AV Riser	ft/min	Standpipe Pressure	1450 psi	Water Depth	168.25 m
Sample From		Reserve			AV Casing	ft/min	Hole Flow	USgal/min	Riser Booster Rate	USgal/min
Check Time		23:45			AV Open Hole	ft/min	Solids Analysis			
MD m		1575.00			Vc Open Hole	ft/min	Property	1	2	3
TVD m		1575.00			Vc Drill Pipe	ft/min	LGS %	3.67		
Bit Depth m		1000.00			Min Ann Velocity		LGS lb/bbl	33.42		
Density ppg	0.0	10.0			AV Riser	ft/min	HGS %	6.31		
Funnel Visc. sec/quart	0.0	52.0			AV Casing	ft/min	HGS lb/bbl	92.90		
Test Temp degF		85.0			AV Open Hole	ft/min	Avg Dens Sol sg	3.6120		
Rheol Temp degF		120.0			Bit Information					
PV cP		26			Size	12 1/4 in				
YP lbf/100ft^2	0	24			Hours On Bit					
10sec Gel lbf/100ft^2		9			Bit Number					
10min Gel lbf/100ft^2		19			BHA Number	6	Rheology			
HTHP Filtrate cc		4.4			Depth In	1536.00 m	600 RPM	76		
HTHP Cake in/32		1.0			Bit RPM		300 RPM	50		
HTHP Temp degF		250.0			WOB	klbf	200 RPM	36		
HTHP Pressure psi		500			Nozzles	8x18	100 RPM	23		
Retort Water %		22.00			Bit Hydraulics		6 RPM	7		
Retort Base Fluid %		66.00			TFA	1.9880 in^2	3 RPM	6		
Retort Solids %		12.00			Nozzle Vel	ft/sec				
Corrected Solids %		9.98			Bit Press Loss	psi				
Oil:Water Ratio		75:25			HHP / Area	HP/in^2	Hydraulic Analysis			
Alk (Whole Mud-POM) cc/cc		0.5			HHP	%	Behavior Index (n)			
CI (Whole Mud-Clom) cc/cc		49000					Consistency Index (k)			
Ca (Whole Mud-Caom) cc/cc		0					ECD @ Bit Depth			
Excess Lime lb/bbl		0.6					ECD @ Casing Shoe			
Brine Density sg		1.24			Fluid Comments/ Recommendations					
NaCl % wt		0			Dumped water base mud on the fly while displacing. Shot down when base oil spacer came to surface. While POOH, took on rest of SBM from boat. Washing pits, sandtraps & flow lines as at report time. Changing shaker screens to 110. Will change back to required spec when mud is shared & all stabilized. Received total of 1410 bbls 10.0 ppg SBM from the Seabulk Connecticut. 36 bbls assumed dead volume in boat. Today cost shows chemicals used for making 540 bbls SBM received from MV Northern Comrade + 1446 bbls (received + dead vol) from Seabulk Connecticut.					
CaCl2 % wt		26								
Elect. Stab.V		420.0								
					Drilling Comments					
					Took on SBM after waiting. Cont to drill out cmt & shoe track f/1525 t/1529m & 3m of new formation. Circ, Pull to shoe, perform LOT w/9.1 ppg. (EMW = 12.65 ppg). Dill 12-1/4" f/1553 t/1575m. Pump hi-vis pill & circ hole clean. Spot 30 bbls hi-vis pill on btm, pull t/csg shoe & perform LOT (9.2ppg) - 840 psi, 5016ft, EMW = 12.45 ppg. Displace hole to 10.0 ppg SBM. POOH with slick BHA.					

BHDF Fluids Rep	BHDF Rep Phone	Warehouse	Warehouse Phone	Coordinator	Daily Cost	Cumulative Cost	Inventory Value	Page 1
Maisonneeuve J/ Waboso P.	234-803-4020440	Onne Port Harcourt	234-84-462609	Ogaree Lawson	649404.15 USD	1221527.10 USD	524259.07 USD	

Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.

ADVANTAGE Daily Drilling Fluids Report - 37



INTEQ

Rpt Date 28/Dec/2005		Well Name/No Bilabri DX 1		Section Name/No 12-1/4" Section #4		Mud System SYN-TEQ (PARA)	
Job# 1	Spud Date 22/Nov/2005		MD 1575.00 m		Progress 25.00 m		Present Activity Tripping
Operator Peak Petroleum Indust. Limited		Company Rep Tex Richards		Contractor Dolphin Drilling Ltd		Contractor Rep Troy Nolan / Blair Don	
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria	
						Rig BULFORD DOLPHIN	

Solids Control Equipment							
Name	#	Mfr	Hours hours	Screen Sizes	Act Volume Lost bbl	Res Volume Lost bbl	Comments
CENTRIFUGE	1	SWACO	0.0		0.00	0.00	
CENTRIFUGE	2	SWACO	0.0		0.00	0.00	
DESANDER	1	SWACO	0.0		0.00	0.00	
DESILTER	1	SWACO	0.0		0.00	0.00	
MUD CLEANER	1	SWACO	0.0	2x175	0.00	0.00	
SHALE SHAKER	1	Brandt	0.0	20/40	0.00	0.00	
SHALE SHAKER	1	SWACO	0.0		0.00	0.00	
SHALE SHAKER	2	Brandt	0.0	20/40	0.00	0.00	
SHALE SHAKER	3	Brandt	0.0	20/40	0.00	0.00	
SHALE SHAKER	4	Derrick Equipments Co	0.0		0.00	0.00	
SHALE SHAKER	5	Derrick Equipments Co	0.0		0.00	0.00	
SHALE SHAKER	6	Derrick Equipments Co	0.0		0.00	0.00	
				Total Volume Lost	0	0	

Volumes							
Additions bbl		Losses bbl		Total Volumes bbl			
Mud Added	1986	Weight Materials	Downhole	Left In Pit	Starting Volume		Riser w/o Pipe
Brine		Water	Cased Off	Trip Losses	Daily Additions	2026	Casing w/o Pipe
Base Fluid		Product	Left In Hole	Injected	Daily Losses	45	Open Hole w/o Pipe
Recycled	40	Other	Discharged	Spill To Environment	Ending Volume	1981.00	String Displacement
			SCE	Onshore Disposal	Net Change	1981.00	String Capacity
			Evaporation	Returned			Total Hole w/ Pipe
			Other Losses	45			Total Active
							Total Reserve

IADC Hours							
Wait	10	Drill Cement and/or Float Eqpt.			4	Circulate	4.5
Tripping	2.5						F.I.T./L.O.T.

BHDF Fluids Rep	BHDF Rep Phone	Warehouse	Warehouse Phone	Coordinator	Daily Cost	Cumulative Cost	Inventory Value	Page 2
Maisonneeuve J/ Waboso P.	234-803-4020440	Onne Port Harcourt	234-84-462609	Ogaree Lawson	649404.15 USD	1221527.10 USD	524259.07 USD	

Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.

ADVANTAGE Daily Drilling Fluids Report - 37

INTEQ

Rpt Date 28/Dec/2005		Well Name/No Bilabri DX 1		Section Name/No 12-1/4" Section #4				Mud System SYN-TEQ (PARA)			
Job# 1	Spud Date 22/Nov/2005			MD 1575.00 m		Progress 25.00 m		Present Activity Tripping			
Operator Peak Petroleum Indust. Limited			Company Rep Tex Richards		Contractor Dolphin Drilling Ltd			Contractor Rep Troy Nolan / Blair Don			
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria			Area Offshore		Country/State Nigeria		Rig BULFORD DOLPHIN		
Primary Currency USD				Secondary Currency			Totals USD				
Daily Product Cost		648054.15		Daily Product Cost		0.00		Primary Product		1154555.42	
Daily Tax		0.00		Daily Tax		0.00		Secondary Product		0.00	
Debit/Credit		0.00		Debit/Credit		0.00		Primary Engineering		57375.00	
Daily Engineering Cost		1350.00		Daily Engineering Cost				Secondary Engineering		0.00	
Total Daily Cost		649404.15		Total Daily Cost		0.00		Primary Total		1221527.10	
Total Inventory Value		524259.07		Total Inventory Value		0.00		Secondary Total		0.00	
								Deck Load		1054851 lb	
Products and Services											
Product		Units	Start	Transferred In	Received	Returned	Lost	Daily Use	Final	Active Ending Concentrations lb/bbl	Reserve Ending Concentrations lb/bbl
Bulk											
BARITE - Imported		1000 kg	191		123			123	191	5.69	5.80
Oil Based Product											
CALCIUM CHLORIDE (97%)		1000 kg			29			29			
CALCIUM CHLORIDE (97%)		25 kg	240		361			361	240		
CARBO-GEL		25 kg			174			174			
CARBO-GEL 2		25 kg	180		152			152	180		
CARBO-TROL HT		25 kg	200						200		
OMNI-COTE		55 USgal	8						8		
OMNI-MUL		55 USgal	16		40			40	16		
OMNI-PLEX		55 USgal	12		12			12	12		
OMNI-TEC		55 USgal	12		29			29	12		
PARA-TEQ BASE FLUID		1 bbl	860		1338			1338	860	14.03	14.31
SA-58		50 lb			42			42			
Water Based Product											
AQUA-COL D		1 m^3									
AQUA-COL D		1 m^3								5.79	5.91
BENTONITE		50 kg	5						5		
CALCIUM CARBONATE - FINE		50 kg	20		184			184	20	4.83	4.93
CALCIUM CARBONATE - MED		50 kg			113			113			
CAUSTIC SODA		25 kg	4						4	0.38	0.39
LD-8		55 USgal								0.10	0.11
LIME		25 kg	240		194			194	240		
MIL-GUAR		25 kg	19						19	0.44	0.44
MIL-PAC R		25 kg	20						20	1.06	1.08
MIL-PAC LV		25 kg	59						59	-0.45	-0.46
ML 1013 (BIOCIDE)		55 USgal	1						1	0.02	0.02
NEW-DRILL PLUS		25 kg	29						29	0.52	0.53
NUT PLUG F		25 lb	40						40		
POTASSIUM CHLORIDE		1000 kg									
POTASSIUM CHLORIDE		50 kg								0.63	0.64
POTASSIUM CHLORIDE BRINE		1 bbl	790						790	68.54	69.92
SODA ASH		25 kg	20						20		
SOLTEX		50 lb								1.89	1.92
XANTHANGUM D		25 kg	24						24	1.22	1.24
XCIDE 102		55 USgal									
Other											
BLACK MAGIC SF T		50 lb									
OM SEAL		25 lb	52						52		
BHDF Fluids Rep		BHDF Rep Phone		Warehouse		Warehouse Phone		Coordinator		Daily Cost	
Maisonneuve J/ Waboso P.		234-803-4020440		Onne Port Harcourt		234-84-462609		Ogaree Lawson		649404.15 USD	
										Cumulative Cost	
										1221527.10 USD	
										Inventory Value	
										524259.07 USD	
										Page 3	
Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.											