

ADVANTAGE Daily Drilling Fluids Report - 39



INTEQ

Rpt Date 30/Dec/2005		Well Name/No Bilabri DX 1		Section Name/No 12-1/4" Section #4		Mud System SYN-TEQ (PARA)	
Job# 1		Spud Date 22/Nov/2005		MD 1583.00 m		Progress 8.00 m	
Operator Peak Petroleum Indust. Limited		Company Rep Tex Richards		Contractor Dolphin Drilling Ltd		Contractor Rep Troy Nolan / Blair Don	
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria	
						Rig BULFORD DOLPHIN	

Drilling Assembly						Casing		Volumes	Pump Information								
Bit Gauge in	Mfr		Bit Model		OD in	ID in	Depth m	bbl	Model	Liner in	Stroke in	Eff %	Vol/Stk bbl	Stk Rate SPM	Circ Rate USgal/min		
12 1/4	HCC		PDC			19	168.00	Total Hole	Continental Ensco FA-1600	6 1/2	12.00	93.00	0.1145	80	385		
Drill Collars					Drill Pipe		20	18.700	453.00	827.75	Continental Ensco FA-1600	6 1/2	12.00	93.00	0.1145	76	
OD in	ID in	Length m	OD in	ID in	Length m	13 3/8	12 3/8	1536.00	Active Pits	Continental Ensco FA-1600	6 1/2	12.00	93.00	0.1145	0		
8 1/2	2 3/4	55.34	5	4.276	1365.32		12 1/4	1583.00	383								
8	2 13/16	9.80	5	3	111.27				Tot Active								
			7 3/4	3 3/4	8.94				1210.75	Circulation Times							
									In Storage	Surface to Bit		4.8 min/748stks		Total System		67.8 min/10573stks	
									741	Bottoms Up		41.5 min/6481stks					

Mud Properties					Max Ann Velocity		Hole Information					
Property	Fluid Spec	1	2	3	AV Riser	ft/min	Standpipe Pressure	2800 psi	Water Depth			168.25 m
Sample From		Active Pit	Active Pit		AV Casing	0.00 ft/min	Hole Flow	750 USgal/min	Riser Booster Rate			USgal/min
Check Time		04:30	23:45		AV Open Hole	0.00 ft/min	Solids Analysis					
MD m		1575.00	1583.00		Vc Open Hole	0.00 ft/min	Property	1	2	3	4	
TVD m		1575.00	1583.00		Vc Drill Pipe	0.00 ft/min	LGS %	3.81	3.79			
Bit Depth m		1575.00	1583.00		Min Ann Velocity		LGS lb/bbl	34.73	34.51			
Density ppg	0.0	10.0	10.0		AV Riser	ft/min	HGS %	6.18	6.16			
Funnel Visc. sec/quart	0.0	74.0	78.0		AV Casing	0.00 ft/min	HGS lb/bbl	90.96	90.63			
Test Temp degF		90.0	85.0		AV Open Hole	0.00 ft/min	Avg Dens Sol sg	3.5896	3.5907			
Rheol Temp degF		120.0	120.0		Bit Information							
PV cP		29	28		Size	12 1/4 in						
YP lbf/100ft^2	0	27	24		Hours On Bit							
10sec Gel lbf/100ft^2		8	9		Bit Number							
10min Gel lbf/100ft^2		17	15		BHA Number	7	Rheology					
HTHP Filtrate cc		3.8	3.4		Depth In	1575.00 m	600 RPM	85	80			
HTHP Cake in/32		2.0	2.0		Bit RPM		300 RPM	56	52			
HTHP Temp degF		250.0	250.0		WOB	klbf	200 RPM	40	39			
HTHP Pressure psi		500	500		Nozzles	8x18	100 RPM	26	25			
Retort Water %		23.00	23.00		Bit Hydraulics		6 RPM	9	8			
Retort Base Fluid %		65.00	65.00		TFA	1.9880 in^2	3 RPM	7	6			
Retort Solids %		12.00	12.00		Nozzle Vel	61.5 ft/sec						
Corrected Solids %		9.99	9.94		Bit Press Loss	0 psi						
Oil:Water Ratio		74:26	74:26		HHP / Area	0.00 HP/in^2	Hydraulic Analysis					
Alk (Whole Mud-POM) cc/cc		1.1	1.3		HHP	675.00 %	Behavior Index (n)		0.000			
Cl (Whole Mud-Clom) cc/cc		49000	50000				Consistency Index (k)		0.000 #sec^n/100ft^2			
Ca (Whole Mud-Caom) cc/cc		0	0				ECD @ Bit Depth		0.7 ppg			
Excess Lime lb/bbl		1.4	1.7				ECD @ Casing Shoe		0.6 ppg			
Brine Density sg		1.23	1.23		Fluid Comments/ Recommendations							
NaCl % wt		0	0		Continue conditioning mud while circ/drlg. Drilling through predominantly fine sand formation. Changed out shaker screens as mud shears from 110 to 150s while monitoring same to accommodate flow rate. Changed Mud cleaner screens from 175 to 210. Run both Desander & Desilter over mud cleaner. Also run centrifuges on desanding mode. Adjusted Base oil stock. USED 2 NEW 210 SCREENS FOR THE MUD CLEANER.							
CaCl2 % wt		25	25									
Elect. Stab.V		423.0	438.0									
Sand %		0.60	0.60									
Drilling Comments												
RIH t/1550 & wash down to btm 1575. Drill t/1583. Couldn't take survey. Problem with downhole tool. F/C, POOH. P/U new Auto-Track tool, program same for surveys. RIH & test Auto-track @ 217m & 1520m. Run t/1555m & wash last std t/btm 1583m. Drill t/1586m												

BHDF Fluids Rep	BHDF Rep Phone	Warehouse	Warehouse Phone	Coordinator	Daily Cost	Cumulative Cost	Inventory Value	Page 1
Wobo Chimeka/ Waboso P.	234-803-4020440	Onne Port Harcourt	234-84-462609	Ogaree Lawson	23215.50 USD	1256530.74 USD	433435.43 USD	

Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.

ADVANTAGE Daily Drilling Fluids Report - 39

INTEQ

Rpt Date 30/Dec/2005		Well Name/No Bilabri DX 1		Section Name/No 12-1/4" Section #4		Mud System SYN-TEQ (PARA)	
Job# 1	Spud Date 22/Nov/2005		MD 1583.00 m		Progress 8.00 m		Present Activity Circulate
Operator Peak Petroleum Indust. Limited		Company Rep Tex Richards		Contractor Dolphin Drilling Ltd		Contractor Rep Troy Nolan / Blair Don	
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria	
						Rig BULFORD DOLPHIN	

Solids Control Equipment							
Name	#	Mfr	Hours hours	Screen Sizes	Act Volume Lost bbl	Res Volume Lost bbl	Comments
CENTRIFUGE	1	SWACO	0.0		0.00	0.00	
CENTRIFUGE	2	SWACO	0.0		0.00	0.00	
DESANDER	1	SWACO	0.0		0.00	0.00	
DESILTER	1	SWACO	0.0		0.00	0.00	
MUD CLEANER	1	SWACO	0.0	2 x 210	0.00	0.00	
SHALE SHAKER	1	Brandt	0.0		0.00	0.00	
SHALE SHAKER	1	SWACO	0.0		0.00	0.00	
SHALE SHAKER	2	Brandt	0.0		0.00	0.00	
SHALE SHAKER	3	Brandt	0.0		0.00	0.00	
SHALE SHAKER	4	Derrick Equipments Co	0.0	3 x 150	0.00	0.00	
SHALE SHAKER	5	Derrick Equipments Co	0.0	3 x 150	0.00	0.00	
SHALE SHAKER	6	Derrick Equipments Co	0.0	3 x 150	0.00	0.00	
				Total Volume Lost	0	0	

Volumes									
Additions bbl			Losses bbl			Total Volumes bbl			
Mud Added	Weight Materials		Downhole	Left In Pit		Starting Volume	1947.64	Riser w/o Pipe	193.29
Brine	Water		Cased Off	Trip Losses	25	Daily Additions	67.45	Casing w/o Pipe	667.68
Base Fluid	60 Product	7.45	Left In Hole	Injected		Daily Losses	63	Open Hole w/o Pipe	22.48
Recycled	Other		Discharged	Spill To Environment		Ending Volume	1952.09	String Displacement	55.70
			SCE	Onshore Disposal		Net Change	4.45	String Capacity	85.61
			Evaporation	Returned				Total Hole w/ Pipe	827.75
			Other Losses	38				Total Active	1210.75
								Total Reserve	741.00

IADC Hours									
Tripping		20	Circulate		2	Drilling Formation		2	

BHDF Fluids Rep	BHDF Rep Phone	Warehouse	Warehouse Phone	Coordinator	Daily Cost	Cumulative Cost	Inventory Value	Page 2
Wobo Chimeka/ Waboso P.	234-803-4020440	Onne Port Harcourt	234-84-462609	Ogaree Lawson	23215.50 USD	1256530.74 USD	433435.43 USD	

Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.

**BAKER
HUGHES**

Rpt Date 30/Dec/2005		Well Name/No Bilabri DX 1		Section Name/No 12-1/4" Section #4				Mud System SYN-TEQ (PARA)			
Job# 1	Spud Date 22/Nov/2005			MD 1583.00 m		Progress 8.00 m		Present Activity Circulate			
Operator Peak Petroleum Indust. Limited			Company Rep Tex Richards		Contractor Dolphin Drilling Ltd			Contractor Rep Troy Nolan / Blair Don			
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria			Area Offshore		Country/State Nigeria			Rig BULFORD DOLPHIN	
Primary Currency USD				Secondary Currency				Totals USD			
Daily Product Cost		21865.50		Daily Product Cost		0.00		Primary Product		1186859.06	
Daily Tax		0.00		Daily Tax		0.00		Secondary Product		0.00	
Debit/Credit		0.00		Debit/Credit		0.00		Primary Engineering		60075.00	
Daily Engineering Cost		1350.00		Daily Engineering Cost				Secondary Engineering		0.00	
Total Daily Cost		23215.50		Total Daily Cost		0.00		Primary Total		1256530.74	
Total Inventory Value		433435.43		Total Inventory Value		0.00		Secondary Total		0.00	
								Deck Load		972719 lb	
Products and Services											
Product		Units	Start	Transferred In	Received	Returned	Lost	Daily Use	Final	Active Ending Concentrations lb/bbl	Reserve Ending Concentrations lb/bbl
Bulk											
BARITE - Imported		1000 kg	191						191	5.36	5.78
Oil Based Product											
CALCIUM CHLORIDE (97%)		1000 kg									
CALCIUM CHLORIDE (97%)		25 kg	240						240		
CARBO-GEL		25 kg									
CARBO-GEL 2		25 kg	180						180		
CARBO-TROL HT		25 kg	200					50	150	2.13	
OMNI-COTE		55 USgal	8						8		
OMNI-MUL		55 USgal	12						12	0.95	0.59
OMNI-PLEX		55 USgal	10						10	0.64	0.02
OMNI-TEC		55 USgal	10						10	0.33	0.60
PARA-TEQ BASE FLUID		1 bbl	860	-209				60	591	25.53	14.25
SA-58		50 lb									
Water Based Product											
AQUA-COL D		1 m^3									
AQUA-COL D		1 m^3								5.45	5.88
BENTONITE		50 kg	5						5		
CALCIUM CARBONATE - FINE		50 kg	20						20	4.55	4.91
CALCIUM CARBONATE - MED		50 kg									
CAUSTIC SODA		25 kg									
CAUSTIC SODA		25 kg	4						4	0.36	0.39
LD-8		55 USgal								0.10	0.11
LIME		25 kg	200					40	160	1.70	
MIL-GUAR		25 kg	19						19	0.41	0.44
MIL-PAC R		25 kg	20						20	1.00	1.08
MIL-PAC LV		25 kg	59						59	-0.43	-0.46
ML 1013 (BIOCIDE)		55 USgal	1						1	0.02	0.02
NEW-DRILL PLUS		25 kg	29						29	0.49	0.53
NUT PLUG F		25 lb	40						40		
POTASSIUM CHLORIDE		1000 kg									
POTASSIUM CHLORIDE		50 kg								0.59	0.64
POTASSIUM CHLORIDE BRINE		1 bbl	790						790	64.59	69.63
SODA ASH		25 kg	20						20		
SOLTEX		50 lb								1.78	1.92
XANTHANGUM D		25 kg	24						24	1.15	1.23
XCIDE 102		55 USgal									
Other											
BLACK MAGIC SF T											