

**BAKER
HUGHES**

Rpt Date 31/Dec/2005			Well Name/No Bilabri DX 1			Section Name/No 12-1/4" Section #4			Mud System SYN-TEQ (PARA)							
Job# 1		Spud Date 22/Nov/2005			MD 1600.00 m		Progress 17.00 m		Present Activity Tripping							
Operator Peak Petroleum Indust. Limited				Company Rep Tex Richards			Contractor Dolphin Drilling Ltd		Contractor Rep Troy Nolan / Blair Don							
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria				Area Offshore		Country/State Nigeria		Rig BULFORD DOLPHIN						
Drilling Assembly			Casing			Volumes	Pump Information									
Bit Gauge in		Mfr	Bit Model		OD in	ID in	Depth m	bbl	Model	Liner in	Stroke in	Eff %	Vol/Stk bbl	Stk Rate SPM	Circ Rate USgal/min	
12 1/4		HCC	PDC			19	168.00	Total Hole	Continental Ensco FA-1600	6 1/2	12.00	93.00	0.1145	0		
Drill Collars		Drill Pipe			20	18.700	453.00	849.28	Continental Ensco FA-1600	6 1/2	12.00	93.00	0.1145	0		
OD in	ID in	Length m	OD in	ID in	Length m	13 3/8	12 3/8	1536.00	Active Pits	Continental Ensco FA-1600	6 1/2	12.00	93.00	0.1145	0	
8 1/2	2 3/4	55.34	5	4.276	739.32		12 1/4	1600.00	383							
8	2 13/16	9.80	5	3	111.27				Tot Active							
			7 3/4	3 3/4	8.94				1232.28	Circulation Times						
									In Storage	Surface to Bit	min/stks		Total System	min/stks		
									717	Bottoms Up	min/stks					
Mud Properties						Max Ann Velocity		Hole Information								
Property		Fluid Spec	1	2	3	AV Riser		ft/min	Standpipe Pressure		0 psi		Water Depth		168.25 m	
Sample From			Flow Line	Active Pit		AV Casing		ft/min	Hole Flow		USgal/min		Riser Booster Rate		USgal/min	
Check Time			02:45	23:45		AV Open Hole		ft/min	Solids Analysis							
MD m			1600.00	1600.00		Vc Open Hole		ft/min	Property		1	2	3	4		
TVD m			1600.00	1600.00		Vc Drill Pipe		ft/min	LGS %		3.86	3.81				
Bit Depth m			1600.00	957.00		Min Ann Velocity			LGS lb/bbl		35.15	34.73				
Density ppg		0.0	10.0	10.0		AV Riser		ft/min	HGS %		6.22	6.18				
Funnel Visc. sec/quart		0.0	78.0	78.0		AV Casing		ft/min	HGS lb/bbl		91.63	90.96				
Test Temp degF			90.0	87.0		AV Open Hole		ft/min	Avg Dens Sol sg		3.5878	3.5896				
Rheol Temp degF			120.0	120.0		Bit Information										
PV cP			31	28		Size		12 1/4 in								
YP lbf/100ft^2		0	27	23		Hours On Bit										
10sec Gel lbf/100ft^2			10	10		Bit Number										
10min Gel lbf/100ft^2			19	17		BHA Number		7	Rheology							
HTHP Filtrate cc			3.2	3.2		Depth In		1575.00 m	600 RPM		89	79				
HTHP Cake in/32			2.0	2.0		Bit RPM			300 RPM		58	51				
HTHP Temp degF			250.0	250.0		WOB		klbf	200 RPM		43	38				
HTHP Pressure psi			500	500		Nozzles		8x18	100 RPM		28	25				
Retort Water %			23.00	23.00		Bit Hydraulics			6 RPM		9	9				
Retort Base Fluid %			65.00	65.00		TFA		1.9880 in^2	3 RPM		7	7				
Retort Solids %			12.00	12.00		Nozzle Vel		ft/sec								
Corrected Solids %			10.08	9.99		Bit Press Loss		psi								
Oil:Water Ratio			74:26	74:26		HHP / Area		HP/in^2	Hydraulic Analysis							
Alk (Whole Mud-POM) cc/cc			1.2	0.7		HHP		%	Behavior Index (n)							
Cl (Whole Mud-Clom) cc/cc			47000	49000					Consistency Index (k)							
Ca (Whole Mud-Caom) cc/cc			0	0					ECD @ Bit Depth							
Excess Lime lb/bbl			1.6	0.9					ECD @ Casing Shoe							
Brine Density sg			1.22	1.23		Fluid Comments/ Recommendations										
NaCl % wt			0	0		Changed screens from 150s to 200, 2x175 on the three shakers. Very fine sand coming over the shakers. Will change to smaller screen sizes as the GPM permits. Adjust base Oil stock to Control room figures. USED 2 NEW SCREENS OF 175.										
CaCl2 % wt			24	25												
Elect. Stab.V			461.0	484.0												

**BAKER
HUGHES**

Rpt Date 31/Dec/2005		Well Name/No Bilabri DX 1		Section Name/No 12-1/4" Section #4		Mud System SYN-TEQ (PARA)					
Job# 1	Spud Date 22/Nov/2005			MD 1600.00 m		Progress 17.00 m		Present Activity Tripping			
Operator Peak Petroleum Indust. Limited			Company Rep Tex Richards		Contractor Dolphin Drilling Ltd		Contractor Rep Troy Nolan / Blair Don				
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria			Area Offshore		Country/State Nigeria		Rig BULFORD DOLPHIN		
Solids Control Equipment											
Name	#	Mfr	Hours hours	Screen Sizes		Act Volume Lost bbl		Res Volume Lost bbl	Comments		
CENTRIFUGE	1	SWACO	3.0			0.00		0.00			
CENTRIFUGE	2	SWACO	3.0			0.00		0.00			
DESANDER	1	SWACO	3.0			0.00		0.00			
DESILTER	1	SWACO	3.0			0.00		0.00			
MUD CLEANER	1	SWACO	0.0	2 x 210		0.00		0.00			
SHALE SHAKER	1	Brandt	0.0			0.00		0.00			
SHALE SHAKER	1	SWACO	0.0			0.00		0.00			
SHALE SHAKER	2	Brandt	0.0			0.00		0.00			
SHALE SHAKER	3	Brandt	0.0			0.00		0.00			
SHALE SHAKER	4	Derrick Equipments Co	12.0	200, 2 x 175		0.00		0.00			
SHALE SHAKER	5	Derrick Equipments Co	12.0	200 2 x 175		0.00		0.00			
SHALE SHAKER	6	Derrick Equipments Co	12.0	200, 2 x 175		0.00		0.00			
			Total Volume Lost		0		0				
Volumes											
Additions bbl			Losses bbl			Total Volumes bbl					
Mud Added	Weight Materials	25.51	Downhole		Left In Pit		Starting Volume	1951.75	Riser w/o Pipe 193.29		
Brine	Water		Cased Off		Trip Losses 12		Daily Additions	25.51	Casing w/o Pipe 667.68		
Base Fluid	Product		Left In Hole		Injected		Daily Losses	28	Open Hole w/o Pipe 30.61		
Recycled	Other		Discharged		Spill To Environment		Ending Volume	1949.26	String Displacement 42.30		
			SCE		Onshore Disposal		Net Change	-2.49	String Capacity 49.13		
			Evaporation		Returned				Total Hole w/ Pipe 849.28		
			Other Losses 16						Total Active 1232.28		
									Total Reserve 717.00		
IADC Hours											
Drilling Formation			1	Circulate	1.5		Tripping 9.5		Test Equipment 9		
Miscellaneous			3								
BHDF Fluids Rep		BHDF Rep Phone	Warehouse		Warehouse Phone		Coordinator	Daily Cost	Cumulative Cost	Inventory Value	Page 2
Wobo Chimeka/ Waboso P.		234-803-4020440	Onne Port Harcourt		234-84-462609		Ogaree Lawson	10530.00 USD	1267060.74 USD	482215.43 USD	
Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.											

**BAKER
HUGHES**

Rpt Date 31/Dec/2005		Well Name/No Bilabri DX 1		Section Name/No 12-1/4" Section #4				Mud System SYN-TEQ (PARA)			
Job# 1		Spud Date 22/Nov/2005		MD 1600.00 m		Progress 17.00 m		Present Activity Tripping			
Operator Peak Petroleum Indust. Limited			Company Rep Tex Richards		Contractor Dolphin Drilling Ltd			Contractor Rep Troy Nolan / Blair Don			
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria			Area Offshore		Country/State Nigeria		Rig BULFORD DOLPHIN		
Primary Currency USD				Secondary Currency				Totals USD			
Daily Product Cost		9180.00		Daily Product Cost		0.00		Primary Product		1196039.06	
Daily Tax		0.00		Daily Tax		0.00		Secondary Product		0.00	
Debit/Credit		0.00		Debit/Credit		0.00		Primary Engineering		61425.00	
Daily Engineering Cost		1350.00		Daily Engineering Cost				Secondary Engineering		0.00	
Total Daily Cost		10530.00		Total Daily Cost		0.00		Primary Total		1267060.74	
Total Inventory Value		482215.43		Total Inventory Value		0.00		Secondary Total		0.00	
								Deck Load		990271 lb	
Products and Services											
Product		Units	Start	Transferred In	Received	Returned	Lost	Daily Use	Final	Active Ending Concentrations lb/bbl	Reserve Ending Concentrations lb/bbl
Bulk											
BARITE - Imported		1000 kg	191					17	174	35.00	5.78
Oil Based Product											
CALCIUM CHLORIDE (97%)		1000 kg									
CALCIUM CHLORIDE (97%)		25 kg	240						240		
CARBO-GEL		25 kg									
CARBO-GEL 2		25 kg	180						180		
CARBO-TROL HT		25 kg	150						150	2.04	
OMNI-COTE		55 USgal	8						8		
OMNI-MUL		55 USgal	12						12	0.93	0.59
OMNI-PLEX		55 USgal	10						10	0.61	0.02
OMNI-TEC		55 USgal	10						10	0.33	0.60
PARA-TEQ BASE FLUID		1 bbl	591	207					798	24.80	14.25
SA-58		50 lb									
Water Based Product											
AQUA-COL D		1 m^3									
AQUA-COL D		1 m^3								5.35	5.88
BENTONITE		50 kg	5						5		
CALCIUM CARBONATE - FINE		50 kg	20						20	4.47	4.91
CALCIUM CARBONATE - MED		50 kg									
CAUSTIC SODA		25 kg									
CAUSTIC SODA		25 kg	4						4	0.35	0.39
LD-8		55 USgal								0.10	0.11
LIME		25 kg	160						160	1.64	
MIL-GUAR		25 kg	19						19	0.40	0.44
MIL-PAC R		25 kg	20						20	0.98	1.08
MIL-PAC LV		25 kg	59						59	-0.42	-0.46
ML 1013 (BIOCIDE)		55 USgal	1						1	0.02	0.02
NEW-DRILL PLUS		25 kg	29						29	0.48	0.53
NUT PLUG F		25 lb	40						40		
POTASSIUM CHLORIDE		1000 kg									
POTASSIUM CHLORIDE		50 kg								0.58	0.64
POTASSIUM CHLORIDE BRINE		1 bbl	790						790	63.38	69.63
SODA ASH		25 kg	20						20		
SOLTEX		50 lb								1.74	1.92
XANTHANGUM D		25 kg	24						24	1.12	1.23
XCIDE 102		55 USgal									
Other											
BLACK MAGIC SF T											