

**BAKER
HUGHES**

Rpt Date 04/Jan/2006			Well Name/No Bilabri DX 1				Section Name/No 12-1/4" Section #4				Mud System SYN-TEQ (PARA)						
Job# 1		Spud Date 22/Nov/2005				MD 2316.00 m		Progress 298.00 m		Present Activity Drilling Formation							
Operator Peak Petroleum Indust. Limited				Company Rep Tex Richards				Contractor Dolphin Drilling Ltd		Contractor Rep Troy Nolan / Blair Don							
Field/Lease Bilabri			Blk/Co/Parish OML - 122 / Nigeria				Area Offshore		Country/State Nigeria		Rig BULFORD DOLPHIN						
Drilling Assembly						Casing			Volumes	Pump Information							
Bit Gauge in		Mfr		Bit Model		OD in	ID in	Depth m	bbl	Model		Liner in	Stroke in	Eff %	Vol/Stk bbl	Stk Rate SPM	Circ Rate USgal/min
12 1/4		HCC		PDC			19	168.00	Total Hole	Continental Ensco FA-1600	6 1/2	12.00	93.00	0.1145	68	327	
Drill Collars		Drill Pipe				20	18.700	453.00	1162.63	Continental Ensco FA-1600	6 1/2	12.00	93.00	0.1145	75	361	
OD in	ID in	Length m	OD in	ID in	Length m	13 3/8	12 3/8	1536.00	Active Pits	Continental Ensco FA-1600	6 1/2	12.00	93.00	0.1145	0		
8 1/2	2 3/4	55.34	5	4.276	2098.32		12 1/4	2316.00	398								
8	2 13/16	9.80	5	3	111.27												
			7 3/4	3 3/4	8.94				1560.63	Circulation Times							
									In Storage 899	Surface to Bit		7.8 min/1121stks		Total System		95.3 min/13629stks	
										Bottoms Up		63.2 min/9033stks					
Mud Properties						Max Ann Velocity			Hole Information								
Property		1	2	3	4	AV Riser		ft/min	Standpipe Pressure		2750 psi	Water Depth				168.25 m	
Sample From		Flow Line	Flow Line	Active Pit	Active Pit	AV Casing		0.00 ft/min	Hole Flow		688 USgal/min	Riser Booster Rate				USgal/min	
Check Time		04:10	10:15	16:30	23:00	AV Open Hole		0.00 ft/min	Solids Analysis								
MD m		2067.00	2157.00	2227.00	2316.00	Vc Open Hole		0.00 ft/min	Property		1	2	3	4			
TVD m		2025.00	2100.00	2168.00	2232.59	Vc Drill Pipe		0.00 ft/min	LGS %		5.83	5.71	3.04	5.15			
Bit Depth m		2067.00	2157.00	2227.00	2316.00	Min Ann Velocity			LGS lb/bbl		53.12	52.03	27.67	46.93			
Inc deg		33.33	33.60		33.60	AV Riser		ft/min	HGS %		5.24	5.40	7.17	6.06			
Density ppg		10.0	10.0	10.1	10.1	AV Casing		0.00 ft/min	HGS lb/bbl		77.17	79.43	105.58	89.21			
Funnel Visc. sec/quart		81.0	82.0	83.0	85.0	AV Open Hole		0.00 ft/min	Avg Dens Sol sg		3.3576	3.3774	3.7241	3.4650			
Circ BHTdegF					173.0	Bit Information											
Flow Line Temp degF		140.0	140.0	137.0	140.0	Size		12 1/4 in									
Test Temp degF		110.0	110.0	127.0	110.0	Hours On Bit											
Rheol Temp degF		135.0	132.0	127.0	130.0	Bit Number											
PV cP		31	34	33	31	BHA Number		7	Rheology								
YP lbf/100ft^2		27	29	32	23	Depth In		1575.00 m	600 RPM		89	97	98	85			
10sec Gel lbf/100ft^2		10	11	10	11	Bit RPM			300 RPM		58	63	65	54			
10min Gel lbf/100ft^2		23	23	25	20	WOB		klbf	200 RPM		45	49	50	41			
HTHP Filtrate cc		2.6	2.4	2.4	2.6	Nozzles		8x18	100 RPM		31	31	33	33			
HTHP Cake in/32		2.0	2.0	2.0	2.0	Bit Hydraulics			6 RPM		11	11	11	10			
HTHP Temp degF		250.0	250.0	250.0	250.0	TFA		1.9880 in^2	3 RPM		8	9	9	8			
HTHP Pressure psi		500	500	500	500	Nozzle Vel		61.5 ft/sec									
Retort Water %		22.00	21.00	22.00	22.00	Bit Press Loss		0 psi	Hydraulic Analysis								
Retort Base Fluid %		65.00	66.00	66.00	65.00	HHP / Area		0.00 HP/in^2									
Retort Solids %		13.00	13.00	12.00	13.00	HHP		675.00 %	Behavior Index (n)						0.000		
Corrected Solids %		11.07	11.11	10.21	11.21				Consistency Index (k)						0.000 #sec^n/100ft^2		
Oil:Water Ratio		75:25	76:24	75:25	75:25				ECD @ Bit Depth						0.7 ppg		
Alk (Whole Mud-POM) cc/cc		1.6	1.7	1.5	1.4				ECD @ Casing Shoe						0.6 ppg		
Cl (Whole Mud-Clom) cc/cc		47000	46000	44000	44000	Fluid Comments/ Recommendations											
Ca (Whole Mud-Caom) cc/cc		0	0	0	0	Changed torn shaker screens to same size. Drilling through very fine sand, screens blinding & losing mud. Swept hole, continue drlg while conditioning system. Received SBM products from boat, Clara-D. Charged of rest of chemicals for making 3000 bbls mud. USED 3 NEW SCREENS OF 200 & 2 NEW 175s											
Excess Lime lb/bbl		2.1	2.2	1.9	1.8												
Brine Density sg		1.23	1.23	1.21	1.21												
NaCl % wt		0	0	0	0												
CaCl2 % wt		25	26	24	24												
Elect. Stab.V		616.0	625.0	550.0	609.0												
Sand %		0.70		0.70	0.90												
		</															

ADVANTAGE Daily Drilling Fluids Report - 44

INTEQ

Rpt Date 04/Jan/2006		Well Name/No Bilabri DX 1		Section Name/No 12-1/4" Section #4		Mud System SYN-TEQ (PARA)	
Job# 1	Spud Date 22/Nov/2005		MD 2316.00 m	Progress 298.00 m		Present Activity Drilling Formation	
Operator Peak Petroleum Indust. Limited		Company Rep Tex Richards		Contractor Dolphin Drilling Ltd		Contractor Rep Troy Nolan / Blair Don	
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore	Country/State Nigeria		Rig BULFORD DOLPHIN

Solids Control Equipment							
Name	#	Mfr	Hours hours	Screen Sizes	Act Volume Lost bbl	Res Volume Lost bbl	Comments
CENTRIFUGE	1	SWACO	10.0		15.00	0.00	
CENTRIFUGE	2	SWACO	0.0		0.00	0.00	
DESANDER	1	SWACO	0.0		0.00	0.00	
DESILTER	1	SWACO	0.0		0.00	0.00	
MUD CLEANER	1	SWACO	24.0	2 x 210	0.00	0.00	
SHALE SHAKER	1	Brandt	0.0		0.00	0.00	
SHALE SHAKER	1	SWACO	0.0		0.00	0.00	
SHALE SHAKER	2	Brandt	0.0		0.00	0.00	
SHALE SHAKER	3	Brandt	0.0		0.00	0.00	
SHALE SHAKER	4	Derrick Equipments Co	24.0	3 x 200	0.00	0.00	
SHALE SHAKER	5	Derrick Equipments Co	24.0	200, 2 x 175	0.00	0.00	
SHALE SHAKER	6	Derrick Equipments Co	24.0	3 x 175	0.00	0.00	
				Total Volume Lost	15	0	

Volumes										
Additions bbl				Losses bbl		Total Volumes bbl				
Mud Added		Weight Materials		Downhole	22	Left In Pit	Starting Volume	2399.49	Riser w/o Pipe	193.29
Brine		Water		Cased Off		Trip Losses	Daily Additions	189.39	Casing w/o Pipe	667.68
Base Fluid	170	Product	19.39	Left In Hole		Injected	Daily Losses	129	Open Hole w/o Pipe	373.05
Recycled		Other		Discharged		Spill To Environment	Ending Volume	2459.88	String Displacement	71.39
				SCE	15	Onshore Disposal	Net Change	60.39	String Capacity	128.32
				Evaporation		Returned			Total Hole w/ Pipe	1162.63
				Other Losses	92				Total Active	1560.63
									Total Reserve	899.00

IADC Hours												
Drilling Formation					22	Circulate			2			

BHDF Fluids Rep	BHDF Rep Phone	Warehouse	Warehouse Phone	Coordinator	Daily Cost	Cumulative Cost	Inventory Value	Page 2
Jose R / Wobo C/ Waboso P.	234-803-4020440	Onne Port Harcourt	234-84-462609	Ogaree Lawson	132553.18 USD	1749909.39 USD	415178.35 USD	

Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.

**BAKER
HUGHES**

Rpt Date 04/Jan/2006		Well Name/No Bilabri DX 1		Section Name/No 12-1/4" Section #4				Mud System SYN-TEQ (PARA)			
Job# 1	Spud Date 22/Nov/2005		MD 2316.00 m		Progress 298.00 m			Present Activity Drilling Formation			
Operator Peak Petroleum Indust. Limited			Company Rep Tex Richards		Contractor Dolphin Drilling Ltd			Contractor Rep Troy Nolan / Blair Don			
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria			Area Offshore		Country/State Nigeria		Rig BULFORD DOLPHIN		
Primary Currency USD				Secondary Currency				Totals USD			
Daily Product Cost		131203.18		Daily Product Cost		0.00		Primary Product		1673487.71	
Daily Tax		0.00		Daily Tax		0.00		Secondary Product		0.00	
Debit/Credit		0.00		Debit/Credit		0.00		Primary Engineering		66825.00	
Daily Engineering Cost		1350.00		Daily Engineering Cost		0.00		Secondary Engineering		0.00	
Total Daily Cost		132553.18		Total Daily Cost		0.00		Primary Total		1749909.39	
Total Inventory Value		415178.35		Total Inventory Value		0.00		Secondary Total		0.00	
								Deck Load		876132 lb	
Products and Services											
Product		Units	Start	Transferred In	Received	Returned	Lost	Daily Use	Final	Active Ending Concentrations lb/bbl	Reserve Ending Concentrations lb/bbl
Bulk											
BARITE - Imported		1000 kg	144		13			13	144	53.11	5.22
Oil Based Product											
CALCIUM CHLORIDE (97%)		1000 kg			3			3			
CALCIUM CHLORIDE (97%)		25 kg	160		34			74	120	3.56	
CARBO-GEL		25 kg			25			25			
CARBO-GEL 2		25 kg	170		31			31	170	0.25	
CARBO-TROL HT		25 kg	100						100	2.44	
OMNI-COTE		55 USgal	8						8		
OMNI-MUL		55 USgal	6		24			10	20	3.38	0.54
OMNI-PLEX		55 USgal	7		9			2	14	1.23	0.02
OMNI-TEC		55 USgal	8		19			5	22	1.34	0.55
PARA-TEQ BASE FLUID		1 bbl	670		147			317	500	46.91	38.42
SA-58		50 lb			4			4			
Water Based Product											
AQUA-COL D		1 m^3									
AQUA-COL D		1 m^3									
BENTONITE		50 kg	5						5		
CALCIUM CARBONATE - FINE		50 kg	10		180			16	174	5.52	4.43
CALCIUM CARBONATE - MED		50 kg			88			8	80		
CAUSTIC SODA		25 kg	4						4		
LD-8		55 USgal									
LIME		25 kg	40		219			59	200	5.53	
MIL-GUAR		25 kg	19						19		
MIL-PAC R		25 kg	20						20		
MIL-PAC LV		25 kg	59						59		
ML 1013 (BIOCIDE)		55 USgal	1						1		
NEW-DRILL PLUS		25 kg	29						29		
NUT PLUG F		25 lb	40						40		
POTASSIUM CHLORIDE		1000 kg									
POTASSIUM CHLORIDE		50 kg			4				4		
POTASSIUM CHLORIDE BRINE		1 bbl	790						790		
SODA ASH		25 kg	20						20		
SOLTEX		50 lb									
XANTHANGUM D		25 kg	24						24		
XCIDE 102		55 USgal									
LCM											
SOLUFLAKE F		25 kg			40				40		
Other											
BLACK MAGIC SF T		50 lb									