

**BAKER
HUGHES**

Rpt Date 13/Jan/2006			Well Name/No Bilabri DX 1			Section Name/No 8 1/2" Section #5			Mud System SYN-TEQ (PARA)											
Job# 1		Spud Date 22/Nov/2005			MD 2770.00 m			Progress 0.00 m		Present Activity Wait on Cement										
Operator Peak Petroleum Indust. Limited				Company Rep Tex Richards			Contractor Dolphin Drilling Ltd			Contractor Rep Brian Meechan / Ally Tough										
Field/Lease Bilabri			Blk/Co/Parish OML - 122 / Nigeria				Area Offshore		Country/State Nigeria		Rig BULFORD DOLPHIN									
Drilling Assembly				Casing			Volumes	Pump Information												
Bit Gauge in		Mfr		Bit Model		OD in	ID in	Depth m	bbl	Model		Liner in	Stroke in	Eff %	Vol/Stk bbl	Stk Rate SPM	Circ Rate USgal/min			
0							19	168.00	Total Hole	Continental Ensco FA-1600		5 1/2	12.00	97.00	0.0855	0				
Drill Collars		Drill Pipe		20		18.700	453.00	820.4		Continental Ensco FA-1600		5 1/2	12.00	97.00	0.0855	0				
OD in	ID in	Length m	OD in	ID in	Length m	13 3/8	12 3/8	1536.00	Active Pits	Continental Ensco FA-1600		5 1/2	12.00	97.00	0.0855	0				
						9 5/8	8.681	2770.00												
									Tot Active											
									In Storage	Circulation Times										
										Surface to Bit		min/stks		Total System		min/stks				
								529	Bottoms Up		min/stks									
Mud Properties						Max Ann Velocity			Hole Information											
Property		Fluid Spec		1	2	3	AV Riser		ft/min		Standpipe Pressure		psi		Water Depth			168.25 m		
Sample From				Active Pit		Active Pit		AV Casing		ft/min		Hole Flow		USgal/min		Riser Booster Rate			USgal/min	
Check Time				06:15		22:30		AV Open Hole		ft/min		Solids Analysis								
MD m				2779.00		2770.00		Vc Open Hole		ft/min		Property		1	2		3	4		
TVD m				2620.00		2620.00		Vc Drill Pipe		ft/min		LGS %		6.71		6.68				
Bit Depth m				0.00		0.00		Min Ann Velocity				LGS lb/bbl		61.15		60.92				
Inc deg				32.90		32.90		AV Riser		ft/min		HGS %		7.48		7.46				
Density ppg		10.7-16.0		10.7		10.7		AV Casing		ft/min		HGS lb/bbl		110.07		109.75				
Funnel Visc. sec/quart		70.0-100.0		85.0		94.0		AV Open Hole		ft/min		Avg Dens Sol sg		3.4432		3.4436				
Flow Line Temp degF				110.0				Bit Information												
Test Temp degF				110.0		95.0		Size												
Rheol Temp degF				130.0		120.0		Hours On Bit												
PV cP				39		40		Bit Number												
YP lbf/100ft^2		20-25		22		30		BHA Number				Rheology								
10sec Gel lbf/100ft^2				12		15		Depth In				600 RPM		100		110				
10min Gel lbf/100ft^2				22		33		Bit RPM				300 RPM		61		70				
HTHP Filtrate cc				3.0		3.0		WOB				200 RPM		35		40				
HTHP Cake in/32				2.0		2.0		Nozzles				100 RPM		21		26				
HTHP Temp degF				250.0		250.0		Bit Hydraulics				6 RPM		10		13				
HTHP Pressure psi				500		500		TFA				3 RPM		8		11				
Retort Water %				20.00		20.00		Nozzle Vel		ft/sec										
Retort Base Fluid %				64.00		64.00		Bit Press Loss		psi										
Retort Solids %				16.00		16.00		HHP / Area		HP/in^2		Hydraulic Analysis								
Corrected Solids %				14.19		14.14		HHP		%		Behavior Index (n)								
Oil:Water Ratio				76:24		76:24						Consistency Index (k)								
Alk (Whole Mud-POM) cc/cc				1.3		1.1						ECD @ Bit Depth								
Cl (Whole Mud-Clom) cc/cc				44000		45000						ECD @ Casing Shoe								
Ca (Whole Mud-Caom) cc/cc																				

ADVANTAGE Daily Drilling Fluids Report - 53



INTEQ

Rpt Date 13/Jan/2006		Well Name/No Bilabri DX 1		Section Name/No 8 1/2" Section #5		Mud System SYN-TEQ (PARA)	
Job# 1	Spud Date 22/Nov/2005		MD 2770.00 m		Progress 0.00 m		Present Activity Wait on Cement
Operator Peak Petroleum Indust. Limited		Company Rep Tex Richards		Contractor Dolphin Drilling Ltd		Contractor Rep Brian Meechan / Ally Tough	
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria	
Rig BULFORD DOLPHIN							
Solids Control Equipment							
Name	#	Mfr	Hours hours	Screen Sizes	Act Volume Lost bbl	Res Volume Lost bbl	Comments
CENTRIFUGE	1	SWACO	0.0		0.00	0.00	
CENTRIFUGE	2	SWACO	0.0		0.00	0.00	
DESANDER	1	SWACO	0.0		0.00	0.00	
DESILTER	1	SWACO	0.0		0.00	0.00	
MUD CLEANER	1	SWACO	0.0	2 x 210	0.00	0.00	
SHALE SHAKER	1	Brandt	0.0		0.00	0.00	
SHALE SHAKER	1	SWACO	0.0		0.00	0.00	
SHALE SHAKER	2	Brandt	0.0		0.00	0.00	
SHALE SHAKER	3	Brandt	0.0		0.00	0.00	
SHALE SHAKER	4	Derrick Equipments Co	6.0	3 x 200	1.00	0.00	
SHALE SHAKER	5	Derrick Equipments Co	6.0	200, 2 x 175	1.00	0.00	
SHALE SHAKER	6	Derrick Equipments Co	6.0	3 x 175	1.00	0.00	
				Total Volume Lost	3	0	
Volumes							
Additions bbl			Losses bbl			Total Volumes bbl	
Mud Added	Weight Materials		Downhole		Left In Pit	Starting Volume	2026.9
Brine	Water		Cased Off	216	Trip Losses	Daily Additions	3.93
Base Fluid	Product	3.93	Left In Hole		Injected	Daily Losses	221
Recycled	Other		Discharged		Spill To Environment	Ending Volume	1809.83
			SCE	3	Onshore Disposal	Net Change	-217.07
			Evaporation	2	Returned		
			Other Losses				
						Total Hole w/ Pipe	820.40
						Total Active	1280.40
						Total Reserve	529.00
IADC Hours							
Cementing	6	Circulate	2.5	Wait on Cement	8	Surface String Handling	7.5
BHDF Fluids Rep Jose Rodriguez / Wobo Chimeka		BHDF Rep Phone 234-803-4020440		Warehouse Onne Port Harcourt		Warehouse Phone 234-84-462609	
				Coordinator Ogaree Lawson		Daily Cost 5090.70 USD	
						Cumulative Cost 1822946.03 USD	
						Inventory Value 394822.59 USD	
Page 2							
Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.							

ADVANTAGE Daily Drilling Fluids Report - 53



INTEQ

Rpt Date 13/Jan/2006			Well Name/No Bilabri DX 1			Section Name/No 8 1/2" Section #5			Mud System SYN-TEQ (PARA)							
Job# 1		Spud Date 22/Nov/2005			MD 2770.00 m		Progress 0.00 m		Present Activity Wait on Cement							
Operator Peak Petroleum Indust. Limited			Company Rep Tex Richards			Contractor Dolphin Drilling Ltd			Contractor Rep Brian Meechan / Ally Tough							
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria				Area Offshore		Country/State Nigeria		Rig BULFORD DOLPHIN						
Primary Currency USD				Secondary Currency				Totals USD								
Daily Product Cost		3740.70		Daily Product Cost		0.00		Primary Product		1734374.35						
Daily Tax		0.00		Daily Tax		0.00		Secondary Product		0.00						
Debit/Credit		0.00		Debit/Credit		0.00		Primary Engineering		78975.00						
Daily Engineering Cost		1350.00		Daily Engineering Cost				Secondary Engineering		0.00						
Total Daily Cost		5090.70		Total Daily Cost		0.00		Primary Total		1822946.03						
Total Inventory Value		394822.59		Total Inventory Value		0.00		Secondary Total		0.00						
								Deck Load		931390 lb						
Products and Services																
Product		Units	Start	Transferred In	Received	Returned	Lost	Daily Use	Final	Active Ending Concentrations lb/bbl	Reserve Ending Concentrations lb/bbl					
Bulk																
BARITE - Imported		1000 kg	184						184	52.71	32.95					
Oil Based Product																
CALCIUM CHLORIDE (97%)		1000 kg														
CALCIUM CHLORIDE (97%)		25 kg	280						280	4.81	2.81					
CARBO-GEL		25 kg														
CARBO-GEL 2		25 kg	160						160	0.48	0.27					
CARBO-TROL HT		25 kg	100						100	1.83	1.07					
OMNI-COTE		55 USgal	8					1	7	0.24						
OMNI-MUL		55 USgal	24					2	22	3.97	2.26					
OMNI-PLEX		55 USgal	12						12	1.34	0.79					
OMNI-TEC		55 USgal	22						22	1.11	0.86					
PARA-TEQ BASE FLUID		1 bbl	357						357	57.01	52.86					
SA-58		50 lb														
Water Based Product																
AQUA-COL D		1 m^3														
AQUA-COL D		1 m^3														
BENTONITE		50 kg	5						5							
CALCIUM CARBONATE - FINE		50 kg	174						174	4.92	4.65					
CALCIUM CARBONATE - MED		50 kg	80						80							
CAUSTIC SODA		25 kg	4						4							
LD-8		55 USgal														
LIME		25 kg	150						150	5.49	3.21					
MIL-GUAR		25 kg	19						19							
MIL-PAC R		25 kg	20						20							
MIL-PAC LV		25 kg	59						59							
ML 1013 (BIOCIDE)		55 USgal	1						1							
NEW-DRILL PLUS		25 kg	29						29							
NUT PLUG F		25 lb	40						40							
POTASSIUM CHLORIDE		1000 kg														
POTASSIUM CHLORIDE		50 kg	4						4							
POTASSIUM CHLORIDE BRINE		1 bbl	790						790							
SODA ASH		25 kg	20						20							
XANTHANGUM D		25 kg	24						24							
XCIDE 102		55 USgal														
LCM																
SOLUFLAKE F		25 kg	40						40							
Other																
BLACK MAGIC SF T		50 lb														
OM SEAL		25 lb	52						52							
BHDF Fluids Rep		BHDF Rep Phone		Warehouse		Warehouse Phone		Coordinator		Daily Cost		Cumulative Cost		Inventory Value		Page 3
Jose Rodriguez / Wobo Chimeka		234-803-4020440		Onne Port Harcourt		234-84-462609		Ogaree Lawson		5090.70 USD		1822946.03 USD		394822.59 USD		
Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.																