

**BAKER
HUGHES**

Rpt Date 16/Jan/2006		Well Name/No Bilabri DX 1			Section Name/No 8 1/2" Section #5			Mud System SYN-TEQ (PARA)								
Job# 1		Spud Date 22/Nov/2005			MD 2771.00 m			Progress 1.00 m		Present Activity F.I.T./L.O.T.						
Operator Peak Petroleum Indust. Limited				Company Rep Tex Richards			Contractor Dolphin Drilling Ltd			Contractor Rep Brian Meechan / Ally Tough						
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria				Area Offshore		Country/State Nigeria		Rig BULFORD DOLPHIN						
Drilling Assembly				Casing			Volumes	Pump Information								
Bit Gauge in	Mfr		Bit Model		OD in	ID in	Depth m	bbl	Model	Liner in	Stroke in	Eff %	Vol/Stk bbl	Stk Rate SPM	Circ Rate USgal/min	
8 1/2	BHI					19	168.00	Total Hole	Continental Ensco FA-1600	5 1/2	12.00	97.00	0.0855	0		
Drill Collars			Drill Pipe			20	18.700	453.00	733.73	Continental Ensco FA-1600	5 1/2	12.00	97.00	0.0855	0	
OD in	ID in	Length m	OD in	ID in	Length m	13 3/8	12 3/8	1536.00	Active Pits	Continental Ensco FA-1600	5 1/2	12.00	97.00	0.0855	0	
6 1/2	3	100.00	5	4.276	2470.70	9 5/8	8.681	2771.00	357							
			6 1/2	3	200.00				Tot Active							
									1090.73							
									In Storage	Surface to Bit	min/stks		Total System		min/stks	
									712	Bottoms Up	min/stks					
Mud Properties					Max Ann Velocity			Hole Information								
Property		Fluid Spec	1	2	3	AV Riser	ft/min	Standpipe Pressure		psi	Water Depth		168.25 m			
Sample From			Active Pit	Active Pit		AV Casing	ft/min	Hole Flow		USgal/min	Riser Booster Rate		USgal/min			
Check Time			06:00	20:00		AV Open Hole	ft/min	Solids Analysis								
MD m			2770.00	2771.00		Vc Open Hole	ft/min	Property		1	2	3	4			
TVD m			2620.00	2620.00		Vc Drill Pipe	ft/min	LGS %		6.68	6.29					
Bit Depth m			0.00	2771.00		Min Ann Velocity		LGS lb/bbl		60.92	57.35					
Inc deg			32.90	32.90		AV Riser	ft/min	HGS %		7.46	8.44					
Density ppg		10.7-16.0	10.7	10.9		AV Casing	ft/min	HGS lb/bbl		109.75	124.25					
Funnel Visc. sec/quart		70.0-100.0	100.0	100.0		AV Open Hole	ft/min	Avg Dens Sol sg		3.4436	3.5166					
Flow Line Temp degF				130.0		Bit Information										
Test Temp degF			95.0	130.0		Size	8 1/2 in									
Rheol Temp degF			130.0	130.0		Hours On Bit										
PV cP			38	38		Bit Number										
YP lbf/100ft^2		20-25	34	35		BHA Number	10	Rheology								
10sec Gel lbf/100ft^2			14	14		Depth In	m	600 RPM		110	111					
10min Gel lbf/100ft^2			28	28		Bit RPM		300 RPM		72	73					
HTHP Filtrate cc			3.0	3.0		WOB	klbf	200 RPM		40	59					
HTHP Cake in/32			2.0	2.0		Nozzles		100 RPM		29	42					
HTHP Temp degF			250.0	250.0		Bit Hydraulics		6 RPM		12	13					
HTHP Pressure psi			500	500		TFA	in^2	3 RPM		10	11					
Retort Water %			20.00	20.00		Nozzle Vel	ft/sec									
Retort Base Fluid %			64.00													

**BAKER
HUGHES**

Rpt Date 16/Jan/2006		Well Name/No Bilabri DX 1		Section Name/No 8 1/2" Section #5		Mud System SYN-TEQ (PARA)	
Job# 1	Spud Date 22/Nov/2005		MD 2771.00 m		Progress 1.00 m		Present Activity F.I.T./L.O.T.
Operator Peak Petroleum Indust. Limited			Company Rep Tex Richards		Contractor Dolphin Drilling Ltd		Contractor Rep Brian Meechan / Ally Tough
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria	
Rig BULFORD DOLPHIN							
Solids Control Equipment							
Name	#	Mfr	Hours hours	Screen Sizes	Act Volume Lost bbl	Res Volume Lost bbl	Comments
CENTRIFUGE	1	SWACO	0.0		0.00	0.00	
CENTRIFUGE	2	SWACO	0.0		0.00	0.00	
DESANDER	1	SWACO	0.0		0.00	0.00	
DESILTER	1	SWACO	0.0		0.00	0.00	
MUD CLEANER	1	SWACO	0.0	2 x 210	0.00	0.00	
SHALE SHAKER	1	Brandt	0.0		0.00	0.00	
SHALE SHAKER	1	SWACO	0.0		0.00	0.00	
SHALE SHAKER	2	Brandt	0.0		0.00	0.00	
SHALE SHAKER	3	Brandt	0.0		0.00	0.00	
SHALE SHAKER	4	Derrick Equipments Co	24.0	3 x 200	4.00	0.00	
SHALE SHAKER	5	Derrick Equipments Co	24.0	200, 2 x 175	4.00	0.00	
SHALE SHAKER	6	Derrick Equipments Co	24.0	3 x 175	4.00	0.00	
				Total Volume Lost	12	0	
Volumes							
Additions bbl			Losses bbl			Total Volumes bbl	
Mud Added	Weight Materials	6	Downhole	Left In Pit	Starting Volume	1807.24	Riser w/o Pipe 193.29
Brine	Water		Cased Off	Trip Losses 10	Daily Additions	36	Casing w/o Pipe 625.19
Base Fluid 30	Product		Left In Hole	Injected	Daily Losses	41	Open Hole w/o Pipe
Recycled	Other		Discharged	Spill To Environment	Ending Volume	1802.24	String Displacement 84.74
			SCE 12	Onshore Disposal	Net Change	-5.00	String Capacity 152.58
			Evaporation 5	Returned			Total Hole w/ Pipe 733.73
			Other Losses 14				Total Active 1090.73
							Total Reserve 712.00
IADC Hours							
Surface String Handling		4	Tripping	12	Circulate	6	Drill Cement and/or Float Eqpt.
BHDF Fluids Rep		BHDF Rep Phone	Warehouse	Warehouse Phone	Coordinator	Daily Cost	Cumulative Cost
Jose Rodriguez / Wobo Chimeka		234-803-4020440	Onne Port Harcourt	234-84-462609	Ogaree Lawson	11910.00 USD	1837556.03 USD
						Inventory Value	Page 2
Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.							

**BAKER
HUGHES**

Rpt Date 16/Jan/2006		Well Name/No Bilabri DX 1		Section Name/No 8 1/2" Section #5				Mud System SYN-TEQ (PARA)						
Job# 1	Spud Date 22/Nov/2005			MD 2771.00 m		Progress 1.00 m		Present Activity F.I.T./L.O.T.						
Operator Peak Petroleum Indust. Limited			Company Rep Tex Richards		Contractor Dolphin Drilling Ltd			Contractor Rep Brian Meechan / Ally Tough						
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria			Area Offshore		Country/State Nigeria		Rig BULFORD DOLPHIN					
Primary Currency USD				Secondary Currency				Totals USD						
Daily Product Cost		10560.00		Daily Product Cost		0.00		Primary Product		1744934.35				
Daily Tax		0.00		Daily Tax		0.00		Secondary Product		0.00				
Debit/Credit		0.00		Debit/Credit		0.00		Primary Engineering		83025.00				
Daily Engineering Cost		1350.00		Daily Engineering Cost				Secondary Engineering		0.00				
Total Daily Cost		11910.00		Total Daily Cost		0.00		Primary Total		1837556.03				
Total Inventory Value		384262.59		Total Inventory Value		0.00		Secondary Total		0.00				
								Deck Load		914596 lb				
Products and Services														
Product	Units	Start	Transferred In	Received	Returned	Lost	Daily Use	Final	Active Ending Concentrations lb/bbl	Reserve Ending Concentrations lb/bbl				
Bulk														
BARITE - Imported	1000 kg	184					4	180	57.97	38.03				
Oil Based Product														
CALCIUM CHLORIDE (97%)	1000 kg													
CALCIUM CHLORIDE (97%)	25 kg	280						280	4.68	3.32				
CARBO-GEL	25 kg													
CARBO-GEL 2	25 kg	160						160	0.47	0.33				
CARBO-TROL HT	25 kg	100						100	1.78	1.27				
OMNI-COTE	55 USgal	7						7	0.23	0.06				
OMNI-MUL	55 USgal	22						22	3.86	2.70				
OMNI-PLEX	55 USgal	12						12	1.30	0.93				
OMNI-TEC	55 USgal	22						22	1.08	0.93				
PARA-TEQ BASE FLUID	1 bbl	357					30	327	61.52	53.93				
SA-58	50 lb													
Water Based Product														
BENTONITE	50 kg	5						5						
CALCIUM CARBONATE - FINE	50 kg	174						174	4.78	4.72				
CALCIUM CARBONATE - MED	50 kg	80						80						
CAUSTIC SODA	25 kg	4						4						
LD-8	55 USgal													
LIME	25 kg	150						150	5.34	3.79				
MIL-GUAR	25 kg	19						19						
MIL-PAC R	25 kg	20						20						
MIL-PAC LV	25 kg	59						59						
ML 1013 (BIOCIDE)	55 USgal	1						1						
NEW-DRILL PLUS	25 kg	29						29						
NUT PLUG F	25 lb	40						40						
POTASSIUM CHLORIDE	1000 kg													
POTASSIUM CHLORIDE	50 kg	4						4						
POTASSIUM CHLORIDE BRINE	1 bbl	790						790						
SODA ASH	25 kg	20						20						
XANTHANGUM D	25 kg	24						24						
LCM														
SOLUFLAKE F	25 kg	40						40						
Other														
BLACK MAGIC SF T	50 lb													
OM SEAL	25 lb	52						52						
BHDF Fluids Rep		BHDF Rep Phone		Warehouse		Warehouse Phone		Coordinator		Daily Cost		Cumulative Cost	Inventory Value	Page 3
Jose Rodriguez / Wobo Chimeka		234-803-4020440		Onne Port Harcourt</										