

**BAKER
HUGHES**

Rpt Date 24/Jan/2006			Well Name/No Bilabri DX 1			Section Name/No 8 1/2" Section #5			Mud System SYN-TEQ (PARA)								
Job# 1		Spud Date 22/Nov/2005			MD 3200.00 m			Progress 0.00 m			Present Activity Wait						
Operator Peak Petroleum Indust. Limited				Company Rep Tex Richards/ Robert Holst			Contractor Dolphin Drilling Ltd			Contractor Rep Brian Meechan / Paul Shepard							
Field/Lease Bilabri			Blk/Co/Parish OML - 122 / Nigeria				Area Offshore		Country/State Nigeria			Rig BULFORD DOLPHIN					
Drilling Assembly				Casing			Volumes	Pump Information									
Bit Gauge in		Mfr		Bit Model		OD in	ID in	Depth m	bbl	Model		Liner in	Stroke in	Eff %	Vol/Stk bbl	Stk Rate SPM	Circ Rate USgal/min
8 1/2		HC		HCM408/HCC			19	168.00	Total Hole	Continental Ensco FA-1600		5 1/2	12.00	97.00	0.0855	0	
Drill Collars		Drill Pipe				20	18.700	453.00	854.43	Continental Ensco FA-1600		5 1/2	12.00	97.00	0.0855	0	
OD in	ID in	Length m	OD in	ID in	Length m	13 3/8	12 3/8	1536.00	Active Pits	Continental Ensco FA-1600		5 1/2	12.00	97.00	0.0855	0	
6 1/2	2 13/16	55.54	5	4.276	2534.07	9 5/8	8.681	3200.00	357								
			5	3	111.27				Tot Active								
									1211.43	Circulation Times							
									In Storage	Surface to Bit		min/stks			Total System		min/stks
									560	Bottoms Up		min/stks					
Mud Properties						Max Ann Velocity			Hole Information								
Property		Fluid Spec		1	2	3	AV Riser		ft/min	Standpipe Pressure		0 psi		Water Depth		168.25 m	
Sample From				Active Pit	Active Pit		AV Casing		ft/min	Hole Flow		USgal/min		Riser Booster Rate		USgal/min	
Check Time				06:00	23:00		AV Open Hole		ft/min	Solids Analysis							
MD m				3200.00	3200.00		Vc Open Hole		ft/min	Property		1	2	3	4		
TVD m				2974.00	2741.00		Vc Drill Pipe		ft/min	LGS %		2.72	3.11				
Bit Depth m				2741.00	2711.00		Min Ann Velocity			LGS lb/bbl		24.78	28.34				
Inc deg				32.10	32.80		AV Riser		ft/min	HGS %		17.63	15.20				
Density ppg		10.7-16.0		12.9	12.3		AV Casing		ft/min	HGS lb/bbl		259.53	223.74				
Funnel Visc. sec/quart		70.0-100.0		82.0	76.0		AV Open Hole		ft/min	Avg Dens Sol sg		3.9862	3.9282				
Test Temp degF				109.0	84.0		Bit Information										
Rheol Temp degF				140.0	140.0		Size		8 1/2 in								
PV cP				30	30		Hours On Bit										
YP lbf/100ft^2		20-25		30	33		Bit Number										
10sec Gel lbf/100ft^2				11	10		BHA Number		12	Rheology							
10min Gel lbf/100ft^2				24	24		Depth In		3200.00 m	600 RPM		90	93				
HTHP Filtrate cc				3.8	3.6		Bit RPM			300 RPM		60	63				
HTHP Cake in/32				2.0	2.0		WOB		klbf	200 RPM		48	50				
HTHP Temp degF				250.0	250.0		Nozzles		3x20:18	100 RPM		33	33				
HTHP Pressure psi				500	500		Bit Hydraulics			6 RPM		9	10				
Retort Water %				18.00	18.50		TFA		1.1689 in^2	3 RPM		8	8				
Retort Base Fluid %				60.00	61.50		Nozzle Vel		ft/sec								
Retort Solids %				22.00	20.00		Bit Press Loss		psi								
Corrected Solids %				20.35	18.31		HHP / Area		HP/in^2	Hydraulic Analysis							
Oil:Water Ratio				77:23	77:23		HHP		%	Behavior Index (n)							
Alk (Whole Mud-POM) cc/cc				1.3	1.4					Consistency Index (k)							
Cl (Whole Mud-Clom) cc/cc				40000	41000					#sec^n/100ft^2							
Ca (Whole Mud-Caom) cc/cc				0	0					ECD @ Bit Depth							
Excess Lime lb/bbl				1.7	1.8					ppg							
Brine Density sg				1.23	1.23					ECD @ Casing Shoe							
NaCl % wt				0	0					ppg							
CaCl2 % wt				26	26					Fluid Comments/ Recommendations							
Elect. Stab.V																	

ADVANTAGE Daily Drilling Fluids Report - 64



INTEQ

Rpt Date 24/Jan/2006		Well Name/No Bilabri DX 1		Section Name/No 8 1/2" Section #5		Mud System SYN-TEQ (PARA)	
Job# 1		Spud Date 22/Nov/2005		MD 3200.00 m		Progress 0.00 m	
Operator Peak Petroleum Indust. Limited		Company Rep Tex Richards/ Robert Holst		Contractor Dolphin Drilling Ltd		Contractor Rep Brian Meechan / Paul Shepard	
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria	
Rig BULFORD DOLPHIN							
Solids Control Equipment							
Name	#	Mfr	Hours hours	Screen Sizes	Act Volume Lost bbl	Res Volume Lost bbl	Comments
CENTRIFUGE	1	SWACO	0.0		0.00	0.00	
CENTRIFUGE	2	SWACO	0.0		0.00	0.00	
DESANDER	1	SWACO	0.0		0.00	0.00	
DESILTER	1	SWACO	0.0		0.00	0.00	
MUD CLEANER	1	SWACO	0.0	2 x 210	0.00	0.00	
SHALE SHAKER	1	Brandt	0.0		0.00	0.00	
SHALE SHAKER	1	SWACO	0.0		0.00	0.00	
SHALE SHAKER	2	Brandt	0.0		0.00	0.00	
SHALE SHAKER	3	Brandt	0.0		0.00	0.00	
SHALE SHAKER	4	Derrick Equipments Co	0.0	175, 200, 200	0.00	0.00	
SHALE SHAKER	5	Derrick Equipments Co	0.0	175, 175, 200	0.00	0.00	
SHALE SHAKER	6	Derrick Equipments Co	0.0	175, 175, 175	0.00	0.00	
				Total Volume Lost	0	0	
Volumes							
Additions bbl				Losses bbl		Total Volumes bbl	
Mud Added	Weight Materials	Downhole	141	Left In Pit	10	Starting Volume	1670.43
Brine	Water	Cased Off		Trip Losses		Daily Additions	283.63
Base Fluid	Product	Left In Hole	35.63	Injected		Daily Losses	183
Recycled	Other	Discharged		Spill To Environment		Ending Volume	1771.06
		SCE		Onshore Disposal		Net Change	100.63
		Evaporation	5	Returned			
		Other Losses	27				
						Total Hole w/ Pipe	854.43
						Total Active	1211.43
						Total Reserve	560.00
IADC Hours							
Wait				24			
BHDF Fluids Rep		BHDF Rep Phone	Warehouse	Warehouse Phone	Coordinator	Daily Cost	Cumulative Cost
Jose Rodriguez / Waboso Peter		234-803-4020440	Onne Port Harcourt	234-84-462609	Ogaree Lawson	87552.74 USD	2405959.67 USD
						Inventory Value	Page 2
						397679.43 USD	

Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.

**BAKER
HUGHES**

Rpt Date 24/Jan/2006		Well Name/No Bilabri DX 1		Section Name/No 8 1/2" Section #5				Mud System SYN-TEQ (PARA)					
Job# 1	Spud Date 22/Nov/2005			MD 3200.00 m		Progress 0.00 m		Present Activity Wait					
Operator Peak Petroleum Indust. Limited			Company Rep Tex Richards/ Robert Holst		Contractor Dolphin Drilling Ltd		Contractor Rep Brian Meechan / Paul Shepard						
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria			Area Offshore		Country/State Nigeria			Rig BULFORD DOLPHIN			
Primary Currency USD				Secondary Currency				Totals USD					
Daily Product Cost		86202.74		Daily Product Cost		0.00		Primary Product		2302537.99			
Daily Tax		0.00		Daily Tax		0.00		Secondary Product		0.00			
Debit/Credit		0.00		Debit/Credit		0.00		Primary Engineering		93825.00			
Daily Engineering Cost		1350.00		Daily Engineering Cost				Secondary Engineering		0.00			
Total Daily Cost		87552.74		Total Daily Cost		0.00		Primary Total		2405959.67			
Total Inventory Value		397679.43		Total Inventory Value		0.00		Secondary Total		0.00			
								Deck Load		885334 lb			
Products and Services													
Product		Units	Start	Transferred In	Received	Returned	Lost	Daily Use	Final	Active Ending Concentrations lb/bbl	Reserve Ending Concentrations lb/bbl		
Bulk													
BARITE - Imported		1000 kg	135						135	269.80	33.70		
Oil Based Product													
CALCIUM CHLORIDE (97%)		1000 kg											
CALCIUM CHLORIDE (97%)		25 kg	80					80		4.23	14.36		
CARBO-GEL 2		25 kg	88					38	50	1.33	4.39		
CARBO-TROL HT		25 kg	50					20	30	1.38	3.70		
OMNI-COTE		55 USgal	12						12	0.36	0.02		
OMNI-MUL		55 USgal	28					4	24	3.57	5.46		
OMNI-PLEX		55 USgal	8					4	4	1.11	3.62		
OMNI-TEC		55 USgal	13					4	9	1.40	5.38		
PARA-TEQ BASE FLUID		1 bbl	735					208	527	62.97	171.58		
SA-58		50 lb											
Water Based Product													
BENTONITE		50 kg	5						5				
CALCIUM CARBONATE - FINE		50 kg	300						300	4.80	1.24		
CALCIUM CARBONATE - MED		50 kg	260						260	0.45			
CAUSTIC SODA		25 kg	4						4				
LIME		25 kg	200					20	180	6.05	4.66		
MIL-GUAR		25 kg	19						19				
MIL-PAC R		25 kg	20						20				
MIL-PAC LV		25 kg	59						59				
ML 1013 (BIOCIDE)		55 USgal	1						1				
NEW-DRILL PLUS		25 kg	29						29				
NUT PLUG F		25 lb	40						40				
POTASSIUM CHLORIDE		50 kg	4						4				
POTASSIUM CHLORIDE BRINE		1 bbl	790						790				
SODA ASH		25 kg	20						20				
XANTHANGUM D		25 kg	24						24				
LCM													
CALCIUM CARBONATE COARSE		50 kg	100						100				
SOLUFLAKE C		25 kg	80					40	40	2.31			
SOLUFLAKE F		25 kg	90					30	60	3.68			
SOLUFLAKE M		25 kg	40					40		5.23			
Other													
BLACK MAGIC SF T		50 lb											
OM SEAL		25 lb											
BHDF Fluids Rep Jose Rodriguez / Waboso Peter		BHDF Rep Phone 234-803-4020440		Warehouse Onne Port Harcourt		Warehouse Phone 234-84-462609		Coordinator Ogaree Lawson		Daily Cost 87552.74 USD		Cumulative Cost 240595	