

**BAKER
HUGHES**

Rpt Date 25/Jan/2006				Well Name/No Bilabri DX 1				Section Name/No 8 1/2" Section #5				Mud System SYN-TEQ (PARA)						
Job# 1		Spud Date 22/Nov/2005				MD 3200.00 m		Progress 0.00 m		Present Activity Tripping								
Operator Peak Petroleum Indust. Limited				Company Rep Tex Richards/ Robert Holst				Contractor Dolphin Drilling Ltd		Contractor Rep Brian Meechan / Paul Shepard								
Field/Lease Bilabri		Bik/Co/Parish OML - 122 / Nigeria				Area Offshore		Country/State Nigeria		Rig BULFORD DOLPHIN								
Drilling Assembly				Casing			Volumes	Pump Information										
Bit Gauge in		Mfr		Bit Model		OD in	ID in	Depth m	bbl	Model		Liner in	Stroke in	Eff %	Vol/Stk bbl	Stk Rate SPM	Circ Rate USgal/min	
8 1/2		HC		HCM408/HCC			19	168.00	Total Hole	Continental Ensco FA-1600		5 1/2	12.00	97.00	0.0855	0		
Drill Collars				Drill Pipe				20	18.700	453.00	Continental Ensco FA-1600		5 1/2	12.00	97.00	0.0855	0	
OD in	ID in	Length m	OD in	ID in	Length m	13 3/8	12 3/8	1536.00	Active Pits	Continental Ensco FA-1600		5 1/2	12.00	97.00	0.0855	0		
6 1/2	2 13/16	55.54	5	4.276	2049.07	9 5/8	8.681	3200.00	331									
			5	3	111.27				Tot Active									
									1195.81	Circulation Times								
									In Storage	Surface to Bit		min/stks		Total System		min/stks		
									740	Bottoms Up		min/stks						
Mud Properties						Max Ann Velocity			Hole Information									
Property		1	2	3	4	AV Riser	ft/min	Standpipe Pressure	0 psi	Water Depth 168.25 m								
Sample From		Active Pit	Active Pit	Flow Line	Active Pit	AV Casing	ft/min	Hole Flow	USgal/min	Riser Booster Rate USgal/min								
Check Time		06:00	11:00	20:30	23:30	AV Open Hole	ft/min	Solids Analysis										
MD m		3200.00	3200.00	3200.00	3200.00	Vc Open Hole	ft/min	Property	1	2	3	4						
TVD m		2974.00	2974.00	2974.00	2974.00	Vc Drill Pipe	ft/min	LGS %	4.70	4.44	5.75	5.75						
Bit Depth m		2711.00	2711.00	2717.00	2500.00	Min Ann Velocity		LGS lb/bbl	42.80	40.50	52.43	52.43						
Inc deg		32.00	32.80	32.80	32.80	AV Riser	ft/min	HGS %	16.41	16.27	15.86	15.86						
Density ppg		12.9	12.9	12.9	12.9	AV Casing	ft/min	HGS lb/bbl	241.65	239.56	233.46	233.46						
Funnel Visc. sec/quart		75.0	72.0	75.0	77.0	AV Open Hole	ft/min	Avg Dens Sol sg	3.8441	3.8568	3.7741	3.7741						
Flow Line Temp degF			115.0			Bit Information												
Test Temp degF		110.0	120.0	85.0	85.0	Size	8 1/2 in											
Rheol Temp degF		140.0	130.0	130.0	130.0	Hours On Bit												
PV cP		33	31	38	35	Bit Number												
YP lbf/100ft^2		24	23	22	26	BHA Number	12	Rheology										
10sec Gel lbf/100ft^2		10	6	8	9	Depth In	3200.00 m	600 RPM	90	85	98	96						
10min Gel lbf/100ft^2		18	13	15	15	Bit RPM		300 RPM	57	54	60	61						
HTHP Filtrate cc		3.8	3.6	3.4	3.4	WOB	klbf	200 RPM	38	40	45	44						
HTHP Cake in/32		2.0	2.0	2.0	2.0	Nozzles	3x20:18	100 RPM	29	25	28	29						
HTHP Temp degF		250.0	250.0	250.0	250.0	Bit Hydraulics		6 RPM	9	6	7	8						
HTHP Pressure psi		500	500	500	500	TFA	1.1689 in^2	3 RPM	8	4	5	6						
Retort Water %		18.00	18.00	18.00	18.00	Nozzle Vel	ft/sec											
Retort Base Fluid %		59.00	59.00	58.50	58.50	Bit Press Loss	psi											
Retort Solids %		23.00	23.00	23.50	23.50	HHP / Area	HP/in^2	Hydraulic Analysis										
Corrected Solids %		21.11	20.72	21.61	21.61	HHP	%	Behavior Index (n)										
Oil:Water Ratio		77:23	77:23	76:24	76:24			Consistency Index (k) #sec^n/100ft^2										
Alk (Whole Mud-POM) cc/cc		1.3	0.9	1.0	1.0			ECD @ Bit Depth ppg										
CI (Whole Mud-Clom) cc/cc		45000	53000	45000	45000			ECD @ Casing Shoe ppg										

**BAKER
HUGHES**

Rpt Date 25/Jan/2006			Well Name/No Bilabri DX 1			Section Name/No 8 1/2" Section #5			Mud System SYN-TEQ (PARA)					
Job# 1		Spud Date 22/Nov/2005			MD 3200.00 m		Progress 0.00 m		Present Activity Tripping					
Operator Peak Petroleum Indust. Limited			Company Rep Tex Richards/ Robert Holst			Contractor Dolphin Drilling Ltd		Contractor Rep Brian Meechan / Paul Shepard						
Field/Lease Bilabri			Blk/Co/Parish OML - 122 / Nigeria			Area Offshore		Country/State Nigeria		Rig BULFORD DOLPHIN				
Solids Control Equipment														
Name		#	Mfr	Hours hours	Screen Sizes		Act Volume Lost bbl		Res Volume Lost bbl		Comments			
CENTRIFUGE		1	SWACO	0.0			0.00		0.00					
CENTRIFUGE		2	SWACO	0.0			0.00		0.00					
DESANDER		1	SWACO	0.0			0.00		0.00					
DESILTER		1	SWACO	0.0			0.00		0.00					
MUD CLEANER		1	SWACO	0.0	2 x 210		0.00		0.00					
SHALE SHAKER		1	Brandt	0.0			0.00		0.00					
SHALE SHAKER		1	SWACO	0.0			0.00		0.00					
SHALE SHAKER		2	Brandt	0.0			0.00		0.00					
SHALE SHAKER		3	Brandt	0.0			0.00		0.00					
SHALE SHAKER		4	Derrick Equipments Co	18.0	175, 200, 200		4.00		0.00					
SHALE SHAKER		5	Derrick Equipments Co	18.0	175, 175, 200		4.00		0.00					
SHALE SHAKER		6	Derrick Equipments Co	18.0	175, 175, 175		4.00		0.00					
					Total Volume Lost		12		0					
Volumes														
Additions bbl				Losses bbl				Total Volumes bbl						
Mud Added	350	Weight Materials	99.04	Downhole	285	Left In Pit	Starting Volume	1771.43	Riser w/o Pipe	193.29				
Brine		Water		Cased Off		Trip Losses	Daily Additions	465.29	Casing w/o Pipe	728.22				
Base Fluid		Product	16.25	Left In Hole		Injected	Daily Losses	301	Open Hole w/o Pipe					
Recycled		Other		Discharged		Spill To Environment	Ending Volume	1935.72	String Displacement	56.70				
				SCE	12	Onshore Disposal	Net Change	164.29	String Capacity	124.18				
				Evaporation	4	Returned			Total Hole w/ Pipe	864.81				
				Other Losses					Total Active	1195.81				
									Total Reserve	740.00				
IADC Hours														
Wash		3	Circulate			5	Tripping			10	Wait	6		
BHDF Fluids Rep		BHDF Rep Phone		Warehouse		Warehouse Phone		Coordinator		Daily Cost		Cumulative Cost	Inventory Value	Page 2
Jose Rodriguez / Waboso Peter		234-803-4020440		Onne Port Harcourt		234-84-462609		Ogaree Lawson		48220.99 USD		2454180.66 USD	718388.24 USD	
Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.														

**BAKER
HUGHES**

Rpt Date 25/Jan/2006		Well Name/No Bilabri DX 1		Section Name/No 8 1/2" Section #5				Mud System SYN-TEQ (PARA)									
Job# 1		Spud Date 22/Nov/2005		MD 3200.00 m		Progress 0.00 m		Present Activity Tripping									
Operator Peak Petroleum Indust. Limited		Company Rep Tex Richards/ Robert Holst		Contractor Dolphin Drilling Ltd		Contractor Rep Brian Meechan / Paul Shepard											
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria		Rig BULFORD DOLPHIN									
Primary Currency USD				Secondary Currency				Totals USD									
Daily Product Cost		46870.99		Daily Product Cost		0.00		Primary Product		2349408.98							
Daily Tax		0.00		Daily Tax		0.00		Secondary Product		0.00							
Debit/Credit		0.00		Debit/Credit		0.00		Primary Engineering		95175.00							
Daily Engineering Cost		1350.00		Daily Engineering Cost				Secondary Engineering		0.00							
Total Daily Cost		48220.99		Total Daily Cost		0.00		Primary Total		2454180.66							
Total Inventory Value		718388.24		Total Inventory Value		0.00		Secondary Total		0.00							
								Deck Load		1310696 lb							
Products and Services																	
Product		Units	Start	Transferred In	Received	Returned	Lost	Daily Use	Final	Active Ending Concentrations lb/bbl	Reserve Ending Concentrations lb/bbl						
Bulk																	
BARITE - Imported		1000 kg	135		133			66	202	319.41	33.70						
Oil Based Product																	
CALCIUM CHLORIDE (97%)		1000 kg															
CALCIUM CHLORIDE (97%)		25 kg			400				400	5.06	14.36						
CARBO-GEL 2		25 kg	50						50	1.58	4.39						
CARBO-TROL HT		25 kg	30						30	1.54	3.70						
OMNI-COTE		55 USgal	12						12	0.29	0.02						
OMNI-MUL		55 USgal	24					4	20	4.65	5.46						
OMNI-PLEX		55 USgal	4		4			1	7	1.59	3.62						
OMNI-TEC		55 USgal	9						9	1.74	5.38						
PARA-TEQ BASE FLUID		1 bbl	527		1000				1527	70.45	171.58						
SA-58		50 lb															
Water Based Product																	
BENTONITE		50 kg	5						5								
CALCIUM CARBONATE - FINE		50 kg	300					20	280	5.50	1.24						
CALCIUM CARBONATE - MED		50 kg	260					40	220	3.31							
CAUSTIC SODA		25 kg	4						4								
LIME		25 kg	180					20	160	6.16	4.66						
MIL-GUAR		25 kg	19						19								
MIL-PAC R		25 kg	20						20								
MIL-PAC LV		25 kg	59						59								
ML 1013 (BIOCID)		55 USgal	1						1								
NEW-DRILL PLUS		25 kg	29						29								
NUT PLUG F		25 lb	40					40									
POTASSIUM CHLORIDE		50 kg	4						4								
POTASSIUM CHLORIDE BRINE		1 bbl	790						790								
SODA ASH		25 kg	20						20								
XANTHANGUM D		25 kg	24						24								
LCM																	
CALCIUM CARBONATE COARSE		50 kg	100						100								
SOLUFLAKE C		25 kg	40						40	1.87							
SOLUFLAKE F		25 kg	60					20	40	3.72							
SOLUFLAKE M		25 kg								4.23							
Other																	
BLACK MAGIC SF T		50 lb															
OM SEAL		25 lb															
BHDF Fluids Rep		BHDF Rep Phone		Warehouse		Warehouse Phone		Coordinator		Daily Cost		Cumulative Cost		Inventory Value		Page 3	
Jose Rodriguez / Waboso Peter		234-803-40															