

**BAKER
HUGHES**

Rpt Date 01/Feb/2006			Well Name/No Bilabri DX 1			Section Name/No 6" Section #6			Mud System SYN-TEQ (PARA)							
Job# 1		Spud Date 22/Nov/2005			MD 3200.00 m		Progress 48.00 m		Present Activity Tripping							
Operator Peak Petroleum Indust. Limited			Company Rep Texas Richards / Jerry Perczyk			Contractor Dolphin Drilling Ltd		Contractor Rep Brian Meechan / Paul Shepard								
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria			Area Offshore		Country/State Nigeria		Rig BULFORD DOLPHIN							
Drilling Assembly			Casing			Volumes	Pump Information									
Bit Gauge in	Mfr	Bit Model		OD in	ID in	Depth m	bbl	Model	Liner in	Stroke in	Eff %	Vol/ Stk bbl	Stk Rate SPM	Circ Rate USgal/ min		
6	HCC				19	168.00	Total Hole	Continental Ensco FA-1600	5 1/2	12.00	97.00	0.0855	0			
Drill Collars			Drill Pipe			20	18.700	453.00	870.52	Continental Ensco FA-1600	5 1/2	12.00	97.00	0.0855	0	
OD in	ID in	Length m	OD in	ID in	Length m	13 3/8	12 3/8	1536.00	Active Pits	Continental Ensco FA-1600	5 1/2	12.00	97.00	0.0855	0	
4 3/4	2 3/16	9.35	3 1/2	2.764	187.31	9 5/8	8.681	2770.00	369							
4 3/4	2 3/16	55.72				7	6.184	3061.00	Tot Active							
4 3/4	2 3/16	18.68					8 1/2	3200.00	1239.52							
									In Storage	Circulation Times						
									1005	Surface to Bit		0.0 min/Ostks		Total System		0.0 min/Ostks
										Bottoms Up		0.0 min/Ostks				
Mud Properties					Max Ann Velocity			Hole Information								
Property		Fluid Spec	1	2	3	AV Riser	ft/min	Standpipe Pressure		0 psi		Water Depth		168.25 m		
Sample From			Active Pit	Active Pit		AV Casing	0.00 ft/min	Hole Flow		0 USgal/min		Riser Booster Rate				USgal/min
Check Time			06:00	23:00		AV Open Hole	0.00 ft/min	Solids Analysis								
MD m			3200.00	3200.00		Vc Open Hole	0.00 ft/min	Property	1	2	3	4				
TVD m			2974.00	2974.00		Vc Drill Pipe	0.00 ft/min	LGS %	5.20	5.72						
Bit Depth m			3200.00	0.00		Min Ann Velocity		LGS lb/bbl	47.42	52.08						
Inc deg			32.80	32.80		AV Riser	ft/min	HGS %	20.63	21.07						
Density ppg		12.9-13.5	14.1	14.3		AV Casing	0.00 ft/min	HGS lb/bbl	303.73	310.11						
Funnel Visc. sec/quart		95.0-100.0	88.0	78.0		AV Open Hole	0.00 ft/min	Avg Dens Sol sg	3.8777	3.8586						
Circ BHTdegF			191.0			Bit Information										
Flow Line Temp degF			135.0			Size	6 in									
Test Temp degF			125.0	95.0		Hours On Bit										
Rheol Temp degF			140.0	140.0		Bit Number										
PV cP			40	45		BHA Number	17	Rheology								
YP lbf/100ft^2		15-25	22	25		Depth In	3200.00 m	600 RPM	102	115						
10sec Gel lbf/100ft^2			9	10		Bit RPM		300 RPM	62	70						
10min Gel lbf/100ft^2			17	19		WOB	klbf	200 RPM	45	52						
HTHP Filtrate cc			2.2	2.2		Nozzles	2x32:12	100 RPM	30	33						
HTHP Cake in/32			2.0	2.0		Bit Hydraulics		6 RPM	8	9						

ADVANTAGE Daily Drilling Fluids Report - 72



INTEQ

Rpt Date 01/Feb/2006		Well Name/No Bilabri DX 1		Section Name/No 6" Section #6		Mud System SYN-TEQ (PARA)	
Job# 1		Spud Date 22/Nov/2005		MD 3200.00 m		Progress 48.00 m	
Operator Peak Petroleum Indust. Limited		Company Rep Texas Richards / Jerry Perczyk		Contractor Dolphin Drilling Ltd		Contractor Rep Brian Meechan / Paul Shepard	
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria	
Rig BULFORD DOLPHIN							
Solids Control Equipment							
Name	#	Mfr	Hours	Screen Sizes	Act Volume Lost	Res Volume Lost	Comments
			hours		bbbl	bbbl	
CENTRIFUGE	1	SWACO	0.0		0.00	0.00	
CENTRIFUGE	2	SWACO	0.0		0.00	0.00	
DESANDER	1	SWACO	0.0		0.00	0.00	
DESILTER	1	SWACO	0.0		0.00	0.00	
MUD CLEANER	1	SWACO	12.0	2 x 210	0.00	0.00	
SHALE SHAKER	1	Brandt	0.0		0.00	0.00	
SHALE SHAKER	1	SWACO	0.0		0.00	0.00	
SHALE SHAKER	2	Brandt	0.0		0.00	0.00	
SHALE SHAKER	3	Brandt	0.0		0.00	0.00	
SHALE SHAKER	4	Derrick Equipments Co	24.0	175, 200, 200	1.00	0.00	
SHALE SHAKER	5	Derrick Equipments Co	24.0	175, 175, 200	1.00	0.00	
SHALE SHAKER	6	Derrick Equipments Co	24.0	175, 175, 175	1.00	0.00	
				Total Volume Lost	3	0	
Volumes							
Additions bbl			Losses bbl		Total Volumes bbl		
Mud Added	Weight Materials	12	Downhole	Left In Pit	Starting Volume	2253.08	Riser w/o Pipe
Brine	Water		Cased Off	Trip Losses	Daily Additions	18.19	Casing w/o Pipe
Base Fluid	Product	6.18	Left In Hole	Injected	Daily Losses	27	Open Hole w/o Pipe
Recycled	Other		Discharged	Spill To Environment	Ending Volume	2244.27	String Displacement
			SCE	Onshore Disposal	Net Change	-8.81	String Capacity
			Evaporation	Returned			Total Hole w/ Pipe
			Other Losses				Total Active
							Total Reserve
							1005.00
IADC Hours							
Tripping		12	Circulate		6	Wash	6
BHDF Fluids Rep	BHDF Rep Phone	Warehouse	Warehouse Phone	Coordinator	Daily Cost	Cumulative Cost	Inventory Value
Jose Rodriguez / Waboso Peter	234-803-4020440	Onne Port Harcourt	234-84-462609	Ogaree Lawson/Michael Harris	313037.95 USD	3782112.45 USD	674422.27 USD
Page 2							

Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.

**BAKER
HUGHES**

Rpt Date 01/Feb/2006		Well Name/No Bilabri DX 1		Section Name/No 6" Section #6				Mud System SYN-TEQ (PARA)			
Job# 1	Spud Date 22/Nov/2005			MD 3200.00 m		Progress 48.00 m			Present Activity Tripping		
Operator Peak Petroleum Indust. Limited		Company Rep Texas Richards / Jerry Perczyk			Contractor Dolphin Drilling Ltd			Contractor Rep Brian Meechan / Paul Shepard			
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria			Area Offshore		Country/State Nigeria			Rig BULFORD DOLPHIN	
Primary Currency USD				Secondary Currency				Totals USD			
Daily Product Cost		311687.95		Daily Product Cost		0.00		Primary Product		3667890.77	
Daily Tax		0.00		Daily Tax		0.00		Secondary Product		0.00	
Debit/Credit		0.00		Debit/Credit		0.00		Primary Engineering		104625.00	
Daily Engineering Cost		1350.00		Daily Engineering Cost				Secondary Engineering		0.00	
Total Daily Cost		313037.95		Total Daily Cost		0.00		Primary Total		3782112.45	
Total Inventory Value		674422.27		Total Inventory Value		0.00		Secondary Total		0.00	
									Deck Load		1234643 lb
Products and Services											
Product		Units	Start	Transferred In	Received	Returned	Lost	Daily Use	Final	Active Ending Concentrations lb/bbl	Reserve Ending Concentrations lb/bbl
Bulk											
BARITE - Imported		1000 kg	114		199			123	190	294.13	75.10
Oil Based Product											
CALCIUM CHLORIDE (97%)		1000 kg			6			6			
CALCIUM CHLORIDE (97%)		25 kg	320		240	80		240	240	9.78	13.72
CARBO-GEL 2		25 kg	100		191	30		201	60	2.99	4.01
CARBO-TROL HT		25 kg	150					150		3.15	3.44
OMNI-COTE		55 USgal	11			4		7		0.15	0.05
OMNI-MUL		55 USgal	12		16			20	8	7.62	5.56
OMNI-PLEX		55 USgal	7		4			4	7	1.92	3.33
OMNI-TEC		55 USgal	17		9			9	17	2.55	4.88
PARA-TEQ BASE FLUID		1 bbl	1393		630			630	1393	112.10	159.45
SA-58		50 lb			17			17			
Water Based Product											
BENTONITE		50 kg									
CALCIUM CARBONATE - FINE		50 kg	260			100			160	4.26	1.97
CALCIUM CARBONATE - MED		50 kg	220			110			110	1.58	0.36
CAUSTIC SODA		25 kg	4			4					
LIME		25 kg	240		76			76	240	8.61	5.38
MIL-GUAR		25 kg	19						19		
MIL-PAC R		25 kg	19			19					
MIL-PAC LV		25 kg	55			55					
ML 1013 (BIOCIDE)		55 USgal	1			1					
NEW-DRILL PLUS		25 kg	29			29					
NUT PLUG F		25 lb									
POTASSIUM CHLORIDE		50 kg									
POTASSIUM CHLORIDE BRINE		1 bbl	790						790		
SODA ASH		25 kg	20			20					
XANTHANGUM D		25 kg	24						24		
LCM											
CALCIUM CARBONATE COARSE		50 kg	100						100		
SOLUFLAKE C		25 kg	40						40	0.89	0.21
SOLUFLAKE F		25 kg	40		100				140	1.78	0.41
SOLUFLAKE M		25 kg			100				100	2.02	0.47
X-LINK		40 lb	90			90					
X-LINK RTR		5 USgal	14			14					
Other											
BLACK MAGIC SF T		50 lb	200						200		