

**BAKER
HUGHES**

Rpt Date 17/Feb/2006			Well Name/No Bilabiri DX 1			Section Name/No 6" Section #6			Mud System SYN-TEQ (PARA)									
Job# 1		Spud Date 22/Nov/2005			MD 3545.00 m			Progress 0.00 m		Present Activity Well Control								
Operator Peak Petroleum Indust. Limited			Company Rep Texas Richards / Jerry Perczyk			Contractor Dolphin Drilling Ltd			Contractor Rep Troy Nolan / Paul Shepard									
Field/Lease Bilabiri		Blk/Co/Parish OML - 122 / Nigeria			Area Offshore		Country/State Nigeria			Rig BULFORD DOLPHIN								
Drilling Assembly				Casing			Volumes	Pump Information										
Bit Gauge in		Mfr	Bit Model		OD in	ID in	Depth m	bbl	Model		Liner in	Stroke in	Eff %	Vol/Stk bbl	Stk Rate SPM	Circ Rate USgal/min		
6		HCC	STR382DG3K			19	168.00	Total Hole	Continental Ensco FA-1600		5 1/2	12.00	94.0	0.0829	0			
Drill Collars		Drill Pipe		20	18.700	453.00	853.25	Continental Ensco FA-1600		5 1/2	12.00	94.0	0.0829	0				
OD in	ID in	Length m	OD in	ID in	Length m	13 3/8	12 3/8	1536.00	Active Pits	Continental Ensco FA-1600		5 1/2	12.00	94.0	0.0829	0		
4 3/4	2 3/16	9.35	5	4.276	1988.31	9 5/8	8.681	2770.00	304									
4 3/4	2 3/16	73.72	3 1/2	2 1/2	836.00	7	6.184	3061.00	Tot Active									
4 3/4	2 3/16	18.68					8 1/2	3200.00	1157.25	Circulation Times								
							6	3545.00	In Storage	Surface to Bit		min/stks		Total System		min/stks		
								683	Bottoms Up			min/stks						
Mud Properties					Max Ann Velocity				Hole Information									
Property		Fluid Spec		1	2	3	AV Riser		ft/min		Standpipe Pressure		0 psi		Water Depth		168.25 m	
Sample From				Active Pit		Active Pit	AV Casing		ft/min		Hole Flow		USgal/min		Riser Booster Rate		USgal/min	
Check Time				09:45		23:30	AV Open Hole		ft/min		Solids Analysis							
MD m				3545.00		3545.00	Vc Open Hole		ft/min		Property		1	2		3	4	
TVD m				3348.00		3348.00	Vc Drill Pipe		ft/min		LGS %		4.90		5.96			
Bit Depth m				1565.00		2940.00	Min Ann Velocity				LGS lb/bbl		44.68		54.31			
Inc deg				32.80		32.80	AV Riser		ft/min		HGS %		24.12		23.56			
Density ppg				15.0		15.0	AV Casing		ft/min		HGS lb/bbl		355.09		346.90			
Funnel Visc. sec/quart				89.0		102.0	AV Open Hole		ft/min		Avg Dens Sol sg		3.9297		3.8770			
Flow Line Temp degF						103.0	Bit Information											
Test Temp degF				85.0		85.0	Size		6 in									
Rheol Temp degF				140.0		140.0	Hours On Bit											
PV cP				53		53	Bit Number											
YP lbf/100ft^2				23		25	BHA Number		17		Rheology							
10sec Gel lbf/100ft^2				10		10	Depth In		3200.00 m		600 RPM		129		131			
10min Gel lbf/100ft^2				17		19	Bit RPM				300 RPM		76		78			
30min Gel lbf/100ft^2				26		24	WOB		2.00 klbf		200 RPM		58		60			
HTHP Filtrate cc				2.2		2.6	Nozzles		2x32:12		100 RPM		35		38			
HTHP Cake in/32				2.0		2.0	Bit Hydraulics				6 RPM		9		9			
HTHP Temp degF				250.0		250.0	TFA		0.7854 in^2		3 RPM		7		7			
HTHP Pressure psi				500		500	Nozzle Vel		ft/sec									

ADVANTAGE Daily Drilling Fluids Report - 88



INTEQ

Rpt Date 17/Feb/2006		Well Name/No Bilabri DX 1		Section Name/No 6" Section #6		Mud System SYN-TEQ (PARA)				
Job# 1		Spud Date 22/Nov/2005		MD 3545.00 m		Progress 0.00 m		Present Activity Well Control		
Operator Peak Petroleum Indust. Limited		Company Rep Texas Richards / Jerry Perczyk		Contractor Dolphin Drilling Ltd		Contractor Rep Troy Nolan / Paul Shepard				
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria		Rig BULFORD DOLPHIN		
Solids Control Equipment										
Name	#	Mfr	Hours hours	Screen Sizes	Act Volume Lost bbl	Res Volume Lost bbl	Comments			
CENTRIFUGE	1	SWACO	0.0		0.00	0.00				
CENTRIFUGE	2	SWACO	0.0		0.00	0.00				
DESANDER	1	SWACO	0.0		0.00	0.00				
DESILTER	1	SWACO	0.0		0.00	0.00				
MUD CLEANER	1	SWACO	0.0	2 x 210	0.00	0.00				
SHALE SHAKER	1	SWACO	0.0		0.00	0.00				
SHALE SHAKER	1	Derrick Equipments Co	0.0	175, 200, 200	0.00	0.00				
SHALE SHAKER	2	Derrick Equipments Co	0.0	175, 2 x 210	0.00	0.00				
SHALE SHAKER	3	Derrick Equipments Co	0.0	175, 2 x 200	0.00	0.00				
SHALE SHAKER	4	Brandt	0.0		0.00	0.00				
SHALE SHAKER	5	Brandt	0.0		0.00	0.00				
SHALE SHAKER	6	Brandt	0.0		0.00	0.00				
				Total Volume Lost	0	0				
Volumes										
Additions bbl				Losses bbl			Total Volumes bbl			
Mud Added	542	Weight Materials	45.02	Downhole	400	Left In Pit	Starting Volume	1620.59	Riser w/o Pipe	193.29
Brine		Water		Cased Off		Trip Losses	Daily Additions	622.57	Casing w/o Pipe	653.43
Base Fluid	30	Product	5.55	Left In Hole		Injected	Daily Losses	403	Open Hole w/o Pipe	71.59
Recycled		Other		Discharged		Spill To Environment	Ending Volume	1840.16	String Displacement	65.07
				SCE		Onshore Disposal	Net Change	219.57	String Capacity	134.33
				Evaporation		Returned			Total Hole w/ Pipe	853.25
				Other Losses	3				Total Active	1157.25
									Total Reserve	683.00
IADC Hours										
Well Control				19		Circulate		5		
BHDF Fluids Rep		BHDF Rep Phone		Warehouse		Warehouse Phone		Coordinator		Daily Cost
Waboso P / Uwakwe M /Opara.C		234-803-4020440		Onne Port Harcourt		234-84-462609		Ogaree Lawson/Jim Hosey		29666.30 USD
										Cumulative Cost
										4139653.76 USD
										Inventory Value
										587742.94 USD
										Page 2
Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.										

**BAKER
HUGHES**

Rpt Date 17/Feb/2006		Well Name/No Bilabri DX 1		Section Name/No 6" Section #6			Mud System SYN-TEQ (PARA)				
Job# 1	Spud Date 22/Nov/2005		MD 3545.00 m		Progress 0.00 m		Present Activity Well Control				
Operator Peak Petroleum Indust. Limited		Company Rep Texas Richards / Jerry Perczyk		Contractor Dolphin Drilling Ltd		Contractor Rep Troy Nolan / Paul Shepard					
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria		Rig BULFORD DOLPHIN			
Primary Currency USD			Secondary Currency			Totals USD					
Daily Product Cost		28766.30		Daily Product Cost		0.00		Primary Product		4008332.08	
Daily Tax		0.00		Daily Tax		0.00		Secondary Product		0.00	
Debit/Credit		0.00		Debit/Credit		0.00		Primary Engineering		121725.00	
Daily Engineering Cost		900.00		Daily Engineering Cost				Secondary Engineering		0.00	
Total Daily Cost		29666.30		Total Daily Cost		0.00		Primary Total		4139653.76	
Total Inventory Value		587742.94		Total Inventory Value		0.00		Secondary Total		0.00	
								Deck Load		480.66 UK ton	
Products and Services											
Product		Units	Start	Transferred In	Received	Returned	Lost	Daily Use	Final	Active Ending Concentrations lb/bbl	Reserve Ending Concentrations lb/bbl
Bulk											
BARITE - Imported		1000 kg	83		100			30	153	273.91	308.34
Oil Based Product											
CALCIUM CHLORIDE (97%)		1000 kg									
CALCIUM CHLORIDE (97%)		25 kg	360					40	320	10.35	12.52
CARBO-GEL 2		25 kg	120						120	3.15	2.99
CARBO-TROL HT		25 kg	110						110	3.18	2.86
OMNI-COTE		55 USgal	7						7	0.77	0.48
OMNI-MUL		55 USgal	20						20	5.87	5.09
OMNI-PLEX		55 USgal	10					2	8	3.14	3.76
OMNI-TEC		55 USgal	8						8	4.15	3.80
PARA-TEQ BASE FLUID		1 bbl	1126					30	1096	126.78	128.82
SA-58		50 lb									
Water Based Product											
BENTONITE		50 kg									
CALCIUM CARBONATE - FINE		50 kg	50						50	4.71	3.39
CALCIUM CARBONATE - MED		50 kg	60						60	2.13	1.38
CAUSTIC SODA		25 kg									
LIME		25 kg	320						320	7.49	6.03
MIL-GUAR		25 kg	19						19		
MIL-PAC R		25 kg									
MIL-PAC LV		25 kg									
ML 1013 (BIOCIDE)		55 USgal									
NEW-DRILL PLUS		25 kg									
NUT PLUG F		25 lb									
POTASSIUM CHLORIDE		50 kg									
POTASSIUM CHLORIDE BRINE		1 bbl	790						790		
SODA ASH		25 kg									
XANTHANGUM D		25 kg	24						24		
LCM											
CALCIUM CARBONATE COARSE		50 kg	100						100		
CHEK-LOSS		25 lb	120						120		
SOLUFLAKE C		25 kg	40						40	0.29	0.24
SOLUFLAKE F		25 kg	120						120	1.64	1.11
SOLUFLAKE M		25 kg	225						225	0.81	0.64
X-LINK		40 lb									
X-LINK RTR		5 USgal									
Other											
BLACK MAGIC SF T		50 lb	200						200		
OM SEAL		25 lb									