

**BAKER
HUGHES**

Rpt Date 20/Feb/2006			Well Name/No Bilabri DX 1			Section Name/No 6" Section #6			Mud System SYN-TEQ (PARA)									
Job# 1		Spud Date 22/Nov/2005			MD 3545.00 m			Progress 0.00 m			Present Activity Tripping							
Operator Peak Petroleum Indust. Limited				Company Rep Lennin Derden / Jerry Perczyk				Contractor Dolphin Drilling Ltd			Contractor Rep Troy Nolan / Paul Shepard							
Field/Lease Bilabri			Blk/Co/Parish OML - 122 / Nigeria				Area Offshore		Country/State Nigeria			Rig BULFORD DOLPHIN						
Drilling Assembly						Casing			Volumes	Pump Information								
Bit Gauge in		Mfr		Bit Model		OD in	ID in	Depth m	bbl	Model		Liner in	Stroke in	Eff %	Vol/Stk bbl	Stk Rate SPM	Circ Rate USgal/min	
6							19	168.00	Total Hole	Continental Ensco FA-1600		5 1/2	12.00	94.0	0.0829	0		
Drill Collars			Drill Pipe			20	18.700	453.00	918.31	Continental Ensco FA-1600		5 1/2	12.00	94.0	0.0829	0		
OD in	ID in	Length m	OD in	ID in	Length m	13 3/8	12 3/8	1536.00	Active Pits	Continental Ensco FA-1600		5 1/2	12.00	94.0	0.0829	0		
						9 5/8	8.681	2770.00										
						7	6.184	3061.00	Tot Active									
							8 1/2	3200.00	1266.31	Circulation Times								
							6	3545.00	In Storage	Surface to Bit		min/stks		Total System		min/stks		
								551	551	Bottoms Up		min/stks						
Mud Properties						Max Ann Velocity			Hole Information									
Property		Fluid Spec		1	2	3	AV Riser		ft/min		Standpipe Pressure		0 psi		Water Depth		168.25 m	
Sample From				Active Pit	Active Pit		AV Casing		ft/min		Hole Flow		USgal/min		Riser Booster Rate		USgal/min	
Check Time				06:00	23:00		AV Open Hole		ft/min		Solids Analysis							
MD m				3545.00	3545.00		Vc Open Hole		ft/min		Property		1	2	3	4		
TVD m				3348.00	3348.00		Vc Drill Pipe		ft/min		LGS %		5.18	5.20				
Bit Depth m				0.00	0.00		Min Ann Velocity				LGS lb/bbl		47.21	47.40				
Inc deg				32.80	32.00		AV Riser		ft/min		HGS %		23.86	23.89				
Density ppg				15.0	15.0		AV Casing		ft/min		HGS lb/bbl		351.30	351.66				
Funnel Visc. sec/quart				89.0	93.0		AV Open Hole		ft/min		Avg Dens Sol sg		3.9146	3.9139				
Test Temp degF				90.0	90.0		Bit Information											
Rheol Temp degF				140.0	140.0		Size											
PV cP				54	54		Hours On Bit											
YP lbf/100ft^2				25	23		Bit Number											
10sec Gel lbf/100ft^2				11	11		BHA Number				Rheology							
10min Gel lbf/100ft^2				21	20		Depth In				600 RPM		133	131				
30min Gel lbf/100ft^2				26	27		Bit RPM				300 RPM		79	77				
HTHP Filtrate cc				2.8	2.8		WOB				200 RPM		59	53				
HTHP Cake in/32				2.0	2.0		Nozzles				100 RPM		37	35				
HTHP Temp degF				250.0	250.0		Bit Hydraulics				6 RPM		11	10				
HTHP Pressure psi				500	500		TFA				3 RPM		9	8				
Retort Water %				19.0	19.0		Nozzle Vel		ft/sec									

ADVANTAGE Daily Drilling Fluids Report - 91



INTEQ

Rpt Date 20/Feb/2006		Well Name/No Bilabri DX 1		Section Name/No 6" Section #6		Mud System SYN-TEQ (PARA)	
Job# 1		Spud Date 22/Nov/2005		MD 3545.00 m		Progress 0.00 m	
Operator Peak Petroleum Indust. Limited		Company Rep Lennin Derden / Jerry Perczyk		Contractor Dolphin Drilling Ltd		Contractor Rep Troy Nolan / Paul Shepard	
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria	
						Rig BULFORD DOLPHIN	
Solids Control Equipment							
Name	#	Mfr	Hours hours	Screen Sizes	Act Volume Lost bbl	Res Volume Lost bbl	Comments
CENTRIFUGE	1	SWACO	0.0		0.00	0.00	
CENTRIFUGE	2	SWACO	0.0		0.00	0.00	
DESANDER	1	SWACO	0.0		0.00	0.00	
DESILTER	1	SWACO	0.0		0.00	0.00	
MUD CLEANER	1	SWACO	0.0	2 x 210	0.00	0.00	
SHALE SHAKER	1	SWACO	0.0		0.00	0.00	
SHALE SHAKER	1	Derrick Equipments Co	0.0	175, 200, 200	1.00	0.00	
SHALE SHAKER	2	Derrick Equipments Co	0.0	175, 2 x 210	1.00	0.00	
SHALE SHAKER	3	Derrick Equipments Co	0.0	175, 2 x 200	1.00	0.00	
SHALE SHAKER	4	Brandt	0.0		0.00	0.00	
SHALE SHAKER	5	Brandt	0.0		0.00	0.00	
SHALE SHAKER	6	Brandt	0.0		0.00	0.00	
				Total Volume Lost	3	0	
Volumes							
Additions bbl				Losses bbl		Total Volumes bbl	
Mud Added		Weight Materials		Downhole	Left In Pit	Starting Volume	1765.31
Brine		Water		Cased Off	Trip Losses	Daily Additions	289.13
Base Fluid	285	Product	4.13	Left In Hole	Injected	Daily Losses	238
Recycled		Other		Discharged	Spill To Environment	Ending Volume	1816.44
				SCE	3	Onshore Disposal	Net Change
				Evaporation	Returned		
				Other Losses	229		
						Total Hole w/ Pipe	918.31
						Total Active	1266.31
						Total Reserve	551.00
IADC Hours							
Tripping		14	Cut/Slip Drill Line		2	Miscellaneous	
BHDF Fluids Rep		BHDF Rep Phone	Warehouse	Warehouse Phone	Coordinator	Daily Cost	Cumulative Cost
Waboso P/Uwakwe.M/Opara .C			Onne Port Harcourt	234-84-462609	Ogaree Lawson/Jim Hosey	84159.72 USD	4590038.68 USD
						Inventory Value	461243.60 USD
						Page 2	
Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.							

**BAKER
HUGHES**

Rpt Date 20/Feb/2006		Well Name/No Bilabri DX 1		Section Name/No 6" Section #6				Mud System SYN-TEQ (PARA)			
Job# 1	Spud Date 22/Nov/2005			MD 3545.00 m		Progress 0.00 m		Present Activity Tripping			
Operator Peak Petroleum Indust. Limited		Company Rep Lennin Derden / Jerry Perczyk		Contractor Dolphin Drilling Ltd			Contractor Rep Troy Nolan / Paul Shepard				
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria			Area Offshore		Country/State Nigeria			Rig BULFORD DOLPHIN	
Primary Currency USD				Secondary Currency				Totals USD			
Daily Product Cost		83259.72		Daily Product Cost		0.00		Primary Product		4456017.00	
Daily Tax		0.00		Daily Tax		0.00		Secondary Product		0.00	
Debit/Credit		0.00		Debit/Credit		0.00		Primary Engineering		124425.00	
Daily Engineering Cost		900.00		Daily Engineering Cost				Secondary Engineering		0.00	
Total Daily Cost		84159.72		Total Daily Cost		0.00		Primary Total		4590038.68	
Total Inventory Value		461243.60		Total Inventory Value		0.00		Secondary Total		0.00	
								Deck Load		375.87 UK ton	
Products and Services											
Product		Units	Start	Transferred In	Received	Returned	Lost	Daily Use	Final	Active Ending Concentrations lb/bbl	Reserve Ending Concentrations lb/bbl
Bulk											
BARITE - Imported		1000 kg	90						90	268.72	307.67
Oil Based Product											
CALCIUM CHLORIDE (97%)		1000 kg									
CALCIUM CHLORIDE (97%)		25 kg	320						320	9.08	6.62
CARBO-GEL 2		25 kg	120					16	104	2.54	2.73
CARBO-TROL HT		25 kg	100						100	2.79	1.51
OMNI-COTE		55 USgal	7		8				15	0.56	0.25
OMNI-MUL		55 USgal	18		12			2	28	5.70	2.69
OMNI-PLEX		55 USgal	5						5	3.47	1.99
OMNI-TEC		55 USgal	8						8	3.32	2.01
PARA-TEQ BASE FLUID		1 bbl	976					285	691	124.30	166.70
SA-58		50 lb									
Water Based Product											
BENTONITE		50 kg									
CALCIUM CARBONATE - FINE		50 kg	50						50	3.52	1.79
CALCIUM CARBONATE - MED		50 kg	60						60	1.55	0.73
CAUSTIC SODA		25 kg									
LD-8		55 USgal	1						1		
LIME		25 kg	320						320	5.77	3.19
MIL-GUAR		25 kg	19						19		
MIL-PAC R		25 kg									
MIL-PAC LV		25 kg									
ML 1013 (BIOCID)		55 USgal									
NEW-DRILL PLUS		25 kg									
NUT PLUG F		25 lb									
POTASSIUM CHLORIDE		50 kg									
POTASSIUM CHLORIDE BRINE		1 bbl	790						790		
SODA ASH		25 kg									
XANTHANGUM D		25 kg	24						24		
LCM											
CALCIUM CARBONATE COARSE		50 kg	132						132		
CHEK-LOSS		25 lb	120						120		
SOLUFLAKE C		25 kg	40						40	0.23	0.13
SOLUFLAKE F		25 kg	120						120	1.21	0.59
SOLUFLAKE M		25 kg	225						225	0.62	0.34
X-LINK		40 lb									
X-LINK RTR		5 USgal									
Other											
BLACK MAGIC SF T		50 lb									