

ADVANTAGE Daily Drilling Fluids Report - 94



INTEQ

Rpt Date 23/Feb/2006		Well Name/No Bilabri DX 1		Section Name/No 6" Section #6		Mud System SYN-TEQ (PARA)	
Job# 1		Spud Date 22/Nov/2005		MD 2695.00 m		Progress 0.00 m	
Operator Peak Petroleum Indust. Limited		Company Rep Lennin Derden / Jeff Payne		Contractor Dolphin Drilling Ltd		Contractor Rep Troy Nolan / Paul Shepard	
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria	
						Rig BULFORD DOLPHIN	

Drilling Assembly						Casing		Volumes	Pump Information					
Bit Gauge in	Mfr	Bit Model	OD in	ID in	Depth m	bbl	Model	Liner in	Stroke in	Eff %	Vol/Stk bbl	Stk Rate SPM	Circ Rate USgal/min	
8 1/2	H.T.C	MXC3DT			168.00	Total Hole	Continental Ensco FA-1600	5 1/2	12.00	94.0	0.0829	0		
Drill Collars						20	18.700	453.00	732.09	Continental Ensco FA-1600	5 1/2	12.00	94.0	0.0829
OD in	ID in	Length m	OD in	ID in	Length m	13 3/8	12 3/8	1536.00	Active Pits	Continental Ensco FA-1600	5 1/2	12.00	94.0	0.0829
6 1/2	2 7/8	111.29	5	4.276	2472.17	9 5/8	8.681	2662.00	354					
			5	3	111.30		8 1/2	2695.00	Tot Active					
									1086.09	Circulation Times				
									In Storage	Surface to Bit	min/stks	Total System	min/stks	
									85	Bottoms Up	min/stks			

Mud Properties				Max Ann Velocity		Hole Information				
Property	Fluid Spec	1	2	3	AV Riser	ft/min	Standpipe Pressure	0 psi	Water Depth	168.25 m
Sample From		Flow Line	Active Pit		AV Casing	ft/min	Hole Flow	USgal/min	Riser Booster Rate	USgal/min
Check Time		07:10	22:00		AV Open Hole	ft/min	Solids Analysis			
MD m		2695.00	2695.00		Vc Open Hole	ft/min	Property	1	2	3
TVD m		2615.00	2615.00		Vc Drill Pipe	ft/min	LGS %	5.25	5.27	
Bit Depth m		2695.00	2695.00		Min Ann Velocity		LGS lb/bbl	47.83	48.00	
Inc deg		32.80	32.80		AV Riser	ft/min	HGS %	23.80	23.83	
Density ppg		15.0	15.0		AV Casing	ft/min	HGS lb/bbl	350.37	350.74	
Funnel Visc. sec/quart		87.0	90.0		AV Open Hole	ft/min	Avg Dens Sol sg	3.9109	3.9103	
Flow Line Temp degF		128.0			Bit Information					
Test Temp degF		110.0	95.0		Size	8 1/2 in				
Rheol Temp degF		140.0	140.0		Hours On Bit					
PV cP		53	52		Bit Number					
YP lbf/100ft^2		29	29		BHA Number	19	Rheology			
10sec Gel lbf/100ft^2		10	11		Depth In	2694.00 m	600 RPM	135	133	
10min Gel lbf/100ft^2		21	21		Bit RPM		300 RPM	82	81	
30min Gel lbf/100ft^2		27	28		WOB	klbf	200 RPM	56	55	
HTHP Filtrate cc		2.6	2.6		Nozzles		100 RPM	38	37	
HTHP Cake in/32		2.0	2.0		Bit Hydraulics		6 RPM	11	11	
HTHP Temp degF		250.0	250.0		TFA	in^2	3 RPM	9	9	
HTHP Pressure psi		500	500		Nozzle Vel	ft/sec				
Retort Water %		19.5	19.5		Bit Press Loss	psi				
Retort Base Fluid %		50.0	50.0		HHP / Area	HP/in^2	Hydraulic Analysis			
Retort Solids %		30.5	30.5		HHP	%	Behavior Index (n)			
Corrected Solids %		29.0	29.1				Consistency Index (k)			
Oil:Water Ratio		72:28	72:28				ECD @ Bit Depth			
Alk (Whole Mud-POM) cc/cc		1.0	1.1				ECD @ Casing Shoe			
CI (Whole Mud-Clom) cc/cc		36000	35000		Fluid Comments/ Recommendations					
Ca (Whole Mud-Caom) cc/cc		0	0		Backloaded 378 bbls 15.1 ppg SBM to the Northern Comrade & cleaning pits 2, 3 & 4 to take on brine from her. Treated system with emulsifier & rheology modifier. Monitored & maintained wt in/out at 15.0 ppg while reaming & circulating.					
Excess Lime lb/bbl		1.3	1.4							
Brine Density sg		1.20	1.19							
NaCl % wt		0	0							
CaCl2 % wt		22	22		Drilling Comments					
Elect. Stab.V		440.0	450.0							
Sand %		0.50	0.50							
					Changed shaker screens. Wash/ream f/2590 t/2695m. Attempt t/drill cmt f/2695m, no success. Jet riser, circ hole clean & jet riser. Pump slug, POOH. Jet BOPs f/173 t/163m. M/U 9-5/8" Scraper & bit. RIH w/BHA t/2500m. Shakers down. Circ & work pipe. Wash/ream f/2500 t/2695. Tag cmt. Pump 40 bbls hi-vis, hi-wt pill & circ out of hole. Pump slug, POOH t/2340m.					

BHDF Fluids Rep	BHDF Rep Phone	Warehouse	Warehouse Phone	Coordinator	Daily Cost	Cumulative Cost	Inventory Value	Page 1
Waboso P. / Oparaodu C.	08034020440	Onne Port Harcourt	234-84-462609	Ogaree Lawson/Jim Hosey	13764.53 USD	4625332.25 USD	428650.03 USD	

Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.

ADVANTAGE Daily Drilling Fluids Report - 94



INTEQ

Rpt Date 23/Feb/2006	Well Name/No Bilabri DX 1	Section Name/No 6" Section #6	Mud System SYN-TEQ (PARA)
Job# 1	Spud Date 22/Nov/2005	MD 2695.00 m	Progress 0.00 m
Operator Peak Petroleum Indust. Limited	Company Rep Lennin Derden / Jeff Payne	Contractor Dolphin Drilling Ltd	Contractor Rep Troy Nolan / Paul Shepard
Field/Lease Bilabri	Blk/Co/Parish OML - 122 / Nigeria	Area Offshore	Country/State Nigeria
Rig BULFORD DOLPHIN			

Solids Control Equipment							
Name	#	Mfr	Hours hours	Screen Sizes	Act Volume Lost bbl	Res Volume Lost bbl	Comments
CENTRIFUGE	1	SWACO	0.0		0.00	0.00	
CENTRIFUGE	2	SWACO	0.0		0.00	0.00	
DESANDER	1	SWACO	0.0		0.00	0.00	
DESILTER	1	SWACO	0.0		0.00	0.00	
MUD CLEANER	1	SWACO	0.0	2 x 210	0.00	0.00	
SHALE SHAKER	1	SWACO	0.0		0.00	0.00	
SHALE SHAKER	1	Derrick Equipments Co	10.0	175, 200, 200	3.00	0.00	
SHALE SHAKER	2	Derrick Equipments Co	10.0	175, 2 x 210	3.00	0.00	
SHALE SHAKER	3	Derrick Equipments Co	10.0	175, 2 x 200	4.00	0.00	
SHALE SHAKER	4	Brandt	0.0		0.00	0.00	
SHALE SHAKER	5	Brandt	0.0		0.00	0.00	
SHALE SHAKER	6	Brandt	0.0		0.00	0.00	
				Total Volume Lost	10	0	

Volumes									
Additions bbl			Losses bbl			Total Volumes bbl			
Mud Added		Weight Materials	Downhole		Left In Pit	Starting Volume	1598.2	Riser w/o Pipe	193.29
Brine		Water	Cased Off		Trip Losses	Daily Additions	30.55	Casing w/o Pipe	599.01
Base Fluid	24	Product	Left In Hole		Injected	Daily Losses	458	Open Hole w/o Pipe	7.60
Recycled		Other	Discharged		Spill To Environment	Ending Volume	1170.75	String Displacement	67.81
			SCE	10	Onshore Disposal	Net Change	-427.45	String Capacity	142.32
			Evaporation		Returned			Total Hole w/ Pipe	732.09
			Other Losses	63				Total Active	1086.09
								Total Reserve	85.00

IADC Hours									
Reaming	7	Drill Cement and/or Float Eqpt.				3	Circulate	3	Tripping
									11

BHDF Fluids Rep	BHDF Rep Phone	Warehouse	Warehouse Phone	Coordinator	Daily Cost	Cumulative Cost	Inventory Value	Page 2
Waboso P. / Oparaodu C.	08034020440	Onne Port Harcourt	234-84-462609	Ogaree Lawson/Jim Hosey	13764.53 USD	4625332.25 USD	428650.03 USD	

Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.

ADVANTAGE Daily Drilling Fluids Report - 94



INTEQ

Rpt Date 23/Feb/2006		Well Name/No Bilabri DX 1		Section Name/No 6" Section #6		Mud System SYN-TEQ (PARA)	
Job# 1		Spud Date 22/Nov/2005		MD 2695.00 m		Progress 0.00 m	
Operator Peak Petroleum Indust. Limited		Company Rep Lennin Derden / Jeff Payne		Contractor Dolphin Drilling Ltd		Contractor Rep Troy Nolan / Paul Shepard	
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria	
						Rig BULFORD DOLPHIN	

Primary Currency USD		Secondary Currency		Totals USD	
Daily Product Cost	12864.53	Daily Product Cost	0.00	Primary Product	4488610.57
Daily Tax	0.00	Daily Tax	0.00	Secondary Product	0.00
Debit/Credit	0.00	Debit/Credit	0.00	Primary Engineering	127125.00
Daily Engineering Cost	900.00	Daily Engineering Cost		Secondary Engineering	0.00
Total Daily Cost	13764.53	Total Daily Cost	0.00	Primary Total	4625332.25
Total Inventory Value	428650.03	Total Inventory Value	0.00	Secondary Total	0.00
				Deck Load	354.61 UK ton

Products and Services										
Product	Units	Start	Transferred In	Received	Returned	Lost	Daily Use	Final	Active Ending Concentrations lb/bbl	Reserve Ending Concentrations lb/bbl
Bulk										
BARITE - Imported	1000 kg	76						76	263.98	344.84
Oil Based Product										
CALCIUM CHLORIDE (97%)	1000 kg									
CALCIUM CHLORIDE (97%)	25 kg	320						320	8.49	6.54
CARBO-GEL 2	25 kg	90						90	2.99	2.66
CARBO-TROL HT	25 kg	100						100	2.56	1.54
OMNI-COTE	55 USgal	15					1	14	0.86	0.26
OMNI-MUL	55 USgal	24						24	6.35	2.86
OMNI-PLEX	55 USgal	3					1	2	4.13	2.05
OMNI-TEC	55 USgal	7					3	4	4.49	2.04
PARA-TEQ BASE FLUID	1 bbl	691					24	667	129.12	158.26
SA-58	50 lb									
Water Based Product										
BENTONITE	50 kg									
CALCIUM CARBONATE - FINE	50 kg	50						50	3.22	1.84
CALCIUM CARBONATE - MED	50 kg	60						60	1.41	0.76
CAUSTIC SODA	25 kg									
LD-8	55 USgal	1						1		
LIME	25 kg	240						240	8.53	3.47
MIL-GUAR	25 kg	19						19		
MIL-PAC R	25 kg									
MIL-PAC LV	25 kg									
ML 1013 (BIOCIDE)	55 USgal									
NEW-DRILL PLUS	25 kg									
NUT PLUG F	25 lb									
POTASSIUM CHLORIDE	50 kg									
POTASSIUM CHLORIDE BRINE	1 bbl	790						790		
SODA ASH	25 kg									
XANTHANGUM D	25 kg	24						24		
LCM										
CALCIUM CARBONATE COARSE	50 kg	132						132		
CHEK-LOSS	25 lb	120						120		
SOLUFLAKE C	25 kg	40						40	0.21	0.13
SOLUFLAKE F	25 kg	120						120	1.10	0.61
SOLUFLAKE M	25 kg	225						225	0.57	0.34
X-LINK	40 lb									
X-LINK RTR	5 USgal									
Other										
BLACK MAGIC SF T	50 lb	200						200		
OM SEAL	25 lb									
RIG WASH	55 USgal	8						8		

BHDF Fluids Rep Waboso P. / Oparaodu C.	BHDF Rep Phone 08034020440	Warehouse Onne Port Harcourt	Warehouse Phone 234-84-462609	Coordinator Ogaree Lawson/Jim Hosey	Daily Cost 13764.53 USD	Cumulative Cost 4625332.25 USD	Inventory Value 428650.03 USD	Page 3
---	--------------------------------------	--	---	---	-----------------------------------	--	---	---------------

Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.