

**BAKER
HUGHES**

Rpt Date 26/Feb/2006			Well Name/No Bilabri DX 1			Section Name/No 6" Section #6			Mud System SYN-TEQ (PARA)							
Job# 1		Spud Date 22/Nov/2005			MD 2689.00 m		Progress 0.00 m		Present Activity Miscellaneous							
Operator Peak Petroleum Indust. Limited			Company Rep Lennin Derden / Jeff Payne			Contractor Dolphin Drilling Ltd			Contractor Rep Troy Nolan / Paul Shepard							
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria			Area Offshore		Country/State Nigeria		Rig BULFORD DOLPHIN							
Drilling Assembly			Casing			Volumes		Pump Information								
Bit Gauge in		Mfr		Bit Model		OD in	ID in	Depth m	bbl	Model	Liner in	Stroke in	Eff %	Vol/Stk bbl	Stk Rate SPM	Circ Rate USgal/min
8 1/2		H.T.C		MXC3DT			20	177.62	Total Hole	Continental Ensco FA-1600	5 1/2	12.00	94.0	0.0829	0	
Drill Collars		Drill Pipe		20	18.700	453.00		0		Continental Ensco FA-1600	5 1/2	12.00	94.0	0.0829	0	
OD in	ID in	Length m	OD in	ID in	Length m	13 3/8	12 3/8	1536.00	Active Pits	Continental Ensco FA-1600	5 1/2	12.00	94.0	0.0829	0	
6 1/2	2 7/8	111.29	5	4.276	2466.17	9 5/8	8.681	2662.00	0							
			5	3	111.30		8 1/2	2689.00	Tot Active							
									0	Circulation Times						
									In Storage	Surface to Bit	min/stks			Total System	min/stks	
									0	Bottoms Up	min/stks					
Mud Properties						Max Ann Velocity			Hole Information							
Property			Fluid Spec		1	2	3	AV Riser	ft/min	Standpipe Pressure	0 psi	Water Depth 168.25 m				
Sample From					Active Pit			AV Casing	ft/min	Hole Flow	USgal/min	Riser Booster Rate USgal/min				
Check Time					04:00			AV Open Hole	ft/min	Solids Analysis						
MD m					2689.00			Vc Open Hole	ft/min	Property	1	2	3	4		
TVD m					2615.00			Vc Drill Pipe	ft/min	LGS %	4.30					
Bit Depth m					2689.00			Min Ann Velocity		LGS lb/bbl	39.15					
Inc deg					32.80			AV Riser	ft/min	HGS %	24.35					
Density ppg					15.0			AV Casing	ft/min	HGS lb/bbl	358.39					
Funnel Visc. sec/quart					95.0			AV Open Hole	ft/min	Avg Dens Sol sg	3.9600					
Test Temp degF					85.0			Bit Information								
Rheol Temp degF					140.0			Size	8 1/2 in							
PV cP					58			Hours On Bit								
YP lbf/100ft^2					24			Bit Number								
10sec Gel lbf/100ft^2					12			BHA Number	19	Rheology						
10min Gel lbf/100ft^2					23			Depth In	2694.00 m	600 RPM	140					
30min Gel lbf/100ft^2					29			Bit RPM		300 RPM	82					
HTHP Filtrate cc					3.0			WOB	klbf	200 RPM	59					
HTHP Cake in/32					2.0			Nozzles		100 RPM	40					
HTHP Temp degF					250.0			Bit Hydraulics		6 RPM	12					
HTHP Pressure psi					500			TFA	in^2	3 RPM	10					
Retort Water %					20.0			Nozzle Vel	ft/sec							
Retort Base Fluid %					50.0			Bit Press Loss	psi							
Retort Solids %					30.0			HHP / Area	HP/in^2	Hydraulic Analysis						
Corrected Solids %					28.6			HHP	%	Behavior Index (n)						
Oil:Water Ratio					71:29					Consistency Index (k) #sec^n/100ft^2						
Alk (Whole Mud-POM) cc/cc					0.8					ECD @ Bit Depth ppg						
Cl (Whole Mud-Clom) cc/cc					34000					ECD @ Casing Shoe ppg						
Ca (Whole Mud-Caom) cc/cc					0			Fluid Comments/ Recommendations								
Excess Lime lb/bbl					1.0			Prepare 60 bbls 16.0 ppg water base hi-vis spacer in slug pit. Transfer 40 bbls base oil into chemical tank to be pumped ahead of seawater for SBM displacement f/hole. Backload surface volume in the active pit & sand traps to boat while maintaining suction in pump before displacing hole. Pump 30 bbls base oil, 50 bbls wted hi-vis spacer & follow with seawater & displace 15.0 ppg SBM in hole to seawater. Backloaded 1000 bbls (15.0 ppg) SBM to Northern crusader with some SBM chemicals. Continue flushing surface/mixing lines & equipment flowlines/ditches, degasser, desilter, desander, cmt lines, filtration lines & cleaning pits. END OF SBM SECTION. COMPLETION STARTS ON TOMMOROW'S REPORT.								
Brine Density sg					1.19											
NaCl % wt					0											
CaCl2 % wt					21											
Elect. Stab.V					402.0											
Sand %					0.50											

ADVANTAGE Daily Drilling Fluids Report - 97



INTEQ

Rpt Date 26/Feb/2006		Well Name/No Bilabri DX 1		Section Name/No 6" Section #6		Mud System SYN-TEQ (PARA)	
Job# 1	Spud Date 22/Nov/2005		MD 2689.00 m		Progress 0.00 m		Present Activity Miscellaneous
Operator Peak Petroleum Indust. Limited		Company Rep Lennin Derden / Jeff Payne		Contractor Dolphin Drilling Ltd		Contractor Rep Troy Nolan / Paul Shepard	
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria	
Rig BULFORD DOLPHIN							
Solids Control Equipment							
Name	#	Mfr	Hours hours	Screen Sizes	Act Volume Lost bbl	Res Volume Lost bbl	Comments
CENTRIFUGE	1	SWACO	0.0		0.00	0.00	
CENTRIFUGE	2	SWACO	0.0		0.00	0.00	
DESANDER	1	SWACO	0.0		0.00	0.00	
DESILTER	1	SWACO	0.0		0.00	0.00	
MUD CLEANER	1	SWACO	0.0	2 x 210	0.00	0.00	
SHALE SHAKER	1	SWACO	0.0		0.00	0.00	
SHALE SHAKER	1	Derrick Equipments Co	10.0	3 x 150	4.00	0.00	
SHALE SHAKER	2	Derrick Equipments Co	10.0	3 x 150	4.00	0.00	
SHALE SHAKER	3	Derrick Equipments Co	10.0	3 x 125	4.00	0.00	
SHALE SHAKER	4	Brandt	0.0		0.00	0.00	
SHALE SHAKER	5	Brandt	0.0		0.00	0.00	
SHALE SHAKER	6	Brandt	0.0		0.00	0.00	
Total Volume Lost					12	0	
Volumes							
Additions bbl		Losses bbl			Total Volumes bbl		
Mud Added	Weight Materials	Downhole	Left In Pit	60	Starting Volume	1134.4	Riser w/o Pipe
Brine	Water	Cased Off	Trip Losses	8	Daily Additions	40	Casing w/o Pipe
Base Fluid	Product	Left In Hole	Injected		Daily Losses	1174	Open Hole w/o Pipe
Recycled	Other	Discharged	Spill To Environment		Ending Volume	0.40	String Displacement
		SCE	Onshore Disposal	12	Net Change	-1134.00	String Capacity
		Evaporation	Returned	1000			Total Hole w/ Pipe
		Other Losses		94			Total Active
							Total Reserve
IADC Hours							
Tripping		4	Miscellaneous		3	Cementing	2
							15
BHDF Fluids Rep		BHDF Rep Phone	Warehouse	Warehouse Phone	Coordinator	Daily Cost	Cumulative Cost
Waboso Peter / Olayinka Kunle		08034020440	Onne	234-84-462609	Ogaree Lawson/Jim Hosey	14171.32 USD	4649023.65 USD
							Inventory Value
							337511.69 USD
Page 2							
Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.							

**BAKER
HUGHES**

Rpt Date 26/Feb/2006		Well Name/No Bilabri DX 1		Section Name/No 6" Section #6				Mud System SYN-TEQ (PARA)			
Job# 1	Spud Date 22/Nov/2005		MD 2689.00 m		Progress 0.00 m		Present Activity Miscellaneous				
Operator Peak Petroleum Indust. Limited		Company Rep Lennin Derden / Jeff Payne		Contractor Dolphin Drilling Ltd		Contractor Rep Troy Nolan / Paul Shepard					
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria		Rig BULFORD DOLPHIN			
Primary Currency USD			Secondary Currency			Totals USD					
Daily Product Cost		13271.32		Daily Product Cost		0.00		Primary Product		4509601.97	
Daily Tax		0.00		Daily Tax		0.00		Secondary Product		0.00	
Debit/Credit		0.00		Debit/Credit		0.00		Primary Engineering		129825.00	
Daily Engineering Cost		900.00		Daily Engineering Cost				Secondary Engineering		0.00	
Total Daily Cost		14171.32		Total Daily Cost		0.00		Primary Total		4649023.65	
Total Inventory Value		337511.69		Total Inventory Value		0.00		Secondary Total		0.00	
								Deck Load		304.29 UK ton	
Products and Services											
Product		Units	Start	Transferred In	Received	Returned	Lost	Daily Use	Final	Active Ending Concentrations lb/bbl	Reserve Ending Concentrations lb/bbl
Bulk											
BARITE - Imported		1000 kg	67						67	273.33	344.84
Oil Based Product											
CALCIUM CHLORIDE (97%)		1000 kg									
CALCIUM CHLORIDE (97%)		25 kg	320						320	7.95	6.54
CARBO-GEL 2		25 kg	90			90				2.83	2.66
CARBO-TROL HT		25 kg	100			100				2.37	1.54
OMNI-COTE		55 USgal	14			12			2	0.77	0.26
OMNI-MUL		55 USgal	24			24				5.80	2.86
OMNI-PLEX		55 USgal	2						2	3.79	2.05
OMNI-TEC		55 USgal	4			4				4.11	2.04
PARA-TEQ BASE FLUID		1 bbl	667					40	627	134.13	158.26
SA-58		50 lb									
Water Based Product											
BENTONITE		50 kg									
CALCIUM CARBONATE - FINE		50 kg	50						50	2.97	1.84
CALCIUM CARBONATE - MED		50 kg	60			60				1.30	0.76
CAUSTIC SODA		25 kg	32						32		
HEC-10 LIQUID (SAFE-VIS E)		5 USgal	32						32		
LD-8		55 USgal	1						1		
LIME		25 kg	200			160			40	9.56	3.47
MIL-GUAR		25 kg	19						19		
MIL-PAC R		25 kg									
MIL-PAC LV		25 kg									
ML 1013 (BIOCIDE)		55 USgal									
NEW-DRILL PLUS		25 kg									
NUT PLUG F		25 lb									
POTASSIUM CHLORIDE		50 kg									
POTASSIUM CHLORIDE BRINE		1 bbl	790						790		
SODA ASH		25 kg									
TETRA-CLEAN 105		200 L	10						10		
TETRA-CLEAN 106		200 L	15						15		
XANTHANGUM D		25 kg	24					6	18		
LCM											
CALCIUM CARBONATE COARSE		50 kg	100			100					
CHEK-LOSS		25 lb	120			120					
SOLUFLAKE C		25 kg	40			40				0.19	0.13
SOLUFLAKE F		25 kg	120			120				1.01	0.61
SOLUFLAKE M		25 kg	225			225				0.52	0.34
X-LINK		40 lb									
X-LINK RTR		5 USgal									
Other											
BLACK MAGIC SF T		50 lb	200			200					
OM SEAL		25 lb									
RIG WASH		55 USgal	4						4		
BHDF Fluids Rep		BHDF Rep Phone	Warehouse	Warehouse Phone	Coordinator		Daily Cost	Cumulative Cost	Inventory Value	Page 3	
Waboso Peter / Olayinka Kunle		08034020440	Onne	234-84-462609	Ogaree Lawson/Jim Hosey		14171.32 USD	4649023.65 USD	337511.69 USD		
Any opinion and/or recommendation, expressed orally or written herein, has been											