

ADVANTAGE Daily Drilling Fluids Report - 12



INTEQ

Rpt Date 03/Dec/2005		Well Name/No Bilabri DX 1		Section Name/No 26" Section #2		Mud System Seawater	
Job# 1		Spud Date 22/Nov/2005		MD 459.00 m		Progress 0.00 m	
Operator Peak Petroleum Indust. Limited		Company Rep Steeve Green		Contractor Dolphin Drilling Ltd		Contractor Rep Brian Meechan / Blair Don	
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria	
						Rig BULFORD DOLPHIN	

Drilling Assembly			Casing			Volumes	Pump Information						
Bit Gauge in	Mfr	Bit Model	OD in	ID in	Depth m	bbl	Model	Liner in	Stroke in	Eff %	Vol/Stk bbl	Stk Rate SPM	Circ Rate USgal/min
26	Other	26" BIT				Total Hole	Continental Ensco FA-1600	6 1/2	12.00	94.0	0.1157	0	
						0	Continental Ensco FA-1600	6 1/2	12.00	94.0	0.1157	0	
						Active Pits	Continental Ensco FA-1600	6 1/2	12.00	94.0	0.1157	0	
						0							
						Tot Active							
						0							
						In Storage							
						140							
						Circulation Times							
						Surface to Bit				min/stks			
						Bottoms Up				min/stks			
										Total System			
										min/stks			

Mud Properties				Max Ann Velocity		Hole Information			
Property	Fluid Spec	1	2	3	AV Riser	ft/min	Standpipe Pressure	psi	Water Depth
Check Time		00:00			AV Casing	ft/min	Hole Flow	USgal/min	168.25 m
					AV Open Hole	ft/min	Solids Analysis		
					Vc Open Hole	ft/min	Property	1	2
					Vc Drill Pipe	ft/min		3	4
					Min Ann Velocity				
					AV Riser	ft/min			
					AV Casing	ft/min			
					AV Open Hole	ft/min			
					Bit Information				
					Size	26 in			
					Hours On Bit				
					Bit Number				
					BHA Number	2	Rheology		
					Depth In	m	600 RPM		
					Bit RPM		300 RPM		
					WOB	klbf	200 RPM		
					Nozzles		100 RPM		
					Bit Hydraulics				
					TFA	in^2	6 RPM		
					Nozzle Vel	ft/sec	3 RPM		
					Bit Press Loss	psi			
					HHP / Area	HP/in^2	Hydraulic Analysis		
					HHP	%	Behavior Index (n)		
							Consistency Index (k)		
							#sec^n/100ft^2		
							ECD @ Bit Depth		
							ppg		
							ECD @ Casing Shoe		
							ppg		
Fluid Comments/ Recommendations									
While check tripping to the 30 " shoue, cut back heavy mud to 11.0 ppg (hi-vis) mud. Back freely to bottom with out fill, spotted 500 bbls kill mud and pump out of hole with kill mud . Washed pits 2 and 3 and flushed surface lines to prepare cmt mixing water.									
Drilling Comments									
Continue pump out of hole to 240 m. Rest well and monitor w/ ROV while preparing kill mud. RIH and tag bottom at 459m. (no fill observed). Displace well w/ 500 bbls kill mud. Pump out of hole. R/U and run 20 " casing. Fill every joint. Suspend operation due to security alert. Hold full muster and impliment strategy. Continue M/U and run 20 " csg. Test weld on X/O. R?D csg running tools. Prepare and run stinger on C. plate.									

BHDF Fluids Rep	BHDF Rep Phone	Warehouse	Warehouse Phone	Coordinator	Daily Cost	Cumulative Cost	Inventory Value	Page 1
Maisonneeuve J / Waboso P.	234-803-4020440	Onne Port Harcourt	234-84-462609	Ogaree Lawson	4546.16 USD	206039.52 USD	155471.85 USD	

Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.

**BAKER
HUGHES**

Rpt Date 03/Dec/2005			Well Name/No Bilabri DX 1			Section Name/No 26" Section #2			Mud System Seawater				
Job# 1		Spud Date 22/Nov/2005			MD 459.00 m		Progress 0.00 m			Present Activity Wait			
Operator Peak Petroleum Indust. Limited				Company Rep Steeve Green		Contractor Dolphin Drilling Ltd			Contractor Rep Brian Meechan / Blair Don				
Field/Lease Bilabri			Blk/Co/Parish OML - 122 / Nigeria			Area Offshore		Country/State Nigeria			Rig BULFORD DOLPHIN		
Solids Control Equipment													
Name		#	Mfr		Hours hours	Screen Sizes		Act Volume Lost bbl		Res Volume Lost bbl		Comments	
CENTRIFUGE		1	SWACO		0.0			0.0		0.0			
CENTRIFUGE		2	SWACO		0.0			0.0		0.0			
DESANDER		1	SWACO		0.0			0.0		0.0			
DESILTER		1	SWACO		0.0			0.0		0.0			
MUD CLEANER		1	SWACO		0.0			0.0		0.0			
SHALE SHAKER		1	Brandt		0.0			0.0		0.0			
SHALE SHAKER		1	Derrick Equipments Co		0.0			0.0		0.0			
SHALE SHAKER		1	Derrick Equipments Co		0.0			0.0		0.0			
SHALE SHAKER		2	Derrick Equipments Co		0.0			0.0		0.0			
SHALE SHAKER		2	Brandt		0.0			0.0		0.0			
SHALE SHAKER		3	Brandt		0.0			0.0		0.0			
SHALE SHAKER		3	Derrick Equipments Co		0.0			0.0		0.0			
					Total Volume Lost		0		0				
Volumes													
Additions bbl			Losses bbl				Total Volumes bbl						
Mud Added	Weight Materials			Downhole		Left In Pit		Starting Volume	772	Riser w/o Pipe			
Brine	Water		970	Cased Off		Trip Losses		Daily Additions	972.3	Casing w/o Pipe			
Base Fluid	Product		2.3	Left In Hole		Injected		Daily Losses	1604.3	Open Hole w/o Pipe			
Recycled	Other			Discharged	1604.3	Spill To Environment		Ending Volume	140.0	String Displacement			
				SCE		Onshore Disposal		Net Change	-632.0	String Capacity			
				Evaporation		Returned				Total Hole w/ Pipe			
				Other Losses						Total Active			
										Total Reserve		140.0	
IADC Hours													
Tripping			7	Circulate		1	Wait		3	Run Casing		13	
Primary Currency USD				Secondary Currency				Totals USD					
Daily Product Cost		3196.16		Daily Product Cost		0.00		Primary Product		185789.52			
Daily Tax		0.00		Daily Tax		0.00		Secondary Product		0.00			
Debit/Credit		0.00		Debit/Credit		0.00		Primary Engineering		20250.00			
Daily Engineering Cost		1350.00		Daily Engineering Cost				Secondary Engineering		0.00			
Total Daily Cost		4546.16		Total Daily Cost		0.00		Primary Total		206039.52			
Total Inventory Value		155471.85		Total Inventory Value		0.00		Secondary Total		0.00			
								Deck Load		119.00		UK ton	
Products and Services													
Product		Units	Start	Transferred In		Received	Returned	Lost	Daily Use	Final	Active Ending Concentrations lb/bbl	Reserve Ending Concentrations lb/bbl	
Bulk													
BARITE - Imported		1000 kg	107							107	100.20	31.47	
Water Based Product													
AQUA-COL D		1 m^3											
BENTONITE		50 kg											
CAUSTIC SODA		25 kg	53							53	0.02	0.01	
LIME		25 kg											
MIL-GUAR		25 kg	80							80	5.90	2.13	
MIL-PAC R		25 kg	115						6	109	0.46	0.37	
MIL-PAC LV		25 kg											
ML 1013 (BIOCIDE)		55 USgal	2							2	0.43	0.13	
NEW-DRILL PLUS		25 kg	152						8	144	0.29	0.39	
SODA ASH		25 kg	20							20			
XANTHANGUM D		25 kg	136						4	132	0.51	0.30	
BHDF Fluids Rep		BHDF Rep Phone		Warehouse		Warehouse Phone		Coordinator		Daily Cost	Cumulative Cost	Inventory Value	Page 2
Maisonneuve J / Waboso P.		234-803-4020440		Onne Port Harcourt		234-84-462609		Ogaree Lawson		4546.16 USD	206039.52 USD	155471.85 USD	
Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.													