

**BAKER
HUGHES**

Rpt Date	12/17/2005	Well Name/No	Bilabri DX1	Section Name/No	17 1/2" section #3	Mud System	AQUA-DRILL
Job#	1	Spud Date	11/25/2005	MD	1550.00 m	Progress	0.00 m
Operator	Peak Petroleum Industries Limited	Company Rep	Steve Green /Tex Richards	Contractor	Dolphin Drilling Ltd	Contractor Rep	Troy Nolan/ Blair Don
Field/Lease	Bilabri	Blk/Co/Parish	OML -122, /Nigeria	Area	OML - 122	Country/State	Nigeria
						Rig	Bulford Dolphin
Drilling Assembly		Casing		Volumes		Pump Information	
Bit Gauge in	Mfr	Bit Model	OD in	ID in	Depth m	bbl	Model
0				19	168.00	Total Hole	Continental Ensco FA-1600
Drill Collars		Drill Pipe	20	18.730	453.00	1488.11	Continental Ensco FA-1600
OD in	ID in	Length m	OD in	ID in	Length m	Active Pits	Continental Ensco FA-1600
		82.00				330	
						Tot Active	
						1618.11	
						In Storage	
						413	
						Surface to Bit	min/stks
						Bottoms Up	min/stks
Mud Properties				Max Ann Velocity		Hole Information	
Property	Fluid Spec	1	2	3	AV Riser	ft/min	Standpipe Pressure
Sample From		Active Pit			AV Casing	ft/min	psi
Check Time		23:00			AV Open Hole	ft/min	Water Depth
MD m		1550.00			Vc Open Hole	ft/min	145.00 m
TVD m		1550.00			Vc Drill Pipe	ft/min	Hole Flow
Bit Depth m		1122.00			Min Ann Velocity		USgal/min
Density ppg		9.55			AV Riser	ft/min	Riser Booster Rate
Funnel Visc. sec/quart	38.0-48.0	38.0			AV Casing	ft/min	USgal/min
Test Temp degF		84.0			AV Open Hole	ft/min	Solids Analysis
Rheol Temp degF		84.0			Bit Information		Property
PV cP		8			Size		1
YP lbf/100ft^2	14-24	15			Hours On Bit		2
10sec Gel lbf/100ft^2		2			Bit Number		3
10min Gel lbf/100ft^2		4			BHA Number		4
API Filtrate cc		6.4			Depth In		LGS %
API Cake in/32		1.0			Bit RPM		4.88
pH		8.5			WOB		LGS g/cc
Pm		0.1			Nozzles		0.1
PF		0.1			Bit Hydraulics		0.0
Excess Lime lb/bbl		0.0			TFA		0.0
Hardness mg/l		240.0			Nozzle Vel	ft/sec	0.0
Chlorides mg/l		67500.0			Bit Press Loss	psi	0.0
K mg/l		54819.0			HHP / Area	HP/in^2	0.0
NaCl mg/l		29638.7			HHP	%	0.0
KCl mg/l		104523.4					0.0
MBT lb/bbl		7.5					0.0
Retort Water %		90.00					0.0
Sand %		0.50					0.0
Glycol %		1.00					0.0
Retort Solids %		9.00					0.0
Corrected Solids %		5.20					0.0
Circulate hole with 13 3/8" at 968m and diluted active mud system with seawater to reduce mud weight from 9.7 ppg to 9.5 ppg. Prepared 9.5 ppg of 250 bbl of 8 lb/bbl soltex pill and circulate 205 bbl of same around casing. Transferred 200 bbl of brine from mud pit to brine tank and debit same on cumulative mud cost. Took inventory of WBM chemicals to be backloaded to town.							
Run 13 3/8" casing to 968m and observed differential sticking. Took 260k overpull and got string freed. Circulate at 80 spm and worked string. Circulate and reduced mud weight from 9.7 ppg to 9.5 ppg while working string. Pumped 205 bbl of soltex pill and displaced 70 bbl of same outside casing shoe. Continued to run casing from 968m to 1204m, filling up every 5 stands.							
Drilling Comments							
BHDF Fluids Rep BHDF Rep Phone Warehouse Warehouse Phone Coordinator Daily Cost Cumulative Cost Inventory Value Page 1							
Maisonneuve J./ Oguguvwe B. 009-234-803-4020-440 Onne, Port Harcourt 009-234-84-462609 Ogaree Lawson -2990.80 USD 453202.33 USD 261059.55 USD 1							
Any opinion and/or recommendations, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representation or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.							

XANTHAN GUM D	25 kg	99				99	345.22			1.59	0.97
BHDF Fluids Rep	BHDF Rep Phone	Warehouse	Warehouse Phone	Coordinator	Daily Cost	Cumulative Cost	Inventory Value	Page 2			
Maisonneuve 3./ Ouguguiwe B.	009-234-803-4020-440	Onne, Port Harcourt	009-234-84-462609	Ogaree Lawson	-2990.80 USD	453202.33 USD	261059.55 USD				
Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.											

ADVANTAGE Daily Drilling Fluids Report - 26



INTEQ

Rpt Date 12/17/2005		Well Name/No Bilabri DX1		Section Name/No 17 1/2" section #3			Mud System AQUA-DRILL					
Job# 1	Spud Date 11/25/2005		MD 1550.00 m		Progress 0.00 m		Present Activity Run Casing					
Operator Peak Petroleum Industries Limited		Company Rep Steve Green /Tex Richards		Contractor Dolphin Drilling Ltd		Contractor Rep Troy Nolan/ Blair Don						
Field/Lease Bilabri		Blk/Co/Parish OML -122, /Nigeria		Area OML - 122		Country/State Nigeria		Rig Bulford Dolphin				
Solids Control Equipment												
Name	#	Mfr	Hours hours	Screen Sizes		Act Volume Lost bbl	Res Volume Lost bbl	Comments				
CENTRIFUGE	1	SWACO	0.0			0.00	0.00					
CENTRIFUGE	2	SWACO	0.0			0.00	0.00					
DEGASSER	1	Derrick Equipments Co	0.0			0.00	0.00					
DESANDER	1	SWACO	0.0			0.00	0.00					
DESILTER	1	SWACO	0.0			0.00	0.00					
MUD CLEANER	1	SWACO	0.0	2 X 175		0.00	0.00					
SHALE SHAKER	1	Brandt	0.0	20/40		0.00	0.00					
SHALE SHAKER	2	Brandt	0.0	20/40		0.00	0.00					
SHALE SHAKER	3	Brandt	0.0	20/40		0.00	0.00					
SHALE SHAKER	4	Derrick Equipments Co	24.0	2x175 1x150		0.00	0.00					
SHALE SHAKER	5	Derrick Equipments Co	24.0	3x175		0.00	0.00					
SHALE SHAKER	6	Derrick Equipments Co	24.0	3x175		0.00	0.00					
				Total Volume Lost		0	0					
Volumes												
Additions bbl			Losses bbl			Total Volumes bbl						
Mud Added	Weight Materials		Downhole	Left In Pit	Starting Volume	2204.67	Riser w/o Pipe	193.29				
Brine	Water	120	Cased Off	Trip Losses	Daily Additions	120	Casing w/o Pipe	318.65				
Base Fluid	Product		Left In Hole	Injected	Daily Losses	94	Open Hole w/o Pipe	1070.72				
Recycled	Other		Discharged	Spill To Environment	Ending Volume	2230.67	String Displacement	94.56				
			SCE	Onshore Disposal	Net Change	26.00	String Capacity	545.14				
			Evaporation	Returned			Total Hole w/ Pipe	1488.11				
			Other Losses	94			Total Active	1818.11				
							Total Reserve	413.00				
IADC Hours												
Run Casing			-			24						
Primary Currency USD			Secondary Currency			Totals USD						
Daily Product Cost		5029.20	Daily Product Cost		0.00	Primary Product		359891.93				
Daily Tax		0.00	Daily Tax		0.00	Secondary Product		0.00				
Debit/Credit		-9370.00	Debit/Credit		0.00	Primary Engineering		42525.00				
Daily Engineering Cost		1350.00	Daily Engineering Cost			Secondary Engineering		0.00				
Total Daily Cost		-2990.80	Total Daily Cost		0.00	Primary Total		453202.33				
Total Inventory Value		261059.55	Total Inventory Value		0.00	Secondary Total		0.00				
						Deck Load		566035 lb				
Products and Services												
Product	Units	Start	Transferred In	Received	Returned	Lost	Daily Use	Final	Unit Price USD	Daily Cost USD	Active Ending Concentrations lb/bbl	Reserve Ending Concentrations lb/bbl
Bulk												
BARITE - Imported	1000 kg	207						207	540.00			
Water Based Product												
AQUA-COL'D	1 m^3	11							3589.90		10.10	5.82
BENTONITE	50 kg	5						5	35.53			
CaCO3 F	50 kg	200						200	45.36		0.46	0.15
CAUSTIC SODA	25 kg	7						7	37.89		0.70	0.32
LD-8	55 USgal	1						1	1580.41			
LIME	25 kg	80						80	34.25			
MIL-GUAR	25 kg	76						76	135.00		0.05	0.02
MIL-PAC LV	25 kg	72						72	155.00		1.12	0.72
MIL-PAC R	25 kg	80						80	155.00		1.45	0.82
ML 1013 (BIOCIDE)	55 USgal	2						2	2508.30			
NEW-DRILL PLUS	25 kg	148						148	110.66		0.60	0.15
NUT PLUG F	25 kg	40						40	27.01			
POTASSIUM CHLORIDE	50 kg	63						63	48.00		1.35	0.45
POTASSIUM CHLORIDE	tonne	16						16	960.00			
POTASSIUM CHLORIDE BRINE	1 bbl								46.85		47.45	120.81
SODA ASH	50 kg	20						20	73.40			
SOLTEX	50 lb	160					40	120	125.73	5029.20		
X-CIDE 102	55 USgal	4						4	2508.30			