

**BAKER
HUGHES**

Rpt Date 27/Dec/2005			Well Name/No Bilabri DX 1			Section Name/No 17 1/2" Section #3			Mud System AQUA-DRILL								
Job# 1		Spud Date 22/Nov/2005			MD 1550.00 m			Progress 0.00 m		Present Activity Wait							
Operator Peak Petroleum Indust. Limited				Company Rep Tex Richards			Contractor Dolphin Drilling Ltd			Contractor Rep Troy Nolan / Blair Don							
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria				Area Offshore		Country/State Nigeria		Rig BULFORD DOLPHIN							
Drilling Assembly						Casing		Volumes	Pump Information								
Bit Gauge in		Mfr		Bit Model		OD in	ID in	Depth m	bbl	Model		Liner in	Stroke in	Eff %	Vol/Stk bbl	Stk Rate SPM	Circ Rate USgal/min
12 1/4							19	168.00	Total Hole	Continental Ensco FA-1600		6 1/2	12.00	93.00	0.1145	0	
Drill Collars			Drill Pipe			20	18.730	453.00	0	Continental Ensco FA-1600		6 1/2	12.00	93.00	0.1145	0	
OD in	ID in	Length m	OD in	ID in	Length m		12 3/8	1536.00	Active Pits	Continental Ensco FA-1600		6 1/2	12.00	93.00	0.1145	0	
8 1/2	2 3/4	9.19	5	4.276	1334.44		17 1/2	1550.00	0								
8 1/2	2 3/4	46.15	5	3	111.27				Tot Active								
8	2 13/16	9.80							0	Circulation Times							
									In Storage	Surface to Bit		min/stks		Total System		min/stks	
									0	Bottoms Up		min/stks					
Mud Properties						Max Ann Velocity			Hole Information								
Property			Fluid Spec		1	2	3	AV Riser	ft/min	Standpipe Pressure 0 psi		Water Depth 168.25 m					
Sample From					Active Pit			AV Casing	ft/min	Hole Flow USgal/min		Riser Booster Rate USgal/min					
Check Time					23:45			AV Open Hole	ft/min	Solids Analysis							
MD m					1550.00			Vc Open Hole	ft/min	Property		1	2		3	4	
TVD m					1550.00			Vc Drill Pipe	ft/min	LGS %		3.63					
Bit Depth m					1525.00			Min Ann Velocity		LGS lb/bbl		33.07					
Density ppg			0.0		9.1			AV Riser	ft/min	HGS %		0.00					
Funnel Visc. sec/quart			0.0		42.0			AV Casing	ft/min	HGS lb/bbl		0.00					
Test Temp degF					89.0			AV Open Hole	ft/min	Bentonite %		0.00					
Rheol Temp degF					89.0			Bit Information		Bentonite lb/bbl		0.00					
PV cP					9			Size	12 1/4 in	Drill Sol %		3.63					
YP lbf/100ft^2			0		23			Hours On Bit		Drill Sol lb/bbl		33.07					
10sec Gel lbf/100ft^2					5			Bit Number		Avg Dens Sol sg		2.9876					
10min Gel lbf/100ft^2					6			BHA Number	6	Rheology							
API Filtrate cc					5.4			Depth In	1536.00 m	600 RPM		41					
API Cake in/32					1.0			Bit RPM		300 RPM		32					
pH					8.5			WOB	klbf	200 RPM		26					
Pm					0.2			Nozzles	8x18	100 RPM		18					
PF					0.1			Bit Hydraulics		6 RPM		6					
Excess Lime lb/bbl					0.0			TFA	1.9880 in^2	3 RPM		4					
Hardness mg/l					340.0			Nozzle Vel	ft/sec	Hydraulic Analysis							
Chlorides mg/l					34000.0			Bit Press Loss	psi	Behavior Index (n)							
K mg/l					22200.0			HHP / Area	HP/in^2	Consistency Index (k)							
NaCl mg/l					22999.3			HHP	%	#sec^n/100ft^2							
KCl mg/l					42328.7					ECD @ Bit Depth							
MBT lb/bbl					4.0					ppg							
Retort Water %					95.00					ECD @ Casing Shoe							
Glycol %					0.30			Fluid Comments/ Recommendations									
Retort Solids %					4.70			Conditioned & waited up previously received SBM from 9.6 to 10.0 ppg. Will charge chemicals used in next rpt. Prepare pits for SBM take on while wait on supply vessel. Prepare 60 bbls 10.0 ppg hi-vis water based spacer for displacing hole to SBM. Showed all water based mud in rpt as discharged so as to have zero volumes for water base mud in pits & hole in tomorrows report when well would have been be displaced to SBM. This is for SBM volume accounting reasons. (WBM surface volumes: Active pit + Reserve = 305 bbls, Sand traps = 115 bbls)									
Corrected Solids %					2.73												
Drilling Comments										Check rig & Mud Loggers instrumentation & prepare to hook-up. Wait on arrival of boat MV Connecticut with SBM. Cont service TDS, travelling blks & mud pumps. L/O & specify directional downhole tools for next hole section. Supply vessel MV Connecticut with SBM arrived location @ 22:00 hrs. Wait on discharge of SBM from same.							
BHDF Fluids																	

**BAKER
HUGHES**

Rpt Date 27/Dec/2005		Well Name/No Bilabri DX 1		Section Name/No 17 1/2" Section #3		Mud System AQUA-DRILL			
Job# 1	Spud Date 22/Nov/2005		MD 1550.00 m		Progress 0.00 m		Present Activity Wait		
Operator Peak Petroleum Indust. Limited			Company Rep Tex Richards		Contractor Dolphin Drilling Ltd		Contractor Rep Troy Nolan / Blair Don		
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria		Rig BULFORD DOLPHIN	
Solids Control Equipment									
Name	#	Mfr	Hours hours	Screen Sizes	Act Volume Lost bbl	Res Volume Lost bbl	Comments		
CENTRIFUGE	1	SWACO	0.0		0.00	0.00			
CENTRIFUGE	2	SWACO	0.0		0.00	0.00			
DESANDER	1	SWACO	0.0		0.00	0.00			
DESILTER	1	SWACO	0.0		0.00	0.00			
MUD CLEANER	1	SWACO	0.0	2x175	0.00	0.00			
SHALE SHAKER	1	Brandt	0.0	20/40	0.00	0.00			
SHALE SHAKER	1	SWACO	0.0		0.00	0.00			
SHALE SHAKER	2	Brandt	0.0	20/40	0.00	0.00			
SHALE SHAKER	3	Brandt	0.0	20/40	0.00	0.00			
SHALE SHAKER	4	Derrick Equipments Co	0.0	3x175	0.00	0.00			
SHALE SHAKER	5	Derrick Equipments Co	0.0	3x175	0.00	0.00			
SHALE SHAKER	6	Derrick Equipments Co	0.0	3x175	0.00	0.00			
				Total Volume Lost	0	0			
Volumes									
Additions bbl			Losses bbl			Total Volumes bbl			
Mud Added	Weight Materials		Downhole		Left In Pit	Starting Volume	1256.45	Riser w/o Pipe	
Brine	Water		Cased Off		Trip Losses	Daily Additions	0.37	Casing w/o Pipe	
Base Fluid	Product	0.37	Left In Hole		Injected	Daily Losses	1257	Open Hole w/o Pipe	
Recycled	Other		Discharged	1257	Spill To Environment	Ending Volume	-0.18	String Displacement	
			SCE		Onshore Disposal	Net Change	-1256.63	String Capacity	
			Evaporation		Returned			Total Hole w/ Pipe	
			Other Losses					Total Active	
								Total Reserve	
IADC Hours									
Miscellaneous				6	Wait		18		
BHDF Fluids Rep		BHDF Rep Phone	Warehouse	Warehouse Phone	Coordinator	Daily Cost	Cumulative Cost	Inventory Value	
Maisonneeue J/ Waboso P.		234-803-4020440	Onne Port Harcourt	234-84-462609	Ogaree Lawson	1730.66 USD	572122.95 USD	524259.07 USD	
Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.									

**BAKER
HUGHES**

Rpt Date 27/Dec/2005		Well Name/No Bilabri DX 1		Section Name/No 17 1/2" Section #3				Mud System AQUA-DRILL									
Job# 1	Spud Date 22/Nov/2005			MD 1550.00 m		Progress 0.00 m		Present Activity Wait									
Operator Peak Petroleum Indust. Limited			Company Rep Tex Richards		Contractor Dolphin Drilling Ltd			Contractor Rep Troy Nolan / Blair Don									
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria			Area Offshore		Country/State Nigeria			Rig BULFORD DOLPHIN							
Primary Currency USD				Secondary Currency				Totals USD									
Daily Product Cost		380.66		Daily Product Cost		0.00		Primary Product		506501.27							
Daily Tax		0.00		Daily Tax		0.00		Secondary Product		0.00							
Debit/Credit		0.00		Debit/Credit		0.00		Primary Engineering		56025.00							
Daily Engineering Cost		1350.00		Daily Engineering Cost				Secondary Engineering		0.00							
Total Daily Cost		1730.66		Total Daily Cost		0.00		Primary Total		572122.95							
Total Inventory Value		524259.07		Total Inventory Value		0.00		Secondary Total		0.00							
								Deck Load		1054851 lb							
Products and Services																	
Product		Units	Start	Transferred In	Received	Returned	Lost	Daily Use	Final	Active Ending Concentrations lb/bbl	Reserve Ending Concentrations lb/bbl						
Bulk																	
BARITE - Imported		1000 kg	191						191	5.80	14.85						
Oil Based Product																	
CALCIUM CHLORIDE (97%)		25 kg	240						240								
CARBO-GEL 2		25 kg	180						180								
CARBO-TROL HT		25 kg	200						200								
OMNI-COTE		55 USgal	8						8								
OMNI-MUL		55 USgal	16						16								
OMNI-PLEX		55 USgal	12						12								
OMNI-TEC		55 USgal	12						12								
PARA-TEQ BASE FLUID		1 bbl	860						860	14.31	3.13						
Water Based Product																	
AQUA-COL D		1 m^3															
AQUA-COL D		1 m^3								5.91	8.27						
BENTONITE		50 kg	5						5								
CALCIUM CARBONATE - FINE		50 kg	20						20	4.93	3.36						
CAUSTIC SODA		25 kg	4						4	0.39	0.65						
LD-8		55 USgal								0.11	0.07						
LIME		25 kg	240						240								
MIL-GUAR		25 kg	21					2	19	0.44	0.42						
MIL-PAC R		25 kg	20						20	1.08	1.20						
MIL-PAC LV		25 kg	59						59	-0.46	1.68						
ML 1013 (BIOCIDES)		55 USgal	1						1	0.02	0.43						
NEW-DRILL PLUS		25 kg	30					1	29	0.53	0.51						
NUT PLUG F		25 lb	40						40								
POTASSIUM CHLORIDE		1000 kg															
POTASSIUM CHLORIDE		50 kg								0.64	0.74						
POTASSIUM CHLORIDE BRINE		1 bbl	790						790	69.92	123.79						
SODA ASH		25 kg	20						20								
SOLTEX		50 lb								1.92	1.30						
XANTHANGUM D		25 kg	24						24	1.24	1.53						
XCIDE 102		55 USgal															
Other																	
BLACK MAGIC SF T		50 lb															
OM SEAL		25 lb	52						52								
BHDF Fluids Rep		BHDF Rep Phone		Warehouse		Warehouse Phone		Coordinator		Daily Cost		Cumulative Cost		Inventory Value		Page 3	
Maisonneeuve J/ Waboso P.		234-803-4020440		Onne Port Harcourt		234-84-462609		Ogaree Lawson		1730.66 USD		572122.95 USD		524259.07 USD			
Any opinion and/or recommendation, expressed orally or written herein, has been																	