

ADVANTAGE Daily Drilling Fluids Report - 59



INTEQ

Rpt Date 04/Sep/2006		Well Name/No Bilabri D 2		Section Name/No 12 1/4" pilot hole - 2 #5		Mud System SYN-TEQ (PARA)	
Job# 1		Spud Date 05/Jul/2006		MD 2516.00 m		Progress 22.00 m	
Operator Peak Petroleum Indust. Limited		Company Rep James Blackmon/Peter Vermeulen		Contractor Dolphin Drilling Ltd		Contractor Rep Stephen Milne /Harvey Ketchion	
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria	
						Rig BULFORD DOLPHIN	

Drilling Assembly			Casing			Volumes	Pump Information						
Bit Gauge in	Mfr	Bit Model	OD in	ID in	Depth m	bbl	Model	Liner in	Stroke in	Eff %	Vol/Stk bbl	Stk Rate SPM	Circ Rate USgal/min
12 1/4	HCC	PDC		19 1/2	178.00	Total Hole	Continental Ensco FA-1600	6 1/2	12.00	97.0	0.1194	94	472
Drill Collars			Drill Pipe			1283.9	Continental Ensco FA-1600	6 1/2	12.00	97.0	0.1194	68	341
OD in	ID in	Length m	OD in	ID in	Length m	Active Pits	Continental Ensco FA-1600	6 1/2	12.00	97.0	0.1194	0	
9 1/2	2.800	18.26	5	4.276	2301.44	263							
8 1/2	2.800	29.09	5	3	166.87	Tot Active							
						1546.9	Circulation Times						
						In Storage	Surface to Bit		7.2 min/1173stks		Total System 80.0 min/12952stks		
						681	Bottoms Up		59.1 min/9577stks				

Mud Properties				Max Ann Velocity		Hole Information				
Property	Fluid Spec	1	2	3	AV Riser	56.07 ft/min	Standpipe Pressure	3320 psi	Water Depth	152.00 m
Sample From		Active Pit	Flow Line		AV Casing	154.24 ft/min	Hole Flow	813 USgal/min	Riser Booster Rate	USgal/min
Check Time		08:30	21:15		AV Open Hole	333.00 ft/min	Solids Analysis			
MD m		2494.00	2494.00		Vc Open Hole	482.95 ft/min	Property	1	2	3
TVD m		2288.00	2494.00		Vc Drill Pipe	409.61 ft/min	LGS %	8.51	8.67	
Bit Depth m		450.00	2482.00		Min Ann Velocity		LGS lb/bbl	77.54	78.99	
Inc deg		76.99	76.99		AV Riser	56.07 ft/min	HGS %	5.76	5.57	
Density ppg	10.00-10.50	10.10	10.10		AV Casing	154.24 ft/min	HGS lb/bbl	84.78	81.93	
Funnel Visc. sec/quart		75.0	81.0		AV Open Hole	159.26 ft/min	Avg Dens Sol sg	3.2458	3.2256	
Flow Line Temp degF			140.0		Bit Information					
Test Temp degF		105.0	100.0		Size	12 1/4 in				
Rheol Temp degF		120.0	120.0		Hours On Bit					
PV cP		29	31		Bit Number					
YP lbf/100ft^2		26	30		BHA Number	9	Rheology			
10sec Gel lbf/100ft^2		12	14		Depth In	m	600 RPM	84	92	
10min Gel lbf/100ft^2		23	27		Bit RPM		300 RPM	55	61	
HTHP Filtrate cc		3.0	3.0		WOB	klbf	200 RPM	44	50	
HTHP Cake in/32		2.0	2.0		Nozzles	7x16	100 RPM	32	36	
HTHP Temp degF		250.0	250.0		Bit Hydraulics		6 RPM	13	15	
HTHP Pressure psi		500	500		TFA	1.3744 in^2	3 RPM	11	13	
Retort Water %		19.0	20.0		Nozzle Vel	189.7 ft/sec				
Retort Base Fluid %		65.0	64.0		Bit Press Loss	325 psi				
Retort Solids %		16.0	16.0		HHP / Area	1.33 HP/in^2	Hydraulic Analysis			
Corrected Solids %		14.3	14.2		HHP	13.9 %	Behavior Index (n)	0.290		
Oil:Water Ratio		77:23	76:24				Consistency Index (k)	8.638 #sec^n/100ft^2		
Alk (Whole Mud-POM) cc/cc		1.30	1.20				ECD @ Bit Depth	10.38 ppg		
Cl (Whole Mud-Clom) cc/cc		42000	43000				ECD @ Casing Shoe	10.36 ppg		
Ca (Whole Mud-Caom) cc/cc		0	0		Fluid Comments/ Recommendations					
Excess Lime lb/bbl		1.7	1.6		Run centrifuge to maintain wt at 10.0 ppg due to slug in hole. Conditioning system while drilling ahead.					
Brine Density sg		1.23	1.23							
NaCl % wt		0	0							
CaCl2 % wt	25-27	26	25							
Elect. Stab.V		525.0	539.0							
					Drilling Comments					
					RIH & set w/wear bushing. POOH. R/U & pressure test BOP & rotary hose. M/U Auto Trak assy. Fault on software. Test assy with 800 pgm & load radioactive source. Cont RIH & P/U 6 extra joints of DP. Service TDS & blocks, slip & cut drill line. Recalibrate MWD tools at 1774m & RIH t/2430m. Circ for down link & surveys. Wash down & tag btm @ 2494m. Set parameters & drill 12-1/4" hole t/2516m.					

BHDF Fluids Rep	BHDF Rep Phone	Warehouse	Warehouse Phone	Coordinator	Daily Cost	Cumulative Cost	Inventory Value	Page 1
Peter Waboso / Kunle Olayinka	234-803-402-0440	Onne	234-84-462609	Lawson Ogaree	900.00 USD	1482498.54 USD	557518.69 USD	

Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.

**BAKER
HUGHES**

Rpt Date 04/Sep/2006		Well Name/No Bilabri D 2		Section Name/No 12 1/4" pilot hole - 2 #5		Mud System SYN-TEQ (PARA)	
Job# 1	Spud Date 05/Jul/2006		MD 2516.00 m		Progress 22.00 m		Present Activity Drilling Formation
Operator Peak Petroleum Indust. Limited		Company Rep James Blackmon/Peter Vermeulen		Contractor Dolphin Drilling Ltd		Contractor Rep Stephen Milne /Harvey Ketchion	
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria	
Rig BULFORD DOLPHIN							

Name	#	Mfr	Hours hours	Screen Sizes	Act Volume Lost bbl	Res Volume Lost bbl	Comments
CENTRIFUGE	1	SWACO	0.0		4.0	0.0	
CENTRIFUGE	2	SWACO	0.0		0.0	0.0	
DESANDER	1	SWACO	0.0		0.0	0.0	
DESILTER	1	SWACO	0.0		0.0	0.0	
MUD CLEANER	1	SWACO	0.0	2 x 210	0.0	0.0	
SHALE SHAKER	1	Brandt	0.0		0.0	0.0	
SHALE SHAKER	1	Derrick Equipments Co	6.0	3 x 175	1.0	0.0	
SHALE SHAKER	2	Brandt	0.0		0.0	0.0	
SHALE SHAKER	2	Derrick Equipments Co	6.0	3 x 175	1.0	0.0	
SHALE SHAKER	3	Derrick Equipments Co	6.0	3 x 175	1.0	0.0	
SHALE SHAKER	3	Brandt	0.0		0.0	0.0	
				Total Volume Lost	7	0	

Additions bbl			Losses bbl			Total Volumes bbl			
Mud Added	Weight Materials	Downhole	16	Left In Pit		Starting Volume	2309.7	Riser w/o Pipe	215.7
Brine	Water	Cased Off		Trip Losses	15	Daily Additions		Casing w/o Pipe	709.3
Base Fluid	Product	Left In Hole		Injected		Daily Losses	82	Open Hole w/o Pipe	427.6
Recycled	Other	Discharged		Spill To Environment		Ending Volume	2227.7	String Displacement	68.7
		SCE	7	Onshore Disposal		Net Change	-82.0	String Capacity	140.1
		Evaporation	4	Returned				Total Hole w/ Pipe	1283.9
		Other Losses	40					Total Active	1546.9
								Total Reserve	681.1

Tripping	10	Circulate	5	Drilling Formation	2	Test BOP	2
Cut/Slip Drill Line	2	Miscellaneous	3				

Primary Currency USD		Secondary Currency		Totals USD	
Daily Product Cost	0.00	Daily Product Cost	0.00	Primary Product	1424448.54
Daily Tax	0.00	Daily Tax	0.00	Secondary Product	0.00
Debit/Credit	0.00	Debit/Credit	0.00	Primary Engineering	58050.00
Daily Engineering Cost	900.00	Daily Engineering Cost		Secondary Engineering	0.00
Total Daily Cost	900.00	Total Daily Cost	0.00	Primary Total	1482498.54
Total Inventory Value	557518.69	Total Inventory Value	0.00	Secondary Total	0.00
				Deck Load	393.73 UK ton

Products and Services										
Product	Units	Start	Transferred In	Received	Returned	Lost	Daily Use	Final	Active Ending Concentrations lb/bbl	Reserve Ending Concentrations lb/bbl
Bulk										
BARITE - Imported	1000 kg	202						202	2.37	0.57
Oil Based Product										
CARBO-GEL	25 kg	140						140	5.20	6.43
MIL-LIME	25 kg	200						200	6.30	5.72
OMNI-COTE	55 USgal	8						8		
OMNI-MUL	55 USgal	20						20	2.80	2.40
OMNI-PLEX	55 USgal	13						13	4.24	3.11
OMNI-TEC	55 USgal	22						22	1.47	0.58
PARA-TEQ	1 bbl	958						958		
SA 58	50 lb									
Water Based Product										
CALCIUM CHLORIDE (97%)	50 lb	240						240	10.43	7.53
CAUSTIC SODA	25 kg	17						17	0.03	0.04
POTASSIUM CHLORIDE BRINE	1 bbl	189						189	37.99	50.21
XANTHANGUM D	25 kg	36						36	0.19	0.25
LCM										
CALCIUM CARBONATE - FINE	25 kg	180						180	0.54	0.12
CALCIUM CARBONATE - MED	25 kg	220						220	0.03	0.04
KWIKSEAL - MEDIUM	50 lb	39						39	0.02	0.03
MIL-PLUG FINE	50 lb	84						84		
MIL-SEAL MEDIUM	50 lb	90						90		
SOLUFLAKE F	50 lb	158						158		
SOLUFLAKE M	50 lb	80						80		
Other										
SAW DUST	25 kg	30						30		

BHDF Fluids Rep	BHDF Rep Phone	Warehouse	Warehouse Phone	Coordinator	Daily Cost	Cumulative Cost	Inventory Value	Page 2
Peter Waboso / Kunle Olavinka	234-803-402-0440	Onne	234-84-462609	Lawson Oqaree	900.00 USD	1482498.54 USD	557518.69 USD	

Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.