

**BAKER
HUGHES**

Rpt Date 05/Sep/2006			Well Name/No Bilabri D 2			Section Name/No 12 1/4" pilot hole - 2 #5			Mud System SYN-TEQ (PARA)									
Job# 1		Spud Date 05/Jul/2006			MD 2827.00 m			Progress 311.00 m			Present Activity Drilling Formation							
Operator Peak Petroleum Indust. Limited			Company Rep James Blackmon/Peter Vermeulen			Contractor Dolphin Drilling Ltd			Contractor Rep Stephen Milne /Harvey Ketchion									
Field/Lease Bilabri			Blk/Co/Parish OML - 122 / Nigeria			Area Offshore			Country/State Nigeria			Rig BULFORD DOLPHIN						
Drilling Assembly						Casing			Volumes		Pump Information							
Bit Gauge in		Mfr		Bit Model		OD in	ID in	Depth m	bbl	Model	Liner in	Stroke in	Eff %	Vol/Stk bbl	Stk Rate SPM	Circ Rate USgal/min		
12 1/4		HCC		PDC			19 1/2	178.00	Total Hole	Continental Ensco FA-1600	6 1/2	12.00	97.0	0.1194	83	416		
Drill Collars			Drill Pipe			13 3/8	12.415	1622.00	1426	Continental Ensco FA-1600	6 1/2	12.00	97.0	0.1194	79	396		
OD in	ID in	Length m	OD in	ID in	Length m		12 1/4	2827.00	Active Pits	Continental Ensco FA-1600	6 1/2	12.00	97.0	0.1194	0			
9 1/2	2.800	18.26	5	4.276	2612.44				296									
8 1/2	2.800	29.09	5	3	166.87				Tot Active									
									1722	Circulation Times								
									In Storage	Surface to Bit			8.2 min/1325stks			Total System 89.0 min/14418stks		
									580	Bottoms Up			65.5 min/10615stks					
Mud Properties								Max Ann Velocity		Hole Information								
Property		1	2	3	4	AV Riser		56.07 ft/min	Standpipe Pressure		3500 psi	Water Depth				152.00 m		
Sample From		Flow Line	Flow Line	Active Pit	Flow Line	AV Casing		154.24 ft/min	Hole Flow		813 USgal/min	Riser Booster Rate				USgal/min		
Check Time		06:25	11:55	15:45	23:00	AV Open Hole		333.00 ft/min	Solids Analysis									
MD m		2614.00	2687.00	2744.00	2827.00	Vc Open Hole		452.08 ft/min	Property		1	2	3	4				
TVD m		2240.91	2254.04	2275.00	2294.00	Vc Drill Pipe		379.84 ft/min	LGS %		8.34	8.27	8.32	8.51				
Bit Depth m		2614.00	2687.00	2712.00	2827.00	Min Ann Velocity		LGS lb/bbl							76.01	75.36	75.80	77.54
Inc deg		76.96	76.98	76.80	76.95	AV Riser		56.07 ft/min	HGS %		5.39	5.92	5.96	5.76				
Density ppg		10.00	10.15	10.15	10.10	AV Casing		154.24 ft/min	HGS lb/bbl		79.38	87.11	87.77	84.78				
Funnel Visc. sec/quart		77.0	78.0	75.0	71.0	AV Open Hole		159.26 ft/min	Avg Dens Sol sg		3.2283	3.2674	3.2680	3.2458				
Circ BHTdegF		173.0	179.0	183.0	187.1	Bit Information												
Flow Line Temp degF		153.0	155.0	155.0	155.0	Size		12 1/4 in										
Test Temp degF		112.0	110.0	114.0	114.0	Hours On Bit												
Rheol Temp degF		120.0	120.0	120.0	120.0	Bit Number												
PV cP		34	33	33	32	BHA Number		9	Rheology									
YP lbf/100ft^2		29	30	27	27	Depth In		m	600 RPM	97	96	93	91					
10sec Gel lbf/100ft^2		14	14	11	13	Bit RPM			300 RPM	63	63	60	59					
10min Gel lbf/100ft^2		24	25	21	22	WOB		klbf	200 RPM	50	51	47	45					
HTHP Filtrate cc		2.8	3.0	3.0	2.8	Nozzles		7x16	100 RPM	34	34	32	32					
HTHP Cake in/32		2.0	2.0	2.0	2.0	Bit Hydraulics			6 RPM	15	15	13	14					
HTHP Temp degF		250.0	250.0	250.0	250.0	TFA		1.3744 in^2	3 RPM	13	13	11	12					
HTHP Pressure psi		500	500	500	500	Nozzle Vel		189.7 ft/sec										
Retort Water %		20.0	20.0	20.0	19.0	Bit Press Loss		325 psi										
Retort Base Fluid %		64.5	64.0	64.0	65.0	HHP / Area		1.33 HP/in^2	Hydraulic Analysis									
Retort Solids %		15.5	16.0	16.0	16.0	HHP		12.4 %	Behavior Index (n)					0.305				
Corrected Solids %		13.7	14.2	14.3	14.3				Consistency Index (k)					7.144 #sec^n/100ft^2				
Oil:Water Ratio		76:24	76:24	76:24	77:23				ECD @ Bit Depth					10.36 ppg				
Alk (Whole Mud-POM) cc/cc		1.50	1.60	1.20	1.40	</												

ADVANTAGE Daily Drilling Fluids Report - 60



INTEQ

Rpt Date 05/Sep/2006	Well Name/No Bilabri D 2	Section Name/No 12 1/4" pilot hole - 2 #5	Mud System SYN-TEQ (PARA)
Job# 1	Spud Date 05/Jul/2006	MD 2827.00 m	Progress 311.00 m
Operator Peak Petroleum Indust. Limited	Company Rep James Blackmon/Peter Vermeulen	Contractor Dolphin Drilling Ltd	Contractor Rep Stephen Milne /Harvey Ketchion
Field/Lease Bilabri	Blk/Co/Parish OML - 122 / Nigeria	Area Offshore	Country/State Nigeria
			Rig BULFORD DOLPHIN

Solids Control Equipment

Name	#	Mfr	Hours hours	Screen Sizes	Act Volume Lost bbl	Res Volume Lost bbl	Comments
CENTRIFUGE	1	SWACO	6.0		8.0	0.0	
CENTRIFUGE	2	SWACO	0.0		0.0	0.0	
DESANDER	1	SWACO	0.0		0.0	0.0	
DESILTER	1	SWACO	0.0		0.0	0.0	
MUD CLEANER	1	SWACO	0.0	2 x 210	0.0	0.0	
SHALE SHAKER	1	Brandt	0.0		0.0	0.0	
SHALE SHAKER	1	Derrick Equipments Co	24.0	3 x 175	4.0	0.0	
SHALE SHAKER	2	Brandt	0.0		0.0	0.0	
SHALE SHAKER	2	Derrick Equipments Co	24.0	3 x 175	4.0	0.0	
SHALE SHAKER	3	Derrick Equipments Co	0.0	200. 2 x 175	4.0	0.0	
SHALE SHAKER	3	Brandt	24.0		0.0	0.0	
				Total Volume Lost	20	0	

Volumes

Additions bbl			Losses bbl			Total Volumes bbl		
Mud Added	Weight Materials	15	Downhole	20	Left In Pit	Starting Volume	2227.9	Riser w/o Pipe
Brine	Water		Cased Off		Trip Losses	Daily Additions	160.7	Casing w/o Pipe
Base Fluid	Product	18.7	Left In Hole		Injected	Daily Losses	86	Open Hole w/o Pipe
Recycled	Other		Discharged		Spill To Environment	Ending Volume	2302.6	String Displacement
			SCE	20	Onshore Disposal	Net Change	74.7	String Capacity
			Evaporation	26	Returned			Total Hole w/ Pipe
			Other Losses	20				Total Active
								Total Reserve
								580.0

IADC Hours

Drilling Formation	24								
--------------------	----	--	--	--	--	--	--	--	--

Primary Currency USD

Secondary Currency

Totals USD

Daily Product Cost	56140.58	Daily Product Cost	0.00	Primary Product	1480589.12
Daily Tax	0.00	Daily Tax	0.00	Secondary Product	0.00
Debit/Credit	0.00	Debit/Credit	0.00	Primary Engineering	58950.00
Daily Engineering Cost	900.00	Daily Engineering Cost		Secondary Engineering	0.00
Total Daily Cost	57040.58	Total Daily Cost	0.00	Primary Total	1539539.12
Total Inventory Value	501378.11	Total Inventory Value	0.00	Secondary Total	0.00
				Deck Load	364.55 UK ton

Products and Services

Product	Units	Start	Transferred In	Received	Returned	Lost	Daily Use	Final	Active Ending Concentrations lb/bbl	Reserve Ending Concentrations lb/bbl
Bulk										
BARITE - Imported	1000 kg	202					10	192	2.08	30.18
Oil Based Product										
CARBO-GEL	25 kg	140					3	137	5.03	6.11
MIL-LIME	25 kg	200					80	120	8.35	5.24
OMNI-COTE	55 USgal	8					1	7	0.23	
OMNI-MUL	55 USgal	20					4	16	3.55	2.20
OMNI-PLEX	55 USgal	13					2	11	4.38	2.85
OMNI-TEC	55 USgal	22					2	20	1.81	0.53
PARA-TEQ	1 bbl	958					127	831		
SA 58	50 lb									
Water Based Product										
CALCIUM CHLORIDE (97%)	50 lb	240						240	9.60	6.90
CAUSTIC SODA	25 kg	17						17	0.03	0.03
POTASSIUM CHLORIDE BRINE	1 bbl	189						189	37.02	46.00
XANTHANGUM D	25 kg	36						36	0.19	0.23
LCM										
CALCIUM CARBONATE - FINE	25 kg	180					20	160	1.09	0.11
CALCIUM CARBONATE - MED	25 kg	220						220	0.03	0.03
KWIKSEAL - MEDIUM	50 lb	39						39	0.02	0.03
MIL-PLUG FINE	50 lb	84						84		
MIL-SEAL MEDIUM	50 lb	90						90		
SOLUFLAKE F	50 lb	158						158		
SOLUFLAKE M	50 lb	80						80		
Other										
SAW DUST	25 kg	30						30		

BHDF Fluids Rep Peter Waboso / Kunle Olayinka	BHDF Rep Phone 234-803-402-0440	Warehouse Onne	Warehouse Phone 234-84-462609	Coordinator Lawson Ogaree	Daily Cost 57040.58 USD	Cumulative Cost 1539539.12 USD	Inventory Value 501378.11 USD	Page 2
--	------------------------------------	-------------------	----------------------------------	------------------------------	----------------------------	-----------------------------------	----------------------------------	--------

Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.