

ADVANTAGE Daily Drilling Fluids Report - 62



INTEQ

Rpt Date 07/Sep/2006		Well Name/No Bilabri D 2		Section Name/No 12 1/4" pilot hole - 2 #5		Mud System SYN-TEQ (PARA)	
Job# 1		Spud Date 05/Jul/2006		MD 3230.00 m		Progress 114.00 m	
Operator Peak Petroleum Indust. Limited		Company Rep James Blackmon/Peter Vermeulen		Contractor Dolphin Drilling Ltd		Contractor Rep Stephen Milne /Harvey Ketchion	
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria	
						Rig BULFORD DOLPHIN	

Drilling Assembly			Casing			Volumes	Pump Information						
Bit Gauge in	Mfr	Bit Model	OD in	ID in	Depth m	bbl	Model	Liner in	Stroke in	Eff %	Vol/Stk bbl	Stk Rate SPM	Circ Rate USgal/min
12 1/4	HCC	PDC		19 1/2	178.00	Total Hole	Continental Ensco FA-1600	6 1/2	12.00	97.0	0.1194	72	361
Drill Collars			Drill Pipe			1612	Continental Ensco FA-1600	6 1/2	12.00	97.0	0.1194	81	406
OD in	ID in	Length m	OD in	ID in	Length m	Active Pits	Continental Ensco FA-1600	6 1/2	12.00	97.0	0.1194	0	
9 1/2	2.800	18.26	5	4.276	2928.44	328							
8 1/2	2.800	29.09	5	3	166.87	Tot Active							
						1940	Circulation Times						
						In Storage	Surface to Bit	min/stks			Total System	min/stks	
						334	Bottoms Up	min/stks					

Mud Properties				Max Ann Velocity		Hole Information			
Property	Fluid Spec	1	2	3	AV Riser	ft/min	Standpipe Pressure	0 psi	Water Depth
Sample From		Reserve	Flow Line	Flow Line	AV Casing	ft/min	Hole Flow	USgal/min	Riser Booster Rate
Check Time		12:45	05:45	12:15	AV Open Hole	ft/min	Solids Analysis		
MD m		3227.00	3178.00	3227.00	Vc Open Hole	ft/min	Property	1	2
TVD m		3287.74	2370.53	2387.74	Vc Drill Pipe	ft/min	LGS %	2.20	8.46
Bit Depth m		3227.00	3178.00	3227.00	Min Ann Velocity		LGS lb/bbl	20.07	77.07
Inc deg		76.64	76.73	76.64	AV Riser	ft/min	HGS %	3.87	5.72
Density ppg	10.00-10.50	8.70	10.10	10.10	AV Casing	ft/min	HGS lb/bbl	56.95	84.16
Funnel Visc. sec/quart		56.0	74.0	75.0	AV Open Hole	ft/min	Avg Dens Sol sg	3.6196	3.2453
Circ BHTdegF			193.1	194.0	Bit Information				
Flow Line Temp degF			160.0	158.0	Size	12 1/4 in			
Test Temp degF		90.0	110.0	110.0	Hours On Bit				
Rheol Temp degF		120.0	120.0	120.0	Bit Number				
PV cP		15	35	33	BHA Number	9	Rheology		
YP lbf/100ft^2		5	35	30	Depth In	m	600 RPM	35	105
10sec Gel lbf/100ft^2		5	14	14	Bit RPM		300 RPM	20	70
10min Gel lbf/100ft^2		9	26	24	WOB	klbf	200 RPM	14	53
HTHP Filtrate cc		4.2	3.2	3.0	Nozzles	7x16	100 RPM	10	35
HTHP Cake in/32		2.0	2.0	2.0	Bit Hydraulics		6 RPM	6	15
HTHP Temp degF		250.0	250.0	250.0	TFA	1.3744 in^2	3 RPM	5	13
HTHP Pressure psi		500	500	500	Nozzle Vel	ft/sec			
Retort Water %		22.0	19.0	19.0	Bit Press Loss	psi			
Retort Base Fluid %		70.0	65.0	65.0	HHP / Area	HP/in^2	Hydraulic Analysis		
Retort Solids %		8.0	16.0	16.0	HHP	%	Behavior Index (n)		
Corrected Solids %		6.1	14.2	14.2			Consistency Index (k)		
Oil:Water Ratio		76:24	77:23	77:23			ECD @ Bit Depth		
Alk (Whole Mud-POM) cc/cc		1.70	1.80	1.80			ECD @ Casing Shoe		
CI (Whole Mud-Clom) cc/cc		47000	44000	44000	Fluid Comments/ Recommendations				
Ca (Whole Mud-Caom) cc/cc		0	0	0	Prepared fresh new mud to meet volume demands while still expecting mud delivery from town. Transferred new mud into the active, weighted up same up to 10.1 ppg & circulating with mixing pumps to shear. Mud check #1 is for the freshly prepared new mud in pit #3. Used 2 New 210 and 2 New 200 Mesh Shaker screens. Run centrifuge at intervals to maintain mud wt at 10.1 ppg while drilling.				
Excess Lime lb/bbl		2.2	2.3	2.3					
Brine Density sg		1.23	1.24	1.24					
NaCl % wt		0	0	0					
CaCl2 % wt	25-27	25	27	27					
Elect. Stab.V		220.0	568.0	568.0					
Sand %			0.30	0.30					
Drilling Comments									
Drill 12-1/4" hole f/3115 t/3230m as per D/drillers instructions. Survey & downlink as required. Backream & pump out of hole from 3230 to 3143m. Bit at 3143m - pipe packed off and rotarry stalled due to high torque. Stopped pumps & attempt to lower pipe - no success. Attempt to jar down.									

BHDF Fluids Rep	BHDF Rep Phone	Warehouse	Warehouse Phone	Coordinator	Daily Cost	Cumulative Cost	Inventory Value	Page 1
Peter Waboso / Kunle Olayinka	234-803-402-0440	Onne	234-84-462609	Lawson Ogaree	81125.64 USD	1625620.76 USD	417096.47 USD	

Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.

