

ADVANTAGE Daily Drilling Fluids Report - 63



INTEQ

Rpt Date 08/Sep/2006		Well Name/No Bilabri D 2		Section Name/No 12 1/4" pilot hole - 2 #5		Mud System SYN-TEQ (PARA)	
Job# 1		Spud Date 05/Jul/2006		MD 3230.00 m		Progress 0.00 m	
Operator Peak Petroleum Indust. Limited		Company Rep James Blackmon/Peter Vermeulen		Contractor Dolphin Drilling Ltd		Contractor Rep Stephen Milne /Harvey Ketchion	
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria	
						Rig BULFORD DOLPHIN	

Drilling Assembly			Casing			Volumes	Pump Information						
Bit Gauge in	Mfr	Bit Model	OD in	ID in	Depth m	bbl	Model	Liner in	Stroke in	Eff %	Vol/Stk bbl	Stk Rate SPM	Circ Rate USgal/min
12 1/4	HCC	PDC		19 1/2	178.00	Total Hole	Continental Ensco FA-1600	6 1/2	12.00	97.0	0.1194	0	
Drill Collars			Drill Pipe			1612.1	Continental Ensco FA-1600	6 1/2	12.00	97.0	0.1194	0	
OD in	ID in	Length m	OD in	ID in	Length m	Active Pits	Continental Ensco FA-1600	6 1/2	12.00	97.0	0.1194	0	
9 1/2	2.800	18.26	5	4.276	2923.44	462							
8 1/2	2.800	29.09	5	3	166.87	Tot Active							
						2074.1	Circulation Times						
						In Storage	Surface to Bit			min/stks		Total System min/stks	
						534	Bottoms Up			min/stks			

Mud Properties				Max Ann Velocity		Hole Information			
Property	Fluid Spec	1	2	3	AV Riser	ft/min	Standpipe Pressure	psi	Water Depth
Sample From		Active Pit	Active Pit		AV Casing	ft/min	Hole Flow	USgal/min	Riser Booster Rate
Check Time		12:55	22:00		AV Open Hole	ft/min	Solids Analysis		
MD m		3230.00	3230.00		Vc Open Hole	ft/min	Property	1	2
TVD m		2265.00	2387.74		Vc Drill Pipe	ft/min	LGS %	5.60	8.48
Bit Depth m		3138.00	3138.00		Min Ann Velocity		LGS lb/bbl	51.01	77.31
Inc deg		76.64	76.64		AV Riser	ft/min	HGS %	7.10	5.74
Density ppg	10.00-10.50	10.10	10.10		AV Casing	ft/min	HGS lb/bbl	104.53	84.47
Funnel Visc. sec/quart		65.0	72.0		AV Open Hole	ft/min	Avg Dens Sol sg	3.4947	3.2455
Test Temp degF		90.0	90.0		Bit Information				
Rheol Temp degF		120.0	120.0		Size	12 1/4 in			
PV cP		15	33		Hours On Bit				
YP lbf/100ft^2		20	27		Bit Number				
10sec Gel lbf/100ft^2		5	13		BHA Number	9	Rheology		
10min Gel lbf/100ft^2		8	23		Depth In	m	600 RPM	50	93
HTHP Filtrate cc		4.4	3.2		Bit RPM		300 RPM	35	60
HTHP Cake in/32		2.0	2.0		WOB	klbf	200 RPM	26	50
HTHP Temp degF		250.0	250.0		Nozzles	7x16	100 RPM	17	33
HTHP Pressure psi		500	500		Bit Hydraulics		6 RPM	6	14
Retort Water %		21.0	19.0		TFA	1.3744 in^2	3 RPM	5	12
Retort Base Fluid %		64.5	65.0		Nozzle Vel	ft/sec			
Retort Solids %		14.5	16.0		Bit Press Loss	psi			
Corrected Solids %		12.7	14.2		HHP / Area	HP/in^2	Hydraulic Analysis		
Oil:Water Ratio		75:25	77:23		HHP	%	Behavior Index (n)		
Alk (Whole Mud-POM) cc/cc		1.40	1.70				Consistency Index (k)		
Cl (Whole Mud-Clom) cc/cc		44000	43000				#sec^n/100ft^2		
Ca (Whole Mud-Caom) cc/cc		0	0				ECD @ Bit Depth		
Excess Lime lb/bbl		1.8	2.2				ECD @ Casing Shoe		
Brine Density sg		1.22	1.24		Fluid Comments/ Recommendations				
NaCl % wt		0	0		Received 339 bbls SBM & Chemicals from MV Crusader. Blended/Cut back part of received mud with previously prepared fresh mud to 10.1 ppg & conditioned same. Mud Check #1 is for the new mud blend in reserve pit #3.				
CaCl2 % wt	25-27	25	26						
Elect. Stab.V		293.0	532.0						
Sand %		0.30	0.30						
					Drilling Comments				
					Continue with jarring operation. Attempting to work string free, jarring string down & applying torque - No success. Bit at 3129m.				

BHDF Fluids Rep Peter Waboso / Kunle Olayinka	BHDF Rep Phone 234-803-402-0440	Warehouse Onne	Warehouse Phone 234-84-462609	Coordinator Lawson Ogaree	Daily Cost 4104.63 USD	Cumulative Cost 1629725.39 USD	Inventory Value 427332.32 USD	Page 1
--	------------------------------------	-------------------	----------------------------------	------------------------------	---------------------------	-----------------------------------	----------------------------------	--------

Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.

**BAKER
HUGHES**

Rpt Date 08/Sep/2006		Well Name/No Bilabri D 2		Section Name/No 12 1/4" pilot hole - 2 #5				Mud System SYN-TEQ (PARA)				
Job# 1	Spud Date 05/Jul/2006			MD 3230.00 m		Progress 0.00 m		Present Activity Miscellaneous				
Operator Peak Petroleum Indust. Limited			Company Rep James Blackmon/Peter Vermeulen			Contractor Dolphin Drilling Ltd		Contractor Rep Stephen Milne /Harvey Ketchion				
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria			Area Offshore		Country/State Nigeria		Rig BULFORD DOLPHIN			
Solids Control Equipment												
Name	#	Mfr		Hours hours	Screen Sizes		Act Volume Lost bbl		Res Volume Lost bbl		Comments	
CENTRIFUGE	1	SWACO		0.0			0.0		0.0			
CENTRIFUGE	2	SWACO		0.0			0.0		0.0			
DESANDER	1	SWACO		0.0			0.0		0.0			
DESILTER	1	SWACO		0.0			0.0		0.0			
MUD CLEANER	1	SWACO		0.0	2 x 210		0.0		0.0			
SHALE SHAKER	1	Brandt		0.0			0.0		0.0			
SHALE SHAKER	1	Derrick Equipments Co		0.0	210,200, 175		0.0		0.0			
SHALE SHAKER	2	Brandt		0.0			0.0		0.0			
SHALE SHAKER	2	Derrick Equipments Co		0.0	200, 2 x 175		0.0		0.0			
SHALE SHAKER	3	Derrick Equipments Co		0.0	210. 2 x 200		0.0		0.0			
SHALE SHAKER	3	Brandt		0.0			0.0		0.0			
				Total Volume Lost		0		0				
Volumes												
Additions bbl				Losses bbl				Total Volumes bbl				
Mud Added	339	Weight Materials		Downhole	Left In Pit		Starting Volume	2274	Riser w/o Pipe	215.7		
Brine		Water		Cased Off	Trip Losses		Daily Additions	340.9	Casing w/o Pipe	709.3		
Base Fluid		Product		1.9	Left In Hole	Injected	Daily Losses	7	Open Hole w/o Pipe	769.0		
Recycled		Other			Discharged	Spill To Environment	Ending Volume	2607.9	String Displacement	82.0		
					SCE	Onshore Disposal	Net Change	333.9	String Capacity	176.3		
					Evaporation	Returned			Total Hole w/ Pipe	1612.1		
					Other Losses	7			Total Active	2074.1		
									Total Reserve	534.0		
IADC Hours												
Stuck Pipe						24						
Primary Currency USD				Secondary Currency				Totals USD				
Daily Product Cost		3204.63		Daily Product Cost		0.00		Primary Product		1568075.39		
Daily Tax		0.00		Daily Tax		0.00		Secondary Product		0.00		
Debit/Credit		0.00		Debit/Credit		0.00		Primary Engineering		61650.00		
Daily Engineering Cost		900.00		Daily Engineering Cost				Secondary Engineering		0.00		
Total Daily Cost		4104.63		Total Daily Cost		0.00		Primary Total		1629725.39		
Total Inventory Value		427332.32		Total Inventory Value		0.00		Secondary Total		0.00		
								Deck Load		326.84 UK ton		
Products and Services												
Product		Units	Start	Transferred In	Received	Returned	Lost	Daily Use	Final	Active Ending Concentrations lb/bbl	Reserve Ending Concentrations lb/bbl	
Bulk												
BARITE - Imported		1000 kg	178						178	22.24	18.17	
Oil Based Product												
CARBO-GEL		25 kg	113					6	107	5.34	6.16	
MIL-LIME		25 kg	60		160				220	8.35	5.37	
OMNI-COTE		55 USgal	7						7	0.17		
OMNI-MUL		55 USgal	14		8				22	3.20	3.04	
OMNI-PLEX		55 USgal	7					1	6	4.33	4.06	
OMNI-TEQ		55 USgal	14						14	2.23	2.59	
PARA-TEQ		1 bbl	646						646			
SA 58		50 lb										
Water Based Product												
CALCIUM CHLORIDE (97%)		50 lb	120									