

ADVANTAGE Daily Drilling Fluids Report - 64



INTEQ

Rpt Date 09/Sep/2006		Well Name/No Bilabri D 2		Section Name/No 12 1/4" pilot hole - 2 #5		Mud System SYN-TEQ (PARA)	
Job# 1		Spud Date 05/Jul/2006		MD 3230.00 m		Progress 0.00 m	
Operator Peak Petroleum Indust. Limited		Company Rep James Blackmon/Peter Vermeulen		Contractor Dolphin Drilling Ltd		Contractor Rep Stephen Milne /Harvey Ketchion	
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria	
						Rig BULFORD DOLPHIN	

Drilling Assembly			Casing			Volumes	Pump Information						
Bit Gauge in	Mfr	Bit Model	OD in	ID in	Depth m	bbl	Model	Liner in	Stroke in	Eff %	Vol/Stk bbl	Stk Rate SPM	Circ Rate USgal/min
12 1/4	HCC	PDC		19 1/2	178.00	Total Hole	Continental Ensco FA-1600	6 1/2	12.00	97.0	0.1194	0	
Drill Collars			Drill Pipe			1612.5	Continental Ensco FA-1600	6 1/2	12.00	97.0	0.1194	0	
OD in	ID in	Length m	OD in	ID in	Length m	Active Pits	Continental Ensco FA-1600	6 1/2	12.00	97.0	0.1194	0	
9 1/2	2.800	18.26	5	4.276	2902.44	462							
8 1/2	2.800	29.09	5	3	166.87	Tot Active							
						2074.5	Circulation Times						
						In Storage	Surface to Bit			min/stks		Total System min/stks	
						522	Bottoms Up			min/stks			

Mud Properties				Max Ann Velocity		Hole Information				
Property	Fluid Spec	1	2	3	AV Riser	ft/min	Standpipe Pressure	0 psi	Water Depth	152.00 m
Sample From		Reserve	Active Pit		AV Casing	ft/min	Hole Flow	USgal/min	Riser Booster Rate	USgal/min
Check Time		10:00	22:00		AV Open Hole	ft/min	Solids Analysis			
MD m		3230.00	3230.00		Vc Open Hole	ft/min	Property	1	2	3
TVD m		2387.74	2387.74		Vc Drill Pipe	ft/min	LGS %	5.60	8.62	
Bit Depth m		3120.00	3117.00		Min Ann Velocity		LGS lb/bbl	51.01	78.54	
Inc deg		76.64	76.64		AV Riser	ft/min	HGS %	7.10	5.52	
Density ppg	10.00-10.50	10.10	10.10		AV Casing	ft/min	HGS lb/bbl	104.53	81.28	
Funnel Visc. sec/quart		66.0	71.0		AV Open Hole	ft/min	Avg Dens Sol sg	3.4947	3.2248	
Test Temp degF		90.0	90.0		Bit Information					
Rheol Temp degF		120.0	120.0		Size	12 1/4 in				
PV cP		16	31		Hours On Bit					
YP lbf/100ft^2		19	28		Bit Number					
10sec Gel lbf/100ft^2		5	13		BHA Number	9	Rheology			
10min Gel lbf/100ft^2		9	24		Depth In	m	600 RPM	51	90	
HTHP Filtrate cc		4.4	3.2		Bit RPM		300 RPM	35	59	
HTHP Cake in/32		2.0	2.0		WOB	klbf	200 RPM	25	49	
HTHP Temp degF		250.0	250.0		Nozzles	7x16	100 RPM	17	33	
HTHP Pressure psi		500	500		Bit Hydraulics		6 RPM	6	14	
Retort Water %		21.0	20.0		TFA	1.3744 in^2	3 RPM	5	12	
Retort Base Fluid %		64.5	64.0		Nozzle Vel	ft/sec				
Retort Solids %		14.5	16.0		Bit Press Loss	psi				
Corrected Solids %		12.7	14.1		HHP / Area	HP/in^2	Hydraulic Analysis			
Oil:Water Ratio		75:25	76:24		HHP	%	Behavior Index (n)			
Alk (Whole Mud-POM) cc/cc		1.60	1.70				Consistency Index (k)			
CI (Whole Mud-Clom) cc/cc		44000	45000				#sec^n/100ft^2			
Ca (Whole Mud-Caom) cc/cc		0	0				ECD @ Bit Depth			
Excess Lime lb/bbl		2.1	2.2				ppg			
Brine Density sg		1.22	1.24		Fluid Comments/ Recommendations					
NaCl % wt		0	0		Received stuck pipe spotting chemicals & other SBM Chemicals from Boat.					
CaCl2 % wt	25-27	25	26							
Elect. Stab.V	295.0	511.0								
Sand %		0.30								
					Drilling Comments					
					Continue attempting to jar & work pipe free. Stuck at 3129m. R/U wireline as per baker instructions. M/U tool, first RIH with free point indicator. P/U & work string with TDS. Applying right & left hand torque @ 18000 ft/lbs. W/L stuck in hole at 2815m. Attempt overpull, no go. Max overpull @ 5000 lbs. Part W/L. POOH with W/L & L/D same.					

BHDF Fluids Rep Peter Waboso / Kunle Olayinka	BHDF Rep Phone 234-803-402-0440	Warehouse Onne	Warehouse Phone 234-84-462609	Coordinator Lawson Ogaree	Daily Cost 900.00 USD	Cumulative Cost 1630625.39 USD	Inventory Value 474409.72 USD	Page 1
--	------------------------------------	-------------------	----------------------------------	------------------------------	--------------------------	-----------------------------------	----------------------------------	--------

Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.

**BAKER
HUGHES**

Rpt Date 09/Sep/2006		Well Name/No Bilabri D 2		Section Name/No 12 1/4" pilot hole - 2 #5		Mud System SYN-TEQ (PARA)				
Job# 1	Spud Date 05/Jul/2006		MD 3230.00 m		Progress 0.00 m		Present Activity Miscellaneous			
Operator Peak Petroleum Indust. Limited		Company Rep James Blackmon/Peter Vermeulen		Contractor Dolphin Drilling Ltd		Contractor Rep Stephen Milne /Harvey Ketchion				
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria				
Rig BULFORD DOLPHIN										
Solids Control Equipment										
Name	#	Mfr	Hours hours	Screen Sizes	Act Volume Lost bbl	Res Volume Lost bbl	Comments			
CENTRIFUGE	1	SWACO	0.0		0.0	0.0				
CENTRIFUGE	2	SWACO	0.0		0.0	0.0				
DESANDER	1	SWACO	0.0		0.0	0.0				
DESILTER	1	SWACO	0.0		0.0	0.0				
MUD CLEANER	1	SWACO	0.0	2 x 210	0.0	0.0				
SHALE SHAKER	1	Brandt	0.0		0.0	0.0				
SHALE SHAKER	1	Derrick Equipments Co	0.0	210,200, 175	0.0	0.0				
SHALE SHAKER	2	Brandt	0.0		0.0	0.0				
SHALE SHAKER	2	Derrick Equipments Co	0.0	200, 2 x 175	0.0	0.0				
SHALE SHAKER	3	Derrick Equipments Co	0.0	210. 2 x 200	0.0	0.0				
SHALE SHAKER	3	Brandt	0.0		0.0	0.0				
				Total Volume Lost	0	0				
Volumes										
Additions bbl		Losses bbl			Total Volumes bbl					
Mud Added	Weight Materials	Downhole	Left In Pit		Starting Volume	2608.1	Riser w/o Pipe 215.7			
Brine	Water	Cased Off	Trip Losses		Daily Additions		Casing w/o Pipe 709.3			
Base Fluid	Product	Left In Hole	Injected		Daily Losses	12	Open Hole w/o Pipe 769.0			
Recycled	Other	Discharged	Spill To Environment		Ending Volume	2596.1	String Displacement 81.6			
		SCE	Onshore Disposal		Net Change	-12.0	String Capacity 175.1			
		Evaporation	Returned				Total Hole w/ Pipe 1612.5			
		Other Losses	12				Total Active 2074.5			
							Total Reserve 522.0			
IADC Hours										
Stuck Pipe				24						
Primary Currency USD		Secondary Currency			Totals USD					
Daily Product Cost	0.00	Daily Product Cost	0.00		Primary Product	1568075.39				
Daily Tax	0.00	Daily Tax	0.00		Secondary Product	0.00				
Debit/Credit	0.00	Debit/Credit	0.00		Primary Engineering	62550.00				
Daily Engineering Cost	900.00	Daily Engineering Cost			Secondary Engineering	0.00				
Total Daily Cost	900.00	Total Daily Cost	0.00		Primary Total	1630625.39				
Total Inventory Value	474409.72	Total Inventory Value	0.00		Secondary Total	0.00				
					Deck Load	338.51 UK ton				
Products and Services										
Product	Units	Start	Transferred In	Received	Returned	Lost	Daily Use	Final	Active Ending Concentrations lb/bbl	Reserve Ending Concentrations lb/bbl
Bulk										
BARITE - Imported	1000 kg	178						178	22.24	18.17
Oil Based Product										
CARBO-GEL	25 kg	107						107	5.34	6.16
MIL-LIME	25 kg	220						220	8.35	5.37
OMNI-COTE	55 USgal	7						7	0.17	
OMNI-MUL	55 USgal	22						22	3.20	3.04
OMNI-PLEX	55 USgal	6		12				18	4.33	4.06
OMNI-TEC	55 USgal	14						14	2.23	2.59
PARA-TEQ	1 bbl	646						646		
SA 58	50 lb									
Water Based Product										
CALCIUM CHLORIDE (97%)	50 lb	120		200				320	11.20	4.15
CAUSTIC SODA	25 kg	17						17	0.03	0.02
POTASSIUM CHLORIDE BRINE	1 bbl	189						189	37.49	27.69
XANTHANGUM D	25 kg	36						36	0.19	0.14
LCM										
CALCIUM CARBONATE - FINE	25 kg	160						160	0.82	0.07
CALCIUM CARBONATE - MED	25 kg	220						220	0.03	0.02
KWIKSEAL - MEDIUM	50 lb	39						39	0.02	0.02
MIL-PLUG FINE	50 lb	84						84		
MIL-SEAL MEDIUM	50 lb	90	</							