

**BAKER
HUGHES**

Rpt Date 10/Sep/2006			Well Name/No Bilabri D 2			Section Name/No 12 1/4" pilot hole - 2 #5			Mud System SYN-TEQ (PARA)										
Job# 1		Spud Date 05/Jul/2006			MD 3230.00 m			Progress 0.00 m			Present Activity Stuck Pipe								
Operator Peak Petroleum Indust. Limited				Company Rep James Blackmon/Peter Vermeulen			Contractor Dolphin Drilling Ltd			Contractor Rep Stephen Milne /Harvey Ketchion									
Field/Lease Bilabri			Blk/Co/Parish OML - 122 / Nigeria				Area Offshore		Country/State Nigeria			Rig BULFORD DOLPHIN							
Drilling Assembly						Casing			Volumes	Pump Information									
Bit Gauge in		Mfr		Bit Model		OD in	ID in	Depth m	bbl	Model		Liner in	Stroke in	Eff %	Vol/Stk bbl	Stk Rate SPM	Circ Rate USgal/min		
12 1/4		HCC		PDC			19 1/2	178.00	Total Hole	Continental Ensco FA-1600		6 1/2	12.00	97.0	0.1194	0			
Drill Collars			Drill Pipe			13 3/8	12.415	1622.00	1613.1	Continental Ensco FA-1600		6 1/2	12.00	97.0	0.1194	0			
OD in	ID in	Length m	OD in	ID in	Length m		12 1/4	3230.00	Active Pits	Continental Ensco FA-1600		6 1/2	12.00	97.0	0.1194	0			
9 1/2	2.800	18.26	5	4.276	2874.44				434										
8 1/2	2.800	29.09	5	3	166.87				Tot Active										
									2047.1	Circulation Times									
									In Storage	Surface to Bit			min/stks		Total System		min/stks		
									500	Bottoms Up			min/stks						
Mud Properties						Max Ann Velocity			Hole Information										
Property		Fluid Spec		1	2	3	AV Riser		ft/min		Standpipe Pressure		0 psi		Water Depth			152.00 m	
Sample From				Reserve		Active Pit	Flow Line	AV Casing		ft/min		Hole Flow		USgal/min		Riser Booster Rate			USgal/min
Check Time				07:30		11:30	21:00	AV Open Hole		ft/min		Solids Analysis							
MD m				3230.00		3230.00	3230.00	Vc Open Hole		ft/min		Property		1	2	3	4		
TVD m				2387.74		2387.74	2387.00	Vc Drill Pipe		ft/min		LGS %		5.57	8.64	8.67			
Bit Depth m				3089.00		3089.00	3089.00	Min Ann Velocity				LGS lb/bbl		50.80	78.77	78.99			
Inc deg				76.64		76.64	76.64	AV Riser		ft/min		HGS %		7.08	5.54	5.57			
Density ppg		10.00-10.50		10.10	10.10	10.10	AV Casing		ft/min		HGS lb/bbl		104.20	81.60	81.93				
Funnel Visc. sec/quart				65.0		72.0	79.0	AV Open Hole		ft/min		Avg Dens Sol sg		3.4951	3.2252	3.2256			
Flow Line Temp degF						138.0	Bit Information												
Test Temp degF				90.0		90.0	104.0	Size		12 1/4 in									
Rheol Temp degF				120.0		120.0	120.0	Hours On Bit											
PV cP				15		32	35	Bit Number											
YP lb/100ft^2				22		26	28	BHA Number		9		Rheology							
10sec Gel lb/100ft^2				6		13	14	Depth In		m		600 RPM		52	90	98			
10min Gel lb/100ft^2				10		23	25	Bit RPM				300 RPM		37	58	63			
HTHP Filtrate cc				4.4		3.4	3.2	WOB		klbf		200 RPM		25	50	51			
HTHP Cake in/32				2.0		2.0	2.0	Nozzles		7x16		100 RPM		17	33	35			
HTHP Temp degF				250.0		250.0	250.0	Bit Hydraulics				6 RPM		7	14	15			
HTHP Pressure psi				500		500	500	TFA		1.3744 in^2		3 RPM		6	12	13			
Retort Water %				21.0		20.0	20.0	Nozzle Vel		ft/sec									
Retort Base Fluid %				64.5		64.0	64.0	Bit Press Loss		psi									
Retort Solids %				14.5		16.0	16.0	HHP / Area		HP/in^2		Hydraulic Analysis							
Corrected Solids %				12.7		14.2	14.2	HHP		%		Behavior Index (n)							
Oil:Water Ratio				75:25		76:24	76:24					Consistency Index (k)							
Alk (Whole Mud-POM) cc/cc				1.50		1.80	1.60					ECD @ Bit Depth							
Cl (Whole Mud-Clom) cc/cc				45000		44000	43000					ECD @ Casing Shoe							
Ca (Whole Mud-Caom) cc/cc				0		0	0	Fluid Comments/ Recommendations											
Excess Lime lb/bbl				1.9		2.3	2.1	Conditioned mud while circulating & monitored wt in/out at 10.1 ppg.											
Brine Density sg				1.23		1.23	1.23												
NaCl % wt				0		0	0												
CaCl2 % wt				25-27		25	26	25											
Elect. Stab.V				292.0		514.0	494.0												
Sand %						0.25	0.20												

**BAKER
HUGHES**

Rpt Date 10/Sep/2006		Well Name/No Bilabri D 2		Section Name/No 12 1/4" pilot hole - 2 #5		Mud System SYN-TEQ (PARA)				
Job# 1	Spud Date 05/Jul/2006		MD 3230.00 m		Progress 0.00 m		Present Activity Stuck Pipe			
Operator Peak Petroleum Indust. Limited		Company Rep James Blackmon/Peter Vermeulen		Contractor Dolphin Drilling Ltd		Contractor Rep Stephen Milne /Harvey Ketchion				
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria				
Rig BULFORD DOLPHIN										
Solids Control Equipment										
Name	#	Mfr	Hours hours	Screen Sizes	Act Volume Lost bbl	Res Volume Lost bbl	Comments			
CENTRIFUGE	1	SWACO	0.0		0.0	0.0				
CENTRIFUGE	2	SWACO	0.0		0.0	0.0				
DESANDER	1	SWACO	0.0		0.0	0.0				
DESILTER	1	SWACO	0.0		0.0	0.0				
MUD CLEANER	1	SWACO	0.0	2 x 210	0.0	0.0				
SHALE SHAKER	1	Brandt	0.0		0.0	0.0				
SHALE SHAKER	1	Derrick Equipments Co	10.0	210,200, 175	3.0	0.0				
SHALE SHAKER	2	Brandt	0.0		0.0	0.0				
SHALE SHAKER	2	Derrick Equipments Co	10.0	200, 2 x 175	3.0	0.0				
SHALE SHAKER	3	Derrick Equipments Co	10.0	210. 2 x 200	3.0	0.0				
SHALE SHAKER	3	Brandt	0.0		0.0	0.0				
				Total Volume Lost	9	0				
Volumes										
Additions bbl		Losses bbl			Total Volumes bbl					
Mud Added	Weight Materials		Downhole	Left In Pit	Starting Volume	2596.5	Riser w/o Pipe 215.7			
Brine	Water		Cased Off	Trip Losses	Daily Additions	4.5	Casing w/o Pipe 709.3			
Base Fluid	Product 4.5		Left In Hole	Injected	Daily Losses	54	Open Hole w/o Pipe 769.0			
Recycled	Other		Discharged	Spill To Environment	Ending Volume	2547.0	String Displacement 81.0			
			SCE 9	Onshore Disposal	Net Change	-49.5	String Capacity 173.5			
			Evaporation 8	Returned			Total Hole w/ Pipe 1613.1			
			Other Losses 32				Total Active 2047.1			
							Total Reserve 500.0			
IADC Hours										
Miscellaneous			14	Rig Repair	7	Tripping	3			
Primary Currency USD		Secondary Currency			Totals USD					
Daily Product Cost	8523.50	Daily Product Cost	0.00	Primary Product	1576598.89					
Daily Tax	0.00	Daily Tax	0.00	Secondary Product	0.00					
Debit/Credit	0.00	Debit/Credit	0.00	Primary Engineering	63450.00					
Daily Engineering Cost	900.00	Daily Engineering Cost		Secondary Engineering	0.00					
Total Daily Cost	9423.50	Total Daily Cost	0.00	Primary Total	1640048.89					
Total Inventory Value	465886.22	Total Inventory Value	0.00	Secondary Total	0.00					
				Deck Load	337.64 UK ton					
Products and Services										
Product	Units	Start	Transferred In	Received	Returned	Lost	Daily Use	Final	Active Ending Concentrations lb/bbl	Reserve Ending Concentrations lb/bbl
Bulk										
BARITE - Imported	1000 kg	178						178	22.15	18.17
Oil Based Product										
CARBO-GEL	25 kg	107					20	87	5.86	6.16
MIL-LIME	25 kg	220						220	8.30	5.37
OMNI-COTE	55 USgal	7						7	0.17	
OMNI-MUL	55 USgal	22						22	3.19	3.04
OMNI-PLEX	55 USgal	18					2	16	4.73	4.06
OMNI-TEC	55 USgal	14						14	2.23	2.59
PARA-TEQ	1 bbl	646						646		
SA 58	50 lb									
Water Based Product										
CALCIUM CHLORIDE (97%)	50 lb	320						320	11.10	4.15
CAUSTIC SODA	25 kg	17						17	0.03	0.02
POTASSIUM CHLORIDE BRINE	1 bbl	189						189	37.31	27.69
XANTHANGUM D	25 kg	36						36	0.19	0.14
LCM										
CALCIUM CARBONATE - FINE	25 kg	160						160	0.81	0.07
CALCIUM CARBONATE - MED	25 kg	220						220	0.03	0.02
KWIKSEAL - MEDIUM	50 lb	39								