

ADVANTAGE Daily Drilling Fluids Report - 27

INTEQ

Rpt Date 03/Aug/2006				Well Name/No Bilabri D 2				Section Name/No 17-1/2" Section #3				Mud System AQUA-DRILL							
Job# 1		Spud Date 05/Jul/2006				MD 1371.00 m				Progress 123.00 m				Present Activity Drilling Formation					
Operator Peak Petroleum Indust. Limited				Company Rep Robert Montgomery/Chris Newton				Contractor Dolphin Drilling Ltd				Contractor Rep Paul Sheppard/Nolan Troy							
Field/Lease Bilabri				Blk/Co/Parish OML - 122 / Nigeria				Area Offshore				Country/State Nigeria				Rig BULFORD DOLPHIN			
Drilling Assembly						Casing			Volumes		Pump Information								
Bit Gauge in		Mfr		Bit Model		OD in	ID in	Depth m	bbl	Model		Liner in	Stroke in	Eff %	Vol/Stk bbl	Stk Rate SPM	Circ Rate USgal/min		
17 1/2		Smith International		S35P			19 1/2	178.00	Total Hole	Continental Ensco FA-1600		7	12.00	94.0	0.1342	50	282		
Drill Collars			Drill Pipe			30	28	269.00	1377	Continental Ensco FA-1600		7	12.00	94.0	0.1342	52	293		
OD in	ID in	Length m	OD in	ID in	Length m	20	19.124	459.00	Active Pits	Continental Ensco FA-1600		7	12.00	94.0	0.1342	0			
9 7/16	3 1/8	8.82	5	4.276	1100.64		17 1/2	1371.00	150										
9 1/2	2 7/8	8.64	5	3	167.00				Tot Active										
8	2 7/8	45.33							1527	Circulation Times									
8	2 7/8	9.17							In Storage	Surface to Bit		5.2 min/534stks		Total System		111.5 min/11376stks			
									859	Bottoms Up		95.3 min/9724stks							
Mud Properties								Max Ann Velocity			Hole Information								
Property		1	2	3	4	AV Riser		39.67 ft/min		Standpipe Pressure		1280 psi		Water Depth			152.00 m		
Sample From		Active Pit	Flow Line	Flow Line	Active Pit	AV Casing		41.37 ft/min		Hole Flow		575 USgal/min		Riser Booster Rate				USgal/min	
Check Time		23:55	09:55	17:45	22:15	AV Open Hole		3233.11 ft/min		Solids Analysis									
MD m		1247.00	1257.00	1341.00	1371.00	Vc Open Hole		247.85 ft/min		Property		1	2	3	4				
TVD m		1240.00	1257.00	1292.94	1370.85	Vc Drill Pipe		221.15 ft/min		LGS %		3.19	2.28	2.41	3.12				
Bit Depth m		1247.00	1257.00	1341.00	1371.00	Min Ann Velocity				LGS lb/bbl		29.09	20.75	22.00	28.47				
Inc deg		1.16		1.03	0.81	AV Riser		39.67 ft/min		HGS %		0.00	0.00	0.00	0.00				
Density ppg		9.20	9.10	9.10	9.20	AV Casing		41.37 ft/min		HGS lb/bbl		0.00	0.00	0.00	0.00				
Funnel Visc. sec/quart		53.0	51.0	46.0	44.0	AV Open Hole		50.11 ft/min		Bentonite %		0.00	0.00	0.00	0.00				
Circ BHTdegF				102.4	102.4	Bit Information				Bentonite lb/bbl		0.00	0.00	0.00	0.00				
Flow Line Temp degF		90.0	91.0	93.0	95.0	Size		17 1/2 in		Drill Sol %		3.19	2.28	2.41	3.12				
Test Temp degF		80.0	85.0	85.0	85.0	Hours On Bit		29.09		Drill Sol lb/bbl		29.09	20.75	22.00	28.47				
Rheol Temp degF		110.0	110.0	110.0	110.0	Bit Number		2		Avg Dens Sol sg		2.5924	2.7902	2.7913	2.5880				
PV cP		15	14	12	14	BHA Number		1		Rheology									
YP lbf/100ft^2		22	20	19	18	Depth In		459.00 m		600 RPM		52	48	43	46				
10sec Gel lbf/100ft^2		6	5	5	5	Bit RPM				300 RPM		37	34	31	32				
10min Gel lbf/100ft^2		8	7	6	7	WOB		klbf		200 RPM		26	25	23	23				
API Filtrate cc		5.4	5.8	5.4	5.4	Nozzles		28:3x22		100 RPM		20	19	17	17				
API Cake in/32		2.0	2.0	2.0	2.0	Bit Hydraulics				6 RPM		7	6	5	5				
pH		8.8	9.2	9	9	TFA		1.7150 in^2		3 RPM		5	4	4	4				
Pm		0.2	0.3	0.3	0.2	Nozzle Vel		107.6 ft/sec											
PF		0.1	0.1	0.1	0.1	Bit Press Loss		95 psi											
MF		0.4	0.5	0.5	0.4	HHP / Area		0.13 HP/in^2		Hydraulic Analysis									
Excess Lime lb/bbl		0.0	0.1	0.0	0.0	HHP		10.1 %		Behavior Index (n)						0.413			
Hardness mg/l		380.0	420.0	380.0	400.0					Consistency Index (k)						2.178 #sec^n/100ft^2			
Chlorides mg/l		52000	54000	52000	53000					ECD @ Bit Depth						10.13 ppg			
K mg/l		31256	32849	33826	33741					ECD @ Casing Shoe						9.23 ppg			
NaCl mg/l		39197	40121	35365	37141	Fluid Comments/ Recommendations													
KCl mg/l		59596	62633	64496	64334	Treated active system with KCl sxs to replenish depleting conc as supply boat arrived with same. RIH to btm & circ to bring MW down to 9.2 ppg while utilizing the centrifuge & 175 mesh screens on all shakers. Screened down to 110s prior to commencing drilling. Swaped active pit from pit 2 to pit 3 due to sand settling in pit 2. Dumped & celaned out pit 2. Slightly cut down rheology to enhance handling of more flow by shakers. Dump sand traps & gumbo box at intervals with centrifuge continuously on stream.													
MBT lb/bbl		12.5	12.5	11.0	11.5														
Retort Water %		94.0	95.0	95.0	94.0														
Sand %		0.60	0.50	0.75	0.80														
Retort Solids %		6.0	5.0	5.0	6.0														
Corrected Solids %		3.0	1.8	1.9	2.9														

**BAKER
HUGHES**

Rpt Date 03/Aug/2006		Well Name/No Bilabri D 2		Section Name/No 17-1/2" Section #3		Mud System AQUA-DRILL					
Job# 1	Spud Date 05/Jul/2006		MD 1371.00 m		Progress 123.00 m		Present Activity Drilling Formation				
Operator Peak Petroleum Indust. Limited		Company Rep Robert Montgomery/Chris Newton		Contractor Dolphin Drilling Ltd		Contractor Rep Paul Sheppard/Nolan Troy					
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria					
Rig BULFORD DOLPHIN											
Solids Control Equipment											
Name	#	Mfr	Hours hours	Screen Sizes	Act Volume Lost bbl	Res Volume Lost bbl	Comments				
CENTRIFUGE	1	SWACO	0.0		40.0	0.0					
CENTRIFUGE	2	SWACO	0.0		0.0	0.0					
DESANDER	1	SWACO	0.0		0.0	0.0					
DESILTER	1	SWACO	0.0		0.0	0.0					
MUD CLEANER	1	SWACO	0.0	3 x 210	80.0	0.0					
SHALE SHAKER	1	Brandt	0.0		0.0	0.0					
SHALE SHAKER	1	Derrick Equipments Co	0.0	3 x 110	80.0	0.0					
SHALE SHAKER	2	Brandt	0.0		0.0	0.0					
SHALE SHAKER	2	Derrick Equipments Co	0.0	3 x110	0.0	0.0					
SHALE SHAKER	3	Derrick Equipments Co	0.0	3 x 110	80.0	0.0					
SHALE SHAKER	3	Brandt	0.0		0.0	0.0					
				Total Volume Lost	280	0					
Volumes											
Additions bbl			Losses bbl			Total Volumes bbl					
Mud Added	Weight Materials		Downhole	100	Left In Pit		Starting Volume	2616.5	Riser w/o Pipe	213.3	
Brine	Water	350	Cased Off		Trip Losses	20	Daily Additions	419.7	Casing w/o Pipe	329.9	
Base Fluid	Product	69.7	Left In Hole		Injected		Daily Losses	651	Open Hole w/o Pipe	890.2	
Recycled	Other		Discharged	190	Spill To Environment		Ending Volume	2385.2	String Displacement	56.3	
			SCE	280	Onshore Disposal		Net Change	-231.3	String Capacity	71.7	
			Evaporation		Returned				Total Hole w/ Pipe	1377.0	
			Other Losses	61					Total Active	1527.0	
									Total Reserve	859.0	
IADC Hours											
Tripping		3	Circulate		6	Rig Repair		3	Drilling Formation		10
Miscellaneous		2									
BHDF Fluids Rep		BHDF Rep Phone	Warehouse	Warehouse Phone	Coordinator	Daily Cost	Cumulative Cost	Inventory Value	Page 2		
Waboso Peter/Ayo Okomayin		234-803-402-0440	Onne	234-84-462609	Lawson Ogaree	27034.24 USD	472433.38 USD	291975.39 USD			
Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.											

**BAKER
HUGHES**

Rpt Date 03/Aug/2006		Well Name/No Bilabri D 2		Section Name/No 17-1/2" Section #3			Mud System AQUA-DRILL			
Job# 1	Spud Date 05/Jul/2006		MD 1371.00 m	Progress 123.00 m		Present Activity Drilling Formation				
Operator Peak Petroleum Indust. Limited		Company Rep Robert Montgomery/Chris Newton		Contractor Dolphin Drilling Ltd		Contractor Rep Paul Sheppard/Nolan Troy				
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria		Rig BULFORD DOLPHIN		
Primary Currency USD			Secondary Currency			Totals USD				
Daily Product Cost		26134.24	Daily Product Cost		0.00	Primary Product		443183.38		
Daily Tax		0.00	Daily Tax		0.00	Secondary Product		0.00		
Debit/Credit		0.00	Debit/Credit		0.00	Primary Engineering		29250.00		
Daily Engineering Cost		900.00	Daily Engineering Cost			Secondary Engineering		0.00		
Total Daily Cost		27034.24	Total Daily Cost		0.00	Primary Total		472433.38		
Total Inventory Value		291975.39	Total Inventory Value		0.00	Secondary Total		0.00		
						Deck Load		367.11	UK ton	
Products and Services										
Product	Units	Start	Transferred In	Received	Returned	Lost	Daily Use	Final	Active Ending Concentrations lb/bbl	Reserve Ending Concentrations lb/bbl
Bulk										
BARITE - Imported	1000 kg	258						258	3.82	1.53
Water Based Product										
AQUA-COL D	55 USgal	13					2	11		
CALCIUM CHLORIDE (97%)	50 lb	2						2		
CAUSTIC SODA	25 kg	48					8	40	0.22	0.34
CITRIC ACID MONOHYDRATE	25 kg	6						6		
DRISPAC LV	25 kg	91					16	75	0.35	0.96
LD-8	55 USgal								0.11	
LIQUID NEWDRILL PLUS	5 USgal	22						22		
MIL-PAC R	25 kg	85					5	80	0.98	0.79
MIL-PAC LV	25 kg	74					5	69	0.41	0.48
NEW-DRILL PLUS	55 lb	115		80			13	182	1.49	1.64
POTASSIUM CHLORIDE	25 kg	280		880			480	680	11.33	17.37
POTASSIUM CHLORIDE BRINE	1 bbl	384						384	123.00	37.83
PROTECTOMAGIC M	25 kg	73						73	0.10	
SODA ASH	25 kg	69		40			25	84	0.45	1.36
XANTHANGUM D	25 kg	80					7	73	1.20	1.09
XCIDE 102	55 USgal	1						1	0.11	0.04
LCM										
CALCIUM CARBONATE - FINE	25 kg	40						40	0.87	0.04
CALCIUM CARBONATE - MED	25 kg	60						60	0.87	0.99
KWIKSEAL - MEDIUM	50 lb	40						40	0.28	0.90
MIL-PLUG FINE	50 lb	84						84		
MIL-SEAL MEDIUM	50 lb	90						90		
SOLUFLAKE F	50 lb	78						78	0.01	
Other										
SOLTEX	25 kg	30					30		1.15	1.77
BHDF Fluids Rep		BHDF Rep Phone	Warehouse	Warehouse Phone	Coordinator	Daily Cost	Cumulative Cost	Inventory Value	Page 3	
Waboso Peter/Ayo Okomayin		234-803-402-0440	Onne	234-84-462609	Lawson Ogaree	27034.24 USD	472433.38 USD	291975.39 USD		
Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.										