

ADVANTAGE Daily Drilling Fluids Report - 31



INTEQ

Rpt Date 07/Aug/2006		Well Name/No Bilabri D 2		Section Name/No 17-1/2" Section #3		Mud System AQUA-DRILL	
Job# 1		Spud Date 05/Jul/2006		MD 1636.00 m		Progress 0.00 m	
Operator Peak Petroleum Indust. Limited		Company Rep Robert Montgomery/Chris Newton		Contractor Dolphin Drilling Ltd		Contractor Rep Paul Sheppard/Nolan Troy	
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria	
						Rig BULFORD DOLPHIN	

Drilling Assembly						Casing		Volumes	Pump Information															
Bit Gauge in		Mfr		Bit Model		OD in	ID in	Depth m	bbl	Model		Liner in	Stroke in	Eff %	Vol/Stk bbl	Stk Rate SPM	Circ Rate USgal/min							
0							19 1/2	178.00	Total Hole	Continental Ensco FA-1600		7	12.00	94.0	0.1342	0								
							28	269.00	1574.4	Continental Ensco FA-1600		7	12.00	94.0	0.1342	0								
OD in	ID in	Length m	OD in	ID in	Length m	20	19.124	459.00	Active Pits	Continental Ensco FA-1600		7	12.00	94.0	0.1342	0								
							17 1/2	1636.00	322															
									Tot Active															
									1896.4															
									In Storage															
									358															
									Circulation Times															
									Surface to Bit				min/stks				Total System				min/stks			
									Bottoms Up				min/stks											

Mud Properties					Max Ann Velocity		Hole Information					
Property	Fluid Spec	1	2	3	AV Riser	ft/min	Standpipe Pressure	0 psi	Water Depth			
Sample From		Active Pit	Active Pit	Active Pit	AV Casing	ft/min	Hole Flow	USgal/min	Riser Booster Rate			
Check Time		10:30	14:18	22:30	AV Open Hole	ft/min	Solids Analysis					
MD m		1636.00	1636.00	1636.00	Vc Open Hole	ft/min	Property	1	2	3	4	
TVD m		1636.00	1636.00	1636.00	Vc Drill Pipe	ft/min	LGS %	1.69	2.51	2.47		
Bit Depth m		200.00	613.70	1394.60	Min Ann Velocity		LGS lb/bbl	15.36	22.87	22.55		
Inc deg		1.39	1.39	1.39	AV Riser	ft/min	HGS %	0.65	0.00	0.00		
Density ppg		9.30	9.20	9.20	AV Casing	ft/min	HGS lb/bbl	9.61	0.00	0.00		
Funnel Visc. sec/quart		43.0	44.0	44.0	AV Open Hole	ft/min	Bentonite %	1.28	0.00	0.00		
Test Temp degF		80.0	85.0	85.0	Bit Information		Bentonite lb/bbl	11.67	0.00	0.00		
Rheol Temp degF		120.0	120.0	120.0	Size		Drill Sol %	0.40	2.51	2.47		
PV cP		12	11	10	Hours On Bit		Drill Sol lb/bbl	3.69	22.87	22.55		
YP lbf/100ft^2		18	17	18	Bit Number		Avg Dens Sol sg	3.0467	3.6855	3.7066		
10sec Gel lbf/100ft^2		5	4	4	BHA Number		Rheology					
10min Gel lbf/100ft^2		6	5	6	Depth In		600 RPM	42	39	38		
API Filtrate cc		5.6	5.4	5.3	Bit RPM		300 RPM	30	28	28		
API Cake in/32		2.0	2.0	2.0	WOB		200 RPM	23	22	21		
pH		8.8	8.8	9	Nozzles		100 RPM	17	14	14		
Pm		0.24	0.28	0.21	Bit Hydraulics		6 RPM	5	4	4		
PF		0.06	0.05	0.10	TFA		3 RPM	4	3	3		
MF		0.42	0.60	0.63	Nozzle Vel	ft/sec						
Excess Lime lb/bbl		0.0	0.1	0.0	Bit Press Loss	psi						
Hardness mg/l		380.0	380.0	420.0	HHP / Area	HP/in^2	Hydraulic Analysis					
Chlorides mg/l		62500	62000	62500	HHP	%	Behavior Index (n)					
K mg/l		33124	32540	32840			Consistency Index (k)					
NaCl mg/l		53736	53782	54160			ECD @ Bit Depth					
KCl mg/l		63158	62044	62616			ECD @ Casing Shoe					
MBT lb/bbl		12.5	12.5	12.5	Fluid Comments/ Recommendations							
Retort Water %		94.0	95.0	95.0	Centrifuged active system (active pit & sand traps) while running casing. Recovered some mud from the solid control tank to pit and dumped the remaining volume due to VDL requirements for csg run operation. Dumped Pits #1, #3 and slug pit and cleaning same in readiness for cementing job.							
Sand %		0.75	0.40	0.35								
Retort Solids %		6.0	5.0	5.0								
Corrected Solids %		2.3	1.3	1.3								
					Drilling Comments							
					Laid out wear bushing and running tool. Rigged up to run 13-3/8" casing. M/U and RIH csg shoe, intermediate and float joints. Tested shoe & float . P/U and RIH 13-3/8 " casing while filling each joint . Continue to run csg t/1441m, filling every 5 jnts. 500k up, 480k down. R/D csg equipment & R/U to run 5" DP.							

BHDF Fluids Rep	BHDF Rep Phone	Warehouse	Warehouse Phone	Coordinator	Daily Cost	Cumulative Cost	Inventory Value	Page 1
Waboso Peter/Ayo Okomayin	234-803-402-0440	Onne	234-84-462609	Lawson Ogaree	900.00 USD	578737.66 USD	242628.11 USD	

Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.

ADVANTAGE Daily Drilling Fluids Report - 31

INTEQ

Rpt Date 07/Aug/2006		Well Name/No Bilabri D 2		Section Name/No 17-1/2" Section #3		Mud System AQUA-DRILL	
Job# 1	Spud Date 05/Jul/2006		MD 1636.00 m		Progress 0.00 m		Present Activity Run Casing
Operator Peak Petroleum Indust. Limited		Company Rep Robert Montgomery/Chris Newton		Contractor Dolphin Drilling Ltd		Contractor Rep Paul Sheppard/Nolan Troy	
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria	
						Rig BULFORD DOLPHIN	

Solids Control Equipment							
Name	#	Mfr	Hours hours	Screen Sizes	Act Volume Lost bbl	Res Volume Lost bbl	Comments
CENTRIFUGE	1	SWACO	0.0		0.0	0.0	
CENTRIFUGE	2	SWACO	0.0		0.0	0.0	
DESANDER	1	SWACO	0.0		0.0	0.0	
DESILTER	1	SWACO	0.0		0.0	0.0	
MUD CLEANER	1	SWACO	0.0	2 x 210	0.0	0.0	
SHALE SHAKER	1	Brandt	0.0		0.0	0.0	
SHALE SHAKER	1	Derrick Equipments Co	0.0		0.0	0.0	
SHALE SHAKER	2	Brandt	0.0		0.0	0.0	
SHALE SHAKER	2	Derrick Equipments Co	0.0		0.0	0.0	
SHALE SHAKER	3	Derrick Equipments Co	0.0		0.0	0.0	
SHALE SHAKER	3	Brandt	0.0		0.0	0.0	
Total Volume Lost					0	0	

Volumes							
Additions bbl		Losses bbl		Total Volumes bbl			
Mud Added	Weight Materials	Downhole	Left In Pit	Starting Volume	2616	Riser w/o Pipe	213.3
Brine	Water	Cased Off	Trip Losses	Daily Additions		Casing w/o Pipe	329.9
Base Fluid	Product	Left In Hole	Injected	Daily Losses	361	Open Hole w/o Pipe	1148.8
Recycled	Other	Discharged	361	Spill To Environment	Ending Volume	2255.0	String Displacement
		SCE		Onshore Disposal	Net Change	-361.0	String Capacity
		Evaporation		Returned			Total Hole w/ Pipe
		Other Losses					Total Active
							Total Reserve
							358.0

IADC Hours							
Rig Up and Tear Down				3.5	Run Casing		20.5

BHDF Fluids Rep		BHDF Rep Phone		Warehouse	Warehouse Phone	Coordinator	Daily Cost	Cumulative Cost	Inventory Value	Page 2
Waboso Peter/Ayo Okomayin		234-803-402-0440		Onne	234-84-462609	Lawson Ogaree	900.00 USD	578737.66 USD	242628.11 USD	

Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.

**BAKER
HUGHES**

Rpt Date 07/Aug/2006		Well Name/No Bilabri D 2		Section Name/No 17-1/2" Section #3			Mud System AQUA-DRILL										
Job# 1	Spud Date 05/Jul/2006		MD 1636.00 m		Progress 0.00 m		Present Activity Run Casing										
Operator Peak Petroleum Indust. Limited		Company Rep Robert Montgomery/Chris Newton		Contractor Dolphin Drilling Ltd		Contractor Rep Paul Sheppard/Nolan Troy											
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria		Rig BULFORD DOLPHIN									
Primary Currency USD			Secondary Currency			Totals USD											
Daily Product Cost		0.00		Daily Product Cost		0.00		Primary Product 545887.66									
Daily Tax		0.00		Daily Tax		0.00		Secondary Product 0.00									
Debit/Credit		0.00		Debit/Credit		0.00		Primary Engineering 32850.00									
Daily Engineering Cost		900.00		Daily Engineering Cost				Secondary Engineering 0.00									
Total Daily Cost		900.00		Total Daily Cost		0.00		Primary Total 578737.66									
Total Inventory Value		242628.11		Total Inventory Value		0.00		Secondary Total 0.00									
								Deck Load 323.27 UK ton									
Products and Services																	
Product	Units	Start	Transferred In	Received	Returned	Lost	Daily Use	Final	Active Ending Concentrations lb/bbl	Reserve Ending Concentrations lb/bbl							
Bulk																	
BARITE - Imported	1000 kg	258						258	1.77	0.72							
Oil Based Product																	
MIL-LIME	25 kg	80						80									
Water Based Product																	
AQUA-COL D	55 USgal																
CALCIUM CHLORIDE (97%)	50 lb	2						2									
CAUSTIC SODA	25 kg	17						17	0.52	0.31							
CITRIC ACID MONOHYDRATE	25 kg	6						6									
DRISPAC LV	25 kg	7						7	1.00	1.66							
MIL-PAC R	25 kg	127						127	0.78	0.76							
MIL-PAC LV	25 kg	55						55	0.43	0.40							
NEW-DRILL PLUS	55 lb	115						115	1.75	1.78							
POTASSIUM CHLORIDE	25 kg	160						160	14.94	15.30							
POTASSIUM CHLORIDE BRINE	1 bbl	244						244	85.49	105.43							
PROTECTOMAGIC M	25 kg	68						68	0.05	0.18							
SODA ASH	25 kg								1.32	2.27							
XANTHANGUM D	25 kg	68						68	0.86	0.53							
XCIDE 102	55 USgal								0.08	0.30							
LCM																	
CALCIUM CARBONATE - FINE	25 kg	40						40	0.28	0.09							
CALCIUM CARBONATE - MED	25 kg	60						60	0.67	0.33							
KWIKSEAL - MEDIUM	50 lb	39						39	0.45	0.25							
MIL-PLUG FINE	50 lb	84						84									
MIL-SEAL MEDIUM	50 lb	90						90									
SOLUFLAKE F	50 lb	78						78									
Other																	
SOLTEX	25 kg								1.97	1.85							
BHDF Fluids Rep		BHDF Rep Phone		Warehouse		Warehouse Phone		Coordinator		Daily Cost		Cumulative Cost		Inventory Value		Page 3	
Waboso Peter/Ayo Okomayin		234-803-402-0440		Onne		234-84-462609		Lawson Ogaree		900.00 USD		578737.66 USD		242628.11 USD			
Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.																	