

ADVANTAGE Daily Drilling Fluids Report - 36



INTEQ

Rpt Date 12/Aug/2006		Well Name/No Bilabri D 2		Section Name/No 17-1/2" Section #3		Mud System AQUA-DRILL	
Job# 1		Spud Date 05/Jul/2006		MD 1639.00 m		Progress 3.00 m	
Operator Peak Petroleum Indust. Limited		Company Rep James Blackmon/Chris Newton		Contractor Dolphin Drilling Ltd		Contractor Rep Paul Sheppard/Nolan Troy	
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria	
						Rig BULFORD DOLPHIN	

Drilling Assembly			Casing			Volumes	Pump Information							
Bit Gauge in	Mfr	Bit Model	OD in	ID in	Depth m	bbl	Model	Liner in	Stroke in	Eff %	Vol/Stk bbl	Stk Rate SPM	Circ Rate USgal/min	
12 1/4	HCC	PDC		19 1/2	178.00	Total Hole	Continental Ensco FA-1600	7	12.00	94.0	0.1342	0		
Drill Collars			Drill Pipe			1070.5	Continental Ensco FA-1600	7	12.00	94.0	0.1342	0		
OD in	ID in	Length m	OD in	ID in	Length m	Active Pits	Continental Ensco FA-1600	7	12.00	94.0	0.1342	0		
			5	4.276	1336.44	76								
			5	3	36.53									
			5	3	176.34	Tot Active								
			8 1/2	3	9.34	1146.5								
						In Storage	Circulation Times							
						33	Surface to Bit	min/stks					Total System	min/stks
							Bottoms Up	min/stks						

Mud Properties				Max Ann Velocity		Hole Information				
Property	Fluid Spec	1	2	3	AV Riser	ft/min	Standpipe Pressure	0 psi	Water Depth	152.00 m
Sample From		Active Pit	Active Pit		AV Casing	ft/min	Hole Flow	USgal/min	Riser Booster Rate	USgal/min
Check Time		13:30	23:30		AV Open Hole	ft/min	Solids Analysis			
MD m		1639.00	1639.00		Vc Open Hole	ft/min	Property	1	2	3
TVD m		1639.00	16391.00		Vc Drill Pipe	ft/min	LGS %	2.38	2.41	
Bit Depth m		1228.00	1597.00		Min Ann Velocity		LGS lb/bbl	21.69	22.00	
Inc deg		1.39	1.39		AV Riser	ft/min	HGS %	0.00	0.00	
Density ppg		9.10	9.10		AV Casing	ft/min	HGS lb/bbl	0.00	0.00	
Funnel Visc. sec/quart		35.0	36.0		AV Open Hole	ft/min	Bentonite %	0.00	0.00	
Test Temp degF		80.0	80.0		Bit Information		Bentonite lb/bbl	0.00	0.00	
Rheol Temp degF		120.0	120.0		Size	12 1/4 in	Drill Sol %	2.38	2.41	
PV cP		11	11		Hours On Bit		Drill Sol lb/bbl	21.69	22.00	
YP lbf/100ft^2		15	13		Bit Number		Avg Dens Sol sg	2.7910	2.7913	
10sec Gel lbf/100ft^2		5	4		BHA Number	4	Rheology			
10min Gel lbf/100ft^2		6	5		Depth In	1636.00 m	600 RPM	37	35	
API Filtrate cc		6.4	6.2		Bit RPM		300 RPM	26	24	
API Cake in/32		2.0	2.0		WOB	klbf	200 RPM	20	18	
pH		9.2	9		Nozzles	7x16	100 RPM	15	14	
Pm		0.24	0.20		Bit Hydraulics		6 RPM	5	4	
PF		0.04	0.03		TFA	1.3744 in^2	3 RPM	4	3	
MF		0.66	0.62		Nozzle Vel	ft/sec	Hydraulic Analysis			
Excess Lime lb/bbl		0.1	0.0		Bit Press Loss	psi	Behavior Index (n)			
Hardness mg/l		680.0	740.0		HHP / Area	HP/in^2	Consistency Index (k)			
Chlorides mg/l		52500	52000		HHP	%	#sec^n/100ft^2			
K mg/l		22841	22148				ECD @ Bit Depth			
NaCl mg/l		52569	52777				ppg			
KCl mg/l		43551	42230				ECD @ Casing Shoe			
MBT lb/bbl		9.0	9.0		Fluid Comments/ Recommendations					
Retort Water %		95.0	95.0		Transferred some mud in pit #1 to slug pit for filling pipes on trip. Dumped rest of pit 1 & cleaned out same. Took on 530 bbls of SBM from MV-Crusader. Received SBM chemicals from Clara-D and backloaded Water Base chemicals & empty containers on the Crusader.					
Sand %		0.40	0.40							
Retort Solids %		5.0	5.0							
Corrected Solids %		1.9	1.9							
					Drilling Comments					
					M/U 12-1/4" Bit & RIH with 12-1/4" Autotrack BHA. Hook up BHI ABPU system to standpipe manifold. Test Autotrack/MWD. Autotrack manifold failure. L/O same & continue test. . Max GPM 800, max psi 1650. Load radioactive sources in MWD/LWD. Cont RIH w/Jar & DP t/1585m. Service TDS & clean surface lines & mud pits while take on SBM. Cont clean/flush lines while waiting on arrival of OBM.					

BHDF Fluids Rep	BHDF Rep Phone	Warehouse	Warehouse Phone	Coordinator	Daily Cost	Cumulative Cost	Inventory Value	Page 1
Waboso Peter/ Kunle Olayinka	234-803-402-0440	Onne	234-84-462609	Lawson Ogaree	900.00 USD	588322.25 USD	258516.62 USD	

Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.

**BAKER
HUGHES**

Rpt Date 12/Aug/2006		Well Name/No Bilabri D 2		Section Name/No 17-1/2" Section #3			Mud System AQUA-DRILL	
Job# 1	Spud Date 05/Jul/2006		MD 1639.00 m		Progress 3.00 m		Present Activity Miscellaneous	
Operator Peak Petroleum Indust. Limited		Company Rep James Blackmon/Chris Newton			Contractor Dolphin Drilling Ltd		Contractor Rep Paul Sheppard/Nolan Troy	
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria			Area Offshore		Country/State Nigeria	
Rig BULFORD DOLPHIN								

Name	#	Mfr	Hours hours	Screen Sizes	Act Volume Lost bbl	Res Volume Lost bbl	Comments
CENTRIFUGE	1	SWACO	0.0		0.0	0.0	
CENTRIFUGE	2	SWACO	0.0		0.0	0.0	
DESANDER	1	SWACO	0.0		0.0	0.0	
DESILTER	1	SWACO	0.0		0.0	0.0	
MUD CLEANER	1	SWACO	0.0	2 x 210	0.0	0.0	
SHALE SHAKER	1	Brandt	0.0		0.0	0.0	
SHALE SHAKER	1	Derrick Equipments Co	0.0	3 x 110	0.0	0.0	
SHALE SHAKER	2	Brandt	0.0		0.0	0.0	
SHALE SHAKER	2	Derrick Equipments Co	0.0	3 x 110	0.0	0.0	
SHALE SHAKER	3	Derrick Equipments Co	0.0	3 x 110	0.0	0.0	
SHALE SHAKER	3	Brandt	0.0		0.0	0.0	
				Total Volume Lost	0	0	

Additions bbl			Losses bbl			Total Volumes bbl				
Mud Added	Weight Materials		Downhole		Left In Pit		Starting Volume	1283.2	Riser w/o Pipe	213.3
Brine	Water		Cased Off		Trip Losses	20	Daily Additions		Casing w/o Pipe	901.2
Base Fluid	Product		Left In Hole		Injected		Daily Losses	104	Open Hole w/o Pipe	6.7
Recycled	Other		Discharged		Spill To Environment		Ending Volume	1179.2	String Displacement	50.7
			SCE		Onshore Disposal		Net Change	-104.0	String Capacity	87.5
			Evaporation		Returned				Total Hole w/ Pipe	1070.5
			Other Losses	84					Total Active	1146.5
									Total Reserve	33.0

TRIP'S HOURS							
Tripping	16	Miscellaneous	8				

Daily Product Cost	0.00	Daily Product Cost	0.00	Primary Product	550972.25
Daily Tax	0.00	Daily Tax	0.00	Secondary Product	0.00
Debit/Credit	0.00	Debit/Credit	0.00	Primary Engineering	37350.00
Daily Engineering Cost	900.00	Daily Engineering Cost		Secondary Engineering	0.00
Total Daily Cost	900.00	Total Daily Cost	0.00	Primary Total	588322.25
Total Inventory Value	258516.62	Total Inventory Value	0.00	Secondary Total	0.00
				Deck Load	326.63 UK ton

Products and Services										
Product	Units	Start	Transferred In	Received	Returned	Lost	Daily Use	Final	Active Ending Concentrations lb/bbl	Reserve Ending Concentrations lb/bbl
Bulk										
BARITE - Imported	1000 kg	258						258	1.25	0.16
Oil Based Product										
CARBO-GEL	25 kg			120				120		
MIL-LIME	25 kg	80		240				320		
OMNI-COTE	55 USgal			8				8		
Water Based Product										
CALCIUM CHLORIDE (97%)	50 lb	2		320				322		
CAUSTIC SODA	25 kg	17						17	0.39	0.07
MIL-PAC R	25 kg	90			90				0.66	0.17
MIL-PAC LV	25 kg	55			55				0.36	0.09
NEW-DRILL PLUS	55 lb	115			115				1.49	0.40
POTASSIUM CHLORIDE	25 kg	160			160				12.76	3.44
POTASSIUM CHLORIDE BRINE	1 bbl	189						189	77.66	100.25
PROTECTOMAGIC M	25 kg	68			68				0.07	0.04
XANTHANGUM D	25 kg	66			26			40	0.65	0.51
LCM										
CALCIUM CARBONATE - FINE	25 kg	40		80				120	0.19	0.02
CALCIUM CARBONATE - MED	25 kg	60		160				220	0.48	0.07
KWIKSEAL - MEDIUM	50 lb	39						39	0.34	0.06
MIL-PLUG FINE	50 lb	84						84		
MIL-SEAL MEDIUM	50 lb	90						90		
SOLUFLAKE F	50 lb	78		80				158		
SOLUFLAKE M	50 lb			80				80		