

**BAKER
HUGHES**

Rpt Date 17/Aug/2006			Well Name/No Bilabri D 2			Section Name/No 12.25" pilot section #4			Mud System SYN-TEQ (PARA)										
Job# 1		Spud Date 05/Jul/2006			MD 1840.00 m			Progress 172.00 m			Present Activity Drilling Formation								
Operator Peak Petroleum Indust. Limited				Company Rep James Blackmon/Peter Vermeulen				Contractor Dolphin Drilling Ltd			Contractor Rep Paul Sheppard/Terry Nanidis.								
Field/Lease Bilabri			Blk/Co/Parish OML - 122 / Nigeria				Area Offshore		Country/State Nigeria			Rig BULFORD DOLPHIN							
Drilling Assembly						Casing			Volumes	Pump Information									
Bit Gauge in		Mfr		Bit Model		OD in	ID in	Depth m	bbl	Model		Liner in	Stroke in	Eff %	Vol/Stk bbl	Stk Rate SPM	Circ Rate USgal/min		
12 1/4		HCC		PDC			19 1/2	178.00	Total Hole	Continental Ensco FA-1600		6 1/2	12.00	97.0	0.1194	84	421		
Drill Collars			Drill Pipe			13 3/8	12.415	1622.00	973.9	Continental Ensco FA-1600		6 1/2	12.00	97.0	0.1194	84	421		
OD in	ID in	Length m	OD in	ID in	Length m		12 1/4	1840.00	Active Pits	Continental Ensco FA-1600		6 1/2	12.00	97.0	0.1194	0			
9 1/2	3	17.66	5	4.276	1580.10				411										
8 1/2	2.800	29.09	5	3	212.81				Tot Active										
									1384.9										
									In Storage	Surface to Bit		5.0 min/832stks			Total System		69.0 min/11596stks		
									706	Bottoms Up		43.6 min/7322stks							
Mud Properties						Max Ann Velocity			Hole Information										
Property		Fluid Spec		1	2	3	AV Riser		58.14 ft/min	Standpipe Pressure		3320 psi		Water Depth				152.00 m	
Sample From				Active Pit	Flow Line	Active Pit	AV Casing		159.95 ft/min	Hole Flow		843 USgal/min		Riser Booster Rate				USgal/min	
Check Time				10:00	14:00	23:00	AV Open Hole		345.33 ft/min	Solids Analysis									
MD m				1768.00	1798.00	1840.00	Vc Open Hole		430.46 ft/min	Property	1	2	3	4					
TVD m				1769.00	1797.00	1840.00	Vc Drill Pipe		0.00 ft/min	LGS %	9.14	7.12	7.03						
Bit Depth m				1768.00	1768.00	1840.00	Min Ann Velocity		LGS lb/bbl	83.29	64.85	64.04							
Density ppg		10.00-10.50	10.10	10.10	10.10	AV Riser		58.14 ft/min	HGS %	4.14	5.35	5.25							
Funnel Visc. sec/quart				70.0	68.0	73.0	AV Casing		159.95 ft/min	HGS lb/bbl	60.95	78.71	77.32						
Flow Line Temp degF				120.0	124.0	130.0	AV Open Hole		165.16 ft/min	Avg Dens Sol sg	3.0988	3.2865	3.2844						
Test Temp degF				114.0	124.0	126.0	Bit Information												
Rheol Temp degF				120.0	120.0	120.0	Size	12 1/4 in											
PV cP				25	22	25	Hours On Bit												
YP lbf/100ft^2				24	28	28	Bit Number												
10sec Gel lbf/100ft^2				8	7	9	BHA Number		4	Rheology									
10min Gel lbf/100ft^2				13	13	15	Depth In		1636.00 m	600 RPM	74	72	78						
HTHP Filtrate cc				3.6	3.6	3.6	Bit RPM			300 RPM	49	50	53						
HTHP Cake in/32				2.0	2.0	2.0	WOB		klbf	200 RPM	38	39	43						
HTHP Temp degF				250.0	250.0	250.0	Nozzles		7x16	100 RPM	26	27	29						
HTHP Pressure psi				500	500	500	Bit Hydraulics		6 RPM	9	9	10							
Retort Water %				20.0	20.0	20.0	TFA		1.3										

**BAKER
HUGHES**

Rpt Date 17/Aug/2006		Well Name/No Bilabri D 2		Section Name/No 12.25" pilot section #4		Mud System SYN-TEQ (PARA)								
Job# 1	Spud Date 05/Jul/2006		MD 1840.00 m		Progress 172.00 m		Present Activity Drilling Formation							
Operator Peak Petroleum Indust. Limited		Company Rep James Blackmon/Peter Vermeulen		Contractor Dolphin Drilling Ltd		Contractor Rep Paul Sheppard/Terry Nanidis.								
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria		Rig BULFORD DOLPHIN						
Solids Control Equipment														
Name	#	Mfr	Hours hours	Screen Sizes	Act Volume Lost bbl	Res Volume Lost bbl	Comments							
CENTRIFUGE	1	SWACO	0.0		0.0	0.0								
CENTRIFUGE	2	SWACO	0.0		0.0	0.0								
DESANDER	1	SWACO	0.0		0.0	0.0								
DESILTER	1	SWACO	0.0		0.0	0.0								
MUD CLEANER	1	SWACO	24.0	2 x 210	0.0	0.0								
SHALE SHAKER	1	Brandt	0.0		0.0	0.0								
SHALE SHAKER	1	Derrick Equipments Co	24.0	3 x 110	30.0	0.0	Changed one 110's screen.							
SHALE SHAKER	2	Brandt	0.0		0.0	0.0								
SHALE SHAKER	2	Derrick Equipments Co	24.0	3 x 110	30.0	0.0								
SHALE SHAKER	3	Derrick Equipments Co	24.0	3 x 110	30.0	0.0	Changed one 110's screen.							
SHALE SHAKER	3	Brandt	0.0		0.0	0.0								
				Total Volume Lost	90	0								
Volumes														
Additions bbl			Losses bbl			Total Volumes bbl								
Mud Added	Weight Materials		Downhole	Left In Pit	Starting Volume	2159.4	Riser w/o Pipe	215.7						
Brine	Water		Cased Off	Trip Losses	Daily Additions	29.5	Casing w/o Pipe	709.3						
Base Fluid	Product	29.5	Left In Hole	Injected	Daily Losses	98	Open Hole w/o Pipe	104.3						
Recycled	Other		Discharged	Spill To Environment	Ending Volume	2090.9	String Displacement	55.4						
			SCE	90 Onshore Disposal	Net Change	-68.5	String Capacity	99.4						
			Evaporation	Returned			Total Hole w/ Pipe	973.9						
			Other Losses	8			Total Active	1384.9						
							Total Reserve	706.0						
IADC Hours														
Circulate		2	Drilling Formation				22							
Primary Currency USD			Secondary Currency			Totals USD								
Daily Product Cost		32090.84		Daily Product Cost		0.00		Primary Product		1027057.49				
Daily Tax		0.00		Daily Tax		0.00		Secondary Product		0.00				
Debit/Credit		0.00		Debit/Credit		0.00		Primary Engineering		41850.00				
Daily Engineering Cost		900.00		Daily Engineering Cost				Secondary Engineering		0.00				
Total Daily Cost		32990.84		Total Daily Cost		0.00		Primary Total		1068907.49				
Total Inventory Value		462068.46		Total Inventory Value		0.00		Secondary Total		0.00				
						Deck Load		395.61		UK ton				
Products and Services														
Product		Units	Start	Transferred In	Received	Returned	Lost	Daily Use	Final	Unit Price USD	Daily Cost USD	Active Ending Concentrations lb/bbl	Reserve Ending Concentrations lb/bbl	
Bulk														
BARITE - Imported		1000 kg	258					258		540.00		0.11	0.12	
Oil Based Product														
CARBO-GEL		25 kg			200			60	140	264.28	15856.80	6.64	3.85	
MIL-LIME		25 kg	240		80			40	280	34.25	1370.00	4.61	2.00	
OMNI-COTE		55 USgal	8					8	2150.00					
OMNI-MUL		55 USgal	16		12			4	24	995.06	3980.24	3.21	0.85	
OMNI-PLEX		55 USgal	4		12			4	12	1618.95	6475.80	4.23	1.42	
OMNI-TEC		55 USgal	14		8			2	20	923.00	1846.00	1.15		
PARA-TEQ		1 bbl	494											