

ADVANTAGE Daily Drilling Fluids Report - 42



INTEQ

Rpt Date 18/Aug/2006		Well Name/No Bilabri D 2		Section Name/No 12.25" pilot section #4		Mud System SYN-TEQ (PARA)	
Job# 1	Spud Date 05/Jul/2006		MD 1884.00 m		Progress 44.00 m		Present Activity Tripping
Operator Peak Petroleum Indust. Limited		Company Rep James Blackmon/Peter Vermeulen		Contractor Dolphin Drilling Ltd		Contractor Rep Paul Sheppard/Terry Nanidis.	
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria	
						Rig BULFORD DOLPHIN	

Drilling Assembly						Casing		Volumes	Pump Information						
Bit Gauge in	Mfr		Bit Model		OD in	ID in	Depth m	bbl	Model	Liner in	Stroke in	Eff %	Vol/Stk bbl	Stk Rate SPM	Circ Rate USgal/min
12 1/4	HCC		PDC			19 1/2	178.00	Total Hole	Continental Ensco FA-1600	6 1/2	12.00	97.0	0.1194	0	
Drill Collars			Drill Pipe			13 3/8	12.415	1622.00	1020.8	Continental Ensco FA-1600	6 1/2	12.00	97.0	0.1194	0
OD in	ID in	Length m	OD in	ID in	Length m		12 1/4	1884.00	Active Pits	Continental Ensco FA-1600	6 1/2	12.00	97.0	0.1194	0
9 1/2	3	17.66	5	4.276	376.10				441						
8 1/2	2.800	29.09	5	3	212.81				Tot Active						
									1461.8	Circulation Times					
									In Storage	Surface to Bit		min/stks		Total System min/stks	
									744	Bottoms Up		min/stks			

Mud Properties				Max Ann Velocity		Hole Information				
Property	Fluid Spec	1	2	3	AV Riser	ft/min	Standpipe Pressure	0 psi	Water Depth	152.00 m
Sample From		Active Pit	Active Pit		AV Casing	ft/min	Hole Flow	USgal/min	Riser Booster Rate	USgal/min
Check Time		09:00	23:20		AV Open Hole	ft/min	Solids Analysis			
MD m		1884.00	1884.00		Vc Open Hole	ft/min	Property	1	2	3
TVD m		1869.00	1869.00		Vc Drill Pipe	ft/min	LGS %	7.99	7.91	
Bit Depth m		1884.00	636.00		Min Ann Velocity		LGS lb/bbl	72.79	72.13	
Inc deg		23.21	23.21		AV Riser	ft/min	HGS %	4.74	4.81	
Density ppg	10.00-10.50	10.10	10.10		AV Casing	ft/min	HGS lb/bbl	69.78	70.76	
Funnel Visc. sec/quart		65.0	89.0		AV Open Hole	ft/min	Avg Dens Sol sg	3.1959	3.2045	
Flow Line Temp degF		130.0			Bit Information					
Test Temp degF		124.0	97.0		Size	12 1/4 in				
Rheol Temp degF		120.0	120.0		Hours On Bit					
PV cP		24	24		Bit Number					
YP lbf/100ft^2		29	31		BHA Number	4	Rheology			
10sec Gel lbf/100ft^2		8	9		Depth In	1636.00 m	600 RPM	77	79	
10min Gel lbf/100ft^2		15	17		Bit RPM		300 RPM	53	55	
HTHP Filtrate cc		3.4	3.4		WOB	klbf	200 RPM	43	44	
HTHP Cake in/32		2.0	2.0		Nozzles	7x16	100 RPM	29	36	
HTHP Temp degF		250.0	250.0		Bit Hydraulics		6 RPM	10	11	
HTHP Pressure psi		500	500		TFA	1.3744 in^2	3 RPM	8	10	
Retort Water %		19.5	19.0		Nozzle Vel	ft/sec				
Retort Base Fluid %		66.0	66.5		Bit Press Loss	psi				
Retort Solids %		14.5	14.5		HHP / Area	HP/in^2	Hydraulic Analysis			
Corrected Solids %		12.7	12.7		HHP	%	Behavior Index (n)			
Oil:Water Ratio		77:23	78:22				Consistency Index (k) #sec^n/100ft^2			
Alk (Whole Mud-POM) cc/cc		1.00	1.00				ECD @ Bit Depth ppg			
Cl (Whole Mud-Clom) cc/cc		43000	43000				ECD @ Casing Shoe ppg			
Ca (Whole Mud-Caom) cc/cc		0	0		Fluid Comments/ Recommendations					
Excess Lime lb/bbl		1.3	1.3		Built volume from 11.9 ppg SBM received from the boat by reducing mud weight with base oil to 10.0 ppg and condition same with carbogel/omnibox to improve flow properties. Also condition active mud system while drilling to maintain mud properties.					
Brine Density sg		1.23	1.24							
NaCl % wt		0	0							
CaCl2 % wt	25-27	26	26							
Elect. Stab.V		527.0	513.0							
Sand %		0.20	0.20							
					Drilling Comments					
					Drilled 12 1/4" to 1884m and circulate hole while waiting on drill pipe. POOH					

BHDF Fluids Rep	BHDF Rep Phone	Warehouse	Warehouse Phone	Coordinator	Daily Cost	Cumulative Cost	Inventory Value	Page 1
Billy Oguguvwe/ Kunle Olayinka	234-803-402-0440	Onne	234-84-462609	Lawson Ogaree	50084.55 USD	1118992.04 USD	412883.91 USD	

Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.

**BAKER
HUGHES**

Rpt Date 18/Aug/2006			Well Name/No Bilabri D 2			Section Name/No 12.25" pilot section #4			Mud System SYN-TEQ (PARA)					
Job# 1		Spud Date 05/Jul/2006			MD 1884.00 m			Progress 44.00 m			Present Activity Tripping			
Operator Peak Petroleum Indust. Limited			Company Rep James Blackmon/Peter Vermeulen			Contractor Dolphin Drilling Ltd			Contractor Rep Paul Sheppard/Terry Nanidis.					
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria			Area Offshore			Country/State Nigeria			Rig BULFORD DOLPHIN			
Solids Control Equipment														
Name		#	Mfr		Hours hours		Screen Sizes		Act Volume Lost bbl		Res Volume Lost bbl		Comments	
CENTRIFUGE		1	SWACO		0.0				0.0		0.0			
CENTRIFUGE		2	SWACO		0.0				0.0		0.0			
DESANDER		1	SWACO		0.0				0.0		0.0			
DESILTER		1	SWACO		0.0				0.0		0.0			
MUD CLEANER		1	SWACO		0.0		2 x 210		0.0		0.0			
SHALE SHAKER		1	Brandt		0.0				0.0		0.0			
SHALE SHAKER		1	Derrick Equipments Co		24.0		3 x 110		10.0		0.0			
SHALE SHAKER		2	Brandt		0.0				0.0		0.0			
SHALE SHAKER		2	Derrick Equipments Co		24.0		3 x 110		10.0		0.0			
SHALE SHAKER		3	Derrick Equipments Co		24.0		3 x 110		19.0		0.0			
SHALE SHAKER		3	Brandt		0.0				0.0		0.0			
					Total Volume Lost				39		0			
Volumes														
Additions bbl				Losses bbl				Total Volumes bbl						
Mud Added		Weight Materials		Downhole		Left In Pit		Starting Volume		2090.9	Riser w/o Pipe		215.7	
Brine		Water		Cased Off		Trip Losses		Daily Additions		153.9	Casing w/o Pipe		709.3	
Base Fluid		148	Product		5.9	Left In Hole		Injected		Daily Losses		39	Open Hole w/o Pipe	125.3
Recycled		Other		Discharged		Spill To Environment		Ending Volume		2205.8	String Displacement		29.6	
				SCE		39	Onshore Disposal		Net Change		114.9	String Capacity		29.3
				Evaporation		Returned					Total Hole w/ Pipe		1020.8	
				Other Losses							Total Active		1461.8	
											Total Reserve		744.0	
IADC Hours														
Circulate		5	Drilling Formation					7	Miscellaneous			12		
Primary Currency USD				Secondary Currency				Totals USD						
Daily Product Cost		49184.55		Daily Product Cost		0.00		Primary Product		1076242.04				
Daily Tax		0.00		Daily Tax		0.00		Secondary Product		0.00				
Debit/Credit		0.00		Debit/Credit		0.00		Primary Engineering		42750.00				
Daily Engineering Cost		900.00		Daily Engineering Cost				Secondary Engineering		0.00				
Total Daily Cost		50084.55		Total Daily Cost		0.00		Primary Total		1118992.04				
Total Inventory Value		412883.91		Total Inventory Value		0.00		Secondary Total		0.00				
								Deck Load		376.47		UK ton		
Products and Services														
Product		Units	Start	Transferred In	Received	Returned	Lost	Daily Use	Final	Unit Price USD	Daily Cost USD	Active Ending Concentrations lb/bbl	Reserve Ending Concentrations lb/bbl	
Bulk														
BARITE - Imported		1000 kg	258					258		540.00		0.10	0.12	
Oil Based Product														
CARBO-GEL		25 kg	140					20	120	264.28	5285.60	5.99	5.44	
MIL-LIME		25 kg	280						280	34.25		4.15	2.12	
OMNI-COTE		55 USgal	8						8	2150.00				
OMNI-MUL		55 USgal	24						24	995.06		2.89	0.96	
OMNI-PLEX		55 USgal	12					1	11	1618.95	1618.95	3.82	2.12	
OMNI-TEC		55 USgal	20						20	923.00		1.04	0.05	
PARA-TEQ		1 bbl	494					148	346	280.00	41440.00			
SA 58		50 lb								97.10				
Water Based Product														
CALCIUM CHLORIDE (97%)		50 lb	200					40	160	21.00	840.00	7.56	2.05	
CAUSTIC SODA		25 kg	17						17	37.89		0.04	0.05	
POTASSIUM CHLORIDE BRINE		1 bbl	189						189	46.85		59.82	74.28	
XANTHANGUM D		25 kg	40						40	345.22		0.30	0.38	
LCM														