

**BAKER
HUGHES**

Rpt Date 25/Aug/2006			Well Name/No Bilabri D 2			Section Name/No 12.25" pilot section #4			Mud System SYN-TEQ (PARA)									
Job# 1		Spud Date 05/Jul/2006			MD 2912.00 m			Progress 0.00 m			Present Activity Wireline Logs							
Operator Peak Petroleum Indust. Limited			Company Rep James Blackmon/Peter Vermeulen			Contractor Dolphin Drilling Ltd			Contractor Rep Ally Tough /Terry Nanidis.									
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria			Area Offshore			Country/State Nigeria			Rig BULFORD DOLPHIN							
Drilling Assembly						Casing			Volumes		Pump Information							
Bit Gauge in		Mfr		Bit Model		OD in	ID in	Depth m	bbl	Model		Liner in	Stroke in	Eff %	Vol/Stk bbl	Stk Rate SPM	Circ Rate USgal/min	
12 1/4							19 1/2	178.00	Total Hole	Continental Ensco FA-1600		6 1/2	12.00	97.0	0.1194	0		
Drill Collars			Drill Pipe			13 3/8	12.415	1622.00	1542	Continental Ensco FA-1600		6 1/2	12.00	97.0	0.1194	0		
OD in	ID in	Length m	OD in	ID in	Length m		12 1/4	2912.00	Active Pits	Continental Ensco FA-1600		6 1/2	12.00	97.0	0.1194	0		
									352									
									Tot Active									
									1894	Circulation Times								
									In Storage	Surface to Bit		min/stks		Total System		min/stks		
									280	Bottoms Up		min/stks						
Mud Properties						Max Ann Velocity				Hole Information								
Property		Fluid Spec		1	2	3	AV Riser		ft/min		Standpipe Pressure		psi		Water Depth		152.00 m	
Sample From				Reserve	Active Pit		AV Casing		ft/min		Hole Flow		USgal/min		Riser Booster Rate		USgal/min	
Check Time				09:00	23:00		AV Open Hole		ft/min		Solids Analysis							
MD m				2912.00	2912.00		Vc Open Hole		ft/min		Property		1	2	3	4		
TVD m				2573.00	2573.00		Vc Drill Pipe		ft/min		LGS %		4.01	9.28				
Bit Depth m				1588.00	0.00		Min Ann Velocity				LGS lb/bbl		36.50	84.58				
Inc deg				25.00	25.00		AV Riser		ft/min		HGS %		12.34	4.57				
Density ppg		10.00-10.50		11.60	10.20		AV Casing		ft/min		HGS lb/bbl		181.72	67.34				
Funnel Visc. sec/quart				49.0	75.0		AV Open Hole		ft/min		Avg Dens Sol sg		3.8080	3.1282				
Test Temp degF				116.0	114.0		Bit Information											
Rheol Temp degF				120.0	120.0		Size											
PV cP				30	34		Hours On Bit											
YP lbf/100ft^2				15	30		Bit Number											
10sec Gel lbf/100ft^2				6	14		BHA Number				Rheology							
10min Gel lbf/100ft^2				9	26		Depth In				600 RPM		75	98				
HTHP Filtrate cc				4.0	3.2		Bit RPM				300 RPM		45	64				
HTHP Cake in/32				2.0	2.0		WOB				200 RPM		33	49				
HTHP Temp degF				250.0	250.0		Nozzles				100 RPM		23	35				
HTHP Pressure psi				500	500		Bit Hydraulics				6 RPM		6	14				
Retort Water %				18.0	18.5		TFA				3 RPM		5	13				
Retort Base Fluid %				64.0	66.0		Nozzle Vel		ft/sec									
Retort Solids %				18.0	15													

**BAKER
HUGHES**

Rpt Date 25/Aug/2006			Well Name/No Bilabri D 2			Section Name/No 12.25" pilot section #4			Mud System SYN-TEQ (PARA)						
Job# 1		Spud Date 05/Jul/2006			MD 2912.00 m			Progress 0.00 m			Present Activity Wireline Logs				
Operator Peak Petroleum Indust. Limited			Company Rep James Blackmon/Peter Vermeulen			Contractor Dolphin Drilling Ltd			Contractor Rep Ally Tough /Terry Nanidis.						
Field/Lease Bilabri			Blk/Co/Parish OML - 122 / Nigeria			Area Offshore			Country/State Nigeria			Rig BULFORD DOLPHIN			
Solids Control Equipment															
Name		#	Mfr		Hours hours	Screen Sizes		Act Volume Lost bbl		Res Volume Lost bbl		Comments			
CENTRIFUGE		1	SWACO		0.0			0.0		0.0					
CENTRIFUGE		2	SWACO		0.0			0.0		0.0					
DESANDER		1	SWACO		0.0			0.0		0.0					
DESILTER		1	SWACO		0.0			0.0		0.0					
MUD CLEANER		1	SWACO		0.0	2 x 210		0.0		0.0					
SHALE SHAKER		1	Brandt		0.0			0.0		0.0					
SHALE SHAKER		1	Derrick Equipments Co		11.0	3 x 175		0.0		0.0					
SHALE SHAKER		2	Brandt		0.0			0.0		0.0					
SHALE SHAKER		2	Derrick Equipments Co		11.0	3 x 175		0.0		0.0					
SHALE SHAKER		3	Derrick Equipments Co		11.0	3 x 175		0.0		0.0					
SHALE SHAKER		3	Brandt		0.0			0.0		0.0					
						Total Volume Lost		0		0					
Volumes															
Additions bbl			Losses bbl					Total Volumes bbl							
Mud Added			Weight Materials		Downhole		Left In Pit		Starting Volume		2127.8	Riser w/o Pipe		215.7	
Brine			Water		Cased Off		Trip Losses		Daily Additions		60	Casing w/o Pipe		709.3	
Base Fluid		60	Product		Left In Hole		Injected		Daily Losses		14	Open Hole w/o Pipe		617.0	
Recycled			Other		Discharged		Spill To Environment		Ending Volume		2173.8	String Displacement			
					SCE		Onshore Disposal		Net Change		46.0	String Capacity			
					Evaporation		Returned					Total Hole w/ Pipe		1542.0	
					Other Losses		14					Total Active		1894.0	
												Total Reserve		280.0	
IADC Hours															
Circulate			2	Tripping			12	Miscellaneous			10				
Primary Currency USD					Secondary Currency					Totals USD					
Daily Product Cost			16800.00		Daily Product Cost			0.00		Primary Product			1212971.62		
Daily Tax			0.00		Daily Tax			0.00		Secondary Product			0.00		
Debit/Credit			0.00		Debit/Credit			0.00		Primary Engineering			49050.00		
Daily Engineering Cost			900.00		Daily Engineering Cost					Secondary Engineering			0.00		
Total Daily Cost			17700.00		Total Daily Cost			0.00		Primary Total			1262021.62		
Total Inventory Value			448499.53		Total Inventory Value			0.00		Secondary Total			0.00		
											Deck Load		382.37	UK ton	
Products and Services															
Product		Units	Start	Transferred In	Received	Returned	Lost	Daily Use	Final	Unit Price	USD	Daily Cost	USD	Active Ending Concentrations lb/bbl	Reserve Ending Concentrations lb/bbl
Bulk															
BARITE - Imported		1000 kg	258						258	540.00				0.08	0.11
Oil Based Product															
CARBO-GEL		25 kg	200						200	264.28				5.05	7.76
MIL-LIME		25 kg	120						120	34.25				6.51	2.98
OMNI-COTE		55 USgal	8						8	2150.00					
OMNI-MUL		55 USgal	16						16	995.06				3.29	1.43
OMNI-PLEX		55 USgal	17						17	1618.95				2.79	3.16
OMNI-TEC		55 USgal	20						20	923.00				0.58	0.17
PARA-TEQ		1 bbl	468					60	408	280.00	16800.00				
SA 58		50 lb								97.10					
Water Based Product															
CALCIUM CHLORIDE (97%)		50 lb	40		160				200	21.00				6.97	3.04
CAUSTIC SODA		25 kg	17						17	37.89				0.04	0.05
POTASSIUM CHLORIDE BRINE		1 bbl	189						189	46.85				49.98	64.63
XANTHANGUM D		25 kg	40												