

ADVANTAGE Daily Drilling Fluids Report - 51



INTEQ

Rpt Date 27/Aug/2006		Well Name/No Bilabri D 2		Section Name/No 12.25" pilot section #4		Mud System SYN-TEQ (PARA)	
Job# 1		Spud Date 05/Jul/2006		MD 2000.00 m		Progress -672.00 m	
Operator Peak Petroleum Indust. Limited		Company Rep James Blackmon/Peter Vermeulen		Contractor Dolphin Drilling Ltd		Contractor Rep Ally Tough /Terry Nanidis.	
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria	
						Rig BULFORD DOLPHIN	

Drilling Assembly						Casing		Volumes	Pump Information					
Bit Gauge in	Mfr	Bit Model	OD in	ID in	Depth m	bbl	Model	Liner in	Stroke in	Eff %	Vol/Stk bbl	Stk Rate SPM	Circ Rate USgal/min	
12 1/4	HCC	PDC		19 1/2	178.00	Total Hole	Continental Ensco FA-1600	6 1/2	12.00	97.0	0.1194	0		
Drill Collars			Drill Pipe			1054.1	Continental Ensco FA-1600	6 1/2	12.00	97.0	0.1194	0		
OD in	ID in	Length m	OD in	ID in	Length m	Active Pits	Continental Ensco FA-1600	6 1/2	12.00	97.0	0.1194	0		
9 1/2	2.800	18.26	5	4.276	1511.24									
8 1/2	2.800	29.09	5	3	166.87	Tot Active								
						1541.1	Circulation Times							
						In Storage	Surface to Bit	min/stks			Total System	min/stks		
						465	Bottoms Up	min/stks						

Mud Properties				Max Ann Velocity		Hole Information			
Property	Fluid Spec	1	2	3	AV Riser	ft/min	Standpipe Pressure	psi	Water Depth
Sample From		Reserve	Active Pit		AV Casing	ft/min	Hole Flow	USgal/min	152.00 m
Check Time		04:45	23:30		AV Open Hole	ft/min	Solids Analysis		
MD m		2595.00	2000.00		Vc Open Hole	ft/min	Property	1	2
TVD m		2573.00	1725.80		Vc Drill Pipe	ft/min	LGS %	8.67	9.66
Bit Depth m		2595.00	1725.80		Min Ann Velocity		LGS lb/bbl	79.02	88.03
Inc deg		25.00			AV Riser	ft/min	HGS %	4.69	4.70
Density ppg	10.00-10.50	10.15	10.30		AV Casing	ft/min	HGS lb/bbl	69.05	69.21
Funnel Visc. sec/quart		75.0	80.0		AV Open Hole	ft/min	Avg Dens Sol sg	3.1617	3.1238
Test Temp degF		100.0	110.0		Bit Information				
Rheol Temp degF		120.0	120.0		Size	12 1/4 in			
PV cP		28	28		Hours On Bit				
YP lbf/100ft^2		34	32		Bit Number				
10sec Gel lbf/100ft^2		13	12		BHA Number	7	Rheology		
10min Gel lbf/100ft^2		23	23		Depth In	m	600 RPM	90	88
HTHP Filtrate cc		3.2	3.2		Bit RPM		300 RPM	62	60
HTHP Cake in/32		2.0	2.0		WOB	klbf	200 RPM	48	46
HTHP Temp degF		250.0	250.0		Nozzles	7x16	100 RPM	33	30
HTHP Pressure psi		500	500		Bit Hydraulics		6 RPM	13	12
Retort Water %		19.0	19.0		TFA	1.3744 in^2	3 RPM	12	11
Retort Base Fluid %		66.0	65.0		Nozzle Vel	ft/sec			
Retort Solids %		15.0	16.0		Bit Press Loss	psi			
Corrected Solids %		13.4	14.4		HHP / Area	HP/in^2	Hydraulic Analysis		
Oil:Water Ratio		78:22	77:23		HHP	%	Behavior Index (n)		
Alk (Whole Mud-POM) cc/cc		1.00	1.30				Consistency Index (k)		
CI (Whole Mud-Clom) cc/cc		40000	40000				#sec^n/100ft^2		
Ca (Whole Mud-Caom) cc/cc		0	0				ECD @ Bit Depth		
							ppg		
							ECD @ Casing Shoe		
							ppg		
Excess Lime lb/bbl		1.3	1.7		Fluid Comments/ Recommendations				
Brine Density sg		1.22	1.22		After setting 2nd cement plug, POOH to1925.9m, circulate hole and had traces of cement at shaker. Xanthan Gum and barite were used to prepare cement spacer.				
NaCl % wt		0	0						
CaCl2 % wt	25-27	25	25						
Elect. Stab.V		466.0	459.0						
					Drilling Comments				
					Set 2nd cement plug from 2205m to 2000m, POOH to 1925.8m and circulate hole clean. POOH, picked 12 1/4" hole build up BHA and RIH.				

BHDF Fluids Rep	BHDF Rep Phone	Warehouse	Warehouse Phone	Coordinator	Daily Cost	Cumulative Cost	Inventory Value	Page 1
Billy Oguguvwe/ Kunle Olayinka	234-803-402-0440	Onne	234-84-462609	Lawson Ogaree	3210.44 USD	1266132.06 USD	446189.09 USD	

Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.

**BAKER
HUGHES**

Rpt Date 27/Aug/2006		Well Name/No Bilabri D 2		Section Name/No 12.25" pilot section #4		Mud System SYN-TEQ (PARA)	
Job# 1	Spud Date 05/Jul/2006		MD 2000.00 m		Progress -672.00 m		Present Activity Tripping
Operator Peak Petroleum Indust. Limited		Company Rep James Blackmon/Peter Vermeulen		Contractor Dolphin Drilling Ltd		Contractor Rep Ally Tough /Terry Nanidis.	
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria	
						Rig BULFORD DOLPHIN	

Name	#	Mfr	Hours hours	Screen Sizes	Act Volume Lost bbl	Res Volume Lost bbl	Comments
CENTRIFUGE	1	SWACO	0.0		0.0	0.0	
CENTRIFUGE	2	SWACO	0.0		0.0	0.0	
DESANDER	1	SWACO	0.0		0.0	0.0	
DESILTER	1	SWACO	0.0		0.0	0.0	
MUD CLEANER	1	SWACO	0.0	2 x 210	0.0	0.0	
SHALE SHAKER	1	Brandt	0.0		0.0	0.0	
SHALE SHAKER	1	Derrick Equipments Co	7.0	3 x 175	0.0	0.0	
SHALE SHAKER	2	Brandt	0.0		0.0	0.0	
SHALE SHAKER	2	Derrick Equipments Co	7.0	3 x 175	0.0	0.0	
SHALE SHAKER	3	Derrick Equipments Co	7.0	3 x 175	0.0	0.0	
SHALE SHAKER	3	Brandt	0.0		0.0	0.0	
				Total Volume Lost	0	0	

Additions bbl			Losses bbl			Total Volumes bbl			
Mud Added	Weight Materials		Downhole		Left In Pit	Starting Volume	2173.9	Riser w/o Pipe	215.7
Brine	Water		Cased Off		Trip Losses	Daily Additions		Casing w/o Pipe	709.3
Base Fluid	Product		Left In Hole	168	Injected	Daily Losses	168	Open Hole w/o Pipe	180.8
Recycled	Other		Discharged		Spill To Environment	Ending Volume	2005.9	String Displacement	51.8
			SCE		Onshore Disposal	Net Change	-168.0	String Capacity	94.0
			Evaporation		Returned			Total Hole w/ Pipe	1054.1
			Other Losses					Total Active	1541.1
								Total Reserve	465.5

Circulate	4	Tripping	10	Miscellaneous	7	Plug Back	3
-----------	---	----------	----	---------------	---	-----------	---

Primary Currency USD		Secondary Currency		Totals USD	
Daily Product Cost	2310.44	Daily Product Cost	0.00	Primary Product	1215282.06
Daily Tax	0.00	Daily Tax	0.00	Secondary Product	0.00
Debit/Credit	0.00	Debit/Credit	0.00	Primary Engineering	50850.00
Daily Engineering Cost	900.00	Daily Engineering Cost		Secondary Engineering	0.00
Total Daily Cost	3210.44	Total Daily Cost	0.00	Primary Total	1266132.06
Total Inventory Value	446189.09	Total Inventory Value	0.00	Secondary Total	0.00
				Deck Load	379.37 UK ton

Product	Units	Start	Transferred In	Received	Returned	Lost	Daily Use	Final	Unit Price	USD	Daily Cost	USD	Active Ending Concentrations lb/bbl	Reserve Ending Concentrations lb/bbl
Bulk														
BARITE - Imported	1000 kg	258					3	255	540.00		1620.00		0.08	0.10
Oil Based Product														
CARBO-GEL	25 kg	200						200	264.28				5.05	6.69
MIL-LIME	25 kg	120						120	34.25				6.51	4.39
OMNI-COTE	55 USgal	8						8	2150.00					
OMNI-MUL	55 USgal	16						16	995.06				3.29	2.17
OMNI-PLEX	55 USgal	17						17	1618.95				2.79	3.01
OMNI-TEC	55 USgal	20						20	923.00				0.58	0.33
PARA-TEQ	1 bbl	408						408	280.00					
SA 58	50 lb								97.10					
Water Based Product														
CALCIUM CHLORIDE (97%)	50 lb	200						200	21.00				6.97	4.60
CAUSTIC SODA	25 kg	17						17	37.89				0.04	0.04
POTASSIUM CHLORIDE BRINE	1 bbl	189						189	46.85				49.98	58.80
XANTHANGUM D	25 kg	40					2	38	345.22		690.44		0.25	0.30
LCM														
CALCIUM CARBONATE - FINE	25 kg	200						200	21.68				0.01	0.01
CALCIUM CARBONATE - MED	25 kg	220						220	21.68				0.04	0.04
KWIKSEAL - MEDIUM	50 lb	39						39	70.52				0.03	0.03
MIL-PLUG FINE	50 lb	84						84	27.01					
MIL-SEAL MEDIUM	50 lb	90						90	36.00					
SOLUFLAKE F	50 lb	158						158	57.24					
SOLUFLAKE M	50 lb	80						80	57.24					
Other														
SAW DUST	25 kg	30						30	12.50					

Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.