

**BAKER
HUGHES**

Rpt Date 29/Aug/2006				Well Name/No Bilabri D 2				Section Name/No 12.25" pilot section #4				Mud System SYN-TEQ (PARA)							
Job# 1		Spud Date 05/Jul/2006				MD 2000.00 m				Progress -595.00 m				Present Activity Wait on Cement					
Operator Peak Petroleum Indust. Limited				Company Rep James Blackmon/Peter Vermeulen				Contractor Dolphin Drilling Ltd				Contractor Rep Ally Tough /Terry Nanidis.							
Field/Lease Bilabri				Blk/Co/Parish OML - 122 / Nigeria				Area Offshore				Country/State Nigeria				Rig BULFORD DOLPHIN			
Drilling Assembly						Casing			Volumes		Pump Information								
Bit Gauge in		Mfr		Bit Model		OD in	ID in	Depth m	bbl	Model		Liner in	Stroke in	Eff %	Vol/Stk bbl	Stk Rate SPM	Circ Rate USgal/min		
0							19 1/2	178.00	Total Hole	Continental Ensco FA-1600		6 1/2	12.00	97.0	0.1194	76	381		
Drill Collars			Drill Pipe			13 3/8	12.415	1622.00	1065.5	Continental Ensco FA-1600		6 1/2	12.00	97.0	0.1194	0			
OD in	ID in	Length m	OD in	ID in	Length m		12 1/4	2000.00	Active Pits	Continental Ensco FA-1600		6 1/2	12.00	97.0	0.1194	0			
			5	4.276	1884.00				452										
									Tot Active										
									1517.5	Circulation Times									
									In Storage	Surface to Bit		min/stks			Total System		min/stks		
									860	Bottoms Up		min/stks							
Mud Properties						Max Ann Velocity			Hole Information										
Property		1	2	3	4	AV Riser	ft/min		Standpipe Pressure		1870 psi		Water Depth					152.00 m	
Sample From		Reserve	Active Pit	Flow Line	Active Pit	AV Casing	ft/min		Hole Flow		USgal/min		Riser Booster Rate					USgal/min	
Check Time		08:00	10:00	18:00	21:00	AV Open Hole	ft/min		Solids Analysis										
MD m		2000.00	2000.00	2093.00	2000.00	Vc Open Hole	ft/min		Property		1	2		3	4				
TVD m		2000.00	2000.00	2093.00	2000.00	Vc Drill Pipe	ft/min		LGS %		7.06		7.06		8.30	8.32			
Bit Depth m		1942.00	1853.00	2090.00	2000.00	Min Ann Velocity		LGS lb/bbl		64.34		64.34		75.65	75.83				
Density ppg		10.30	10.30	10.20	10.20	AV Riser	ft/min		HGS %		7.30		7.30		6.00	6.02			
Funnel Visc. sec/quart		74.0	72.0	75.0	73.0	AV Casing	ft/min		HGS lb/bbl		107.48		107.48		88.31	88.67			
Flow Line Temp degF				124.0	125.0	AV Open Hole	ft/min		Avg Dens Sol sg		3.4135		3.4135		3.2712	3.2719			
Test Temp degF		100.0	130.0	110.0	110.0	Bit Information													
Rheol Temp degF		120.0	120.0	120.0	120.0	Size													
PV cP		28	25	28	27	Hours On Bit													
YP lbf/100ft^2		34	32	37	36	Bit Number													
10sec Gel lbf/100ft^2		13	10	13	11	BHA Number		Rheology											
10min Gel lbf/100ft^2		23	18	20	20	Depth In		600 RPM		90		82		93	90				
HTHP Filtrate cc		3.2	3.6	3.4	3.5	Bit RPM		300 RPM		62		57		65	63				
HTHP Cake in/32		2.0	2.0	2.0	2.0	WOB		200 RPM		48		45		50	47				
HTHP Temp degF		250.0	250.0	250.0	250.0	Nozzles		100 RPM		33		31		35	33				
HTHP Pressure psi		500	500	500	500	Bit Hydraulics		6 RPM		13		11		12	12				
Retort Water %		19.0	19.0	22.0	22.0	TFA		3 RPM		12		10		10	10				
Retort Base Fluid %		65.0	65.0	62.0	62.0	Nozzle Vel		ft/sec											
Retort Solids %		16.0	16.0	16.0	16.0	Bit Press Loss		psi											
Corrected Solids %		14.4	14.4	14.3	14.3	HHP / Area		HP/in^2		Hydraulic Analysis									
Oil:Water Ratio		77:23	77:23	74:26	74:26	HHP		%		Behavior Index (n)									
Alk (Whole Mud-POM) cc/cc		1.00	1.30	2.00	1.80					Consistency Index (k)									
CI (Whole Mud-Clom) cc/cc		40000	40000	42000	41000					ECD @ Bit Depth									
Ca (Whole Mud-Caom) cc/cc		0	0	0	0					ECD @ Casing Shoe									
Excess Lime lb/bbl		1.3	1.7	2.6	2.3	Fluid Comments/ Recommendations													
Brine Density sg		1.22	1.22	1.2															

Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.

**BAKER
HUGHES**

Rpt Date 29/Aug/2006		Well Name/No Bilabri D 2		Section Name/No 12.25" pilot section #4		Mud System SYN-TEQ (PARA)	
Job# 1	Spud Date 05/Jul/2006		MD 2000.00 m		Progress -595.00 m		Present Activity Wait on Cement
Operator Peak Petroleum Indust. Limited		Company Rep James Blackmon/Peter Vermeulen		Contractor Dolphin Drilling Ltd		Contractor Rep Ally Tough /Terry Nanidis.	
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria	
						Rig BULFORD DOLPHIN	

Name	#	Mfr	Hours hours	Screen Sizes	Act Volume Lost bbl	Res Volume Lost bbl	Comments
CENTRIFUGE	1	SWACO	0.0		0.0	0.0	
CENTRIFUGE	2	SWACO	0.0		0.0	0.0	
DESANDER	1	SWACO	0.0		0.0	0.0	
DESILTER	1	SWACO	0.0		0.0	0.0	
MUD CLEANER	1	SWACO	0.0	2 x 210	20.0	0.0	
SHALE SHAKER	1	Brandt	0.0		0.0	0.0	
SHALE SHAKER	1	Derrick Equipments Co	24.0	3 x 175	20.0	0.0	
SHALE SHAKER	2	Brandt	0.0		0.0	0.0	
SHALE SHAKER	2	Derrick Equipments Co	24.0	3 x 175	0.0	0.0	
SHALE SHAKER	3	Derrick Equipments Co	24.0	3 x 175	20.0	0.0	
SHALE SHAKER	3	Brandt	0.0		0.0	0.0	
				Total Volume Lost	60	0	

Additions bbl				Losses bbl				Total Volumes bbl			
Mud Added		Weight Materials		Downhole		Left In Pit		Starting Volume	2494.7	Riser w/o Pipe	215.7
Brine		Water		Cased Off		Trip Losses	15	Daily Additions	77.2	Casing w/o Pipe	709.3
Base Fluid	68	Product	9.2	Left In Hole	60	Injected		Daily Losses	195	Open Hole w/o Pipe	180.8
Recycled		Other		Discharged		Spill To Environment		Ending Volume	2376.9	String Displacement	40.3
				SCE	60	Onshore Disposal		Net Change	-117.8	String Capacity	109.8
				Evaporation	10	Returned				Total Hole w/ Pipe	1065.5
				Other Losses	50					Total Active	1517.5
										Total Reserve	860.0

Circulate	12	Tripping	9.5	Plug Back	2.5	Miscellaneous	0
-----------	----	----------	-----	-----------	-----	---------------	---

Daily Product Cost	31470.12	Daily Product Cost	0.00	Primary Product	1265482.30
Daily Tax	0.00	Daily Tax	0.00	Secondary Product	0.00
Debit/Credit	0.00	Debit/Credit	0.00	Primary Engineering	52650.00
Daily Engineering Cost	900.00	Daily Engineering Cost	0.00	Secondary Engineering	0.00
Total Daily Cost	32370.12	Total Daily Cost	0.00	Primary Total	1318132.30
Total Inventory Value	543988.85	Total Inventory Value	0.00	Secondary Total	0.00
				Deck Load	404.85 UK ton

Products and Services														
Product	Units	Start	Transferred In	Received	Returned	Lost	Daily Use	Final	Unit Price	USD	Daily Cost	USD	Active Ending Concentrations lb/bbl	Reserve Ending Concentrations lb/bbl
Bulk														
BARITE - Imported	1000 kg	224						224	540.00				0.07	0.09
Oil Based Product														
CARBO-GEL	25 kg	200					15	185	264.28		3964.20		4.81	6.38
MIL-LIME	25 kg	280						280	34.25				5.54	4.58
OMNI-COTE	55 USgal	8						8	2150.00					
OMNI-MUL	55 USgal	14					2	12	995.06		1990.12		3.73	2.35
OMNI-PLEX	55 USgal	17					4	13	1618.95		6475.80		3.32	2.94
OMNI-TEC	55 USgal	20						20	923.00				0.49	0.36
PARA-TEQ	1 bbl	908					68	840	280.00		19040.00			
SA 58	50 lb								97.10					
Water Based Product														
CALCIUM CHLORIDE (97%)	50 lb	320						320	21.00				5.93	4.83
CAUSTIC SODA	25 kg	17						17	37.89				0.03	0.04
POTASSIUM CHLORIDE BRINE	1 bbl	189						189	46.85				42.99	56.83
XANTHANGUM D	25 kg	38						38	345.22				0.22	0.29
LCM														
CALCIUM CARBONATE - FINE	25 kg	200						200	21.68				0.01	0.01
CALCIUM CARBONATE - MED	25 kg	220						220	21.68				0.03	0.04
KWIKSEAL - MEDIUM	50 lb	39						39	70.52				0.02	0.03
MIL-PLUG FINE	50 lb	84						84	27.01					
MIL-SEAL MEDIUM	50 lb	90						90	36.00					
SOLUFLAKE F	50 lb	158						158	57.24					
SOLUFLAKE M	50 lb	80						80	57.24					
Other														
SAW DUST	25 kg	30						30	12.50					

BHDF Fluids Rep Billy Oguquvwre/ Peter Waboso	BHDF Rep Phone 234-803-402-0440	Warehouse Onne	Warehouse Phone 234-84-462609	Coordinator Lawson Ogaree	Daily Cost 32370.12 USD	Cumulative Cost 1318132.30 USD	Inventory Value 543988.85 USD	Page 2
---	---	--------------------------	---	-------------------------------------	-----------------------------------	--	---	---------------

Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.