

**BAKER
HUGHES**

Rpt Date 30/Aug/2006				Well Name/No Bilabri D 2				Section Name/No 12 1/4" pilot hole - 2 #5				Mud System SYN-TEQ (PARA)							
Job# 1		Spud Date 05/Jul/2006				MD 1952.00 m				Progress 38.00 m				Present Activity Miscellaneous					
Operator Peak Petroleum Indust. Limited				Company Rep James Blackmon/Peter Vermeulen				Contractor Dolphin Drilling Ltd				Contractor Rep Ally Tough /Terry Nanidis.							
Field/Lease Bilabri				Blk/Co/Parish OML - 122 / Nigeria				Area Offshore				Country/State Nigeria				Rig BULFORD DOLPHIN			
Drilling Assembly						Casing			Volumes		Pump Information								
Bit Gauge in		Mfr		Bit Model		OD in	ID in	Depth m	bbl	Model		Liner in	Stroke in	Eff %	Vol/Stk bbl	Stk Rate SPM	Circ Rate USgal/min		
12 1/4		HCC		PDC			19 1/2	178.00	Total Hole 1026.3	Continental Ensco FA-1600		6 1/2	12.00	97.0	0.1194	80	401		
Drill Collars			Drill Pipe			13 3/8	12.415	1622.00		Continental Ensco FA-1600		6 1/2	12.00	97.0	0.1194	80	401		
OD in	ID in	Length m	OD in	ID in	Length m		12 1/4	1952.00	Active Pits 463	Continental Ensco FA-1600		6 1/2	12.00	97.0	0.1194	0			
9 1/2	2.800	18.26	5	4.276	1737.44														
8 1/2	2.800	29.09	5	3	166.87				Tot Active 1489.3										
									In Storage 910	Surface to Bit 0.0 min/0stks		Total System 47.5 min/7602stks							
									910	Bottoms Up 47.5 min/7602stks									
Mud Properties								Max Ann Velocity			Hole Information								
Property		1	2	3	4	AV Riser		55.37 ft/min	Standpipe Pressure 2790 psi		Water Depth 152.00 m								
Sample From		Reserve	Active Pit	Flow Line	Flow Line	AV Casing		152.34 ft/min	Hole Flow 803 USgal/min		Riser Booster Rate USgal/min								
Check Time		07:55	08:30	17:25	23:00	AV Open Hole		328.89 ft/min	Solids Analysis										
MD m		1970.00	1970.00	1924.00	1952.00	Vc Open Hole		471.45 ft/min	Property	1	2	3	4						
TVD m		1870.00	1970.00	1924.00	1952.00	Vc Drill Pipe		384.10 ft/min	LGS %	7.81	8.32	8.32	7.51						
Bit Depth m		0.00	167.00	1924.00	1952.00	Min Ann Velocity			LGS lb/bbl	71.16	75.83	75.83	68.44						
Inc deg				27.63		AV Riser		55.37 ft/min	HGS %	6.55	6.02	6.02	6.11						
Density ppg		10.20	10.20	10.20	10.15	AV Casing		152.34 ft/min	HGS lb/bbl	96.46	88.67	88.67	89.90						
Funnel Visc. sec/quart		75.0	74.0	75.0	73.0	AV Open Hole		157.29 ft/min	Avg Dens Sol sg	3.3300	3.2719	3.2719	3.3175						
Circ BHTdegF				148.1	161.0	Bit Information													
Flow Line Temp degF				130.0	141.0	Size		12 1/4 in											
Test Temp degF		100.0	105.0	100.0	110.0	Hours On Bit													
Rheol Temp degF		120.0	120.0	120.0	120.0	Bit Number													
PV cP		28	27	25	30	BHA Number		9	Rheology										
YP lbf/100ft^2		34	36	33	27	Depth In		m	600 RPM	90	90	83	87						
10sec Gel lbf/100ft^2		13	11	11	11	Bit RPM			300 RPM	62	63	58	57						
10min Gel lbf/100ft^2		23	20	20	19	WOB		klbf	200 RPM	48	47	44	45						
HTHP Filtrate cc		3.2	3.6	3.4	3.4	Nozzles		7x16	100 RPM	33	33	33	34						
HTHP Cake in/32		2.0	2.0	2.0	2.0	Bit Hydraulics			6 RPM	13	12	12	12						
HTHP Temp degF		250.0	250.0	250.0	250.0	TFA		1.3744 in^2	3 RPM	12	11	10	10						
HTHP Pressure psi		500	500	500	500	Nozzle Vel		187.3 ft/sec											
Retort Water %		19.0	22.0	22.0	22.0	Bit Press Loss		319 psi											
Retort Base Fluid %		65.0	62.0	62.0	62.5	HHP / Area		1.28 HP/in^2	Hydraulic Analysis										
Retort Solids %		16.0	16.0	16.0	15.5	HHP		16.3 %	Behavior Index (n) 0.349										
Corrected Solids %		14.4	14.3	14.3	13.6				Consistency Index (k) 6.040 #sec^n/100ft^2										
Oil:Water Ratio		77:23	74:26	74:26	74:26				ECD @ Bit Depth 10.39 ppg										
Alk (Whole Mud-POM) cc/cc		1.00	1.60	2.10	2.00				ECD @ Casing Shoe 10.37 ppg										
Cl (Whole Mud-Clom) cc/cc		40000	41000	41000	46000	Fluid Comments/ Recommendations													
Ca (Whole Mud-Caom) cc/cc		0	0	0	0	Added base oil to cut back mud weight from 10.3 ppg to 10.1 ppg. Conditioned mud with CaCl2 to bring CaCl2 % by wt to spec due to water contamination associated with cmt plug jobs. Treating active system with emulsifiers & base fluid while drilling cmt to enhance electrical stability & bring back OWR to spec.													
Excess Lime lb/bbl		1.3	2.1	2.7	2.6														
Brine Density sg		1.22	1.20	1.20	1.22														
NaCl % wt		0	0	0	0														
CaCl2 % wt		25	23	23	25														
Elect. Stab.V		445.0	433.0	412.0	456.0														
Drilling Comments																			
Circulate hole clean at 1914m. POOH with cement stinger assembly, P/U 12 1/4" Autotrak assembly, RIH to tag cement at 1914m and continue to drill 12 1/4" pilot hole.																			
BHDF Fluids Rep Billy Oguguvwe/ Peter Waboso		BHDF Rep Phone 234-803-402-0440		Warehouse Onne		Warehouse Phone 234-84-462609		Coordinator Lawson Ogaree		Daily Cost 71919.39 USD		Cumulative Cost 1390051.69 USD		Inventory Value 472969.46 USD		Page 1			
Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.																			

**BAKER
HUGHES**

Rpt Date 30/Aug/2006		Well Name/No Bilabri D 2		Section Name/No 12 1/4" pilot hole - 2 #5		Mud System SYN-TEQ (PARA)	
Job# 1	Spud Date 05/Jul/2006		MD 1952.00 m		Progress 38.00 m		Present Activity Miscellaneous
Operator Peak Petroleum Indust. Limited		Company Rep James Blackmon/Peter Vermeulen			Contractor Dolphin Drilling Ltd		Contractor Rep Ally Tough /Terry Nanidis.
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria			Area Offshore		Country/State Nigeria
					Rig BULFORD DOLPHIN		

Name	#	Mfr	Hours hours	Screen Sizes	Act Volume Lost bbl	Res Volume Lost bbl	Comments
CENTRIFUGE	1	SWACO	0.0		0.0	0.0	
CENTRIFUGE	2	SWACO	0.0		0.0	0.0	
DESANDER	1	SWACO	0.0		0.0	0.0	
DESILTER	1	SWACO	0.0		0.0	0.0	
MUD CLEANER	1	SWACO	0.0	2 x 210	0.0	0.0	
SHALE SHAKER	1	Brandt	0.0		0.0	0.0	
SHALE SHAKER	1	Derrick Equipments Co	22.0	3 x 175	30.0	0.0	
SHALE SHAKER	2	Brandt	0.0		0.0	0.0	
SHALE SHAKER	2	Derrick Equipments Co	22.0	3 x 175	30.0	0.0	
SHALE SHAKER	3	Derrick Equipments Co	22.0	3 x 175	0.0	0.0	
SHALE SHAKER	3	Brandt	0.0		30.0	0.0	
				Total Volume Lost	90	0	

Additions bbl				Losses bbl				Total Volumes bbl			
Mud Added		Weight Materials		Downhole		Left In Pit		Starting Volume	2377.5	Riser w/o Pipe	215.7
Brine		Water		Cased Off		Trip Losses		Daily Additions	172.5	Casing w/o Pipe	709.3
Base Fluid	149	Product	23.5	Left In Hole		Injected		Daily Losses	151	Open Hole w/o Pipe	157.8
Recycled		Other		Discharged		Spill To Environment		Ending Volume	2399.0	String Displacement	56.6
				SCE	90	Onshore Disposal		Net Change	21.5	String Capacity	107.2
				Evaporation	11	Returned				Total Hole w/ Pipe	1026.3
				Other Losses	50					Total Active	1489.3
										Total Reserve	910.0

Circulate	4	Tripping	14	Miscellaneous	6		
-----------	---	----------	----	---------------	---	--	--

Primary Currency USD		Secondary Currency		Totals USD	
Daily Product Cost	71019.39	Daily Product Cost	0.00	Primary Product	1336501.69
Daily Tax	0.00	Daily Tax	0.00	Secondary Product	0.00
Debit/Credit	0.00	Debit/Credit	0.00	Primary Engineering	53550.00
Daily Engineering Cost	900.00	Daily Engineering Cost		Secondary Engineering	0.00
Total Daily Cost	71919.39	Total Daily Cost	0.00	Primary Total	1390051.69
Total Inventory Value	472969.46	Total Inventory Value	0.00	Secondary Total	0.00
				Deck Load	UK ton

Product	Units	Start	Transferred In	Received	Returned	Lost	Daily Use	Final	Unit Price	USD	Daily Cost	USD	Active Ending Concentrations lb/bbl	Reserve Ending Concentrations lb/bbl
Bulk														
BARITE - Imported	1000 kg	224					20	204	540.00		10800.00		0.06	0.09
Oil Based Product														
CARBO-GEL	25 kg	185					25	160	264.28		6607.00		4.95	6.64
MIL-LIME	25 kg	280					20	260	34.25		685.00		4.99	5.82
OMNI-COTE	55 USgal	8						8	2150.00					
OMNI-MUL	55 USgal	12						12	995.06				3.36	2.40
OMNI-PLEX	55 USgal	13					1	12	1618.95		1618.95		3.24	2.94
OMNI-TEC	55 USgal	20					6	14	923.00		5538.00		2.04	0.36
PARA-TEQ	1 bbl	840					149	691	280.00		41720.00			
SA 58	50 lb								97.10					
Water Based Product														
CALCIUM CHLORIDE (97%)	50 lb	320					160	160	21.00		3360.00		8.90	7.06
CAUSTIC SODA	25 kg	17						17	37.89				0.03	0.04
POTASSIUM CHLORIDE BRINE	1 bbl	189						189	46.85				38.71	55.86
XANTHANGUM D	25 kg	38					2	36	345.22		690.44		0.20	0.28
LCM														
CALCIUM CARBONATE - FINE	25 kg	200						200	21.68				0.01	0.01
CALCIUM CARBONATE - MED	25 kg	220						220	21.68				0.03	0.04
KWIKSEAL - MEDIUM	50 lb	39						39	70.52				0.02	0.03
MIL-PLUG FINE	50 lb	84						84	27.01					
MIL-SEAL MEDIUM	50 lb	90						90	36.00					
SOLUFLAKE F	50 lb	158						158	57.24					
SOLUFLAKE M	50 lb	80						80	57.24					
Other														
SAW DUST	25 kg	30						30	12.50					

Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.