

ADVANTAGE Daily Drilling Fluids Report - 58

INTEQ

Rpt Date 03/Sep/2006		Well Name/No Bilabri D 2		Section Name/No 12 1/4" pilot hole - 2 #5		Mud System SYN-TEQ (PARA)	
Job# 1		Spud Date 05/Jul/2006		MD 2494.00 m		Progress 0.00 m	
Operator Peak Petroleum Indust. Limited		Company Rep James Blackmon/Peter Vermeulen		Contractor Dolphin Drilling Ltd		Contractor Rep Stephen Milne /Harvey Ketchion	
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria	
						Rig BULFORD DOLPHIN	

Drilling Assembly			Casing			Volumes	Pump Information						
Bit Gauge in	Mfr	Bit Model	OD in	ID in	Depth m	bbl	Model	Liner in	Stroke in	Eff %	Vol/Stk bbl	Stk Rate SPM	Circ Rate USgal/min
12 1/4	HCC	PDC		19 1/2	178.00	Total Hole	Continental Ensco FA-1600	6 1/2	12.00	97.0	0.1194	0	
Drill Collars				12 1/4	2494.00	1322.7	Continental Ensco FA-1600	6 1/2	12.00	97.0	0.1194	0	
OD in	ID in	Length m	OD in	ID in	Length m	Active Pits	Continental Ensco FA-1600	6 1/2	12.00	97.0	0.1194	0	
9 1/2	2.800	18.26	5	3	165.31	393							
8 1/2	2.800	29.09				Tot Active							
						1715.7	Circulation Times						
						In Storage	Surface to Bit	min/stks			Total System	min/stks	
						594	Bottoms Up	min/stks					

Mud Properties				Max Ann Velocity		Hole Information			
Property	Fluid Spec	1	2	3	AV Riser	ft/min	Standpipe Pressure	0 psi	Water Depth
Sample From		Reserve	Active Pit	Active Pit	AV Casing	ft/min	Hole Flow	USgal/min	Riser Booster Rate
Check Time		08:00	11:00	22:00	AV Open Hole	ft/min	Solids Analysis		
MD m		2495.00	2494.00	2494.00	Vc Open Hole	ft/min	Property	1	2
TVD m		2288.00	2288.00	2288.00	Vc Drill Pipe	ft/min	LGS %	9.31	8.51
Bit Depth m		2495.00	2495.00	213.00	Min Ann Velocity		LGS lb/bbl	84.81	77.54
Inc deg		76.99	76.99	76.99	AV Riser	ft/min	HGS %	5.05	5.76
Density ppg	10.00-10.50	10.00	10.10	10.10	AV Casing	ft/min	HGS lb/bbl	74.41	84.78
Funnel Visc. sec/quart		65.0	75.0	77.0	AV Open Hole	ft/min	Avg Dens Sol sg	3.1631	3.2458
Test Temp degF		100.0	100.0	100.0	Bit Information				
Rheol Temp degF		120.0	120.0	120.0	Size	12 1/4 in			
PV cP		29	29	29	Hours On Bit				
YP lbf/100ft^2		24	25	27	Bit Number				
10sec Gel lbf/100ft^2		10	13	12	BHA Number	9	Rheology		
10min Gel lbf/100ft^2		20	20	22	Depth In	m	600 RPM	82	83
HTHP Filtrate cc		3.2	3.4	3.4	Bit RPM		300 RPM	53	54
HTHP Cake in/32		2.0	2.0	2.0	WOB	klbf	200 RPM	42	43
HTHP Temp degF		250.0	250.0	250.0	Nozzles	7x16	100 RPM	29	31
HTHP Pressure psi		500	500	500	Bit Hydraulics		6 RPM	12	12
Retort Water %		19.0	19.0	19.0	TFA	1.3744 in^2	3 RPM	11	11
Retort Base Fluid %		65.0	65.0	65.0	Nozzle Vel	ft/sec			
Retort Solids %		16.0	16.0	16.0	Bit Press Loss	psi			
Corrected Solids %		14.4	14.3	14.2	HHP / Area	HP/in^2	Hydraulic Analysis		
Oil:Water Ratio		77:23	77:23	77:23	HHP	%	Behavior Index (n)		
Alk (Whole Mud-POM) cc/cc		1.20	1.20	1.30			Consistency Index (k)		
CI (Whole Mud-Clom) cc/cc		40000	42000	43000			ECD @ Bit Depth		
Ca (Whole Mud-Caom) cc/cc		0	0	0			ECD @ Casing Shoe		
Excess Lime lb/bbl		1.6	1.6	1.7	Fluid Comments/ Recommendations				
Brine Density sg		1.22	1.23	1.24	Maintenance on mud pit valves				
NaCl % wt		0	0	0					
CaCl2 % wt	25-27	25	26	26					
Elect. Stab.V		560.0	555.0	521.0					
Sand %				0.30					
					Drilling Comments				
					POOH to surface and commenced BOP test.				

BHDF Fluids Rep Billy Oguguvwe/ Peter Waboso	BHDF Rep Phone 234-803-402-0440	Warehouse Onne	Warehouse Phone 234-84-462609	Coordinator Lawson Ogaree	Daily Cost 900.00 USD	Cumulative Cost 1481598.54 USD	Inventory Value 557518.69 USD	Page 1
---	------------------------------------	-------------------	----------------------------------	------------------------------	--------------------------	-----------------------------------	----------------------------------	--------

Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.

**BAKER
HUGHES**

Rpt Date 03/Sep/2006		Well Name/No Bilabri D 2		Section Name/No 12 1/4" pilot hole - 2 #5		Mud System SYN-TEQ (PARA)	
Job# 1	Spud Date 05/Jul/2006		MD 2494.00 m		Progress 0.00 m		Present Activity Test BOP
Operator Peak Petroleum Indust. Limited		Company Rep James Blackmon/Peter Vermeulen		Contractor Dolphin Drilling Ltd		Contractor Rep Stephen Milne /Harvey Ketchion	
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria	
Rig BULFORD DOLPHIN							

Name	#	Mfr	Hours hours	Screen Sizes	Act Volume Lost bbl	Res Volume Lost bbl	Comments
CENTRIFUGE	1	SWACO	0.0		0.0	0.0	
CENTRIFUGE	2	SWACO	0.0		0.0	0.0	
DESANDER	1	SWACO	0.0		0.0	0.0	
DESILTER	1	SWACO	0.0		0.0	0.0	
MUD CLEANER	1	SWACO	0.0	2 x 210	0.0	0.0	
SHALE SHAKER	1	Brandt	0.0		0.0	0.0	
SHALE SHAKER	1	Derrick Equipments Co	0.0	3 x 175	1.0	0.0	
SHALE SHAKER	2	Brandt	0.0		0.0	0.0	
SHALE SHAKER	2	Derrick Equipments Co	0.0	3 x 175	1.0	0.0	
SHALE SHAKER	3	Derrick Equipments Co	0.0	3 x 175	1.0	0.0	
SHALE SHAKER	3	Brandt	0.0		0.0	0.0	
				Total Volume Lost	3	0	

Additions bbl			Losses bbl			Total Volumes bbl				
Mud Added	Weight Materials		Downhole	4	Left In Pit		Starting Volume	2330.6	Riser w/o Pipe	215.7
Brine	Water		Cased Off		Trip Losses	8	Daily Additions		Casing w/o Pipe	709.3
Base Fluid	Product		Left In Hole		Injected		Daily Losses	21	Open Hole w/o Pipe	417.0
Recycled	Other		Discharged		Spill To Environment		Ending Volume	2309.6	String Displacement	19.4
			SCE	3	Onshore Disposal		Net Change	-21.0	String Capacity	5.9
			Evaporation		Returned				Total Hole w/ Pipe	1322.7
			Other Losses	6					Total Active	1715.7
									Total Reserve	594.0

Tripping	8	Test BOP	16				
----------	---	----------	----	--	--	--	--

Primary Currency USD		Secondary Currency		Totals USD	
Daily Product Cost	0.00	Daily Product Cost	0.00	Primary Product	1424448.54
Daily Tax	0.00	Daily Tax	0.00	Secondary Product	0.00
Debit/Credit	0.00	Debit/Credit	0.00	Primary Engineering	57150.00
Daily Engineering Cost	900.00	Daily Engineering Cost		Secondary Engineering	0.00
Total Daily Cost	900.00	Total Daily Cost	0.00	Primary Total	1481598.54
Total Inventory Value	557518.69	Total Inventory Value	0.00	Secondary Total	0.00
				Deck Load	393.73 UK ton

Products and Services														
Product	Units	Start	Transferred In	Received	Returned	Lost	Daily Use	Final	Unit Price	USD	Daily Cost	USD	Active Ending Concentrations lb/bbl	Reserve Ending Concentrations lb/bbl

[illegible]

CALCIUM CHLORIDE (97%)	50 lb	240					240	21.00		10.43	7.10
CAUSTIC SODA	25 kg	17					17	37.89		0.03	0.04
POTASSIUM CHLORIDE BRINE	1 bbl	189					189	46.85		37.99	52.00
XANTHANGUM D	25 kg	36					36	345.22		0.19	0.26

CALCIUM CARBONATE - FINE	25 kg	180					180	21.68		0.54	0.06
CALCIUM CARBONATE - MED	25 kg	220					220	21.68		0.03	0.04
KWIKSEAL - MEDIUM	50 lb	39					39	70.52		0.02	0.03
MIL-PLUG FINE	50 lb	84					84	27.01			
MIL-SEAL MEDIUM	50 lb	90					90	36.00			
SOLUFLAKE F	50 lb	158					158	57.24			
SOLUFLAKE M	50 lb	80					80	57.24			

[illegible]

Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.