

Rpt Date 25/Oct/2006			Well Name/No Bilabri D3			Section Name/No 12 1/4" hole #3			Mud System SYN-TEQ (PARA)								
Job# 1		Spud Date 04/Oct/2006			MD 2555.00 m			Progress 7.00 m		Present Activity Wireline Logs							
Operator Peak Petroleum Indust. Limited			Company Rep James Blackmon/Peter Vermeulen			Contractor Dolphin Drilling Ltd			Contractor Rep Ally Tough / Terry Nanidis								
Field/Lease Bilabri			Blk/Co/Parish OML - 122 / Nigeria			Area Offshore		Country/State Nigeria			Rig BULFORD DOLPHIN						
Drilling Assembly						Casing			Volumes	Pump Information							
Bit Gauge in		Mfr		Bit Model		OD in	ID in	Depth m	bbl	Model		Liner in	Stroke in	Eff %	Vol/Stk bbl	Stk Rate SPM	Circ Rate USgal/min
12 1/4							19 1/2	166.20	Total Hole	Continental Ensco FA-1600		6 1/2	12.00	97.0	0.1194	0	
Drill Collars			Drill Pipe			20	18 3/4	199.58	1373.5	Continental Ensco FA-1600		6 1/2	12.00	97.0	0.1194	0	
OD in	ID in	Length m	OD in	ID in	Length m	13 3/8	12.415	829.50	Active Pits	Continental Ensco FA-1600		6 1/2	12.00	97.0	0.1194	0	
							12 1/4	2555.00	336								
									Tot Active								
									1709.5	Circulation Times							
									In Storage	Surface to Bit		min/stks		Total System		min/stks	
									584	Bottoms Up		min/stks					
Mud Properties						Max Ann Velocity			Hole Information								
Property		Fluid Spec		1	2	3	AV Riser	ft/min	Standpipe Pressure		0 psi		Water Depth 145.00 m				
Sample From				Reserve	Flow Line	Active Pit	AV Casing	ft/min	Hole Flow		USgal/min		Riser Booster Rate USgal/min				
Check Time				02:00	02:00	23:00	AV Open Hole	ft/min	Solids Analysis								
MD m				2555.00	2555.00	2555.00	Vc Open Hole	ft/min	Property		1	2	3	4			
TVD m				2554.00	2555.00	2554.00	Vc Drill Pipe	ft/min	LGS %		5.39	8.33	8.38				
Bit Depth m				2555.00	2555.00	0.00	Min Ann Velocity		LGS lb/bbl		49.10	75.94	76.40				
Density ppg		10.00-10.50		10.10	10.10	10.10	AV Riser	ft/min	HGS %		6.74	5.10	5.14				
Funnel Visc. sec/quart				62.0	66.0	75.0	AV Casing	ft/min	HGS lb/bbl		99.22	75.04	75.68				
Flow Line Temp degF					166.0		AV Open Hole	ft/min	Avg Dens Sol sg		3.4892	3.2073	3.2082				
Test Temp degF				85.0	110.0	90.0	Bit Information										
Rheol Temp degF				120.0	120.0	120.0	Size										
PV cP				27	29	28	Hours On Bit										
YP lbf/100ft^2				21	26	24	Bit Number										
10sec Gel lbf/100ft^2				11	17	16	BHA Number				Rheology						
10min Gel lbf/100ft^2				16	33	30	Depth In		600 RPM		75	84	80				
HTHP Filtrate cc				4.2	2.8	2.8	Bit RPM		300 RPM		48	55	52				
HTHP Cake in/32				2.0	2.0	2.0	WOB		200 RPM		37	43	41				
HTHP Temp degF				250.0	250.0	250.0	Nozzles		100 RPM		26	33	30				
HTHP Pressure psi				500	500	500	Bit Hydraulics		6 RPM		11	15	15				
Retort Water %				23.0	22.0	22.0	TFA		3 RPM		9	14	14				
Retort Base Fluid %				63.0	62.5	62.5	Nozzle Vel		ft/sec								

ADVANTAGE Daily Drilling Fluids Report - 25



INTEQ

Rpt Date 25/Oct/2006		Well Name/No Bilabri D3		Section Name/No 12 1/4" hole #3		Mud System SYN-TEQ (PARA)	
Job# 1	Spud Date 04/Oct/2006	MD 2555.00 m		Progress 7.00 m		Present Activity Wireline Logs	
Operator Peak Petroleum Indust. Limited		Company Rep James Blackmon/Peter Vermeulen		Contractor Dolphin Drilling Ltd		Contractor Rep Ally Tough / Terry Nanidis	
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria	
Rig BULFORD DOLPHIN							

Solids Control Equipment							
Name	#	Mfr	Hours hours	Screen Sizes	Act Volume Lost bbl	Res Volume Lost bbl	Comments
CENTRIFUGE	1	SWACO	0.0		0.0	0.0	
CENTRIFUGE	2	SWACO	2.0		5.0	0.0	
DESANDER	1	SWACO	0.0		0.0	0.0	
DESILTER	1	SWACO	0.0		0.0	0.0	
MUD CLEANER	1	SWACO	0.0	2 x 210	0.0	0.0	
SHALE SHAKER	1	Brandt	0.0		0.0	0.0	
SHALE SHAKER	1	Derrick Equipments Co	5.0	3 x 175	4.0	0.0	
SHALE SHAKER	2	Brandt	0.0		0.0	0.0	
SHALE SHAKER	2	Derrick Equipments Co	5.0	3 x 175	4.0	0.0	
SHALE SHAKER	3	Derrick Equipments Co	5.0	2 x 200, 175	4.0	0.0	
SHALE SHAKER	3	Brandt	0.0		0.0	0.0	
Total Volume Lost					17	0	

Volumes									
Additions bbl		Losses bbl			Total Volumes bbl				
Mud Added	Weight Materials	Downhole	10	Left In Pit		Starting Volume	2298	Riser w/o Pipe	201.4
Brine	Water	Cased Off		Trip Losses	15	Daily Additions	59	Casing w/o Pipe	346.8
Base Fluid	Product	Left In Hole		Injected		Daily Losses	64	Open Hole w/o Pipe	825.2
Recycled	Other	Discharged		Spill To Environment		Ending Volume	2293.0	String Displacement	
		SCE	17	Onshore Disposal		Net Change	-5.0	String Capacity	
		Evaporation	6	Returned				Total Hole w/ Pipe	1373.5
		Other Losses	16					Total Active	1709.5
								Total Reserve	584.0

IADC Hours									
Drilling Formation	2	Circulate	2	Pump Out Of Hole	3	Tripping	4		
Miscellaneous	3	Wireline Logs	10						

Primary Currency USD		Secondary Currency		Totals USD	
Daily Product Cost	16520.00	Daily Product Cost	0.00	Primary Product	471726.75
Daily Tax	0.00	Daily Tax	0.00	Secondary Product	0.00
Debit/Credit	0.00	Debit/Credit	0.00	Primary Engineering	29981.25
Daily Engineering Cost	900.00	Daily Engineering Cost		Secondary Engineering	0.00
Total Daily Cost	17420.00	Total Daily Cost	0.00	Primary Total	501708.00
Total Inventory Value	333683.60	Total Inventory Value	0.00	Secondary Total	0.00
				Deck Load	335805 lb

Products and Services										
Product	Units	Start	Transferred In	Received	Returned	Lost	Daily Use	Final	Active Ending Concentrations lb/bbl	Reserve Ending Concentrations lb/bbl
Oil Based Product										
CALCIUM CHLORIDE (97%)	25 kg	160						160	7.10	6.48
CARBO-GEL	50 lb	140						140	2.06	2.80
MIL-LIME	25 kg	40						40	5.62	6.39
OMNI-COTE	55 USgal	4						4		
OMNI-MUL	55 USgal	24						24	2.07	0.83
OMNI-PLEX	55 USgal	24						24	0.34	
OMNI-TEC	55 USgal	8						8	2.13	1.94
PARA-TEQ	1 bbl	587					59	528		
Water Based Product										
BLACK MAGIC SF T	25 kg	120						120		
CAUSTIC SODA	25 kg	32						32		
MIL-BAR	1000 kg	51						51	25.66	8.52
SAW DUST	25 kg	29						29		
Xanthan Gum	25 kg	47						47		
LCM										
CALCIUM CARBONATE - FINE	25 kg	80						80	1.49	
CALCIUM CARBONATE - MED	25 kg	80						80	1.78	
KWIKSEAL - MEDIUM	25 kg	35						35		
MIL-PLUG FINE	25 kg	84						84		
MIL-SEAL MEDIUM	25 kg	60						60		
SOLUFLAKE F	50 lb	80						80		
SOLUFLAKE M	50 lb	80						80		

BHDF Fluids Rep	BHDF Rep Phone	Warehouse	Warehouse Phone	Coordinator	Daily Cost	Cumulative Cost	Inventory Value	Page 2
Waboso Peter / Olayinka 'Kunle	234-803-402-0440	Onne	234-84-462609	Lawson Ogaree	17420.00 USD	501708.00 USD	333683.60 USD	

Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.