

ADVANTAGE Daily Drilling Fluids Report - 27



INTEQ

Rpt Date 27/Oct/2006		Well Name/No Bilabri D3		Section Name/No 12 1/4" hole #3		Mud System SYN-TEQ (PARA)			
Job# 1		Spud Date 04/Oct/2006		MD 2555.00 m		Progress 0.00 m		Present Activity Wireline Logs	
Operator Peak Petroleum Indust. Limited		Company Rep James Blackmon/Peter Vermeulen		Contractor Dolphin Drilling Ltd		Contractor Rep Ally Tough / Terry Nanidis			
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria		Rig BULFORD DOLPHIN	

Drilling Assembly			Casing			Volumes	Pump Information										
Bit Gauge in	Mfr	Bit Model	OD in	ID in	Depth m	bbl	Model	Liner in	Stroke in	Eff %	Vol/Stk bbl	Stk Rate SPM	Circ Rate USgal/min				
12 1/4				19 1/2	166.20	Total Hole	Continental Ensco FA-1600	6 1/2	12.00	97.0	0.1194	0					
						1373.5	Continental Ensco FA-1600	6 1/2	12.00	97.0	0.1194	0					
Drill Collars			Drill Pipe				Continental Ensco FA-1600	6 1/2	12.00	97.0	0.1194	0					
OD in	ID in	Length m	OD in	ID in	Length m	13 3/8	Active Pits										
						12 1/4	375										
						Tot Active											
						1748.5											
						In Storage											
						540											
						Circulation Times											
						Surface to Bit				min/stks				Total System		min/stks	
						Bottoms Up				min/stks							

Mud Properties					Max Ann Velocity		Hole Information						
Property	Fluid Spec	1	2	3	AV Riser	ft/min	Standpipe Pressure	0 psi				Water Depth	145.00 m
Sample From		Reserve	Active Pit	Active Pit	AV Casing	ft/min	Hole Flow	USgal/min				Riser Booster Rate	USgal/min
Check Time		08:00	10:00	23:00	AV Open Hole	ft/min	Solids Analysis						
MD m		2555.00	2555.00	2555.00	Vc Open Hole	ft/min	Property	1	2	3	4		
TVD m		2554.00	2554.00	2554.00	Vc Drill Pipe	ft/min	LGS %	5.34	7.92	7.98			
Bit Depth m		0.00	0.00	0.00	Min Ann Velocity		LGS lb/bbl	48.68	72.19	72.76			
Density ppg	10.00-10.50	10.10	10.15	10.15	AV Riser	ft/min	HGS %	6.69	5.56	5.49			
Funnel Visc. sec/quart		64.0	81.0	81.0	AV Casing	ft/min	HGS lb/bbl	98.54	81.83	80.87			
Test Temp degF		85.0	95.0	95.0	AV Open Hole	ft/min	Avg Dens Sol sg	3.4899	3.2598	3.2521			
Rheol Temp degF		120.0	120.0	120.0	Bit Information								
PV cP		25	28	28	Size								
YP lbf/100ft^2		21	26	28	Hours On Bit								
10sec Gel lbf/100ft^2		11	17	16	Bit Number								
10min Gel lbf/100ft^2		15	31	30	BHA Number		Rheology						
HTHP Filtrate cc		4.0	3.0	2.8	Depth In		600 RPM	71	82	84			
HTHP Cake in/32		2.0	2.0	2.0	Bit RPM		300 RPM	46	54	56			
HTHP Temp degF		250.0	250.0	250.0	WOB		200 RPM	34	42	42			
HTHP Pressure psi		500	500	500	Nozzles		100 RPM	26	32	33			
Retort Water %		23.0	22.0	22.0	Bit Hydraulics		6 RPM	11	16	16			
Retort Base Fluid %		63.0	62.5	62.5	TFA		3 RPM	10	15	14			
Retort Solids %		14.0	15.5	15.5	Nozzle Vel	ft/sec							
Corrected Solids %		12.0	13.5	13.5	Bit Press Loss	psi							
Oil:Water Ratio		73:27	74:26	74:26	HHP / Area	HP/in^2	Hydraulic Analysis						
Alk (Whole Mud-POM) cc/cc		1.20	1.90	2.00	HHP	%	Behavior Index (n)						
Cl (Whole Mud-Clom) cc/cc		48000	48000	49000			Consistency Index (k) #sec^n/100ft^2						
Ca (Whole Mud-Caom) cc/cc		0	0	0			ECD @ Bit Depth ppg						
Excess Lime lb/bbl		1.6	2.5	2.6			ECD @ Casing Shoe ppg						
Brine Density sg		1.22	1.23	1.24	Fluid Comments/ Recommendations								
NaCl % wt		0	0	0	Drilling Comments Continue POOH slowly with fish f/1301 t/218m - F/C at shoe & BOP. Cont POOH with BHA. L/O fish - Complete recovery. Break down & L/O fishing assy. R/U Atlas W/L.								
CaCl2 % wt		25	25	26									
Elect. Stab.V		398.0	545.0	535.0									
Sand %		0.20	0.40	0.40									

BHDF Fluids Rep	BHDF Rep Phone	Warehouse	Warehouse Phone	Coordinator	Daily Cost	Cumulative Cost	Inventory Value	Page 1
Waboso Peter / Olayinka 'Kunle	234-803-402-0440	Onne	234-84-462609	Lawson Ogaree	17420.00 USD	526503.80 USD	310687.80 USD	

Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.

ADVANTAGE Daily Drilling Fluids Report - 27



INTEQ

Rpt Date 27/Oct/2006		Well Name/No Bilabri D3		Section Name/No 12 1/4" hole #3		Mud System SYN-TEQ (PARA)	
Job# 1	Spud Date 04/Oct/2006		MD 2555.00 m		Progress 0.00 m		Present Activity Wireline Logs
Operator Peak Petroleum Indust. Limited		Company Rep James Blackmon/Peter Vermeulen		Contractor Dolphin Drilling Ltd		Contractor Rep Ally Tough / Terry Nanidis	
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria	
						Rig BULFORD DOLPHIN	

Solids Control Equipment							
Name	#	Mfr	Hours hours	Screen Sizes	Act Volume Lost bbl	Res Volume Lost bbl	Comments
CENTRIFUGE	1	SWACO	0.0		0.0	0.0	
CENTRIFUGE	2	SWACO	0.0		0.0	0.0	
DESANDER	1	SWACO	0.0		0.0	0.0	
DESILTER	1	SWACO	0.0		0.0	0.0	
MUD CLEANER	1	SWACO	0.0	2 x 210	0.0	0.0	
SHALE SHAKER	1	Brandt	0.0		0.0	0.0	
SHALE SHAKER	1	Derrick Equipments Co	0.0	3 x 175	0.0	0.0	
SHALE SHAKER	2	Brandt	0.0		0.0	0.0	
SHALE SHAKER	2	Derrick Equipments Co	0.0	3 x 175	0.0	0.0	
SHALE SHAKER	3	Derrick Equipments Co	0.0	2 x 200, 175	0.0	0.0	
SHALE SHAKER	3	Brandt	0.0		0.0	0.0	
Total Volume Lost					0	0	

Volumes							
Additions bbl		Losses bbl		Total Volumes bbl			
Mud Added	Weight Materials	Downhole	Left In Pit	Starting Volume	2257.3	Riser w/o Pipe	201.4
Brine	Water	Cased Off	Trip Losses	Daily Additions	59	Casing w/o Pipe	346.8
Base Fluid	Product	Left In Hole	Injected	Daily Losses	28	Open Hole w/o Pipe	825.2
Recycled	Other	Discharged	Spill To Environment	Ending Volume	2288.3	String Displacement	
		SCE	Onshore Disposal	Net Change	31.0	String Capacity	
		Evaporation	Returned			Total Hole w/ Pipe	1373.5
		Other Losses	28			Total Active	1748.5
						Total Reserve	540.0

IADC Hours							
Fishing	6	Miscellaneous	2	Wireline Logs	16		

Primary Currency USD		Secondary Currency		Totals USD	
Daily Product Cost	16520.00	Daily Product Cost	0.00	Primary Product	494722.55
Daily Tax	0.00	Daily Tax	0.00	Secondary Product	0.00
Debit/Credit	0.00	Debit/Credit	0.00	Primary Engineering	31781.25
Daily Engineering Cost	900.00	Daily Engineering Cost		Secondary Engineering	0.00
Total Daily Cost	17420.00	Total Daily Cost	0.00	Primary Total	526503.80
Total Inventory Value	310687.80	Total Inventory Value	0.00	Secondary Total	0.00
				Deck Load	318416 lb

Products and Services											
Product	Units	Start	Transferred In	Received	Returned	Lost	Daily Use	Final	Active Ending Concentrations lb/bbl	Reserve Ending Concentrations lb/bbl	
Oil Based Product											
CALCIUM CHLORIDE (97%)	25 kg	160						160	7.04	5.79	
CARBO-GEL	50 lb	140						140	2.10	2.51	
MIL-LIME	25 kg	40						40	5.65	5.71	
OMNI-COTE	55 USgal	4						4			
OMNI-MUL	55 USgal	24						24	2.00	0.75	
OMNI-PLEX	55 USgal	20						20	1.25		
OMNI-TEC	55 USgal	8						8	2.11	1.73	
PARA-TEQ	1 bbl	528					59	469			
Water Based Product											
BLACK MAGIC SF T	25 kg	120						120			
CAUSTIC SODA	25 kg	32						32			
MIL-BAR	1000 kg	51						51	24.61	7.61	
SAW DUST	25 kg	29						29			
Xanthan Gum	25 kg	47						47			
LCM											
CALCIUM CARBONATE - FINE	25 kg	80						80	1.40		
CALCIUM CARBONATE - MED	25 kg	80						80	1.68		
KWIKSEAL - MEDIUM	25 kg	35						35			
MIL-PLUG FINE	25 kg	84						84			
MIL-SEAL MEDIUM	25 kg	60						60			
SOLUFLAKE F	50 lb	80						80			
SOLUFLAKE M	50 lb	80						80			

BHDF Fluids Rep		BHDF Rep Phone	Warehouse	Warehouse Phone	Coordinator	Daily Cost	Cumulative Cost	Inventory Value	Page 2
Waboso Peter / Olayinka 'Kunle		234-803-402-0440	Onne	234-84-462609	Lawson Ogaree	17420.00 USD	526503.80 USD	310687.80 USD	

Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.