

ADVANTAGE Daily Drilling Fluids Report - 12



INTEQ

Rpt Date 12/Oct/2006		Well Name/No Bilabri D3		Section Name/No 17-1/2" Riserless Section #2		Mud System Gel/Polymer	
Job# 1		Spud Date 04/Oct/2006		MD 840.00 m		Progress 0.00 m	
Operator Peak Petroleum Indust. Limited		Company Rep James Blackmon / Chris Newton		Contractor Dolphin Drilling Ltd		Contractor Rep Ally Tough / Terry Nanidis	
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria	
						Rig BULFORD DOLPHIN	

Drilling Assembly			Casing			Volumes	Pump Information						
Bit Gauge in	Mfr	Bit Model	OD in	ID in	Depth m	bbl	Model	Liner in	Stroke in	Eff %	Vol/Stk bbl	Stk Rate SPM	Circ Rate USgal/min
17 1/2			36	31 3/4	242.00	Total Hole	Continental Ensco FA-1600		12.00	97.0		0	
Drill Collars			Drill Pipe			0	Continental Ensco FA-1600		12.00	97.0		0	
OD in	ID in	Length m	OD in	ID in	Length m	Active Pits	Continental Ensco FA-1600		12.00	97.0		0	
						0							
						Tot Active							
						0							
						In Storage	Circulation Times						
						331	Surface to Bit	min/stks			Total System	min/stks	
							Bottoms Up	min/stks					

Mud Properties				Max Ann Velocity		Hole Information			
Property	Fluid Spec	1	2	3	AV Riser	ft/min	Standpipe Pressure	psi	Water Depth
Check Time		00:00			AV Casing	ft/min	Hole Flow	USgal/min	Riser Booster Rate
					AV Open Hole	ft/min	Solids Analysis		
					Vc Open Hole	ft/min	Property	1	2
					Vc Drill Pipe	ft/min		3	4
					Min Ann Velocity				
					AV Riser	ft/min			
					AV Casing	ft/min			
					AV Open Hole	ft/min			
					Bit Information				
					Size				
					Hours On Bit				
					Bit Number				
					BHA Number		Rheology		
					Depth In		600 RPM		
					Bit RPM		300 RPM		
					WOB		200 RPM		
					Nozzles		100 RPM		
					Bit Hydraulics		6 RPM		
					TFA		3 RPM		
					Nozzle Vel	ft/sec			
					Bit Press Loss	psi			
					HHP / Area	HP/in^2	Hydraulic Analysis		
					HHP	%	Behavior Index (n)		
							Consistency Index (k)	#sec^n/100ft^2	
							ECD @ Bit Depth	ppg	
							ECD @ Casing Shoe	ppg	
Fluid Comments/ Recommendations									
Preparing remaining sweep volume for kill mud, still to be weighted up to 10.5 ppg. Received chemicals as ordered.									
Drilling Comments									
POOH to shoe, RIH to bottom reaming as required, and circulated a 50-bbl sweep. Displaced hole to 10.5 ppg kill mud, a total of 576 bbls. POOH to shoe and circulated another sweep, and POOH complete. R/u and running 13-3/8" casing.									

BHDF Fluids Rep	BHDF Rep Phone	Warehouse	Warehouse Phone	Coordinator	Daily Cost	Cumulative Cost	Inventory Value	Page 1
Jerry Laydoo / Ayo Okomayin	234-803-402-0440	Onne	234-84-462609	Lawson Ogaree	4111.76 USD	123841.90 USD	367189.30 USD	

Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.

ADVANTAGE Daily Drilling Fluids Report - 12



INTEQ

Rpt Date 12/Oct/2006		Well Name/No Bilabri D3		Section Name/No 17-1/2" Riserless Section #2		Mud System Gel/Polymer	
Job# 1		Spud Date 04/Oct/2006		MD 840.00 m		Progress 0.00 m	
Operator Peak Petroleum Indust. Limited		Company Rep James Blackmon / Chris Newton		Contractor Dolphin Drilling Ltd		Contractor Rep Ally Tough / Terry Nanidis	
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria	
						Rig BULFORD DOLPHIN	

Solids Control Equipment							
Name	#	Mfr	Hours hours	Screen Sizes	Act Volume Lost bbl	Res Volume Lost bbl	Comments
CENTRIFUGE	1	SWACO	0.0		0.0	0.0	
CENTRIFUGE	2	SWACO	0.0		0.0	0.0	
DESANDER	1	SWACO	0.0		0.0	0.0	
DESILTER	1	SWACO	0.0		0.0	0.0	
MUD CLEANER	1	SWACO	0.0		0.0	0.0	
SHALE SHAKER	1	Brandt	0.0		0.0	0.0	
SHALE SHAKER	1	Derrick Equipments Co	0.0		0.0	0.0	
SHALE SHAKER	2	Brandt	0.0		0.0	0.0	
SHALE SHAKER	2	Derrick Equipments Co	0.0		0.0	0.0	
SHALE SHAKER	3	Derrick Equipments Co	0.0		0.0	0.0	
SHALE SHAKER	3	Brandt	0.0		0.0	0.0	
Total Volume Lost					0	0	

Volumes							
Additions bbl		Losses bbl		Total Volumes bbl			
Mud Added	Weight Materials	Downhole	Left In Pit	Starting Volume	1307	Riser w/o Pipe	
Brine	Water	Cased Off	Trip Losses	Daily Additions	1.1	Casing w/o Pipe	
Base Fluid	Product	1.1 Left In Hole	576 Injected	Daily Losses	977	Open Hole w/o Pipe	
Recycled	Other	Discharged	401 Spill To Environment	Ending Volume	331.1	String Displacement	
		SCE	Onshore Disposal	Net Change	-975.9	String Capacity	
		Evaporation	Returned			Total Hole w/ Pipe	
		Other Losses				Total Active	
						Total Reserve	331.0

IADC Hours							
Back Reaming	8	Displacing	0.5	Tripping	6	Reaming	6.5
Run Casing	3						

Primary Currency USD		Secondary Currency		Totals USD	
Daily Product Cost	2761.76	Daily Product Cost	0.00	Primary Product	107810.65
Daily Tax	0.00	Daily Tax	0.00	Secondary Product	0.00
Debit/Credit	0.00	Debit/Credit	0.00	Primary Engineering	16031.25
Daily Engineering Cost	1350.00	Daily Engineering Cost		Secondary Engineering	0.00
Total Daily Cost	4111.76	Total Daily Cost	0.00	Primary Total	123841.90
Total Inventory Value	367189.30	Total Inventory Value	0.00	Secondary Total	0.00
				Deck Load	485319 lb

Products and Services													
Product	Units	Start	Transferred In	Received	Returned	Lost	Daily Use	Final	Unit Price USD	Daily Cost USD	Active Ending Concentrations lb/bbl	Reserve Ending Concentrations lb/bbl	
Oil Based Product													
PARA-TEQ	1 bbl	863						863	280.00				
Water Based Product													
BLACK MAGIC SF T	25 kg			80				80					
CAUSTIC SODA	25 kg			32				32	37.89		0.26	0.32	
MIL-BAR	1000 kg	104						104	540.00		36.34	47.38	
MIL-GUAR	25 kg	80						80	135.00		2.68	2.53	
MIL-PAC R	55 kg	43						43	155.00		4.08	3.94	
POTASSIUM CHLORIDE BRINE	1 bbl								46.85		14.00	18.42	
POTASSIUM CHLORIDE BRINE	1 bbl										10.96	7.39	
SAW DUST	25 kg	29						29	12.50				
SODA ASH	25 kg	25						25	73.40		0.19	0.18	
Xanthan Gum	25 kg	134					8	126	345.22	2761.76	1.16	0.96	
XCIDE 102	55 USgal			2				2	2508.30		0.16	0.21	

BHDF Fluids Rep Jerry Laydoo / Ayo Okomayin		BHDF Rep Phone 234-803-402-0440		Warehouse Onne		Warehouse Phone 234-84-462609		Coordinator Lawson Ogaree		Daily Cost 4111.76 USD		Cumulative Cost 123841.90 USD		Inventory Value 367189.30 USD		Page 2	
--	--	------------------------------------	--	-------------------	--	----------------------------------	--	------------------------------	--	---------------------------	--	----------------------------------	--	----------------------------------	--	--------	--

Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.