

ADVANTAGE Daily Drilling Fluids Report - 18



INTEQ

Rpt Date 18/Oct/2006		Well Name/No Bilabri D3		Section Name/No 12 1/4" hole #3		Mud System SYN-TEQ (PARA)	
Job# 1		Spud Date 04/Oct/2006		MD 844.00 m		Progress 4.00 m	
Operator Peak Petroleum Indust. Limited		Company Rep James Blackmon/Peter Vermeulen		Contractor Dolphin Drilling Ltd		Contractor Rep Ally Tough / Terry Nanidis	
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria	
						Rig BULFORD DOLPHIN	

Drilling Assembly			Casing			Volumes	Pump Information						
Bit Gauge in	Mfr	Bit Model	OD in	ID in	Depth m	bbl	Model	Liner in	Stroke in	Eff %	Vol/Stk bbl	Stk Rate SPM	Circ Rate USgal/min
12 1/4				19 1/2	166.20	Total Hole	Continental Ensco FA-1600	6 1/2	12.00	97.0	0.1194	0	
Drill Collars			Drill Pipe			555.2	Continental Ensco FA-1600	6 1/2	12.00	97.0	0.1194	0	
OD in	ID in	Length m	OD in	ID in	Length m	Active Pits	Continental Ensco FA-1600	6 1/2	12.00	97.0	0.1194	0	
8	2 3/4	57.40	5	3	72.26	426							
						Tot Active							
						981.2							
						In Storage							
						1068							
						Circulation Times							
						Surface to Bit				min/stks			
						Bottoms Up				min/stks			
						Total System				min/stks			

Mud Properties				Max Ann Velocity		Hole Information			
Property	Fluid Spec	1	2	3	AV Riser	ft/min	Standpipe Pressure	psi	Water Depth
Sample From		Active Pit	Active Pit	Active Pit	AV Casing	ft/min	Hole Flow	USgal/min	Riser Booster Rate
Check Time		22:00	11:00	22:30	AV Open Hole	ft/min	Solids Analysis		
MD m		844.00	844.00	844.00	Vc Open Hole	ft/min	Property	1	2
TVD m		844.00	844.00	844.00	Vc Drill Pipe	ft/min	LGS %	5.83	4.93
Bit Depth m		0.00	844.00	130.00	Min Ann Velocity		LGS lb/bbl	53.11	44.93
Density ppg	10.00-10.50	10.10	10.00	10.00	AV Riser	ft/min	HGS %	6.19	6.58
Funnel Visc. sec/quart		60.0	67.0	63.0	AV Casing	ft/min	HGS lb/bbl	91.14	96.84
Test Temp degF		85.0	96.0	85.0	AV Open Hole	ft/min	Avg Dens Sol sg	3.4241	3.5145
Rheol Temp degF		120.0	120.0	120.0	Bit Information				
PV cP		26	23	29	Size	12 1/4 in			
YP lbf/100ft^2		14	19	20	Hours On Bit				
10sec Gel lbf/100ft^2		10	10	11	Bit Number				
10min Gel lbf/100ft^2		19	16	21	BHA Number	3	Rheology		
HTHP Filtrate cc		4.0	3.8	3.8	Depth In	840.00 m	600 RPM	66	65
HTHP Cake in/32		2.0	2.0	2.0	Bit RPM		300 RPM	40	42
HTHP Temp degF		250.0	250.0	250.0	WOB	klbf	200 RPM	31	33
HTHP Pressure psi		500	500	500	Nozzles	3x20	100 RPM	20	22
Retort Water %		26.0	28.0	27.0	Bit Hydraulics		6 RPM	8	9
Retort Base Fluid %		60.0	59.0	60.0	TFA	0.9204 in^2	3 RPM	7	8
Retort Solids %		14.0	13.0	13.0	Nozzle Vel	ft/sec			
Corrected Solids %		12.0	11.5	11.3	Bit Press Loss	psi			
Oil:Water Ratio		70:30	68:32	69:31	HHP / Area	HP/in^2	Hydraulic Analysis		
Alk (Whole Mud-POM) cc/cc		0.70	0.50	0.80	HHP	%	Behavior Index (n)		
CI (Whole Mud-Clom) cc/cc		49000	38000	42000			Consistency Index (k)		
Ca (Whole Mud-Caom) cc/cc		0	0	0			ECD @ Bit Depth		
Excess Lime lb/bbl		0.9	0.6	1.0			ECD @ Casing Shoe		
Brine Density sg		1.20	1.15	1.17	Fluid Comments/ Recommendations				
NaCl % wt		0	0	0	Conditioned the active mud while drilling rat hole/circulating hole clean. Performed LOT. Prepared and pumped slug & POOH. Received 772 bbls SBM from the Crusader. Changed shakers screens from 110s to used 140 mesh screens while tripping. Mud Check #2 is for reserve mud received from the Crusader.				
CaCl2 % wt		23	18	20					
Elect. Stab.V		391.0	351.0	384.0					
Drilling Comments									
Drill f/790 t/826m. Pump sweeps at intervals. Pump 20 bbls spacer, displace C&K lines to 10.1 ppg SBM. Displace hole to 10.1 ppg SBM. Fill sand traps, establish full circ. Take SCR's. Drill f/826 t/844m. Circ hole clean & condition mud. F/C & perform LOT. Pump slug & POOH. Service TDS. P/U & M/U MWD/LWD & bit.									

BHDF Fluids Rep	BHDF Rep Phone	Warehouse	Warehouse Phone	Coordinator	Daily Cost	Cumulative Cost	Inventory Value	Page 1
Waboso Peter / Olayinka 'Kunle	234-803-402-0440	Onne	234-84-462609	Lawson Ogaree	28512.84 USD	239823.28 USD	353060.12 USD	

Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.

ADVANTAGE Daily Drilling Fluids Report - 18



INTEQ

Rpt Date 18/Oct/2006		Well Name/No Bilabri D3		Section Name/No 12 1/4" hole #3		Mud System SYN-TEQ (PARA)	
Job# 1		Spud Date 04/Oct/2006		MD 844.00 m		Progress 4.00 m	
Operator Peak Petroleum Indust. Limited		Company Rep James Blackmon/Peter Vermeulen		Contractor Dolphin Drilling Ltd		Contractor Rep Ally Tough / Terry Nanidis	
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria	
						Rig BULFORD DOLPHIN	

Solids Control Equipment							
Name	#	Mfr	Hours hours	Screen Sizes	Act Volume Lost bbl	Res Volume Lost bbl	Comments
CENTRIFUGE	1	SWACO	0.0		0.0	0.0	
CENTRIFUGE	2	SWACO	0.0		0.0	0.0	
DESANDER	1	SWACO	0.0		0.0	0.0	
DESILTER	1	SWACO	0.0		0.0	0.0	
MUD CLEANER	1	SWACO	0.0	2 x 210	6.0	0.0	
SHALE SHAKER	1	Brandt	0.0		0.0	0.0	
SHALE SHAKER	1	Derrick Equipments Co	3.0	3 x 140	6.0	0.0	
SHALE SHAKER	2	Brandt	0.0		0.0	0.0	
SHALE SHAKER	2	Derrick Equipments Co	3.0	3 x 140	6.0	0.0	
SHALE SHAKER	3	Derrick Equipments Co	3.0	3 x 140	6.0	0.0	
SHALE SHAKER	3	Brandt	0.0		0.0	0.0	
Total Volume Lost					24	0	

Volumes									
Additions bbl				Losses bbl				Total Volumes bbl	
Mud Added	772	Weight Materials	7.5	Downhole	Left In Pit	Starting Volume	1383	Riser w/o Pipe	201.4
Brine		Water		Cased Off	Trip Losses	Daily Additions	840.8	Casing w/o Pipe	346.8
Base Fluid	45	Product	16.3	Left In Hole	Injected	Daily Losses	175	Open Hole w/o Pipe	6.9
Recycled		Other		Discharged	Spill To Environment	Ending Volume	2048.8	String Displacement	
				SCE	Onshore Disposal	Net Change	665.8	String Capacity	
				Evaporation	Returned			Total Hole w/ Pipe	555.2
				Other Losses	135			Total Active	981.2
								Total Reserve	1068.0

IADC Hours							
Tripping	8	Drill Cement and/or Float Eqpt.	3	Circulate	3	Miscellaneous	8
F.I.T./L.O.T.	2						

Primary Currency USD		Secondary Currency		Totals USD	
Daily Product Cost	27612.84	Daily Product Cost	0.00	Primary Product	216142.03
Daily Tax	0.00	Daily Tax	0.00	Secondary Product	0.00
Debit/Credit	0.00	Debit/Credit	0.00	Primary Engineering	23681.25
Daily Engineering Cost	900.00	Daily Engineering Cost		Secondary Engineering	0.00
Total Daily Cost	28512.84	Total Daily Cost	0.00	Primary Total	239823.28
Total Inventory Value	353060.12	Total Inventory Value	0.00	Secondary Total	0.00
				Deck Load	419787 lb

Products and Services											
Product	Units	Start	Transferred In	Received	Returned	Lost	Daily Use	Final	Active Ending Concentrations lb/bbl	Reserve Ending Concentrations lb/bbl	
Oil Based Product											
CALCIUM CHLORIDE (97%)	25 kg	280					80	200	3.81		
CARBO-GEL	50 lb	130						130	1.22	1.28	
MIL-LIME	25 kg	160						160			
OMNI-COTE	55 USgal	4						4			
OMNI-MUL	55 USgal	20					4	16	1.47		
OMNI-PLEX	55 USgal	16					4	12	1.47		
OMNI-TEC	55 USgal	12						12			
PARA-TEQ	1 bbl	659					45	614			
Water Based Product											
BLACK MAGIC SF T	25 kg	80						80			
CAUSTIC SODA	25 kg	32						32			
MIL-BAR	1000 kg	80					5	75		5.10	
SAW DUST	25 kg	29						29			
Xanthan Gum	25 kg	47						47			
LCM											
CALCIUM CARBONATE - FINE	25 kg	160						160			
CALCIUM CARBONATE - MED	25 kg	160						160			
KWIKSEAL - MEDIUM	25 kg	35						35			
MIL-PLUG FINE	25 kg	84						84			
MIL-SEAL MEDIUM	25 kg	60						60			
SOLUFLAKE F	50 lb	80						80			
SOLUFLAKE M	50 lb	80						80			

BHDF Fluids Rep	BHDF Rep Phone	Warehouse	Warehouse Phone	Coordinator	Daily Cost	Cumulative Cost	Inventory Value	Page 2
Waboso Peter / Olayinka 'Kunle	234-803-402-0440	Onne	234-84-462609	Lawson Ogaree	28512.84 USD	239823.28 USD	353060.12 USD	

Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.