

**BAKER
HUGHES**

Rpt Date 20/Nov/2006		Well Name/No Bilabri D4		Section Name/No 12-1/4" Section #3		Mud System SYN-TEQ (PARA)								
Job# 1	Spud Date	MD 815.00 m		Progress 0.00 m		Present Activity Wait								
Operator Peak Petroleum Indust. Limited		Company Rep Thomas G. May / Chris Newton		Contractor Dolphin Drilling Ltd		Contractor Rep Stephen Milne / Troy Nolan								
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria								
						Rig BULFORD DOLPHIN								
Drilling Assembly			Casing			Volumes	Pump Information							
Bit Gauge in	Mfr	Bit Model	OD in	ID in	Depth m	bbl	Model	Liner in	Stroke in	Eff %	Vol/Stk bbl	Stk Rate SPM	Circ Rate USgal/min	
0				19 1/2	172.50	Total Hole	Continental Ensco FA-1600	6 1/2	12.00	97.0	0.1194	0		
Drill Collars		Drill Pipe		36	31 3/4	262.00	0	Continental Ensco FA-1600	6 1/2	12.00	97.0	0.1194	0	
OD in	ID in	Length m	OD in	ID in	Length m	20	18 3/4	291.60	Active Pits	Continental Ensco FA-1600	6 1/2	12.00	97.0	0.1194
						13 3/8	12.415	800.00	0					
							12 1/4	815.00	Tot Active					
									0					
									In Storage					
									855	Surface to Bit	min/stks	Total System	min/stks	
										Bottoms Up	min/stks			
Mud Properties						Max Ann Velocity		Hole Information						
Property		Fluid Spec		1	2	3	AV Riser	ft/min	Standpipe Pressure		psi	Water Depth		146.00 m
Sample From				Reserve			AV Casing	ft/min	Hole Flow		USgal/min	Riser Booster Rate		USgal/min
Check Time				23:30			AV Open Hole	ft/min	Solids Analysis					
MD m				815.00			Vc Open Hole	ft/min	Property		1	2	3	4
TVD m				815.00			Vc Drill Pipe	ft/min	LGS %		9.17			
Bit Depth m				0.00			Min Ann Velocity		LGS lb/bbl		83.55			
Density ppg		10.00-10.50		10.30			AV Riser	ft/min	HGS %		4.10			
Funnel Visc. sec/quart				78.0			AV Casing	ft/min	HGS lb/bbl		60.42			
Test Temp degF				85.0			AV Open Hole	ft/min	Avg Dens Sol sg		3.0948			
Rheol Temp degF				120.0			Bit Information							
PV cP				41			Size							
YP lbf/100ft^2				23			Hours On Bit							
10sec Gel lbf/100ft^2				11			Bit Number							
10min Gel lbf/100ft^2				20			BHA Number		Rheology					
HTHP Temp degF				250.0			Depth In		600 RPM		105			
HTHP Pressure psi				500			Bit RPM		300 RPM		64			
Retort Water %				32.0			WOB		200 RPM		48			
Retort Base Fluid %				53.0			Nozzles		100 RPM		35			
Retort Solids %				15.0			Bit Hydraulics		6 RPM		15			
Corrected Solids %				13.3			TFA		3 RPM		13			
Oil:Water Ratio				62:38			Nozzle Vel	ft/sec						
Alk (Whole Mud-POM) cc/cc				1.30			Bit Press Loss	psi						
Cl (Whole Mud-Clom) cc/cc				4400										

ADVANTAGE Daily Drilling Fluids Report - 15



INTEQ

Rpt Date 20/Nov/2006		Well Name/No Bilabri D4		Section Name/No 12-1/4" Section #3		Mud System SYN-TEQ (PARA)	
Job# 1		Spud Date		MD 815.00 m		Progress 0.00 m	
Operator Peak Petroleum Indust. Limited		Company Rep Thomas G. May / Chris Newton		Contractor Dolphin Drilling Ltd		Contractor Rep Stephen Milne / Troy Nolan	
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria		Area Offshore		Country/State Nigeria	
						Rig BULFORD DOLPHIN	
Solids Control Equipment							
Name	#	Mfr	Hours hours	Screen Sizes	Act Volume Lost bbl	Res Volume Lost bbl	Comments
CENTRIFUGE	1	SWACO	0.0		0.0	0.0	
CENTRIFUGE	2	SWACO	0.0		0.0	0.0	
DESANDER	1	SWACO	0.0		0.0	0.0	
DESILTER	1	SWACO	0.0		0.0	0.0	
MUD CLEANER	1	SWACO	0.0	175, 210	0.0	0.0	
SHALE SHAKER	1	Brandt	0.0		0.0	0.0	
SHALE SHAKER	1	Derrick Equipments Co	0.0	3 x 110	0.0	0.0	
SHALE SHAKER	2	Brandt	0.0		0.0	0.0	
SHALE SHAKER	2	Derrick Equipments Co	0.0	3 x 110	0.0	0.0	
SHALE SHAKER	3	Derrick Equipments Co	0.0	3 x 110	0.0	0.0	
SHALE SHAKER	3	Brandt	0.0		0.0	0.0	
				Total Volume Lost	0	0	
Volumes							
Additions bbl		Losses bbl		Total Volumes bbl			
Mud Added	Weight Materials	Downhole	Left In Pit	Starting Volume	855	Riser w/o Pipe	
Brine	Water	Cased Off	Trip Losses	Daily Additions		Casing w/o Pipe	
Base Fluid	Product	Left In Hole	Injected	Daily Losses		Open Hole w/o Pipe	
Recycled	Other	Discharged	Spill To Environment	Ending Volume	855.0	String Displacement	
		SCE	Onshore Disposal	Net Change		String Capacity	
		Evaporation	Returned			Total Hole w/ Pipe	
		Other Losses				Total Active	
						Total Reserve	855.0
IADC Hours							
Wait	19	Tripping	5	Run/Pull Riser		0	
BHDF Fluids Rep		BHDF Rep Phone	Warehouse	Warehouse Phone	Coordinator	Daily Cost	Cumulative Cost
Jerry Laydoo / Kunle Olayinka		234-803-402-0440	Onne	234-84-462609	Lawson Ogaree	1350.00 USD	139472.27 USD
						Inventory Value	Page 2
						612017.70 USD	
Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.							

**BAKER
HUGHES**

Rpt Date 20/Nov/2006			Well Name/No Bilabri D4			Section Name/No 12-1/4" Section #3			Mud System SYN-TEQ (PARA)								
Job# 1		Spud Date		MD 815.00 m			Progress 0.00 m			Present Activity Wait							
Operator Peak Petroleum Indust. Limited			Company Rep Thomas G. May / Chris Newton			Contractor Dolphin Drilling Ltd			Contractor Rep Stephen Milne / Troy Nolan								
Field/Lease Bilabri		Blk/Co/Parish OML - 122 / Nigeria			Area Offshore		Country/State Nigeria			Rig BULFORD DOLPHIN							
Primary Currency USD				Secondary Currency				Totals USD									
Daily Product Cost		0.00		Daily Product Cost		0.00		Primary Product		124116.02							
Daily Tax		0.00		Daily Tax		0.00		Secondary Product		0.00							
Debit/Credit		0.00		Debit/Credit		0.00		Primary Engineering		15356.25							
Daily Engineering Cost		1350.00		Daily Engineering Cost				Secondary Engineering		0.00							
Total Daily Cost		1350.00		Total Daily Cost		0.00		Primary Total		139472.27							
Total Inventory Value		612017.70		Total Inventory Value		0.00		Secondary Total		0.00							
									Deck Load		788880 lb						
Products and Services																	
Product		Units	Start	Transferred In	Received	Returned	Lost	Daily Use	Final	Unit Price USD	Daily Cost USD	Active Ending Concentrations lb/bbl	Reserve Ending Concentrations lb/bbl				
Bulk																	
MIL-BAR		1000 kg	152						152	540.00			108.47				
Oil Based Product																	
CARBO-GEL		25 kg	80						80	264.28							
MIL-LIME		25 kg	40						40	34.25							
MIL-LIME		25 kg	80						80	34.25							
OMNI-COTE		55 USgal	4						4	2150.00							
OMNI-MUL		55 USgal	12						12	995.06							
OMNI-PLEX		55 USgal	8						8	1618.95							
OMNI-TEC		55 USgal	8						8	925.00							
PARA-TEQ		1 bbl	1469						1469	280.00							
Water Based Product																	
CAUSTIC SODA		25 kg	32						32	37.89							
MIL-GUAR		25 kg	50						50	135.00			0.69				
MIL-PAC R		25 kg								155.00			0.40				
MIL-PAC LV		25 kg								155.00			2.26				
NEW-DRILL PLUS		25 kg								110.66			1.31				
POTASSIUM CHLORIDE BRINE		1 bbl								46.85			265.81				
SODA ASH		50 kg								146.80			1.07				
Xanthan Gum		25 kg	47						47	345.22			1.19				
XCIDE 102		55 USgal	1						1	2508.30			0.01				
LCM																	
CALCIUM CARBONATE - FINE		25 kg								22.68			4.52				
CALCIUM CARBONATE - FINE		25 kg	80						80	22.68							
CALCIUM CARBONATE - MED		25 kg	40						40	22.68			2.26				
KWIKSEAL - MEDIUM		25 kg	35						35	70.52							
MIL-PLUG FINE		25 kg	56						56	27.01							
Other																	
BLACK MAGIC SF T		25 kg	120						120	117.25							
CALCIUM CHLORIDE (97%)		25 kg	200						200	23.21							
SAW DUST		25 kg	29						29	12.50							
BHDF Fluids Rep		BHDF Rep Phone		Warehouse		Warehouse Phone		Coordinator		Daily Cost		Cumulative Cost		Inventory Value		Page 3	
Jerry Laydoo / Kunle Olayinka		234-803-402-0440		Onne		234-84-462609		Lawson Ogaree		1350.00 USD		139472.27 USD		612017.70 USD			
Any opinion and/or recommendation, expressed orally or written herein, has been prepared carefully and may be used if the user so elects, however, no representative or warranty is made by ourselves or our agents as to the correctness or completeness, and no liability is assumed for any damages resulting from the use of same.</																	